

Rpt-ID: RCPESPRJ

Georgia

Date: 01/03/2025

User: wdemore

Department of Transportation

Page 1 of 9

Estimate Summary By Project

Contract ID: B1CBA2002320-0

Estimate Number: 0040

Pay Period: 12/01/2024
to 12/31/2024

Contract Location:

SR 10 LOOP (ATHENS PARIMETER) AT US 78/SR 10 (LEXING

Time Allowed:

1553 Days

Elapsed Calender Days:

1188 Days

Percent Time:

76.50

District: 1

Area: 02

Contractor:

E. R. SNELL CONTRACTOR, INC.
1785 OAK RD.

Date Let:

10/16/2020

Date Awarded:

10/16/2020

Date Contract Executed:

02/22/2021

Date Notice to Proceed:

10/01/2021

Date Work Began:

10/04/2021

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Adjusted Completion Date:

12/31/2025

Escrow Agent:

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$23,105,070.33

Original Contract Amount \$20,517,480.36

Funds Available \$5,159,769.01

Percent Complete 77.39%

Counties:

Clarke

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
122600-	\$23,105,070.33	\$20,517,480.36	\$5,159,769.01	77.67%	\$493,877.34

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 01/03/2025

User: wdemore

Department of Transportation

Page 2 of 9

Estimate Summary By Project

Contract ID: B1CBA2002320-0

Estimate Number: 0040

Pay Period: 12/01/2024
to 12/31/2024

Project Number: 122600- US 78/SR 10 LOOP- WIDENING

Federal State Project Number: 122600-

	Total to Date	Prev to Date	This Estimate
Participating	\$14,304,527.72	\$13,909,425.84	\$395,101.88
Non-Participating	\$3,576,131.90	\$3,477,356.44	\$98,775.46
Total Earnings	\$17,880,659.62	\$17,386,782.28	\$493,877.34
Stockpiled Materials	\$64,641.70	\$64,641.70	\$0.00
Gross Earnings	\$17,945,301.32	\$17,451,423.98	\$493,877.34
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$17,945,301.32	\$17,451,423.98	

Total Payable: **\$493,877.34**

Rpt-ID: RCPEsprj

Georgia

Date: 01/03/2025

User: wdemore

Department of Transportation

Page 3 of 9

Estimate Summary By Project

Contract ID: B1CBA2002320-0

Estimate Number: 0040

Pay Period: 12/01/2024
to 12/31/2024

Project Number 122600-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
	Category Number:	0100 ROADWAY					
0758	500-3002	CLASS AA CONCRETE	CY	594.000	428.560		
				584.000	.000		
					428.560	\$.00	\$250,279.04
0760	500-3101	CLASS A CONCRETE	CY	3.000	3.080		
				683.000	.000		
					3.080	\$.00	\$2,103.64
5005	150-1000	TRAFFIC CONTROL -	LS	.000	.991		
				562021.000	.009		
		Traffic Control			1.000	\$5,058.19	\$562,021.00
5035	163-0240	MULCH	TN	.000	164.972		
				117.700	2.300		
		Mulch			167.272	\$270.71	\$19,687.91
5085	163-0550	CONSTRUCT AND REMOVE INLET SEDIMENT TF EA		.000	41.250		
				386.250	2.250		
		Constr & Rem Inlet Sediment Trap			43.500	\$869.06	\$16,801.88
5090	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		.000	5,318.000		
				0.110	87.000		
		Maint Of Temp Silt Fence, TP C			5,405.000	\$9.57	\$594.55
5140	167-1500	WATER QUALITY INSPECTIONS	MO	.000	38.000		
				2850.000	1.000		
		Water Quality Inspections			39.000	\$2,850.00	\$111,150.00
5145	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	.000	5,298.000		
				4.750	466.500		
		Temporary Silt Fence, Type C			5,764.500	\$2,215.88	\$27,381.38
5160	205-0001	UNCLASS EXCAV	CY	.000	64,919.179		
				10.150	924.444		
		Unclass Excav			65,843.623	\$9,383.11	\$668,312.77

Rpt-ID: RCPESPRJ

Georgia

Date: 01/03/2025

User: wdemore

Department of Transportation

Page 4 of 9

Estimate Summary By Project

Contract ID: B1CBA2002320-0

Estimate Number: 0040

Pay Period: 12/01/2024
to 12/31/2024

Project Number 122600-

		Item Description 1			Prev Qty		
LIN	Item Code	Item Description 2	Units	Auth Qty	Qty This Period	Amount	Cumulative
		Supplemental Description 1		Unit Price	Qty To Date	This	
		Supplemental Description 2				Period	
Category Number:		0100 ROADWAY					
5180	310-1101	GR AGGR BASE CRS, INCL MATL	TN	.000	27,747.130		
				29.960	211.250		
					27,958.380	\$6,329.05	\$837,633.06
		Gr Aggr Base Crs, Inc Matl					
5200	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		.000	12,483.220		
				74.940	3,464.310		
					15,947.530	\$259,615.39	\$1,195,107.90
		Recyl AC Leveling, Inc BM&L					
5205	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		.000	4,973.150		
		TL & H LIME		72.620	598.690		
					5,571.840	\$43,476.87	\$404,627.02
		Recyl AC 25 MM SP, GP 1/2,BM&HL TL & H Lime					
5215	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		.000	2,519.500		
		L & H LIME		84.200	54.390		
					2,573.890	\$4,579.64	\$216,721.54
		Recyl AC 19 MM SP, GP 1 Or 2,Inc BM&HL L & H Lime					
5225	413-0750	TACK COAT	GL	.000	5,521.000		
				2.220	630.000		
					6,151.000	\$1,398.60	\$13,655.22
		Tack Coat					
5240	441-0004	CONC SLOPE PAV, 4 IN	SY	.000	41.000		
				51.260	.000		
					41.000	\$0.00	\$2,101.66
		Conc Slope Pav, 4 In					
5250	441-0018	DRIVEWAY CONCRETE, 8 IN TK	SY	.000	289.970		
				59.620	.000		
					289.970	\$0.00	\$17,288.01
		Driveway Concrete, 8 IN TK					
5255	441-0104	CONC SIDEWALK, 4 IN	SY	.000	2,394.690		
				53.260	404.170		
					2,798.860	\$21,526.09	\$149,067.28
		Conc Sidewalk, 4 In					
5260	441-0204	PLAIN CONC DITCH PAVING, 4 IN	SY	.000	1,746.400		
				58.980	.000		
					1,746.400	\$0.00	\$103,002.67
		Plain Conc Ditch Paving, 4 IN					

Rpt-ID: RCPEsprj

Georgia

Date: 01/03/2025

User: wdemore

Department of Transportation

Page 5 of 9

Estimate Summary By Project

Contract ID: B1CBA2002320-0

Estimate Number: 0040

Pay Period: 12/01/2024
to 12/31/2024

Project Number 122600-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0100 ROADWAY					
5295	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	.000	4,507.000		
				24.040	.000		
					4,507.000	\$.00	\$108,348.28
		Conc Curb & Gutter/ 8X30 TP 2					
5315	500-3002	CLASS AA CONCRETE	CY	.000	259.850		
				631.090	.000		
					259.850	\$.00	\$163,988.74
		CL AA Concrete					
Category Amount:						\$357,582.16	\$4,869,873.55
Category Number:		0901 WALLS					
5321	500-3107	CLASS A CONCRETE, RETAINING WALL	CY	.000	127.700		
				1072.770	.000		
					127.700	\$.00	\$136,992.73
		CL A Conc, Ret Wall					
5324	500-3110	CLASS A CONCRETE, TYPE P1, RETAINING WAL LF		.000	142.000		
				810.900	.000		
					142.000	\$.00	\$115,147.80
		Class A Concrete, Type P1, retaining Wal					
5326	500-3115	CLASS A CONCRETE, TYPE P2, RETAINING WAL LF		.000	136.000		
				1054.360	.000		
					136.000	\$.00	\$143,392.96
		Class A Concrete, Type P2, retaining Wal					
Category Amount:						\$0.00	\$395,533.49
Category Number:		0100 ROADWAY					
5345	500-9999	CLASS B CONC, BASE OR PVMT WIDENING	CY	.000	78.150		
				230.720	.000		
					78.150	\$.00	\$18,030.77
		CL B Conc,Base OR Pavmt Widen					
5400	550-1300	STORM DRAIN PIPE, 30 IN, H 1-10	LF	.000	590.000		
				95.890	251.500		
					841.500	\$24,116.34	\$80,691.44
		Stm Dr Pipe 30, H 1-10					
5440	600-0001	FLOWABLE FILL	CY	.000	138.991		
				546.420	8.000		
					146.991	\$4,371.36	\$80,318.82
		Flowable Fill					

Rpt-ID: RCPESPRJ

Georgia

Date: 01/03/2025

User: wdemore

Department of Transportation

Page 6 of 9

Estimate Summary By Project

Contract ID: B1CBA2002320-0

Estimate Number: 0040

Pay Period: 12/01/2024
to 12/31/2024

Project Number 122600-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
	Category Number:	0100 ROADWAY					
5495	611-8050	ADJUST MANHOLE TO GRADE	EA	.000	1.000		
				1287.760	2.000		
					3.000	\$2,575.52	\$3,863.28
		Adjust Manhole To Grade					
5535	621-6200	CONCRETE SIDE BARRIER, TP 2-S	LF	.000	45.000		
				839.970	.000		
					45.000	\$.00	\$37,798.65
		Conc Side Barrier, TP 2-S					
5600	641-1200	GUARDRAIL, TP W	LF	.000	1,556.000		
				28.460	1,020.970		
					2,576.970	\$29,056.81	\$73,340.57
		Guardrail, TP W					
5605	641-5001	GUARDRAIL ANCHORAGE, TP 1	EA	.000	5.000		
				1420.620	2.000		
					7.000	\$2,841.24	\$9,944.34
		Guardrail Anchorage, TP 1					
5610	641-5015	GUARDRAIL TERMINAL, TP 12A, 31 IN, TANGENT	EA	.000	3.000		
				3378.340	2.000		
					5.000	\$6,756.68	\$16,891.70
		Guardrail Term, TP 12A,31In, Tang, E/A					
5806	668-1100	CATCH BASIN, GP 1	EA	.000	37.900		
				4638.100	1.500		
					39.400	\$6,957.15	\$182,741.14
		Catch Basin, GP 1					
5816	668-2100	DROP INLET, GP 1	EA	.000	5.650		
				3416.870	.000		
					5.650	\$.00	\$19,305.32
		Drop Inlet, GP 1					
5827	668-3300	SAN SEWER MANHOLE, TP 1	EA	.000	4.000		
				4619.840	.000		
					4.000	\$.00	\$18,479.36
		San Sewer Manhole, TP 1					
5835	668-4300	STORM SEWER MANHOLE, TP 1	EA	.000	6.000		
				3232.290	.250		
					6.250	\$808.07	\$20,201.81
		Storm Sew Manhole, TP 1					

Rpt-ID: RCPESPRJ

Georgia

Date: 01/03/2025

User: wdemore

Department of Transportation

Page 7 of 9

Estimate Summary By Project

Contract ID: B1CBA2002320-0

Estimate Number: 0040

Pay Period: 12/01/2024
to 12/31/2024

Project Number 122600-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
6050	441-5002	CONCRETE HEADER CURB, 6 IN, TP 2	LF	.000	177.000		
				22.150	.000		
		Conc Header Curb, 6 TP 2			177.000	\$.00	\$3,920.55
Category Amount:						\$77,483.17	\$565,527.75
Category Number: 0901 WALLS							
6096	617-0510	PERMANENTLY ANCHORED WALL, NO -	LS	.000	.050		
				534790.000	.050		
		Permanently Anchored Wall No. 2			.100	\$26,739.50	\$53,479.00
6100	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	.000	135.930		
				70.340	.000		
		MSE Wall Face, 0-10 FT HT, Wall No. 4			135.930	\$.00	\$9,561.32
6107	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	.000	302.790		
				102.520	.000		
		MSE Wall Face, 0-10 FT HT, Wall No. 7			302.790	\$.00	\$31,042.03
6110	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	.000	4,210.810		
				70.340	.000		
		MSE Wall Face, 10-20 FT HT, Wall No. 4			4,210.810	\$.00	\$296,188.38
6115	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	.000	3,937.470		
				70.890	.000		
		MSE Wall Face, 10-20 FT HT, Wall No. 6			3,937.470	\$.00	\$279,127.25
6120	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	.000	1,168.100		
				102.520	.000		
		MSE Wall Face, 10-20 FT HT, Wall No. 7			1,168.100	\$.00	\$119,753.61
6125	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	.000	420.580		
				70.890	.000		
		MSE Wall Face, 10-20 FT HT, Wall No. 8			420.580	\$.00	\$29,814.92

Rpt-ID: RCPEsprj

Georgia

Date: 01/03/2025

User: wdemore

Department of Transportation

Page 8 of 9

Estimate Summary By Project

Contract ID: B1CBA2002320-0

Estimate Number: 0040

Pay Period: 12/01/2024
to 12/31/2024

Project Number 122600-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0901 WALLS							
6130	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO -	SF	.000	3,042.670		
				70.340	.000		
		MSE Wall Face, 20-30 FT HT, Wall No. 4			3,042.670	\$.00	\$214,021.41
6135	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO -	SF	.000	3,153.800		
				102.520	.000		
		MSE Wall Face, 20-30 FT HT, Wall No. 7			3,153.800	\$.00	\$323,327.58
6140	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO -	SF	.000	3,187.730		
				70.890	.000		
		MSE Wall Face, 20-30 FT HT, Wall No. 8			3,187.730	\$.00	\$225,978.18
6145	627-1120	COPING B, WALL NO -	LF	.000	403.130		
				411.600	.000		
		Coping B, Wall No. 4			403.130	\$.00	\$165,928.31
6150	627-1120	COPING B, WALL NO -	LF	.000	244.000		
				411.600	.000		
		Coping B, Wall No. 6			244.000	\$.00	\$100,430.40
6155	627-1120	COPING B, WALL NO -	LF	.000	242.000		
				411.600	.000		
		Coping B, Wall No. 7			242.000	\$.00	\$99,607.20
6160	627-1120	COPING B, WALL NO -	LF	.000	180.000		
				411.600	.000		
		Coping B, Wall No. 8			180.000	\$.00	\$74,088.00
Category Amount:						\$26,739.50	\$2,022,347.59
Category Number: 0100 ROADWAY							
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000	158,587.650		
				1.000	32,072.510		
		(IN#9)			190,660.160	\$32,072.51	\$190,660.16
Category Amount:						\$32,072.51	\$190,660.16
Project Total Amount:						\$493,877.34	\$17,880,659.62

Rpt-ID: RCPESPRJ

Georgia

Date: 01/03/2025

User: wdemore

Department of Transportation

Page 9 of 9

Estimate Summary By Project

Contract ID: B1CBA2002320-0

Estimate Number: 0040

Pay Period: 12/01/2024
to 12/31/2024
