

Rpt-ID: RCPESPRJ

Georgia

Date: 02/05/2025

User: wdemore

Department of Transportation

Page 1 of 8

Estimate Summary By Project

Contract ID: B1CBA2002320-0

Estimate Number: 0041

Pay Period: 01/01/2025
to 01/31/2025

Contract Location:

SR 10 LOOP (ATHENS PERIMETER) AT US 78/SR 10 (LEXING

Time Allowed:

1553 Days

Elapsed Calender Days:

1219 Days

Percent Time:

78.49

District: 1

Area: 02

Contractor:

E. R. SNELL CONTRACTOR, INC.
1785 OAK RD.

Date Let:

10/16/2020

Date Awarded:

10/16/2020

Date Contract Executed:

02/22/2021

Date Notice to Proceed:

10/01/2021

Date Work Began:

10/04/2021

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Adjusted Completion Date:

12/31/2025

Escrow Agent:

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$23,105,070.33

Original Contract Amount \$20,517,480.36

Funds Available \$4,677,802.72

Percent Complete 79.47%

Counties:

Clarke

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
122600-	\$23,105,070.33	\$20,517,480.36	\$4,677,802.72	79.75%	\$481,966.29

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 02/05/2025

User: wdemore

Department of Transportation

Page 2 of 8

Estimate Summary By Project

Contract ID: B1CBA2002320-0

Estimate Number: 0041

Pay Period: 01/01/2025
to 01/31/2025

Project Number: 122600- US 78/SR 10 LOOP- WIDENING

Federal State Project Number: 122600-

	Total to Date	Prev to Date	This Estimate
Participating	\$14,690,100.75	\$14,304,527.72	\$385,573.03
Non-Participating	\$3,672,525.16	\$3,576,131.90	\$96,393.26
Total Earnings	\$18,362,625.91	\$17,880,659.62	\$481,966.29
Stockpiled Materials	\$64,641.70	\$64,641.70	\$0.00
Gross Earnings	\$18,427,267.61	\$17,945,301.32	\$481,966.29
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$18,427,267.61	\$17,945,301.32	

Total Payable: **\$481,966.29**

Rpt-ID: RCPESPRJ

Georgia

Date: 02/05/2025

User: wdemore

Department of Transportation

Page 3 of 8

Estimate Summary By Project

Contract ID: B1CBA2002320-0

Estimate Number: 0041

Pay Period: 01/01/2025
to 01/31/2025

Project Number 122600-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0758	500-3002	CLASS AA CONCRETE	CY	594.000 584.000	428.560 .000 428.560	\$0.00	\$250,279.04
0760	500-3101	CLASS A CONCRETE	CY	3.000 683.000	3.080 .000 3.080	\$0.00	\$2,103.64
5040	163-0301	CONSTRUCT AND REMOVE CONSTRUCTION EX EA		.000 1740.700	14.500 .750 15.250	\$1,305.53	\$26,545.68
		Construct And Remove Construction Exits					
5085	163-0550	CONSTRUCT AND REMOVE INLET SEDIMENT TF EA		.000 386.250	43.500 1.500 45.000	\$579.38	\$17,381.25
		Constr & Rem Inlet Sediment Trap					
5140	167-1500	WATER QUALITY INSPECTIONS	MO	.000 2850.000	39.000 1.000 40.000	\$2,850.00	\$114,000.00
		Water Quality Inspections					
5180	310-1101	GR AGGR BASE CRS, INCL MATL	TN	.000 29.960	27,958.380 203.740 28,162.120	\$6,104.05	\$843,737.12
		Gr Aggr Base Crs, Inc Matl					
5200	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		.000 74.940	15,947.530 4,910.270 20,857.800	\$367,975.63	\$1,563,083.53
		Recyl AC Leveling, Inc BM&L					
5205	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		.000 72.620	5,571.840 .000 5,571.840	\$0.00	\$404,627.02
		Recyl AC 25 MM SP, GP 1/2,BM&HL TL & H Lime					
5215	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		.000 84.200	2,573.890 .000 2,573.890	\$0.00	\$216,721.54
		Recyl AC 19 MM SP, GP 1 Or 2,Inc BM&HL L & H Lime					

Rpt-ID: RCPEsprj

Georgia

Date: 02/05/2025

User: wdemore

Department of Transportation

Page 4 of 8

Estimate Summary By Project

Contract ID: B1CBA2002320-0

Estimate Number: 0041

Pay Period: 01/01/2025
to 01/31/2025

Project Number 122600-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0100 ROADWAY					
5225	413-0750	TACK COAT	GL	.000	6,151.000		
				2.220	1,511.000		
					7,662.000	\$3,354.42	\$17,009.64
		Tack Coat					
5240	441-0004	CONC SLOPE PAV, 4 IN	SY	.000	41.000		
				51.260	.000		
					41.000	\$.00	\$2,101.66
		Conc Slope Pav, 4 In					
5250	441-0018	DRIVEWAY CONCRETE, 8 IN TK	SY	.000	289.970		
				59.620	.000		
					289.970	\$.00	\$17,288.01
		Driveway Concrete, 8 IN TK					
5255	441-0104	CONC SIDEWALK, 4 IN	SY	.000	2,798.860		
				53.260	172.398		
					2,971.258	\$9,181.92	\$158,249.20
		Conc Sidewalk, 4 In					
5260	441-0204	PLAIN CONC DITCH PAVING, 4 IN	SY	.000	1,746.400		
				58.980	.000		
					1,746.400	\$.00	\$103,002.67
		Plain Conc Ditch Paving, 4 IN					
5295	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	.000	4,507.000		
				24.040	.000		
					4,507.000	\$.00	\$108,348.28
		Conc Curb & Gutter/ 8X30 TP 2					
5315	500-3002	CLASS AA CONCRETE	CY	.000	259.850		
				631.090	.000		
					259.850	\$.00	\$163,988.74
		CL AA Concrete					
Category Amount:						\$391,350.93	\$4,008,467.02
Category Number:		0901 WALLS					
5321	500-3107	CLASS A CONCRETE, RETAINING WALL	CY	.000	127.700		
				1072.770	.000		
					127.700	\$.00	\$136,992.73
		CL A Conc, Ret Wall					

Rpt-ID: RCPESPRJ

Georgia

Date: 02/05/2025

User: wdemore

Department of Transportation

Page 5 of 8

Estimate Summary By Project

Contract ID: B1CBA2002320-0

Estimate Number: 0041

Pay Period: 01/01/2025
to 01/31/2025

Project Number 122600-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0901 WALLS							
5324	500-3110	CLASS A CONCRETE, TYPE P1, RETAINING WAL LF		.000	142.000		
				810.900	.000		
		Class A Concrete, Type P1, retaining Wal			142.000	\$.00	\$115,147.80
5326	500-3115	CLASS A CONCRETE, TYPE P2, RETAINING WAL LF		.000	136.000		
				1054.360	.000		
		Class A Concrete, Type P2, retaining Wal			136.000	\$.00	\$143,392.96
Category Amount:						\$0.00	\$395,533.49
Category Number: 0100 ROADWAY							
5335	500-3200	CLASS B CONCRETE	CY	.000	.000		
				1102.100	7.000		
		Class B Conc			7.000	\$7,714.70	\$7,714.70
5345	500-9999	CLASS B CONC, BASE OR PVMT WIDENING	CY	.000	78.150		
				230.720	.000		
		CL B Conc,Base OR Pavmt Widen			78.150	\$.00	\$18,030.77
5355	511-1000	BAR REINF STEEL	LB	.000	60,766.580		
				1.210	107.000		
		Bar Reinf Steel			60,873.580	\$129.47	\$73,657.03
5375	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	.000	2,526.000		
				56.420	132.000		
		Stm Dr Pipe 18,H 1-10			2,658.000	\$7,447.44	\$149,964.36
5535	621-6200	CONCRETE SIDE BARRIER, TP 2-S	LF	.000	45.000		
				839.970	.000		
		Conc Side Barrier, TP 2-S			45.000	\$.00	\$37,798.65
5806	668-1100	CATCH BASIN, GP 1	EA	.000	39.400		
				4638.100	.000		
		Catch Basin, GP 1			39.400	\$.00	\$182,741.14

Rpt-ID: RCPESPRJ

Georgia

Date: 02/05/2025

User: wdemore

Department of Transportation

Page 6 of 8

Estimate Summary By Project

Contract ID: B1CBA2002320-0

Estimate Number: 0041

Pay Period: 01/01/2025
to 01/31/2025

Project Number 122600-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
5816	668-2100	DROP INLET, GP 1	EA	.000	5.650		
				3416.870	.000		
		Drop Inlet, GP 1			5.650	\$.00	\$19,305.32
5827	668-3300	SAN SEWER MANHOLE, TP 1	EA	.000	4.000		
				4619.840	.000		
		San Sewer Manhole, TP 1			4.000	\$.00	\$18,479.36
5835	668-4300	STORM SEWER MANHOLE, TP 1	EA	.000	6.250		
				3232.290	.000		
		Storm Sew Manhole, TP 1			6.250	\$.00	\$20,201.81
6050	441-5002	CONCRETE HEADER CURB, 6 IN, TP 2	LF	.000	177.000		
				22.150	.000		
		Conc Header Curb, 6 TP 2			177.000	\$.00	\$3,920.55
6070	520-5000	PILOT HOLES	LF	.000	.000		
				221.000	78.250		
		Piolet Holes			78.250	\$17,293.25	\$17,293.25
Category Amount:						\$32,584.86	\$549,106.94
Category Number: 0901 WALLS							
6096	617-0510	PERMANENTLY ANCHORED WALL, NO -	LS	.000	.100		
				534790.000	.010		
		Permanently Anchored Wall No. 2			.110	\$5,347.90	\$58,826.90
6100	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	.000	135.930		
				70.340	.000		
		MSE Wall Face, 0-10 FT HT, Wall No. 4			135.930	\$.00	\$9,561.32
6107	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	.000	302.790		
				102.520	.000		
		MSE Wall Face, 0-10 FT HT, Wall No. 7			302.790	\$.00	\$31,042.03

Rpt-ID: RCPESPRJ

Georgia

Date: 02/05/2025

User: wdemore

Department of Transportation

Page 7 of 8

Estimate Summary By Project

Contract ID: B1CBA2002320-0

Estimate Number: 0041

Pay Period: 01/01/2025
to 01/31/2025

Project Number 122600-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0901 WALLS							
6110	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	.000 70.340	4,210.810 .000 4,210.810	\$0.00	\$296,188.38
		MSE Wall Face, 10-20 FT HT, Wall No. 4					
6115	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	.000 70.890	3,937.470 .000 3,937.470	\$0.00	\$279,127.25
		MSE Wall Face, 10-20 FT HT, Wall No. 6					
6120	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	.000 102.520	1,168.100 .000 1,168.100	\$0.00	\$119,753.61
		MSE Wall Face, 10-20 FT HT, Wall No. 7					
6125	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	.000 70.890	420.580 .000 420.580	\$0.00	\$29,814.92
		MSE Wall Face, 10-20 FT HT, Wall No. 8					
6130	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO -	SF	.000 70.340	3,042.670 .000 3,042.670	\$0.00	\$214,021.41
		MSE Wall Face, 20-30 FT HT, Wall No. 4					
6135	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO -	SF	.000 102.520	3,153.800 .000 3,153.800	\$0.00	\$323,327.58
		MSE Wall Face, 20-30 FT HT, Wall No. 7					
6140	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO -	SF	.000 70.890	3,187.730 .000 3,187.730	\$0.00	\$225,978.18
		MSE Wall Face, 20-30 FT HT, Wall No. 8					
6145	627-1120	COPING B, WALL NO -	LF	.000 411.600	403.130 .000 403.130	\$0.00	\$165,928.31
		Coping B, Wall No. 4					
6150	627-1120	COPING B, WALL NO -	LF	.000 411.600	244.000 .000 244.000	\$0.00	\$100,430.40
		Coping B, Wall No. 6					

Rpt-ID: RCPESPRJ

Georgia

Date: 02/05/2025

User: wdemore

Department of Transportation

Page 8 of 8

Estimate Summary By Project

Contract ID: B1CBA2002320-0

Estimate Number: 0041

Pay Period: 01/01/2025
to 01/31/2025

Project Number 122600-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date		
		Supplemental Description 2					
Category Number: 0901 WALLS							
6155	627-1120	COPING B, WALL NO -	LF	.000	242.000		
				411.600	.000		
					242.000	\$.00	\$99,607.20
		Coping B, Wall No. 7					
6160	627-1120	COPING B, WALL NO -	LF	.000	180.000		
				411.600	.000		
					180.000	\$.00	\$74,088.00
		Coping B, Wall No. 8					
Category Amount:						\$5,347.90	\$2,027,695.49
Category Number: 0100 ROADWAY							
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000	190,660.160		
				1.000	38,960.250		
					229,620.410	\$38,960.25	\$229,620.41
		(IN#9)					
9080	441-0108	CONC SIDEWALK, 8 IN	SY	.000	.000		
				196.000	70.012		
					70.012	\$13,722.35	\$13,722.35
		ADDING 8 IN CONCRETE SIDEWALK					
Category Amount:						\$52,682.60	\$243,342.76
Project Total Amount:						\$481,966.29	\$18,362,625.91