

Rpt-ID: RCPESPRJ

Georgia

Date: 04/03/2025

User: sandrews

Department of Transportation

Page 1 of 8

Estimate Summary By Project

Contract ID: B1CBA2002320-0

Estimate Number: 0043

Pay Period: 03/01/2025
to 03/31/2025

Contract Location:

SR 10 LOOP (ATHENS PARIMETER) AT US 78/SR 10 (LEXING

Time Allowed:

1553 Days

Elapsed Calender Days:

1278 Days

Percent Time:

82.29

District: 1

Area: 02

Contractor:

E. R. SNELL CONTRACTOR, INC.
1785 OAK RD.

Date Let:

10/16/2020

Date Awarded:

10/16/2020

Date Contract Executed:

02/22/2021

Date Notice to Proceed:

10/01/2021

Date Work Began:

10/04/2021

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Adjusted Completion Date:

12/31/2025

Escrow Agent:

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$23,105,070.33

Original Contract Amount \$20,517,480.36

Funds Available \$3,915,864.75

Percent Complete 82.77%

Counties:

Clarke

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
122600-	\$23,105,070.33	\$20,517,480.36	\$3,915,864.75	83.05%	\$481,480.98

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 04/03/2025

User: sandrews

Department of Transportation

Page 2 of 8

Estimate Summary By Project

Contract ID: B1CBA2002320-0

Estimate Number: 0043

Pay Period: 03/01/2025
to 03/31/2025

Project Number: 122600- US 78/SR 10 LOOP- WIDENING

Federal State Project Number: 122600-

	Total to Date	Prev to Date	This Estimate
Participating	\$15,299,651.14	\$14,914,466.35	\$385,184.79
Non-Participating	\$3,824,912.74	\$3,728,616.55	\$96,296.19
Total Earnings	\$19,124,563.88	\$18,643,082.90	\$481,480.98
Stockpiled Materials	\$64,641.70	\$64,641.70	\$0.00
Gross Earnings	\$19,189,205.58	\$18,707,724.60	\$481,480.98
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$19,189,205.58	\$18,707,724.60	

Total Payable: **\$481,480.98**

Rpt-ID: RCPEsprj

Georgia

Date: 04/03/2025

User: sandrews

Department of Transportation

Page 3 of 8

Estimate Summary By Project

Contract ID: B1CBA2002320-0

Estimate Number: 0043

Pay Period: 03/01/2025

to 03/31/2025

Project Number 122600-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount	Cumulative
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date	This Period	Amount
		Supplemental Description 2					
Category Number: 0100 ROADWAY							
0758	500-3002	CLASS AA CONCRETE	CY	594.000	428.560		
				584.000	.000		
					428.560	\$.00	\$250,279.04
0760	500-3101	CLASS A CONCRETE	CY	3.000	3.080		
				683.000	.000		
					3.080	\$.00	\$2,103.64
Category Amount:						\$0.00	\$252,382.68
Category Number: 0901 WALLS							
1076	617-0510	PERMANENTLY ANCHORED WALL, NO -	LS	.000	.030		
				679053.200	.100		
					.130	\$67,905.32	\$88,276.92
		Permanently Anchored Wall # 9_ Added					
		Permanently Anchored Wall # 9_Lump Sum					
Category Amount:						\$67,905.32	\$88,276.92
Category Number: 0100 ROADWAY							
5085	163-0550	CONSTRUCT AND REMOVE INLET SEDIMENT TF EA		.000	45.750		
				386.250	3.000		
					48.750	\$1,158.75	\$18,829.69
		Constr & Rem Inlet Sediment Trap					
5140	167-1500	WATER QUALITY INSPECTIONS	MO	.000	41.000		
				2850.000	1.000		
					42.000	\$2,850.00	\$119,700.00
		Water Quality Inspections					
5160	205-0001	UNCLASS EXCAV	CY	.000	67,018.690		
				10.150	621.293		
					67,639.983	\$6,306.12	\$686,545.83
		Unclass Excav					
5180	310-1101	GR AGGR BASE CRS, INCL MATL	TN	.000	29,437.630		
				29.960	2,472.130		
					31,909.760	\$74,065.01	\$956,016.41
		Gr Aggr Base Crs, Inc Matl					
5200	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		.000	22,274.800		
				74.940	3,752.640		
					26,027.440	\$281,222.84	\$1,950,496.35
		Recyl AC Leveling, Inc BM&L					

Rpt-ID: RCPEsprj

Georgia

Date: 04/03/2025

User: sandrews

Department of Transportation

Page 4 of 8

Estimate Summary By Project

Contract ID: B1CBA2002320-0

Estimate Number: 0043

Pay Period: 03/01/2025
to 03/31/2025

Project Number 122600-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100 ROADWAY							
5205	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		.000	6,136.670		
		TL & H LIME		72.620	110.140		
		Recyl AC 25 MM SP, GP 1/2,BM&HL TL & H Lime			6,246.810	\$7,998.37	\$453,643.34
5215	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		.000	2,737.180		
		L & H LIME		84.200	.000		
		Recyl AC 19 MM SP, GP 1 Or 2,Inc BM&HL L & H Lime			2,737.180	\$.00	\$230,470.56
5225	413-0750	TACK COAT	GL	.000	8,383.000		
				2.220	1,982.000		
		Tack Coat			10,365.000	\$4,400.04	\$23,010.30
5240	441-0004	CONC SLOPE PAV, 4 IN	SY	.000	41.000		
				51.260	.000		
		Conc Slope Pav, 4 In			41.000	\$.00	\$2,101.66
5250	441-0018	DRIVEWAY CONCRETE, 8 IN TK	SY	.000	289.970		
				59.620	.000		
		Driveway Concrete, 8 IN TK			289.970	\$.00	\$17,288.01
5255	441-0104	CONC SIDEWALK, 4 IN	SY	.000	2,971.260		
				53.260	.000		
		Conc Sidewalk, 4 In			2,971.260	\$.00	\$158,249.31
5260	441-0204	PLAIN CONC DITCH PAVING, 4 IN	SY	.000	1,746.400		
				58.980	.000		
		Plain Conc Ditch Paving, 4 IN			1,746.400	\$.00	\$103,002.67
5295	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	.000	4,828.000		
				24.040	.000		
		Conc Curb & Gutter/ 8X30 TP 2			4,828.000	\$.00	\$116,065.12

Rpt-ID: RCPESPRJ

Georgia

Date: 04/03/2025

User: sandrews

Department of Transportation

Page 5 of 8

Estimate Summary By Project

Contract ID: B1CBA2002320-0

Estimate Number: 0043

Pay Period: 03/01/2025
to 03/31/2025

Project Number 122600-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
5315	500-3002	CLASS AA CONCRETE	CY	.000	259.850		
				631.090	.000		
		CL AA Concrete			259.850	\$.00	\$163,988.74
Category Amount:						\$378,001.13	\$4,999,407.99
Category Number: 0901 WALLS							
5321	500-3107	CLASS A CONCRETE, RETAINING WALL	CY	.000	127.700		
				1072.770	.000		
		CL A Conc, Ret Wall			127.700	\$.00	\$136,992.73
5324	500-3110	CLASS A CONCRETE, TYPE P1, RETAINING WAL LF		.000	142.000		
				810.900	.000		
		Class A Concrete, Type P1, retaining Wal			142.000	\$.00	\$115,147.80
5326	500-3115	CLASS A CONCRETE, TYPE P2, RETAINING WAL LF		.000	136.000		
				1054.360	.000		
		Class A Concrete, Type P2, retaining Wal			136.000	\$.00	\$143,392.96
Category Amount:						\$0.00	\$395,533.49
Category Number: 0100 ROADWAY							
5335	500-3200	CLASS B CONCRETE	CY	.000	7.000		
				1102.100	.000		
		Class B Conc			7.000	\$.00	\$7,714.70
5345	500-9999	CLASS B CONC, BASE OR PVMT WIDENING	CY	.000	87.750		
				230.720	.000		
		CL B Conc,Base OR Pavmt Widen			87.750	\$.00	\$20,245.68
5535	621-6200	CONCRETE SIDE BARRIER, TP 2-S	LF	.000	45.000		
				839.970	.000		
		Conc Side Barrier, TP 2-S			45.000	\$.00	\$37,798.65
5806	668-1100	CATCH BASIN, GP 1	EA	.000	39.400		
				4638.100	.000		
		Catch Basin, GP 1			39.400	\$.00	\$182,741.14

Rpt-ID: RCPESPRJ

Georgia

Date: 04/03/2025

User: sandrews

Department of Transportation

Page 6 of 8

Estimate Summary By Project

Contract ID: B1CBA2002320-0

Estimate Number: 0043

Pay Period: 03/01/2025
to 03/31/2025

Project Number 122600-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
5816	668-2100	DROP INLET, GP 1	EA	.000	5.900		
				3416.870	.000		
		Drop Inlet, GP 1			5.900	\$0.00	\$20,159.53
5827	668-3300	SAN SEWER MANHOLE, TP 1	EA	.000	4.000		
				4619.840	.000		
		San Sewer Manhole, TP 1			4.000	\$0.00	\$18,479.36
5835	668-4300	STORM SEWER MANHOLE, TP 1	EA	.000	6.250		
				3232.290	.000		
		Storm Sew Manhole, TP 1			6.250	\$0.00	\$20,201.81
5965	700-8000	FERTILIZER MIXED GRADE	TN	.000	4.350		
				706.200	.025		
		Fertilizer Mixed Grade			4.375	\$17.66	\$3,089.63
5975	700-9300	SOD	SY	.000	788.661		
				10.450	329.315		
		Sod			1,117.976	\$3,441.34	\$11,682.85
6050	441-5002	CONCRETE HEADER CURB, 6 IN, TP 2	LF	.000	177.000		
				22.150	.000		
		Conc Header Curb, 6 TP 2			177.000	\$0.00	\$3,920.55
Category Amount:						\$3,459.00	\$326,033.90
Category Number: 0901 WALLS							
6100	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	.000	135.930		
				70.340	.000		
		MSE Wall Face, 0-10 FT HT, Wall No. 4			135.930	\$0.00	\$9,561.32
6107	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	.000	302.790		
				102.520	.000		
		MSE Wall Face, 0-10 FT HT, Wall No. 7			302.790	\$0.00	\$31,042.03

Rpt-ID: RCPESPRJ

Georgia

Date: 04/03/2025

User: sandrews

Department of Transportation

Page 7 of 8

Estimate Summary By Project

Contract ID: B1CBA2002320-0

Estimate Number: 0043

Pay Period: 03/01/2025
to 03/31/2025

Project Number 122600-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0901 WALLS							
6110	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	.000 70.340	4,210.810 .000 4,210.810	\$0.00	\$296,188.38
		MSE Wall Face, 10-20 FT HT, Wall No. 4					
6115	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	.000 70.890	3,937.470 .000 3,937.470	\$0.00	\$279,127.25
		MSE Wall Face, 10-20 FT HT, Wall No. 6					
6120	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	.000 102.520	1,168.100 .000 1,168.100	\$0.00	\$119,753.61
		MSE Wall Face, 10-20 FT HT, Wall No. 7					
6125	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	.000 70.890	420.580 .000 420.580	\$0.00	\$29,814.92
		MSE Wall Face, 10-20 FT HT, Wall No. 8					
6130	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO -	SF	.000 70.340	3,042.670 .000 3,042.670	\$0.00	\$214,021.41
		MSE Wall Face, 20-30 FT HT, Wall No. 4					
6135	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO -	SF	.000 102.520	3,153.800 .000 3,153.800	\$0.00	\$323,327.58
		MSE Wall Face, 20-30 FT HT, Wall No. 7					
6140	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO -	SF	.000 70.890	3,187.730 .000 3,187.730	\$0.00	\$225,978.18
		MSE Wall Face, 20-30 FT HT, Wall No. 8					
6145	627-1120	COPING B, WALL NO -	LF	.000 411.600	403.130 .000 403.130	\$0.00	\$165,928.31
		Coping B, Wall No. 4					
6150	627-1120	COPING B, WALL NO -	LF	.000 411.600	244.000 .000 244.000	\$0.00	\$100,430.40
		Coping B, Wall No. 6					

Rpt-ID: RCPESPRJ

Georgia

Date: 04/03/2025

User: sandrews

Department of Transportation

Page 8 of 8

Estimate Summary By Project

Contract ID: B1CBA2002320-0

Estimate Number: 0043

Pay Period: 03/01/2025
to 03/31/2025

Project Number 122600-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date		
		Supplemental Description 2					
Category Number: 0901 WALLS							
6155	627-1120	COPING B, WALL NO -	LF	.000	242.000		
				411.600	.000		
					242.000	\$0.00	\$99,607.20
		Coping B, Wall No. 7					
6160	627-1120	COPING B, WALL NO -	LF	.000	180.000		
				411.600	.000		
					180.000	\$0.00	\$74,088.00
		Coping B, Wall No. 8					
Category Amount:						\$0.00	\$1,968,868.59
Category Number: 0100 ROADWAY							
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000	246,234.660		
				1.000	32,115.530		
					278,350.190	\$32,115.53	\$278,350.19
		(IN#9)					
9080	441-0108	CONC SIDEWALK, 8 IN	SY	.000	70.010		
				196.000	.000		
					70.010	\$0.00	\$13,721.96
		ADDING 8 IN CONCRETE SIDEWALK					
Category Amount:						\$32,115.53	\$292,072.15
Project Total Amount:						\$481,480.98	\$19,124,563.88