

Rpt-ID: RCPESPRJ

Georgia

Date: 06/04/2025

User: sandrews

Department of Transportation

Page 1 of 9

Estimate Summary By Project

Contract ID: B1CBA2002320-0

Estimate Number: 0045

Pay Period: 05/01/2025
to 05/31/2025

Contract Location:

SR 10 LOOP (ATHENS PARIMETER) AT US 78/SR 10 (LEXING

Time Allowed:

1553 Days

Elapsed Calender Days:

1339 Days

Percent Time:

86.22

District: 1

Area: 02

Contractor:

E. R. SNELL CONTRACTOR, INC.
1785 OAK RD.

Date Let:

10/16/2020

Date Awarded:

10/16/2020

Date Contract Executed:

02/22/2021

Date Notice to Proceed:

10/01/2021

Date Work Began:

10/04/2021

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Adjusted Completion Date:

12/31/2025

SNELLVILLE

GA 30078-2233

Phone: (770)985-0600

Escrow Agent:

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$23,105,070.33

Original Contract Amount \$20,517,480.36

Funds Available \$2,871,414.34

Percent Complete 87.29%

Counties:

Clarke

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
122600-	\$23,105,070.33	\$20,517,480.36	\$2,871,414.34	87.57%	\$496,475.08

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 06/04/2025

User: sandrews

Department of Transportation

Page 2 of 9

Estimate Summary By Project

Contract ID: B1CBA2002320-0

Estimate Number: 0045

Pay Period: 05/01/2025
to 05/31/2025

Project Number: 122600- US 78/SR 10 LOOP- WIDENING

Federal State Project Number: 122600-

	Total to Date	Prev to Date	This Estimate
Participating	\$16,135,211.47	\$15,738,031.40	\$397,180.07
Non-Participating	\$4,033,802.82	\$3,934,507.81	\$99,295.01
Total Earnings	\$20,169,014.29	\$19,672,539.21	\$496,475.08
Stockpiled Materials	\$64,641.70	\$64,641.70	\$0.00
Gross Earnings	\$20,233,655.99	\$19,737,180.91	\$496,475.08
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$20,233,655.99	\$19,737,180.91	

Total Payable: **\$496,475.08**

Rpt-ID: RCPEsprj

Georgia

Date: 06/04/2025

User: sandrews

Department of Transportation

Page 3 of 9

Estimate Summary By Project

Contract ID: B1CBA2002320-0

Estimate Number: 0045

Pay Period: 05/01/2025
to 05/31/2025

Project Number 122600-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount	Cumulative
		Item Description 2					
		Supplemental Description 1		Unit Price	Qty This Period	This Period	Amount
		Supplemental Description 2			Qty To Date		
Category Number: 0100 ROADWAY							
0758	500-3002	CLASS AA CONCRETE	CY	594.000	428.560		
				584.000	.000		
					428.560	\$.00	\$250,279.04
0760	500-3101	CLASS A CONCRETE	CY	3.000	3.080		
				683.000	.000		
					3.080	\$.00	\$2,103.64
Category Amount:						\$0.00	\$252,382.68
Category Number: 0901 WALLS							
1076	617-0510	PERMANENTLY ANCHORED WALL, NO -	LS	.000	.200		
				679053.200	.200		
					.400	\$135,810.64	\$271,621.28
		Permanently Anchored Wall # 9_ Added					
		Permanently Anchored Wall # 9_Lump Sum					
Category Amount:						\$135,810.64	\$271,621.28
Category Number: 0100 ROADWAY							
5090	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		.000	5,701.000		
				0.110	110.000		
					5,811.000	\$12.10	\$639.21
		Maint Of Temp Silt Fence, TP C					
5115	165-0105	MAINTENANCE OF INLET SEDIMENT TRAP	EA	.000	107.000		
				164.800	3.000		
					110.000	\$494.40	\$18,128.00
		Maint Of Inlet Sediment Trap					
5140	167-1500	WATER QUALITY INSPECTIONS	MO	.000	43.000		
				2850.000	1.000		
					44.000	\$2,850.00	\$125,400.00
		Water Quality Inspections					
5180	310-1101	GR AGGR BASE CRS, INCL MATL	TN	.000	33,037.150		
				29.960	378.990		
					33,416.140	\$11,354.54	\$1,001,147.55
		Gr Aggr Base Crs, Inc Matl					
5200	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		.000	26,792.920		
				74.940	.000		
					26,792.920	\$.00	\$2,007,861.42
		Recyl AC Leveling, Inc BM&L					

Rpt-ID: RCPEsprj

Georgia

Date: 06/04/2025

User: sandrews

Department of Transportation

Page 4 of 9

Estimate Summary By Project

Contract ID: B1CBA2002320-0

Estimate Number: 0045

Pay Period: 05/01/2025
to 05/31/2025

Project Number 122600-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
5205	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		.000 72.620	7,725.950 .000 7,725.950	\$0.00	\$561,058.49
		Recyl AC 25 MM SP, GP 1/2,BM&HL TL & H Lime					
5215	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		.000 84.200	3,611.150 .000 3,611.150	\$0.00	\$304,058.83
		Recyl AC 19 MM SP, GP 1 Or 2,Inc BM&HL L & H Lime					
5240	441-0004	CONC SLOPE PAV, 4 IN	SY	.000 51.260	41.000 .000 41.000	\$0.00	\$2,101.66
		Conc Slope Pav, 4 In					
5250	441-0018	DRIVEWAY CONCRETE, 8 IN TK	SY	.000 59.620	289.973 40.000 329.973	\$2,384.80	\$19,672.99
		Driveway Concrete, 8 IN TK					
5255	441-0104	CONC SIDEWALK, 4 IN	SY	.000 53.260	3,235.198 1,326.520 4,561.718	\$70,650.46	\$242,957.10
		Conc Sidewalk, 4 In					
5260	441-0204	PLAIN CONC DITCH PAVING, 4 IN	SY	.000 58.980	1,746.400 .000 1,746.400	\$0.00	\$103,002.67
		Plain Conc Ditch Paving, 4 IN					
5275	441-0754	CONCRETE MEDIAN, 7 1/2 IN	SY	.000 70.390	.000 272.610 272.610	\$19,189.02	\$19,189.02
		Conc Median, 7 1/2 IN					
5285	441-4030	CONC VALLEY GUTTER, 8 IN	SY	.000 67.810	342.208 38.780 380.988	\$2,629.67	\$25,834.80
		Conc Valley Gutter, 8 IN					
5295	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	.000 24.040	8,337.000 388.000 8,725.000	\$9,327.52	\$209,749.00
		Conc Curb & Gutter/ 8X30 TP 2					

Rpt-ID: RCPESPRJ

Georgia

Date: 06/04/2025

User: sandrews

Department of Transportation

Page 5 of 9

Estimate Summary By Project

Contract ID: B1CBA2002320-0

Estimate Number: 0045

Pay Period: 05/01/2025
to 05/31/2025

Project Number 122600-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
5315	500-3002	CLASS AA CONCRETE	CY	.000	259.850		
				631.090	.000		
					259.850	\$.00	\$163,988.74
		CL AA Concrete					
Category Amount:						\$118,892.51	\$4,804,789.48
Category Number: 0901 WALLS							
5321	500-3107	CLASS A CONCRETE, RETAINING WALL	CY	.000	127.700		
				1072.770	.000		
					127.700	\$.00	\$136,992.73
		CL A Conc, Ret Wall					
5324	500-3110	CLASS A CONCRETE, TYPE P1, RETAINING WALL LF		.000	142.000		
				810.900	.000		
					142.000	\$.00	\$115,147.80
		Class A Concrete, Type P1, retaining Wal					
5326	500-3115	CLASS A CONCRETE, TYPE P2, RETAINING WALL LF		.000	136.000		
				1054.360	.000		
					136.000	\$.00	\$143,392.96
		Class A Concrete, Type P2, retaining Wal					
Category Amount:						\$0.00	\$395,533.49
Category Number: 0100 ROADWAY							
5335	500-3200	CLASS B CONCRETE	CY	.000	7.000		
				1102.100	.000		
					7.000	\$.00	\$7,714.70
		Class B Conc					
5345	500-9999	CLASS B CONC, BASE OR PVMT WIDENING	CY	.000	87.753		
				230.720	31.612		
					119.365	\$7,293.52	\$27,539.89
		CL B Conc,Base OR Pavmt Widen					
5535	621-6200	CONCRETE SIDE BARRIER, TP 2-S	LF	.000	45.000		
				839.970	.000		
					45.000	\$.00	\$37,798.65
		Conc Side Barrier, TP 2-S					
5545	634-1200	RIGHT OF WAY MARKERS	EA	.000	.000		
				126.530	58.000		
					58.000	\$7,338.74	\$7,338.74
		Right Of Way Markers					

Rpt-ID: RCPESPRJ

Georgia

Date: 06/04/2025

User: sandrews

Department of Transportation

Page 6 of 9

Estimate Summary By Project

Contract ID: B1CBA2002320-0

Estimate Number: 0045

Pay Period: 05/01/2025
to 05/31/2025

Project Number 122600-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
5595	641-1100	GUARDRAIL, TP T	LF	.000 92.280	36.000 21.000 57.000	\$1,937.88	\$5,259.96
		Guardrail, TP T					
5600	641-1200	GUARDRAIL, TP W	LF	.000 28.460	2,576.970 901.500 3,478.470	\$25,656.69	\$98,997.26
		Guardrail, TP W					
5605	641-5001	GUARDRAIL ANCHORAGE, TP 1	EA	.000 1420.620	7.000 1.000 8.000	\$1,420.62	\$11,364.96
		Guardrail Anchorage, TP 1					
5645	647-1000	TRAFFIC SIGNAL INSTALLATION NO -	LS	.000 81782.000	.000 .700 .700	\$57,247.40	\$57,247.40
		Traffic Signal Installation No. 4Traffic Signal Installation					
5806	668-1100	CATCH BASIN, GP 1	EA	.000 4638.100	41.400 .000 41.400	\$0.00	\$192,017.34
		Catch Basin, GP 1					
5816	668-2100	DROP INLET, GP 1	EA	.000 3416.870	7.150 .500 7.650	\$1,708.44	\$26,139.06
		Drop Inlet, GP 1					
5827	668-3300	SAN SEWER MANHOLE, TP 1	EA	.000 4619.840	4.000 .000 4.000	\$0.00	\$18,479.36
		San Sewer Manhole, TP 1					
5835	668-4300	STORM SEWER MANHOLE, TP 1	EA	.000 3232.290	6.250 .000 6.250	\$0.00	\$20,201.81
		Storm Sew Manhole, TP 1					

Rpt-ID: RCPESPRJ

Georgia

Date: 06/04/2025

User: sandrews

Department of Transportation

Page 7 of 9

Estimate Summary By Project

Contract ID: B1CBA2002320-0

Estimate Number: 0045

Pay Period: 05/01/2025
to 05/31/2025

Project Number 122600-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
6050	441-5002	CONCRETE HEADER CURB, 6 IN, TP 2	LF	.000	339.000		
				22.150	.000		
					339.000	\$0.00	\$7,508.85
		Conc Header Curb, 6 TP 2					
Category Amount:						\$102,603.29	\$517,607.98
Category Number: 0901 WALLS							
6096	617-0510	PERMANENTLY ANCHORED WALL, NO -	LS	.000	.260		
				534790.000	.200		
					.460	\$106,958.00	\$246,003.40
		Permanently Anchored Wall No. 2					
6100	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	.000	135.930		
				70.340	.000		
					135.930	\$0.00	\$9,561.32
		MSE Wall Face, 0-10 FT HT, Wall No. 4					
6107	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	.000	302.790		
				102.520	.000		
					302.790	\$0.00	\$31,042.03
		MSE Wall Face, 0-10 FT HT, Wall No. 7					
6110	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	.000	4,210.810		
				70.340	.000		
					4,210.810	\$0.00	\$296,188.38
		MSE Wall Face, 10-20 FT HT, Wall No. 4					
6115	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	.000	3,937.470		
				70.890	.000		
					3,937.470	\$0.00	\$279,127.25
		MSE Wall Face, 10-20 FT HT, Wall No. 6					
6120	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	.000	1,168.100		
				102.520	.000		
					1,168.100	\$0.00	\$119,753.61
		MSE Wall Face, 10-20 FT HT, Wall No. 7					
6125	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	.000	420.580		
				70.890	.000		
					420.580	\$0.00	\$29,814.92
		MSE Wall Face, 10-20 FT HT, Wall No. 8					

Rpt-ID: RCPESPRJ

Georgia

Date: 06/04/2025

User: sandrews

Department of Transportation

Page 8 of 9

Estimate Summary By Project

Contract ID: B1CBA2002320-0

Estimate Number: 0045

Pay Period: 05/01/2025

to 05/31/2025

Project Number 122600-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0901 WALLS							
6130	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO -	SF	.000 70.340	3,042.670 .000 3,042.670	\$0.00	\$214,021.41
		MSE Wall Face, 20-30 FT HT, Wall No. 4					
6135	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO -	SF	.000 102.520	3,153.800 .000 3,153.800	\$0.00	\$323,327.58
		MSE Wall Face, 20-30 FT HT, Wall No. 7					
6140	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO -	SF	.000 70.890	3,187.730 .000 3,187.730	\$0.00	\$225,978.18
		MSE Wall Face, 20-30 FT HT, Wall No. 8					
6145	627-1120	COPING B, WALL NO -	LF	.000 411.600	403.130 .000 403.130	\$0.00	\$165,928.31
		Coping B, Wall No. 4					
6150	627-1120	COPING B, WALL NO -	LF	.000 411.600	244.000 .000 244.000	\$0.00	\$100,430.40
		Coping B, Wall No. 6					
6155	627-1120	COPING B, WALL NO -	LF	.000 411.600	242.000 .000 242.000	\$0.00	\$99,607.20
		Coping B, Wall No. 7					
6160	627-1120	COPING B, WALL NO -	LF	.000 411.600	180.000 .000 180.000	\$0.00	\$74,088.00
		Coping B, Wall No. 8					
Category Amount:						\$106,958.00	\$2,214,871.99
Category Number: 0100 ROADWAY							
9080	441-0108	CONC SIDEWALK, 8 IN	SY	.000 196.000	108.142 164.340 272.482	\$32,210.64	\$53,406.47
		ADDING 8 IN CONCRETE SIDEWALK					
Category Amount:						\$32,210.64	\$53,406.47
Project Total Amount:						\$496,475.08	\$20,169,014.29

Rpt-ID: RCPESPRJ

Georgia

Date: 06/04/2025

User: sandrews

Department of Transportation

Page 9 of 9

Estimate Summary By Project

Contract ID: B1CBA2002320-0

Estimate Number: 0045

Pay Period: 05/01/2025
to 05/31/2025
