

Rpt-ID: RCPESPRJ

Georgia

Date: 08/05/2025

User: sandrews

Department of Transportation

Page 1 of 8

Estimate Summary By Project

Contract ID: B1CBA2002320-0

Estimate Number: 0046

Pay Period: 07/01/2025
to 07/31/2025

Contract Location:

SR 10 LOOP (ATHENS PARIMETER) AT US 78/SR 10 (LEXING

Time Allowed: 1553 Days

Elapsed Calender Days: 1400 Days

Percent Time: 90.15

District: 1

Area: 02

Contractor:

E. R. SNELL CONTRACTOR, INC.
1785 OAK RD.

Date Let: 10/16/2020

Date Awarded: 10/16/2020

Date Contract Executed: 02/22/2021

Date Notice to Proceed: 10/01/2021

Date Work Began: 10/04/2021

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 12/31/2025

SNELLVILLE

GA 30078-2233

Phone: (770)985-0600

Escrow Agent:

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$23,105,070.33

Original Contract Amount \$20,517,480.36

Funds Available \$1,628,669.52

Percent Complete 92.67%

Counties:

Clarke

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
122600-	\$23,105,070.33	\$20,517,480.36	\$1,628,669.52	92.95%	\$450,855.46

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 08/05/2025

User: sandrews

Department of Transportation

Page 2 of 8

Estimate Summary By Project

Contract ID: B1CBA2002320-0

Estimate Number: 0046

Pay Period: 07/01/2025
to 07/31/2025

Project Number: 122600- US 78/SR 10 LOOP- WIDENING

Federal State Project Number: 122600-

	Total to Date	Prev to Date	This Estimate
Participating	\$17,129,407.34	\$16,768,722.98	\$360,684.36
Non-Participating	\$4,282,351.77	\$4,192,180.67	\$90,171.10
Total Earnings	\$21,411,759.11	\$20,960,903.65	\$450,855.46
Stockpiled Materials	\$64,641.70	\$64,641.70	\$0.00
Gross Earnings	\$21,476,400.81	\$21,025,545.35	\$450,855.46
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$21,476,400.81	\$21,025,545.35	

Total Payable: **\$450,855.46**

Rpt-ID: RCPEsprj

Georgia

Date: 08/05/2025

User: sandrews

Department of Transportation

Page 3 of 8

Estimate Summary By Project

Contract ID: B1CBA2002320-0

Estimate Number: 0046

Pay Period: 07/01/2025
to 07/31/2025

Project Number 122600-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100		ROADWAY					
0758	500-3002	CLASS AA CONCRETE	CY	594.000	428.560		
				584.000	.000		
					428.560	\$.00	\$250,279.04
0760	500-3101	CLASS A CONCRETE	CY	3.000	3.080		
				683.000	.000		
					3.080	\$.00	\$2,103.64
5140	167-1500	WATER QUALITY INSPECTIONS	MO	.000	45.000		
				2850.000	1.000		
					46.000	\$2,850.00	\$131,100.00
		Water Quality Inspections					
5180	310-1101	GR AGGR BASE CRS, INCL MATL	TN	.000	33,947.080		
				29.960	2,622.150		
					36,569.230	\$78,559.61	\$1,095,614.13
		Gr Aggr Base Crs, Inc Matl					
5200	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		.000	27,792.080		
				74.940	584.050		
					28,376.130	\$43,768.71	\$2,126,507.18
		Recyl AC Leveling, Inc BM&L					
5205	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		.000	7,725.950		
		TL & H LIME		72.620	72.440		
					7,798.390	\$5,260.59	\$566,319.08
		Recyl AC 25 MM SP, GP 1/2,BM&HL TL & H Lime					
5210	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN		.000	53.990		
		MATL & H LIME		89.500	.000		
					53.990	\$.00	\$4,832.11
		Recyl AC 12.5 MM SP, GP 2,BM&HL Matl & H Lime					
5215	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		.000	3,684.140		
		L & H LIME		84.200	35.670		
					3,719.810	\$3,003.41	\$313,208.00
		Recyl AC 19 MM SP, GP 1 Or 2,Inc BM&HL L & H Lime					
5225	413-0750	TACK COAT	GL	.000	12,265.000		
				2.220	315.000		
					12,580.000	\$699.30	\$27,927.60
		Tack Coat					

Rpt-ID: RCPEsprj

Georgia

Date: 08/05/2025

User: sandrews

Department of Transportation

Page 4 of 8

Estimate Summary By Project

Contract ID: B1CBA2002320-0

Estimate Number: 0046

Pay Period: 07/01/2025
to 07/31/2025

Project Number 122600-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100 ROADWAY							
5240	441-0004	CONC SLOPE PAV, 4 IN	SY	.000	41.000		
				51.260	.000		
		Conc Slope Pav, 4 In			41.000	\$.00	\$2,101.66
5250	441-0018	DRIVEWAY CONCRETE, 8 IN TK	SY	.000	329.970		
				59.620	.000		
		Driveway Concrete, 8 IN TK			329.970	\$.00	\$19,672.81
5255	441-0104	CONC SIDEWALK, 4 IN	SY	.000	4,784.528		
				53.260	534.444		
		Conc Sidewalk, 4 In			5,318.972	\$28,464.49	\$283,288.45
5260	441-0204	PLAIN CONC DITCH PAVING, 4 IN	SY	.000	1,854.400		
				58.980	.000		
		Plain Conc Ditch Paving, 4 IN			1,854.400	\$.00	\$109,372.51
5265	441-0303	CONC SPILLWAY, TP 3	EA	.000	3.000		
				2843.820	.000		
		Conc Spillway, TP 3			3.000	\$.00	\$8,531.46
5295	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	.000	8,922.000		
				24.040	1,752.000		
		Conc Curb & Gutter/ 8X30 TP 2			10,674.000	\$42,118.08	\$256,602.96
5300	441-6740	CONC CURB & GUTTER, 8 IN X 30 IN, TP 7	LF	.000	.000		
				24.040	442.000		
		Conc Curb & Gutter/ 8X30 TP 7			442.000	\$10,625.68	\$10,625.68
5315	500-3002	CLASS AA CONCRETE	CY	.000	259.850		
				631.090	.000		
		CL AA Concrete			259.850	\$.00	\$163,988.74
Category Amount:						\$215,349.87	\$5,372,075.05

Rpt-ID: RCPESPRJ

Georgia

Date: 08/05/2025

User: sandrews

Department of Transportation

Page 5 of 8

Estimate Summary By Project

Contract ID: B1CBA2002320-0

Estimate Number: 0046

Pay Period: 07/01/2025
to 07/31/2025

Project Number 122600-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0901 WALLS							
5321	500-3107	CLASS A CONCRETE, RETAINING WALL	CY	.000 1072.770	127.700 .000 127.700	\$0.00	\$136,992.73
		CL A Conc, Ret Wall					
5324	500-3110	CLASS A CONCRETE, TYPE P1, RETAINING WAL LF		.000 810.900	142.000 .000 142.000	\$0.00	\$115,147.80
		Class A Concrete, Type P1, retaining Wal					
5326	500-3115	CLASS A CONCRETE, TYPE P2, RETAINING WAL LF		.000 1054.360	136.000 .000 136.000	\$0.00	\$143,392.96
		Class A Concrete, Type P2, retaining Wal					
Category Amount:						\$0.00	\$395,533.49
Category Number: 0100 ROADWAY							
5335	500-3200	CLASS B CONCRETE	CY	.000 1102.100	7.000 .000 7.000	\$0.00	\$7,714.70
		Class B Conc					
5345	500-9999	CLASS B CONC, BASE OR PVMT WIDENING	CY	.000 230.720	122.480 .000 122.480	\$0.00	\$28,258.59
		CL B Conc,Base OR Pavmt Widen					
5530	621-3125	CONCRETE BARRIER, TP 25S, MODIFIED	LF	.000 494.660	88.000 239.000 327.000	\$118,223.74	\$161,753.82
		Conc Barrier, TP 25S, Modified					
5535	621-6200	CONCRETE SIDE BARRIER, TP 2-S	LF	.000 839.970	45.000 .000 45.000	\$0.00	\$37,798.65
		Conc Side Barrier, TP 2-S					
5635	647-1000	TRAFFIC SIGNAL INSTALLATION NO -	LS	.000 71482.000	.000 .500 .500	\$35,741.00	\$35,741.00
		Traffic Signal Installation No. 2					

Rpt-ID: RCPESPRJ

Georgia

Date: 08/05/2025

User: sandrews

Department of Transportation

Page 6 of 8

Estimate Summary By Project

Contract ID: B1CBA2002320-0

Estimate Number: 0046

Pay Period: 07/01/2025
to 07/31/2025

Project Number 122600-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
5640	647-1000	TRAFFIC SIGNAL INSTALLATION NO -	LS	.000	.000		
				102897.000	.500		
		Traffic Signal Installation No. 3			.500	\$51,448.50	\$51,448.50
5806	668-1100	CATCH BASIN, GP 1	EA	.000	41.400		
				4638.100	4.000		
		Catch Basin, GP 1			45.400	\$18,552.40	\$210,569.74
5816	668-2100	DROP INLET, GP 1	EA	.000	9.650		
				3416.870	.000		
		Drop Inlet, GP 1			9.650	\$0.00	\$32,972.80
5827	668-3300	SAN SEWER MANHOLE, TP 1	EA	.000	4.000		
				4619.840	.000		
		San Sewer Manhole, TP 1			4.000	\$0.00	\$18,479.36
5835	668-4300	STORM SEWER MANHOLE, TP 1	EA	.000	6.250		
				3232.290	.000		
		Storm Sew Manhole, TP 1			6.250	\$0.00	\$20,201.81
6050	441-5002	CONCRETE HEADER CURB, 6 IN, TP 2	LF	.000	505.000		
				22.150	.000		
		Conc Header Curb, 6 TP 2			505.000	\$0.00	\$11,185.75
Category Amount:						\$223,965.64	\$616,124.72
Category Number: 0901 WALLS							
6100	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	.000	135.930		
				70.340	.000		
		MSE Wall Face, 0-10 FT HT, Wall No. 4			135.930	\$0.00	\$9,561.32
6107	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	.000	302.790		
				102.520	.000		
		MSE Wall Face, 0-10 FT HT, Wall No. 7			302.790	\$0.00	\$31,042.03

Rpt-ID: RCPESPRJ

Georgia

Date: 08/05/2025

User: sandrews

Department of Transportation

Page 7 of 8

Estimate Summary By Project

Contract ID: B1CBA2002320-0

Estimate Number: 0046

Pay Period: 07/01/2025
to 07/31/2025

Project Number 122600-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0901 WALLS							
6110	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	.000 70.340	4,210.810 .000 4,210.810	\$0.00	\$296,188.38
		MSE Wall Face, 10-20 FT HT, Wall No. 4					
6115	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	.000 70.890	3,937.470 .000 3,937.470	\$0.00	\$279,127.25
		MSE Wall Face, 10-20 FT HT, Wall No. 6					
6120	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	.000 102.520	1,168.100 .000 1,168.100	\$0.00	\$119,753.61
		MSE Wall Face, 10-20 FT HT, Wall No. 7					
6125	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	.000 70.890	420.580 .000 420.580	\$0.00	\$29,814.92
		MSE Wall Face, 10-20 FT HT, Wall No. 8					
6130	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO -	SF	.000 70.340	3,042.670 .000 3,042.670	\$0.00	\$214,021.41
		MSE Wall Face, 20-30 FT HT, Wall No. 4					
6135	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO -	SF	.000 102.520	3,153.800 .000 3,153.800	\$0.00	\$323,327.58
		MSE Wall Face, 20-30 FT HT, Wall No. 7					
6140	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO -	SF	.000 70.890	3,187.730 .000 3,187.730	\$0.00	\$225,978.18
		MSE Wall Face, 20-30 FT HT, Wall No. 8					
6145	627-1120	COPING B, WALL NO -	LF	.000 411.600	403.130 .000 403.130	\$0.00	\$165,928.31
		Coping B, Wall No. 4					
6150	627-1120	COPING B, WALL NO -	LF	.000 411.600	244.000 .000 244.000	\$0.00	\$100,430.40
		Coping B, Wall No. 6					

Rpt-ID: RCPEsprj

Georgia

Date: 08/05/2025

User: sandrews

Department of Transportation

Page 8 of 8

Estimate Summary By Project

Contract ID: B1CBA2002320-0

Estimate Number: 0046

Pay Period: 07/01/2025
to 07/31/2025

Project Number 122600-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date		
		Supplemental Description 2					
Category Number: 0901 WALLS							
6155	627-1120	COPING B, WALL NO -	LF	.000	242.000		
				411.600	.000		
					242.000	\$0.00	\$99,607.20
		Coping B, Wall No. 7					
6160	627-1120	COPING B, WALL NO -	LF	.000	180.000		
				411.600	.000		
					180.000	\$0.00	\$74,088.00
		Coping B, Wall No. 8					
Category Amount:						\$0.00	\$1,968,868.59
Category Number: 0100 ROADWAY							
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000	313,391.590		
				1.000	5,659.950		
					319,051.540	\$5,659.95	\$319,051.54
		(IN#9)					
9080	441-0108	CONC SIDEWALK, 8 IN	SY	.000	299.162		
				196.000	30.000		
					329.162	\$5,880.00	\$64,515.75
		ADDING 8 IN CONCRETE SIDEWALK					
Category Amount:						\$11,539.95	\$383,567.29
Project Total Amount:						\$450,855.46	\$21,411,759.11