

Rpt-ID: RCPESPRJ

Georgia

Date: 09/05/2025

User: sandrews

Department of Transportation

Page 1 of 8

Estimate Summary By Project

Contract ID: B1CBA2002320-0

Estimate Number: 0047

Pay Period: 08/01/2025
to 08/31/2025

Contract Location:

SR 10 LOOP (ATHENS PARIMETER) AT US 78/SR 10 (LEXING

Time Allowed:

1553 Days

Elapsed Calender Days:

1431 Days

Percent Time:

92.14

District: 1

Area: 02

Contractor:

E. R. SNELL CONTRACTOR, INC.
1785 OAK RD.

Date Let:

10/16/2020

Date Awarded:

10/16/2020

Date Contract Executed:

02/22/2021

Date Notice to Proceed:

10/01/2021

Date Work Began:

10/04/2021

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Adjusted Completion Date:

12/31/2025

Escrow Agent:

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$23,105,070.33

Original Contract Amount \$20,517,480.36

Funds Available \$1,190,944.70

Percent Complete 94.57%

Counties:

Clarke

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
122600-	\$23,105,070.33	\$20,517,480.36	\$1,190,944.70	94.85%	\$437,724.82

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 09/05/2025

User: sandrews

Department of Transportation

Page 2 of 8

Estimate Summary By Project

Contract ID: B1CBA2002320-0

Estimate Number: 0047

Pay Period: 08/01/2025
to 08/31/2025

Project Number: 122600- US 78/SR 10 LOOP- WIDENING

Federal State Project Number: 122600-

	Total to Date	Prev to Date	This Estimate
Participating	\$17,479,587.20	\$17,129,407.34	\$350,179.86
Non-Participating	\$4,369,896.73	\$4,282,351.77	\$87,544.96
Total Earnings	\$21,849,483.93	\$21,411,759.11	\$437,724.82
Stockpiled Materials	\$64,641.70	\$64,641.70	\$0.00
Gross Earnings	\$21,914,125.63	\$21,476,400.81	\$437,724.82
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$21,914,125.63	\$21,476,400.81	

Total Payable: **\$437,724.82**

Rpt-ID: RCPESPRJ

Georgia

Date: 09/05/2025

User: sandrews

Department of Transportation

Page 3 of 8

Estimate Summary By Project

Contract ID: B1CBA2002320-0

Estimate Number: 0047

Pay Period: 08/01/2025

to 08/31/2025

Project Number 122600-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0758	500-3002	CLASS AA CONCRETE	CY	594.000 584.000	428.560 .000 428.560	\$0.00	\$250,279.04
0760	500-3101	CLASS A CONCRETE	CY	3.000 683.000	3.080 .000 3.080	\$0.00	\$2,103.64
5140	167-1500	WATER QUALITY INSPECTIONS	MO	.000 2850.000	46.000 1.000 47.000	\$2,850.00	\$133,950.00
		Water Quality Inspections					
5180	310-1101	GR AGGR BASE CRS, INCL MATL	TN	.000 29.960	36,569.230 169.870 36,739.100	\$5,089.31	\$1,100,703.44
		Gr Aggr Base Crs, Inc Matl					
5200	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		.000 74.940	28,376.130 1,060.800 29,436.930	\$79,496.35	\$2,206,003.53
		Recyl AC Leveling, Inc BM&L					
5205	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		.000 72.620	7,798.390 1,404.090 9,202.480	\$101,965.02	\$668,284.10
		Recyl AC 25 MM SP, GP 1/2,BM&HL TL & H Lime					
5210	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN MATL & H LIME		.000 89.500	53.990 .000 53.990	\$0.00	\$4,832.11
		Recyl AC 12.5 MM SP, GP 2,BM&HL Matl & H LimeRecyl AC 12.5 M					
5215	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		.000 84.200	3,719.810 420.740 4,140.550	\$35,426.31	\$348,634.31
		Recyl AC 19 MM SP, GP 1 Or 2,Inc BM&HL L & H Lime					
5225	413-0750	TACK COAT	GL	.000 2.220	12,580.000 743.000 13,323.000	\$1,649.46	\$29,577.06
		Tack Coat					

Rpt-ID: RCPESPRJ

Georgia

Date: 09/05/2025

User: sandrews

Department of Transportation

Page 4 of 8

Estimate Summary By Project

Contract ID: B1CBA2002320-0

Estimate Number: 0047

Pay Period: 08/01/2025
to 08/31/2025

Project Number 122600-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
5240	441-0004	CONC SLOPE PAV, 4 IN	SY	.000 51.260	41.000 .000 41.000	\$0.00	\$2,101.66
		Conc Slope Pav, 4 In					
5245	441-0016	DRIVEWAY CONCRETE, 6 IN TK	SY	.000 50.460	111.900 139.333 251.233	\$7,030.74	\$12,677.22
		Driveway Concrete, 6 IN TK					
5250	441-0018	DRIVEWAY CONCRETE, 8 IN TK	SY	.000 59.620	329.970 .000 329.970	\$0.00	\$19,672.81
		Driveway Concrete, 8 IN TK					
5255	441-0104	CONC SIDEWALK, 4 IN	SY	.000 53.260	5,318.972 671.667 5,990.639	\$35,772.98	\$319,061.43
		Conc Sidewalk, 4 In					
5260	441-0204	PLAIN CONC DITCH PAVING, 4 IN	SY	.000 58.980	1,854.400 .000 1,854.400	\$0.00	\$109,372.51
		Plain Conc Ditch Paving, 4 IN					
5265	441-0303	CONC SPILLWAY, TP 3	EA	.000 2843.820	3.000 .000 3.000	\$0.00	\$8,531.46
		Conc Spillway, TP 3					
5275	441-0754	CONCRETE MEDIAN, 7 1/2 IN	SY	.000 70.390	272.610 725.178 997.788	\$51,045.28	\$70,234.30
		Conc Median, 7 1/2 IN					
5280	441-4020	CONC VALLEY GUTTER, 6 IN	SY	.000 66.760	.000 38.306 38.306	\$2,557.31	\$2,557.31
		Conc Valley Gutter, 6 IN					
5295	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	.000 24.040	10,674.000 36.000 10,710.000	\$865.44	\$257,468.40
		Conc Curb & Gutter/ 8X30 TP 2					

Rpt-ID: RCPESPRJ

Georgia

Date: 09/05/2025

User: sandrews

Department of Transportation

Page 5 of 8

Estimate Summary By Project

Contract ID: B1CBA2002320-0

Estimate Number: 0047

Pay Period: 08/01/2025
to 08/31/2025

Project Number 122600-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
5315	500-3002	CLASS AA CONCRETE	CY	.000	259.850		
				631.090	.000		
		CL AA Concrete			259.850	\$.00	\$163,988.74
Category Amount:						\$323,748.20	\$5,710,033.07
Category Number: 0901 WALLS							
5321	500-3107	CLASS A CONCRETE, RETAINING WALL	CY	.000	127.700		
				1072.770	.000		
		CL A Conc, Ret Wall			127.700	\$.00	\$136,992.73
5324	500-3110	CLASS A CONCRETE, TYPE P1, RETAINING WAL LF		.000	142.000		
				810.900	.000		
		Class A Concrete, Type P1, retaining Wal			142.000	\$.00	\$115,147.80
5326	500-3115	CLASS A CONCRETE, TYPE P2, RETAINING WAL LF		.000	136.000		
				1054.360	.000		
		Class A Concrete, Type P2, retaining Wal			136.000	\$.00	\$143,392.96
Category Amount:						\$0.00	\$395,533.49
Category Number: 0100 ROADWAY							
5335	500-3200	CLASS B CONCRETE	CY	.000	7.000		
				1102.100	.000		
		Class B Conc			7.000	\$.00	\$7,714.70
5345	500-9999	CLASS B CONC, BASE OR PVMT WIDENING	CY	.000	122.480		
				230.720	.000		
		CL B Conc,Base OR Pavmt Widen			122.480	\$.00	\$28,258.59
5530	621-3125	CONCRETE BARRIER, TP 25S, MODIFIED	LF	.000	327.000		
				494.660	.000		
		Conc Barrier, TP 25S, Modified			327.000	\$.00	\$161,753.82
5535	621-6200	CONCRETE SIDE BARRIER, TP 2-S	LF	.000	45.000		
				839.970	.000		
		Conc Side Barrier, TP 2-S			45.000	\$.00	\$37,798.65

Rpt-ID: RCPESPRJ

Georgia

Date: 09/05/2025

User: sandrews

Department of Transportation

Page 6 of 8

Estimate Summary By Project

Contract ID: B1CBA2002320-0

Estimate Number: 0047

Pay Period: 08/01/2025
to 08/31/2025

Project Number 122600-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
5660	648-1550	IMPACT ATTENUATOR UNIT, TYPE S -	EA	.000	.000		
				32950.000	2.000		
		Impact ATT Unit, TP-S-3S24			2.000	\$65,900.00	\$65,900.00
5806	668-1100	CATCH BASIN, GP 1	EA	.000	45.400		
				4638.100	.000		
		Catch Basin, GP 1			45.400	\$0.00	\$210,569.74
5816	668-2100	DROP INLET, GP 1	EA	.000	9.650		
				3416.870	1.250		
		Drop Inlet, GP 1			10.900	\$4,271.09	\$37,243.88
5827	668-3300	SAN SEWER MANHOLE, TP 1	EA	.000	4.000		
				4619.840	.000		
		San Sewer Manhole, TP 1			4.000	\$0.00	\$18,479.36
5835	668-4300	STORM SEWER MANHOLE, TP 1	EA	.000	6.250		
				3232.290	.000		
		Storm Sew Manhole, TP 1			6.250	\$0.00	\$20,201.81
6050	441-5002	CONCRETE HEADER CURB, 6 IN, TP 2	LF	.000	505.000		
				22.150	.000		
		Conc Header Curb, 6 TP 2			505.000	\$0.00	\$11,185.75
Category Amount:						\$70,171.09	\$599,106.30
Category Number: 0901 WALLS							
6100	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	.000	135.930		
				70.340	.000		
		MSE Wall Face, 0-10 FT HT, Wall No. 4			135.930	\$0.00	\$9,561.32
6107	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	.000	302.790		
				102.520	.000		
		MSE Wall Face, 0-10 FT HT, Wall No. 7			302.790	\$0.00	\$31,042.03

Rpt-ID: RCPESPRJ

Georgia

Date: 09/05/2025

User: sandrews

Department of Transportation

Page 7 of 8

Estimate Summary By Project

Contract ID: B1CBA2002320-0

Estimate Number: 0047

Pay Period: 08/01/2025
to 08/31/2025

Project Number 122600-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0901 WALLS							
6110	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	.000 70.340	4,210.810 .000 4,210.810	\$0.00	\$296,188.38
		MSE Wall Face, 10-20 FT HT, Wall No. 4					
6115	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	.000 70.890	3,937.470 .000 3,937.470	\$0.00	\$279,127.25
		MSE Wall Face, 10-20 FT HT, Wall No. 6					
6120	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	.000 102.520	1,168.100 .000 1,168.100	\$0.00	\$119,753.61
		MSE Wall Face, 10-20 FT HT, Wall No. 7					
6125	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	.000 70.890	420.580 .000 420.580	\$0.00	\$29,814.92
		MSE Wall Face, 10-20 FT HT, Wall No. 8					
6130	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO -	SF	.000 70.340	3,042.670 .000 3,042.670	\$0.00	\$214,021.41
		MSE Wall Face, 20-30 FT HT, Wall No. 4					
6135	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO -	SF	.000 102.520	3,153.800 .000 3,153.800	\$0.00	\$323,327.58
		MSE Wall Face, 20-30 FT HT, Wall No. 7					
6140	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO -	SF	.000 70.890	3,187.730 .000 3,187.730	\$0.00	\$225,978.18
		MSE Wall Face, 20-30 FT HT, Wall No. 8					
6145	627-1120	COPING B, WALL NO -	LF	.000 411.600	403.130 .000 403.130	\$0.00	\$165,928.31
		Coping B, Wall No. 4					
6150	627-1120	COPING B, WALL NO -	LF	.000 411.600	244.000 .000 244.000	\$0.00	\$100,430.40
		Coping B, Wall No. 6					

Rpt-ID: RCPEsprj

Georgia

Date: 09/05/2025

User: sandrews

Department of Transportation

Page 8 of 8

Estimate Summary By Project

Contract ID: B1CBA2002320-0

Estimate Number: 0047

Pay Period: 08/01/2025
to 08/31/2025

Project Number 122600-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date		
		Supplemental Description 2					
Category Number: 0901 WALLS							
6155	627-1120	COPING B, WALL NO -	LF	.000	242.000		
				411.600	.000		
					242.000	\$.00	\$99,607.20
		Coping B, Wall No. 7					
6160	627-1120	COPING B, WALL NO -	LF	.000	180.000		
				411.600	.000		
					180.000	\$.00	\$74,088.00
		Coping B, Wall No. 8					
Category Amount:						\$0.00	\$1,968,868.59
Category Number: 0100 ROADWAY							
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000	319,051.540		
				1.000	23,182.020		
					342,233.560	\$23,182.02	\$342,233.56
		(IN#9)					
9080	441-0108	CONC SIDEWALK, 8 IN	SY	.000	329.162		
				196.000	105.222		
					434.384	\$20,623.51	\$85,139.26
		ADDING 8 IN CONCRETE SIDEWALK					
Category Amount:						\$43,805.53	\$427,372.82
Project Total Amount:						\$437,724.82	\$21,849,483.93