

Rpt-ID: RCPESPRJ

Georgia

Date: 10/06/2025

User: sandrews

Department of Transportation

Page 1 of 9

Estimate Summary By Project

Contract ID: B1CBA2002320-0

Estimate Number: 0048

Pay Period: 09/01/2025
to 09/30/2025

Contract Location:

SR 10 LOOP (ATHENS PERIMETER) AT US 78/SR 10 (LEXING

Time Allowed:

1553 Days

Elapsed Calendar Days:

1461 Days

Percent Time:

94.08

District: 1

Area: 02

Contractor:

E. R. SNELL CONTRACTOR, INC.
1785 OAK RD.

Date Let:

10/16/2020

Date Awarded:

10/16/2020

Date Contract Executed:

02/22/2021

Date Notice to Proceed:

10/01/2021

Date Work Began:

10/04/2021

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Adjusted Completion Date:

12/31/2025

Escrow Agent:

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$23,105,070.33

Original Contract Amount \$20,517,480.36

Funds Available \$739,893.77

Percent Complete 96.52%

Counties:

Clarke

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
122600-	\$23,105,070.33	\$20,517,480.36	\$739,893.77	96.80%	\$451,050.93

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 10/06/2025

User: sandrews

Department of Transportation

Page 2 of 9

Estimate Summary By Project

Contract ID: B1CBA2002320-0

Estimate Number: 0048

Pay Period: 09/01/2025
to 09/30/2025

Project Number: 122600- US 78/SR 10 LOOP- WIDENING

Federal State Project Number: 122600-

	Total to Date	Prev to Date	This Estimate
Participating	\$17,840,427.93	\$17,479,587.20	\$360,840.73
Non-Participating	\$4,460,106.93	\$4,369,896.73	\$90,210.20
Total Earnings	\$22,300,534.86	\$21,849,483.93	\$451,050.93
Stockpiled Materials	\$64,641.70	\$64,641.70	\$0.00
Gross Earnings	\$22,365,176.56	\$21,914,125.63	\$451,050.93
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$22,365,176.56	\$21,914,125.63	

Total Payable: **\$451,050.93**

Rpt-ID: RCPESPRJ

Georgia

Date: 10/06/2025

User: sandrews

Department of Transportation

Page 3 of 9

Estimate Summary By Project

Contract ID: B1CBA2002320-0

Estimate Number: 0048

Pay Period: 09/01/2025
to 09/30/2025

Project Number 122600-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0758	500-3002	CLASS AA CONCRETE	CY	594.000 584.000	428.560 .000 428.560	\$0.00	\$250,279.04
0760	500-3101	CLASS A CONCRETE	CY	3.000 683.000	3.080 .000 3.080	\$0.00	\$2,103.64
2154	158-1000	TRAINING HOURS	HR	5,000.000 0.800	.000 3,989.500 3,989.500	\$3,191.60	\$3,191.60
5035	163-0240	MULCH	TN	.000 117.700	176.956 3.327 180.283	\$391.59	\$21,219.31
		Mulch					
5140	167-1500	WATER QUALITY INSPECTIONS	MO	.000 2850.000	47.000 1.000 48.000	\$2,850.00	\$136,800.00
		Water Quality Inspections					
5180	310-1101	GR AGGR BASE CRS, INCL MATL	TN	.000 29.960	36,739.100 1,039.650 37,778.750	\$31,147.91	\$1,131,851.35
		Gr Aggr Base Crs, Inc Matl					
5200	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		.000 74.940	29,436.930 1,125.520 30,562.450	\$84,346.47	\$2,290,350.00
		Recyl AC Leveling, Inc BM&L					
5205	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		.000 72.620	9,202.480 676.200 9,878.680	\$49,105.64	\$717,389.74
		Recyl AC 25 MM SP, GP 1/2,BM&HL TL & H Lime					
5210	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN MATL & H LIME		.000 89.500	53.990 .000 53.990	\$0.00	\$4,832.11
		Recyl AC 12.5 MM SP, GP 2,BM&HL Matl & H LimeRecyl AC 12.5 M					

Rpt-ID: RCPESPRJ

Georgia

Date: 10/06/2025

User: sandrews

Department of Transportation

Page 4 of 9

Estimate Summary By Project

Contract ID: B1CBA2002320-0

Estimate Number: 0048

Pay Period: 09/01/2025
to 09/30/2025

Project Number 122600-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
5215	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		.000 84.200	4,140.550 182.590 4,323.140	\$15,374.08	\$364,008.39
		Recyl AC 19 MM SP, GP 1 Or 2, Inc BM&HL L & H Lime					
5225	413-0750	TACK COAT	GL	.000 2.220	13,323.000 576.000 13,899.000	\$1,278.72	\$30,855.78
		Tack Coat					
5240	441-0004	CONC SLOPE PAV, 4 IN	SY	.000 51.260	41.000 .000 41.000	\$0.00	\$2,101.66
		Conc Slope Pav, 4 In					
5250	441-0018	DRIVEWAY CONCRETE, 8 IN TK	SY	.000 59.620	329.970 .000 329.970	\$0.00	\$19,672.81
		Driveway Concrete, 8 IN TK					
5255	441-0104	CONC SIDEWALK, 4 IN	SY	.000 53.260	5,990.639 299.279 6,289.918	\$15,939.60	\$335,001.03
		Conc Sidewalk, 4 In					
5260	441-0204	PLAIN CONC DITCH PAVING, 4 IN	SY	.000 58.980	1,854.400 .000 1,854.400	\$0.00	\$109,372.51
		Plain Conc Ditch Paving, 4 IN					
5265	441-0303	CONC SPILLWAY, TP 3	EA	.000 2843.820	3.000 .000 3.000	\$0.00	\$8,531.46
		Conc Spillway, TP 3					
5275	441-0754	CONCRETE MEDIAN, 7 1/2 IN	SY	.000 70.390	997.788 1,613.308 2,611.096	\$113,560.75	\$183,795.05
		Conc Median, 7 1/2 IN					
5295	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	.000 24.040	10,710.000 .000 10,710.000	\$0.00	\$257,468.40
		Conc Curb & Gutter/ 8X30 TP 2					

Rpt-ID: RCPESPRJ

Georgia

Date: 10/06/2025

User: sandrews

Department of Transportation

Page 5 of 9

Estimate Summary By Project

Contract ID: B1CBA2002320-0

Estimate Number: 0048

Pay Period: 09/01/2025
to 09/30/2025

Project Number 122600-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
5315	500-3002	CLASS AA CONCRETE	CY	.000 631.090	259.850 .000 259.850	\$0.00	\$163,988.74
		CL AA Concrete					
Category Amount:						\$317,186.36	\$6,032,812.62
Category Number: 0901 WALLS							
5321	500-3107	CLASS A CONCRETE, RETAINING WALL	CY	.000 1072.770	127.700 .000 127.700	\$0.00	\$136,992.73
		CL A Conc, Ret Wall					
5324	500-3110	CLASS A CONCRETE, TYPE P1, RETAINING WALL LF		.000 810.900	142.000 .000 142.000	\$0.00	\$115,147.80
		Class A Concrete, Type P1, retaining Wal					
5326	500-3115	CLASS A CONCRETE, TYPE P2, RETAINING WALL LF		.000 1054.360	136.000 .000 136.000	\$0.00	\$143,392.96
		Class A Concrete, Type P2, retaining Wal					
Category Amount:						\$0.00	\$395,533.49
Category Number: 0100 ROADWAY							
5335	500-3200	CLASS B CONCRETE	CY	.000 1102.100	7.000 .000 7.000	\$0.00	\$7,714.70
		Class B Conc					
5345	500-9999	CLASS B CONC, BASE OR PVMT WIDENING	CY	.000 230.720	122.475 1.300 123.775	\$299.94	\$28,557.37
		CL B Conc,Base OR Pavmt Widen					
5530	621-3125	CONCRETE BARRIER, TP 25S, MODIFIED	LF	.000 494.660	327.000 .000 327.000	\$0.00	\$161,753.82
		Conc Barrier, TP 25S, Modified					
5535	621-6200	CONCRETE SIDE BARRIER, TP 2-S	LF	.000 839.970	45.000 .000 45.000	\$0.00	\$37,798.65
		Conc Side Barrier, TP 2-S					

Rpt-ID: RCPEsprj

Georgia

Date: 10/06/2025

User: sandrews

Department of Transportation

Page 6 of 9

Estimate Summary By Project

Contract ID: B1CBA2002320-0

Estimate Number: 0048

Pay Period: 09/01/2025

to 09/30/2025

Project Number 122600-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100 ROADWAY							
5550	636-1033	HIGHWAY SIGNS, TP 1 MATL, REFL SHEETING, 1 SF		.000	.000		
				36.670	84.000		
		Hwy Signs, TP1Mat, Refl SH TP 9			84.000	\$3,080.28	\$3,080.28
5555	636-1036	HIGHWAY SIGNS, TP 1 MATL, REFL SHEETING, 1 SF		.000	.000		
				23.610	101.250		
		Hwy Signs, TP1Mat, Refl SH TP 11			101.250	\$2,390.51	\$2,390.51
5560	636-1041	HIGHWAY SIGNS, TP 2 MATL, REFL SHEETING, 1 SF		.000	.000		
				75.450	6.750		
		Hwy Signs, TP 2Mat, Refl SH TP 9			6.750	\$509.29	\$509.29
5565	636-2070	GALV STEEL POSTS, TP 7	LF	.000	.000		
				12.340	302.500		
		Galv Steel Posts, TP 7			302.500	\$3,732.85	\$3,732.85
5630	647-1000	TRAFFIC SIGNAL INSTALLATION NO -	LS	.000	.000		
				44702.000	.700		
		Traffic Signal Installation No. 1			.700	\$31,291.40	\$31,291.40
5635	647-1000	TRAFFIC SIGNAL INSTALLATION NO -	LS	.000	.500		
				71482.000	.200		
		Traffic Signal Installation No. 2			.700	\$14,296.40	\$50,037.40
5640	647-1000	TRAFFIC SIGNAL INSTALLATION NO -	LS	.000	.500		
				102897.000	.200		
		Traffic Signal Installation No. 3			.700	\$20,579.40	\$72,027.90
5806	668-1100	CATCH BASIN, GP 1	EA	.000	45.400		
				4638.100	7.500		
		Catch Basin, GP 1			52.900	\$34,785.75	\$245,355.49
5816	668-2100	DROP INLET, GP 1	EA	.000	10.900		
				3416.870	.000		
		Drop Inlet, GP 1			10.900	\$.00	\$37,243.88

Rpt-ID: RCPESPRJ

Georgia

Date: 10/06/2025

User: sandrews

Department of Transportation

Page 7 of 9

Estimate Summary By Project

Contract ID: B1CBA2002320-0

Estimate Number: 0048

Pay Period: 09/01/2025
to 09/30/2025

Project Number 122600-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
5827	668-3300	SAN SEWER MANHOLE, TP 1	EA	.000	4.000		
				4619.840	.000		
		San Sewer Manhole, TP 1			4.000	\$0.00	\$18,479.36
5835	668-4300	STORM SEWER MANHOLE, TP 1	EA	.000	6.250		
				3232.290	.000		
		Storm Sew Manhole, TP 1			6.250	\$0.00	\$20,201.81
5955	700-6910	PERMANENT GRASSING	AC	.000	11.714		
				1059.300	1.003		
		Permanent Grassing			12.717	\$1,062.48	\$13,471.12
5965	700-8000	FERTILIZER MIXED GRADE	TN	.000	4.850		
				706.200	.300		
		Fertilizer Mixed Grade			5.150	\$211.86	\$3,636.93
5975	700-9300	SOD	SY	.000	2,190.670		
				10.450	384.320		
		Sod			2,574.990	\$4,016.14	\$26,908.65
6050	441-5002	CONCRETE HEADER CURB, 6 IN, TP 2	LF	.000	505.000		
				22.150	.000		
		Conc Header Curb, 6 TP 2			505.000	\$0.00	\$11,185.75
Category Amount:						\$116,256.30	\$775,377.16
Category Number: 0901 WALLS							
6100	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	.000	135.930		
				70.340	.000		
		MSE Wall Face, 0-10 FT HT, Wall No. 4			135.930	\$0.00	\$9,561.32
6107	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	.000	302.790		
				102.520	.000		
		MSE Wall Face, 0-10 FT HT, Wall No. 7			302.790	\$0.00	\$31,042.03

Rpt-ID: RCPESPRJ

Georgia

Date: 10/06/2025

User: sandrews

Department of Transportation

Page 8 of 9

Estimate Summary By Project

Contract ID: B1CBA2002320-0

Estimate Number: 0048

Pay Period: 09/01/2025
to 09/30/2025

Project Number 122600-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0901 WALLS							
6110	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	.000 70.340	4,210.810 .000 4,210.810	\$0.00	\$296,188.38
		MSE Wall Face, 10-20 FT HT, Wall No. 4					
6115	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	.000 70.890	3,937.470 .000 3,937.470	\$0.00	\$279,127.25
		MSE Wall Face, 10-20 FT HT, Wall No. 6					
6120	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	.000 102.520	1,168.100 .000 1,168.100	\$0.00	\$119,753.61
		MSE Wall Face, 10-20 FT HT, Wall No. 7					
6125	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	.000 70.890	420.580 .000 420.580	\$0.00	\$29,814.92
		MSE Wall Face, 10-20 FT HT, Wall No. 8					
6130	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO -	SF	.000 70.340	3,042.670 .000 3,042.670	\$0.00	\$214,021.41
		MSE Wall Face, 20-30 FT HT, Wall No. 4					
6135	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO -	SF	.000 102.520	3,153.800 .000 3,153.800	\$0.00	\$323,327.58
		MSE Wall Face, 20-30 FT HT, Wall No. 7					
6140	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO -	SF	.000 70.890	3,187.730 .000 3,187.730	\$0.00	\$225,978.18
		MSE Wall Face, 20-30 FT HT, Wall No. 8					
6145	627-1120	COPING B, WALL NO -	LF	.000 411.600	403.130 .000 403.130	\$0.00	\$165,928.31
		Coping B, Wall No. 4					
6150	627-1120	COPING B, WALL NO -	LF	.000 411.600	244.000 .000 244.000	\$0.00	\$100,430.40
		Coping B, Wall No. 6					

Rpt-ID: RCPEsprj

Georgia

Date: 10/06/2025

User: sandrews

Department of Transportation

Page 9 of 9

Estimate Summary By Project

Contract ID: B1CBA2002320-0

Estimate Number: 0048

Pay Period: 09/01/2025
to 09/30/2025

Project Number 122600-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0901 WALLS					
6155	627-1120	COPING B, WALL NO -	LF	.000	242.000		
				411.600	.000		
					242.000	\$.00	\$99,607.20
		Coping B, Wall No. 7					
6160	627-1120	COPING B, WALL NO -	LF	.000	180.000		
				411.600	.000		
					180.000	\$.00	\$74,088.00
		Coping B, Wall No. 8					
Category Amount:						\$0.00	\$1,968,868.59
Category Number:		0100 ROADWAY					
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000	342,233.560		
				1.000	16,007.730		
					358,241.290	\$16,007.73	\$358,241.29
		(IN#9)					
9080	441-0108	CONC SIDEWALK, 8 IN	SY	.000	434.384		
				196.000	8.166		
					442.550	\$1,600.54	\$86,739.80
		ADDING 8 IN CONCRETE SIDEWALK					
Category Amount:						\$17,608.27	\$444,981.09
Project Total Amount:						\$451,050.93	\$22,300,534.86