

Rpt-ID: RCPESPRJ

Georgia

Date: 11/05/2025

User: sandrews

Department of Transportation

Page 1 of 9

Estimate Summary By Project

Contract ID: B1CBA2002320-0

Estimate Number: 0049

Pay Period: 10/01/2025
to 10/31/2025

Contract Location:

SR 10 LOOP (ATHENS PARIMETER) AT US 78/SR 10 (LEXING

Time Allowed:

1553 Days

Elapsed Calender Days:

1492 Days

Percent Time:

96.07

District: 1

Area: 02

Contractor:

E. R. SNELL CONTRACTOR, INC.
1785 OAK RD.

Date Let:

10/16/2020

Date Awarded:

10/16/2020

Date Contract Executed:

02/22/2021

Date Notice to Proceed:

10/01/2021

Date Work Began:

10/04/2021

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Adjusted Completion Date:

12/31/2025

SNELLVILLE

GA 30078-2233

Phone: 7709850600

Escrow Agent:

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$23,105,070.33

Original Contract Amount \$20,517,480.36

Funds Available \$480,440.87

Percent Complete 97.64%

Counties:

Clarke

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
122600-	\$23,105,070.33	\$20,517,480.36	\$480,440.87	97.92%	\$259,452.90

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 11/05/2025

User: sandrews

Department of Transportation

Page 2 of 9

Estimate Summary By Project

Contract ID: B1CBA2002320-0

Estimate Number: 0049

Pay Period: 10/01/2025
to 10/31/2025

Project Number: 122600- US 78/SR 10 LOOP- WIDENING

Federal State Project Number: 122600-

	Total to Date	Prev to Date	This Estimate
Participating	\$18,047,990.25	\$17,840,427.93	\$207,562.32
Non-Participating	\$4,511,997.51	\$4,460,106.93	\$51,890.58
Total Earnings	\$22,559,987.76	\$22,300,534.86	\$259,452.90
Stockpiled Materials	\$64,641.70	\$64,641.70	\$0.00
Gross Earnings	\$22,624,629.46	\$22,365,176.56	\$259,452.90
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$22,624,629.46	\$22,365,176.56	

Total Payable: **\$259,452.90**

Rpt-ID: RCPESPRJ

Georgia

Date: 11/05/2025

User: sandrews

Department of Transportation

Page 3 of 9

Estimate Summary By Project

Contract ID: B1CBA2002320-0

Estimate Number: 0049

Pay Period: 10/01/2025
to 10/31/2025

Project Number 122600-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0758	500-3002	CLASS AA CONCRETE	CY	594.000 584.000	428.560 .000 428.560	\$0.00	\$250,279.04
0760	500-3101	CLASS A CONCRETE	CY	3.000 683.000	3.080 .000 3.080	\$0.00	\$2,103.64
Category Amount:						\$0.00	\$252,382.68
Category Number: 0901 WALLS							
1076	617-0510	PERMANENTLY ANCHORED WALL, NO -	LS	.000 679053.200	.750 .150 .900	\$101,857.98	\$611,147.88
		Permanently Anchored Wall # 9_Added					
		Permanently Anchored Wall # 9_Lump Sum					
Category Amount:						\$101,857.98	\$611,147.88
Category Number: 0100 ROADWAY							
5180	310-1101	GR AGGR BASE CRS, INCL MATL	TN	.000 29.960	37,778.750 713.710 38,492.460	\$21,382.75	\$1,153,234.10
		Gr Aggr Base Crs, Inc Matl					
5200	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		.000 74.940	30,562.450 .000 30,562.450	\$0.00	\$2,290,350.00
		Recyl AC Leveling, Inc BM&L					
5205	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		.000 72.620	9,878.680 858.680 10,737.360	\$62,357.34	\$779,747.08
		Recyl AC 25 MM SP, GP 1/2,BM&HL TL & H Lime					
5210	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN MATL & H LIME		.000 89.500	53.990 .000 53.990	\$0.00	\$4,832.11
		Recyl AC 12.5 MM SP, GP 2,BM&HL Matl & H Lime					
5215	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		.000 84.200	4,323.140 256.247 4,579.387	\$21,576.00	\$385,584.39
		Recyl AC 19 MM SP, GP 1 Or 2,Inc BM&HL L & H Lime					

Rpt-ID: RCPESPRJ

Georgia

Date: 11/05/2025

User: sandrews

Department of Transportation

Page 4 of 9

Estimate Summary By Project

Contract ID: B1CBA2002320-0

Estimate Number: 0049

Pay Period: 10/01/2025
to 10/31/2025

Project Number 122600-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
5225	413-0750	TACK COAT	GL	.000	13,899.000		
				2.220	248.000		
		Tack Coat			14,147.000	\$550.56	\$31,406.34
5240	441-0004	CONC SLOPE PAV, 4 IN	SY	.000	41.000		
				51.260	.000		
		Conc Slope Pav, 4 In			41.000	\$0.00	\$2,101.66
5250	441-0018	DRIVEWAY CONCRETE, 8 IN TK	SY	.000	329.970		
				59.620	.000		
		Driveway Concrete, 8 IN TK			329.970	\$0.00	\$19,672.81
5255	441-0104	CONC SIDEWALK, 4 IN	SY	.000	6,289.920		
				53.260	.000		
		Conc Sidewalk, 4 In			6,289.920	\$0.00	\$335,001.14
5260	441-0204	PLAIN CONC DITCH PAVING, 4 IN	SY	.000	1,854.400		
				58.980	.000		
		Plain Conc Ditch Paving, 4 IN			1,854.400	\$0.00	\$109,372.51
5265	441-0303	CONC SPILLWAY, TP 3	EA	.000	3.000		
				2843.820	.000		
		Conc Spillway, TP 3			3.000	\$0.00	\$8,531.46
5275	441-0754	CONCRETE MEDIAN, 7 1/2 IN	SY	.000	2,611.096		
				70.390	329.167		
		Conc Median, 7 1/2 IN			2,940.263	\$23,170.07	\$206,965.11
5295	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	.000	10,710.000		
				24.040	198.000		
		Conc Curb & Gutter/ 8X30 TP 2			10,908.000	\$4,759.92	\$262,228.32

Rpt-ID: RCPESPRJ

Georgia

Date: 11/05/2025

User: sandrews

Department of Transportation

Page 5 of 9

Estimate Summary By Project

Contract ID: B1CBA2002320-0

Estimate Number: 0049

Pay Period: 10/01/2025
to 10/31/2025

Project Number 122600-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
5315	500-3002	CLASS AA CONCRETE	CY	.000	259.850		
				631.090	.000		
					259.850	\$.00	\$163,988.74
		CL AA Concrete					
Category Amount:						\$133,796.64	\$5,753,015.77
Category Number: 0901 WALLS							
5321	500-3107	CLASS A CONCRETE, RETAINING WALL	CY	.000	127.700		
				1072.770	.000		
					127.700	\$.00	\$136,992.73
		CL A Conc, Ret Wall					
5324	500-3110	CLASS A CONCRETE, TYPE P1, RETAINING WALL LF		.000	142.000		
				810.900	.000		
					142.000	\$.00	\$115,147.80
		Class A Concrete, Type P1, retaining Wal					
5326	500-3115	CLASS A CONCRETE, TYPE P2, RETAINING WALL LF		.000	136.000		
				1054.360	.000		
					136.000	\$.00	\$143,392.96
		Class A Concrete, Type P2, retaining Wal					
Category Amount:						\$0.00	\$395,533.49
Category Number: 0100 ROADWAY							
5335	500-3200	CLASS B CONCRETE	CY	.000	7.000		
				1102.100	.000		
					7.000	\$.00	\$7,714.70
		Class B Conc					
5345	500-9999	CLASS B CONC, BASE OR PVMT WIDENING	CY	.000	123.780		
				230.720	.000		
					123.780	\$.00	\$28,558.52
		CL B Conc,Base OR Pavmt Widen					
5530	621-3125	CONCRETE BARRIER, TP 25S, MODIFIED	LF	.000	327.000		
				494.660	.000		
					327.000	\$.00	\$161,753.82
		Conc Barrier, TP 25S, Modified					
5535	621-6200	CONCRETE SIDE BARRIER, TP 2-S	LF	.000	45.000		
				839.970	.000		
					45.000	\$.00	\$37,798.65
		Conc Side Barrier, TP 2-S					

Rpt-ID: RCPEsprj

Georgia

Date: 11/05/2025

User: sandrews

Department of Transportation

Page 6 of 9

Estimate Summary By Project

Contract ID: B1CBA2002320-0

Estimate Number: 0049

Pay Period: 10/01/2025
to 10/31/2025

Project Number 122600-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100 ROADWAY							
5550	636-1033	HIGHWAY SIGNS, TP 1 MATL, REFL SHEETING, 1 SF		.000	84.000		
				36.670	188.126		
		Hwy Signs, TP1Mat, Refl SH TP 9			272.126	\$6,898.58	\$9,978.86
5555	636-1036	HIGHWAY SIGNS, TP 1 MATL, REFL SHEETING, 1 SF		.000	101.250		
				23.610	118.750		
		Hwy Signs, TP1Mat, Refl SH TP 11			220.000	\$2,803.69	\$5,194.20
5560	636-1041	HIGHWAY SIGNS, TP 2 MATL, REFL SHEETING, 1 SF		.000	6.750		
				75.450	9.000		
		Hwy Signs, TP 2Mat, Refl SH TP 9			15.750	\$679.05	\$1,188.34
5565	636-2070	GALV STEEL POSTS, TP 7	LF	.000	302.500		
				12.340	361.990		
		Galv Steel Posts, TP 7			664.490	\$4,466.96	\$8,199.81
5570	636-2080	GALV STEEL POSTS, TP 8	LF	.000	.000		
				13.410	24.000		
		Galv Steel Posts, TP 8			24.000	\$321.84	\$321.84
5806	668-1100	CATCH BASIN, GP 1	EA	.000	52.900		
				4638.100	.000		
		Catch Basin, GP 1			52.900	\$0.00	\$245,355.49
5816	668-2100	DROP INLET, GP 1	EA	.000	10.900		
				3416.870	.000		
		Drop Inlet, GP 1			10.900	\$0.00	\$37,243.88
5827	668-3300	SAN SEWER MANHOLE, TP 1	EA	.000	4.000		
				4619.840	.000		
		San Sewer Manhole, TP 1			4.000	\$0.00	\$18,479.36
5835	668-4300	STORM SEWER MANHOLE, TP 1	EA	.000	6.250		
				3232.290	.000		
		Storm Sew Manhole, TP 1			6.250	\$0.00	\$20,201.81

Rpt-ID: RCPESPRJ

Georgia

Date: 11/05/2025

User: sandrews

Department of Transportation

Page 7 of 9

Estimate Summary By Project

Contract ID: B1CBA2002320-0

Estimate Number: 0049

Pay Period: 10/01/2025
to 10/31/2025

Project Number 122600-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
6050	441-5002	CONCRETE HEADER CURB, 6 IN, TP 2	LF	.000	505.000		
				22.150	.000		
		Conc Header Curb, 6 TP 2			505.000	\$.00	\$11,185.75
Category Amount:						\$15,170.12	\$593,175.03
Category Number: 0901 WALLS							
6100	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	.000	135.930		
				70.340	.000		
		MSE Wall Face, 0-10 FT HT, Wall No. 4			135.930	\$.00	\$9,561.32
6107	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	.000	302.790		
				102.520	.000		
		MSE Wall Face, 0-10 FT HT, Wall No. 7			302.790	\$.00	\$31,042.03
6110	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	.000	4,210.810		
				70.340	.000		
		MSE Wall Face, 10-20 FT HT, Wall No. 4			4,210.810	\$.00	\$296,188.38
6115	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	.000	3,937.470		
				70.890	.000		
		MSE Wall Face, 10-20 FT HT, Wall No. 6			3,937.470	\$.00	\$279,127.25
6120	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	.000	1,168.100		
				102.520	.000		
		MSE Wall Face, 10-20 FT HT, Wall No. 7			1,168.100	\$.00	\$119,753.61
6125	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	.000	420.580		
				70.890	.000		
		MSE Wall Face, 10-20 FT HT, Wall No. 8			420.580	\$.00	\$29,814.92
6130	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO -	SF	.000	3,042.670		
				70.340	.000		
		MSE Wall Face, 20-30 FT HT, Wall No. 4			3,042.670	\$.00	\$214,021.41

Rpt-ID: RCPESPRJ

Georgia

Date: 11/05/2025

User: sandrews

Department of Transportation

Page 8 of 9

Estimate Summary By Project

Contract ID: B1CBA2002320-0

Estimate Number: 0049

Pay Period: 10/01/2025
to 10/31/2025

Project Number 122600-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0901 WALLS							
6135	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO -	SF	.000	3,153.800		
				102.520	.000		
		MSE Wall Face, 20-30 FT HT, Wall No. 7			3,153.800	\$0.00	\$323,327.58
6140	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO -	SF	.000	3,187.730		
				70.890	.000		
		MSE Wall Face, 20-30 FT HT, Wall No. 8			3,187.730	\$0.00	\$225,978.18
6145	627-1120	COPING B, WALL NO -	LF	.000	403.130		
				411.600	.000		
		Coping B, Wall No. 4			403.130	\$0.00	\$165,928.31
6150	627-1120	COPING B, WALL NO -	LF	.000	244.000		
				411.600	.000		
		Coping B, Wall No. 6			244.000	\$0.00	\$100,430.40
6155	627-1120	COPING B, WALL NO -	LF	.000	242.000		
				411.600	.000		
		Coping B, Wall No. 7			242.000	\$0.00	\$99,607.20
6160	627-1120	COPING B, WALL NO -	LF	.000	180.000		
				411.600	.000		
		Coping B, Wall No. 8			180.000	\$0.00	\$74,088.00
Category Amount:						\$0.00	\$1,968,868.59
Category Number: 0100 ROADWAY							
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000	358,241.290		
				1.000	8,628.160		
		(IN#9)			366,869.450	\$8,628.16	\$366,869.45
9080	441-0108	CONC SIDEWALK, 8 IN	SY	.000	442.550		
				196.000	.000		
		ADDING 8 IN CONCRETE SIDEWALK			442.550	\$0.00	\$86,739.80
Category Amount:						\$8,628.16	\$453,609.25
Project Total Amount:						\$259,452.90	\$22,559,987.76

Rpt-ID: RCPESPRJ

Georgia

Date: 11/05/2025

User: sandrews

Department of Transportation

Page 9 of 9

Estimate Summary By Project

Contract ID: B1CBA2002320-0

Estimate Number: 0049

Pay Period: 10/01/2025
to 10/31/2025
