

Rpt-ID: RCPESPRJ

Georgia

Date: 12/04/2025

User: sandrews

Department of Transportation

Page 1 of 8

Estimate Summary By Project

Contract ID: B1CBA2002320-0

Estimate Number: 0050

Pay Period: 11/01/2025
to 11/30/2025

Contract Location:

SR 10 LOOP (ATHENS PARIMETER) AT US 78/SR 10 (LEXING

Time Allowed: 1553 Days

Elapsed Calender Days: 1522 Days

Percent Time: 98.00

District: 1

Area: 02

Contractor:

E. R. SNELL CONTRACTOR, INC.
1785 OAK RD.

Date Let: 10/16/2020

Date Awarded: 10/16/2020

Date Contract Executed: 02/22/2021

Date Notice to Proceed: 10/01/2021

Date Work Began: 10/04/2021

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 12/31/2025

SNELLVILLE

GA 30078-2233

Phone: 7709850600

Escrow Agent:

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$23,105,070.33

Original Contract Amount \$20,517,480.36

Funds Available \$32,712.82

Percent Complete 99.58%

Counties:

Clarke

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
122600-	\$23,105,070.33	\$20,517,480.36	\$32,712.82	99.86%	\$447,728.05

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 12/04/2025

User: sandrews

Department of Transportation

Page 2 of 8

Estimate Summary By Project

Contract ID: B1CBA2002320-0

Estimate Number: 0050

Pay Period: 11/01/2025
to 11/30/2025

Project Number: 122600- US 78/SR 10 LOOP- WIDENING

Federal State Project Number: 122600-

	Total to Date	Prev to Date	This Estimate
Participating	\$18,406,172.69	\$18,047,990.25	\$358,182.44
Non-Participating	\$4,601,543.12	\$4,511,997.51	\$89,545.61
Total Earnings	\$23,007,715.81	\$22,559,987.76	\$447,728.05
Stockpiled Materials	\$64,641.70	\$64,641.70	\$0.00
Gross Earnings	\$23,072,357.51	\$22,624,629.46	\$447,728.05
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$23,072,357.51	\$22,624,629.46	

Total Payable: **\$447,728.05**

Rpt-ID: RCPESPRJ

Georgia

Date: 12/04/2025

User: sandrews

Department of Transportation

Page 3 of 8

Estimate Summary By Project

Contract ID: B1CBA2002320-0

Estimate Number: 0050

Pay Period: 11/01/2025
to 11/30/2025

Project Number 122600-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0758	500-3002	CLASS AA CONCRETE	CY	594.000 584.000	428.560 .000 428.560	\$0.00	\$250,279.04
0760	500-3101	CLASS A CONCRETE	CY	3.000 683.000	3.080 .000 3.080	\$0.00	\$2,103.64
5006	150-1000	TRAFFIC CONTROL -	LS	.000 11750.000	.991 .009 1.000	\$105.75	\$11,750.00
		Traffic Control / Utilize strickly for Wall 1 at SR 10 Loop					
5200	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		.000 74.940	30,562.450 334.720 30,897.170	\$25,083.92	\$2,315,433.92
		Recyl AC Leveling, Inc BM&L					
5205	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		.000 72.620	10,737.360 .000 10,737.360	\$0.00	\$779,747.08
		Recyl AC 25 MM SP, GP 1/2,BM&HL TL & H Lime					
5210	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN MATL & H LIME		.000 89.500	53.990 2,276.970 2,330.960	\$203,788.82	\$208,620.92
		Recyl AC 12.5 MM SP, GP 2,BM&HL Matl & H LimeRecyl AC 12.5 M					
5215	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		.000 84.200	4,579.387 421.590 5,000.977	\$35,497.88	\$421,082.26
		Recyl AC 19 MM SP, GP 1 Or 2,Inc BM&HL L & H Lime					
5220	402-4510	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN R-MODIFIED BITUM MATL & H LIME		.000 86.520	.000 1,294.256 1,294.256	\$111,979.03	\$111,979.03
		Recyl AC 12.5 MMSP,GP2 Only,Inc P-MBM&HL R-Mod Bit Matl & HL					
5225	413-0750	TACK COAT	GL	.000 2.220	14,147.000 4,143.000 18,290.000	\$9,197.46	\$40,603.80
		Tack Coat					

Rpt-ID: RCPEsprj

Georgia

Date: 12/04/2025

User: sandrews

Department of Transportation

Page 4 of 8

Estimate Summary By Project

Contract ID: B1CBA2002320-0

Estimate Number: 0050

Pay Period: 11/01/2025
to 11/30/2025

Project Number 122600-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
	Category Number:	0100 ROADWAY					
5240	441-0004	CONC SLOPE PAV, 4 IN	SY	.000	41.000		
				51.260	.000		
					41.000	\$.00	\$2,101.66
		Conc Slope Pav, 4 In					
5250	441-0018	DRIVEWAY CONCRETE, 8 IN TK	SY	.000	329.970		
				59.620	.000		
					329.970	\$.00	\$19,672.81
		Driveway Concrete, 8 IN TK					
5255	441-0104	CONC SIDEWALK, 4 IN	SY	.000	6,289.918		
				53.260	104.444		
					6,394.362	\$5,562.69	\$340,563.72
		Conc Sidewalk, 4 In					
5260	441-0204	PLAIN CONC DITCH PAVING, 4 IN	SY	.000	1,854.400		
				58.980	.000		
					1,854.400	\$.00	\$109,372.51
		Plain Conc Ditch Paving, 4 IN					
5265	441-0303	CONC SPILLWAY, TP 3	EA	.000	3.000		
				2843.820	.000		
					3.000	\$.00	\$8,531.46
		Conc Spillway, TP 3					
5270	441-0740	CONCRETE MEDIAN, 4 IN	SY	.000	.000		
				51.260	96.667		
					96.667	\$4,955.15	\$4,955.15
		Conc Median, 4 In					
5295	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	.000	10,908.000		
				24.040	.000		
					10,908.000	\$.00	\$262,228.32
		Conc Curb & Gutter/ 8X30 TP 2					
5315	500-3002	CLASS AA CONCRETE	CY	.000	259.850		
				631.090	.000		
					259.850	\$.00	\$163,988.74
		CL AA Concrete					
Category Amount:						\$396,170.70	\$5,053,014.06

Rpt-ID: RCPESPRJ

Georgia

Date: 12/04/2025

User: sandrews

Department of Transportation

Page 5 of 8

Estimate Summary By Project

Contract ID: B1CBA2002320-0

Estimate Number: 0050

Pay Period: 11/01/2025
to 11/30/2025

Project Number 122600-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0901 WALLS							
5321	500-3107	CLASS A CONCRETE, RETAINING WALL	CY	.000 1072.770	127.700 .000 127.700	\$0.00	\$136,992.73
		CL A Conc, Ret Wall					
5324	500-3110	CLASS A CONCRETE, TYPE P1, RETAINING WAL LF		.000 810.900	142.000 .000 142.000	\$0.00	\$115,147.80
		Class A Concrete, Type P1, retaining Wal					
5326	500-3115	CLASS A CONCRETE, TYPE P2, RETAINING WAL LF		.000 1054.360	136.000 .000 136.000	\$0.00	\$143,392.96
		Class A Concrete, Type P2, retaining Wal					
Category Amount:						\$0.00	\$395,533.49
Category Number: 0100 ROADWAY							
5335	500-3200	CLASS B CONCRETE	CY	.000 1102.100	7.000 .000 7.000	\$0.00	\$7,714.70
		Class B Conc					
5345	500-9999	CLASS B CONC, BASE OR PVMT WIDENING	CY	.000 230.720	123.780 .000 123.780	\$0.00	\$28,558.52
		CL B Conc,Base OR Pavmt Widen					
5530	621-3125	CONCRETE BARRIER, TP 25S, MODIFIED	LF	.000 494.660	327.000 .000 327.000	\$0.00	\$161,753.82
		Conc Barrier, TP 25S, Modified					
5535	621-6200	CONCRETE SIDE BARRIER, TP 2-S	LF	.000 839.970	45.000 .000 45.000	\$0.00	\$37,798.65
		Conc Side Barrier, TP 2-S					
5540	632-0003	CHANGEABLE MESSAGE SIGN, PORTABLE, TYF EA		.000 5356.000	4.000 2.000 6.000	\$10,712.00	\$32,136.00
		Changeable Message Sign, Port, TP 3					

Rpt-ID: RCPESPRJ

Georgia

Date: 12/04/2025

User: sandrews

Department of Transportation

Page 6 of 8

Estimate Summary By Project

Contract ID: B1CBA2002320-0

Estimate Number: 0050

Pay Period: 11/01/2025
to 11/30/2025

Project Number 122600-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
5806	668-1100	CATCH BASIN, GP 1	EA	.000	52.900		
				4638.100	.000		
		Catch Basin, GP 1			52.900	\$.00	\$245,355.49
5816	668-2100	DROP INLET, GP 1	EA	.000	10.900		
				3416.870	.000		
		Drop Inlet, GP 1			10.900	\$.00	\$37,243.88
5827	668-3300	SAN SEWER MANHOLE, TP 1	EA	.000	4.000		
				4619.840	.000		
		San Sewer Manhole, TP 1			4.000	\$.00	\$18,479.36
5835	668-4300	STORM SEWER MANHOLE, TP 1	EA	.000	6.250		
				3232.290	.000		
		Storm Sew Manhole, TP 1			6.250	\$.00	\$20,201.81
6050	441-5002	CONCRETE HEADER CURB, 6 IN, TP 2	LF	.000	505.000		
				22.150	.000		
		Conc Header Curb, 6 TP 2			505.000	\$.00	\$11,185.75
Category Amount:						\$10,712.00	\$600,427.98
Category Number: 0901 WALLS							
6100	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	.000	135.930		
				70.340	.000		
		MSE Wall Face, 0-10 FT HT, Wall No. 4			135.930	\$.00	\$9,561.32
6107	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	.000	302.790		
				102.520	.000		
		MSE Wall Face, 0-10 FT HT, Wall No. 7			302.790	\$.00	\$31,042.03
6110	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	.000	4,210.810		
				70.340	.000		
		MSE Wall Face, 10-20 FT HT, Wall No. 4			4,210.810	\$.00	\$296,188.38

Rpt-ID: RCPESPRJ

Georgia

Date: 12/04/2025

User: sandrews

Department of Transportation

Page 7 of 8

Estimate Summary By Project

Contract ID: B1CBA2002320-0

Estimate Number: 0050

Pay Period: 11/01/2025
to 11/30/2025

Project Number 122600-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0901 WALLS							
6115	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	.000 70.890	3,937.470 .000 3,937.470	\$0.00	\$279,127.25
		MSE Wall Face, 10-20 FT HT, Wall No. 6					
6120	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	.000 102.520	1,168.100 .000 1,168.100	\$0.00	\$119,753.61
		MSE Wall Face, 10-20 FT HT, Wall No. 7					
6125	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	.000 70.890	420.580 .000 420.580	\$0.00	\$29,814.92
		MSE Wall Face, 10-20 FT HT, Wall No. 8					
6130	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO -	SF	.000 70.340	3,042.670 .000 3,042.670	\$0.00	\$214,021.41
		MSE Wall Face, 20-30 FT HT, Wall No. 4					
6135	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO -	SF	.000 102.520	3,153.800 .000 3,153.800	\$0.00	\$323,327.58
		MSE Wall Face, 20-30 FT HT, Wall No. 7					
6140	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO -	SF	.000 70.890	3,187.730 .000 3,187.730	\$0.00	\$225,978.18
		MSE Wall Face, 20-30 FT HT, Wall No. 8					
6145	627-1120	COPING B, WALL NO -	LF	.000 411.600	403.130 .000 403.130	\$0.00	\$165,928.31
		Coping B, Wall No. 4					
6150	627-1120	COPING B, WALL NO -	LF	.000 411.600	244.000 .000 244.000	\$0.00	\$100,430.40
		Coping B, Wall No. 6					
6155	627-1120	COPING B, WALL NO -	LF	.000 411.600	242.000 .000 242.000	\$0.00	\$99,607.20
		Coping B, Wall No. 7					

Rpt-ID: RCPEsprj

Georgia

Date: 12/04/2025

User: sandrews

Department of Transportation

Page 8 of 8

Estimate Summary By Project

Contract ID: B1CBA2002320-0

Estimate Number: 0050

Pay Period: 11/01/2025

to 11/30/2025

Project Number 122600-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date		
		Supplemental Description 2					
Category Number: 0901 WALLS							
6160	627-1120	COPING B, WALL NO -	LF	.000	180.000		
				411.600	.000		
					180.000	\$0.00	\$74,088.00
		Coping B, Wall No. 8					
Category Amount:						\$0.00	\$1,968,868.59
Category Number: 0100 ROADWAY							
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000	366,869.450		
				1.000	40,845.350		
					407,714.800	\$40,845.35	\$407,714.80
		(IN#9)					
9080	441-0108	CONC SIDEWALK, 8 IN	SY	.000	442.550		
				196.000	.000		
					442.550	\$0.00	\$86,739.80
		ADDING 8 IN CONCRETE SIDEWALK					
Category Amount:						\$40,845.35	\$494,454.60
Project Total Amount:						\$447,728.05	\$23,007,715.81