

Rpt-ID: RCPESPRJ

Georgia

Date: 09/24/2024

User: 01049457

Department of Transportation

Page 1 of 9

Estimate Summary By Project

Contract ID: B1CBA2002330-0

Estimate Number: 0014

Pay Period: 10/26/2023
to 09/24/2024

Contract Location:

SR 80 OVER MIDDLE CREEK AND HART CREEK. (E)

Time Allowed:

386 Days

Elapsed Calender Days:

390 Days

Percent Time:

101.04

District: 2

Area: 04

Contractor:

GREGORY BRIDGE COMPANY
865 OAK ST.

Date Let:

11/20/2020

Date Awarded:

11/20/2020

Date Contract Executed:

02/03/2021

Date Notice to Proceed:

04/26/2021

Date Work Began:

07/06/2021

Date Time Stopped:

05/20/2022

Date Accepted:

00/00/0000

Adjusted Completion Date:

05/16/2022

EATONTON

GA 31024-6501

Phone: (706)485-7283

Escrow Agent:

Surety Co: HARTFORD ACCIDENT AND INDEMNITY COMPANY

Current Contract Amount \$4,033,368.41

Original Contract Amount \$3,837,537.29

Funds Available \$29,567.69

Percent Complete 99.31%

Counties:

Warren

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0013607	\$2,260,344.82	\$2,150,550.44	\$27,043.31	98.80%	\$87,171.32
0013608	\$1,773,023.59	\$1,686,986.85	\$2,524.38	99.86%	\$9,176.36

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 09/24/2024

User: 01049457

Department of Transportation

Page 2 of 9

Estimate Summary By Project

Contract ID: B1CBA2002330-0

Estimate Number: 0014

Pay Period: 10/26/2023
to 09/24/2024

Project Number: 0013607 SR 80 - CNST OF A BRIDGE

Federal State Project Number: 0013607

	Total to Date	Prev to Date	This Estimate
Participating	\$1,787,892.40	\$1,718,155.34	\$69,737.06
Non-Participating	\$446,973.11	\$429,538.85	\$17,434.26
Total Earnings	\$2,234,865.51	\$2,147,694.19	\$87,171.32
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$2,234,865.51	\$2,147,694.19	\$87,171.32
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	(\$1,564.00)	(\$1,564.00)	\$0.00
Total:	\$2,233,301.51	\$2,146,130.19	
		Total Payable:	\$87,171.32

Rpt-ID: RCPESPRJ

Georgia

Date: 09/24/2024

User: 01049457

Department of Transportation

Page 3 of 9

Estimate Summary By Project

Contract ID: B1CBA2002330-0

Estimate Number: 0014

Pay Period: 10/26/2023
to 09/24/2024

Project Number: 0013608 SR 80 - CNST OF A BRIDGE

Federal State Project Number: 0013608

	Total to Date	Prev to Date	This Estimate
Participating	\$1,416,399.36	\$1,409,058.28	\$7,341.08
Non-Participating	\$354,099.85	\$352,264.57	\$1,835.28
Total Earnings	\$1,770,499.21	\$1,761,322.85	\$9,176.36
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$1,770,499.21	\$1,761,322.85	\$9,176.36
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$1,770,499.21	\$1,761,322.85	

Total Payable: **\$9,176.36**

Rpt-ID: RCPESPRJ

Georgia

Date: 09/24/2024

User: 01049457

Department of Transportation

Page 4 of 9

Estimate Summary By Project

Contract ID: B1CBA2002330-0

Estimate Number: 0014

Pay Period: 10/26/2023
to 09/24/2024

Project Number 0013607

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100		ROADWAY					
0375	210-0100	GRADING COMPLETE -	LS	1.000	.950		
				350000.000	.050		
					1.000	\$17,500.00	\$350,000.00
		0013607					
0385	402-3102	RECYCLED ASPH CONC 9.5 MM SUPERPAVE, T\ TN		180.000	284.570		
		BITUM MATL & H LIME		110.000	.000		
					284.570	\$.00	\$31,302.70
0390	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		117.000	186.910		
		L & H LIME		110.000	.000		
					186.910	\$.00	\$20,560.10
0395	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		176.000	62.090		
		TL & H LIME		110.000	.000		
					62.090	\$.00	\$6,829.90
0410	433-1000	REINF CONC APPROACH SLAB	SY	237.000	249.070		
				213.000	.000		
					249.070	\$.00	\$53,051.91
0425	641-1200	GUARDRAIL, TP W	LF	195.000	200.200		
				18.000	25.320		
					225.520	\$455.76	\$4,059.36
0450	153-1300	FIELD ENGINEERS OFFICE TP 3	EA	1.000	.650		
				100000.000	.350		
					1.000	\$35,000.00	\$100,000.00
0465	163-0240	MULCH	TN	29.000	30.478		
				295.000	4.231		
					34.709	\$1,248.15	\$10,239.16
0490	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	1,672.000	1,381.750		
				4.750	525.833		
					1,907.583	\$2,497.71	\$9,061.02

Rpt-ID: RCPESPRJ

Georgia

Date: 09/24/2024

User: 01049457

Department of Transportation

Page 5 of 9

Estimate Summary By Project

Contract ID: B1CBA2002330-0

Estimate Number: 0014

Pay Period: 10/26/2023
to 09/24/2024

Project Number 0013607

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0100 ROADWAY					
0510	700-8100	FERTILIZER NITROGEN CONTENT	LB	100.000	.000		
				5.000	100.000		
					100.000	\$500.00	\$500.00
0520	441-0303	CONC SPILLWAY, TP 3	EA	2.000	2.000		
				2500.000	.000		
					2.000	\$0.00	\$5,000.00
0525	441-0050	CONC SLOPE DRAIN	SY	18.000	13.780		
				85.000	.000		
					13.780	\$0.00	\$1,171.30
0600	653-0100	THERMOPLASTIC PVMT MARKING, RR/HWY CR	EA	1.000	.000		
				500.000	1.000		
					1.000	\$500.00	\$500.00
0605	550-2180	SIDE DRAIN PIPE, 18 IN, H 1-10	LF	32.000	42.000		
				40.000	20.000		
					62.000	\$800.00	\$2,480.00
0610	550-4118	FLARED END SECTION 18 IN, SIDE DRAIN	EA	2.000	2.000		
				1500.000	1.000		
					3.000	\$1,500.00	\$4,500.00
0620	636-2070	GALV STEEL POSTS, TP 7	LF	150.000	114.000		
				9.000	21.000		
					135.000	\$189.00	\$1,215.00
Category Amount:						\$60,190.62	\$600,470.45
Category Number:		0801 BRIDGES					
0640	500-2100	CONCRETE BARRIER	LF	197.000	197.000		
				73.500	.000		
					197.000	\$0.00	\$14,479.50

Rpt-ID: RCPESPRJ

Georgia

Date: 09/24/2024

User: 01049457

Department of Transportation

Page 6 of 9

Estimate Summary By Project

Contract ID: B1CBA2002330-0

Estimate Number: 0014

Pay Period: 10/26/2023
to 09/24/2024

Project Number 0013607

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0801 BRIDGES					
0645	500-3002	CLASS AA CONCRETE	CY	200.000	183.300		
				1525.000	.000		
					183.300	\$0.00	\$279,532.50
0660	504-0600	TWENTY-FOUR HOUR ACCELERATED STRENGT	CY	9.000	9.900		
				3210.000	.000		
					9.900	\$0.00	\$31,779.00
Category Amount:						\$0.00	\$325,791.00
Category Number:		0100 ROADWAY					
0725	636-5020	DELINEATOR, TP 2	EA	12.000	12.000		
				42.000	3.000		
					15.000	\$126.00	\$630.00
0745	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	89.000	93.500		
				30.000	.000		
					93.500	\$0.00	\$2,805.00
Category Amount:						\$126.00	\$3,435.00
Category Number:		0801 BRIDGES					
9005	002-0205	CREDIT ITEM -	LS	.000	.000		
				26854.700	1.000		
					1.000	\$26,854.70	\$26,854.70
		Credit Item					
Category Amount:						\$26,854.70	\$26,854.70
Category Number:		0100 ROADWAY					
9990	668-5000	JUNCTION BOX	EA	.000	1.000		
				4500.000	.000		
					1.000	\$0.00	\$4,500.00
		24 INCH JUNCTION BOX					
		Item added by SA					
Category Amount:						\$0.00	\$4,500.00
Project Total Amount:						\$87,171.32	\$2,234,865.51

Rpt-ID: RCPEsprj

Georgia

Date: 09/24/2024

User: 01049457

Department of Transportation

Page 7 of 9

Estimate Summary By Project

Contract ID: B1CBA2002330-0

Estimate Number: 0014

Pay Period: 10/26/2023
to 09/24/2024

Project Number 0013608

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100 ROADWAY							
0015	402-3102	RECYCLED ASPH CONC 9.5 MM SUPERPAVE, T\ TN BITUM MATL & H LIME		252.000	507.400		
				110.000	.000		
				507.400	\$.00		
0020	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		293.000	467.850		
				110.000	.000		
				467.850	\$.00		
0030	433-1000	REINF CONC APPROACH SLAB	SY	257.000	256.670		
				213.000	.000		
				256.670	\$.00		
0070	163-0528	CONSTRUCT AND REMOVE FABRIC CHECK DAM LF		1,332.000	610.075		
				15.000	203.575		
				813.650	\$3,053.63		
0100	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	4,440.000	3,241.750		
				4.750	1,080.575		
				4,322.325	\$5,132.73		
0120	700-8100	FERTILIZER NITROGEN CONTENT	LB	150.000	.000		
				5.000	150.000		
				150.000	\$750.00		
0180	441-0301	CONC SPILLWAY, TP 1	EA	1.000	1.000		
				2500.000	.000		
				1.000	\$.00		
0185	441-0050	CONC SLOPE DRAIN	SY	18.000	11.750		
				85.000	.000		
				11.750	\$.00		
0195	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		20.000	116.410		
				300.000	.000		
				116.410	\$.00		

Estimate Summary By Project

Pay Period: 10/26/2023
to 09/24/2024

Project Number 0013608

		Item Description 1			Prev Qty		
LIN	Item Code	Item Description 2		Auth Qty	Qty This Period	Amount	
		Supplemental Description 1	Units	Unit Price	Qty To Date	This Period	Cumulative Amount
		Supplemental Description 2					
Category Number:		0100 ROADWAY					
0205	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		265.000	379.310		
		L & H LIME		110.000	.000		
					379.310	\$.00	\$41,724.10
Category Amount:						\$8,936.36	\$275,579.85
Category Number:		0801 BRIDGES					
0220	500-1011	SUPERSTR CONCRETE, CL D, BR NO -	LS	1.000	1.000		
				336200.000	.000		
		1			1.000	\$.00	\$336,200.00
0225	500-2100	CONCRETE BARRIER	LF	285.000	285.000		
				73.500	.000		
					285.000	\$.00	\$20,947.50
0230	500-3101	CLASS A CONCRETE	CY	104.000	104.300		
				1500.000	.000		
					104.300	\$.00	\$156,450.00
0235	507-8900	PSC BEAMS, AASHTO TYPE I MOD, BR NO -	LF	330.000	329.510		
				197.000	.000		
		1			329.510	\$.00	\$64,913.47
0240	507-9003	PSC BEAMS, AASHTO TYPE III, BR NO -	LF	392.000	392.400		
				250.000	.000		
		1			392.400	\$.00	\$98,100.00
0255	520-2218	PILING, PSC, 18 IN SQ	LF	275.000	361.350		
				140.000	.000		
					361.350	\$.00	\$50,589.00
0260	520-2224	PILING, PSC, 24 IN SQ	LF	305.000	308.320		
				160.000	.000		
					308.320	\$.00	\$49,331.20
Category Amount:						\$0.00	\$776,531.17

Rpt-ID: RCPESPRJ

Georgia

Date: 09/24/2024

User: 01049457

Department of Transportation

Page 9 of 9

Estimate Summary By Project

Contract ID: B1CBA2002330-0

Estimate Number: 0014

Pay Period: 10/26/2023
to 09/24/2024

Project Number 0013608

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100 ROADWAY							
0345	550-2180	SIDE DRAIN PIPE, 18 IN, H 1-10	LF	66.000	66.000		
				40.000	6.000		
					72.000	\$240.00	\$2,880.00
Category Amount:						\$240.00	\$2,880.00
Project Total Amount:						\$9,176.36	\$1,770,499.21