

Rpt-ID: RCPESPRJ

Georgia

Date: 08/02/2021

User: c0004953

Department of Transportation

Page 1 of 4

Estimate Summary By Project

Contract ID: B1CBA2002338-0

Estimate Number: 0005

Pay Period: 07/03/2021
to 07/31/2021

Contract Location:

SR 198 OVER I-85/SR 403 IN FRANKLIN COUNTY. (E)

Time Allowed: 293 Days

Elapsed Calender Days: 171 Days

Percent Time: 58.36

District: 1

Area: 03

Contractor:

WILLIAMS CONTRACTING COMPANY, LLC
P. O. BOX 107

Date Let: 11/20/2020

Date Awarded: 11/20/2020

Date Contract Executed: 01/15/2021

Date Notice to Proceed: 02/11/2021

Date Work Began: 03/05/2021

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 11/30/2021

SCOTSDALE GA 30079

Phone:

Escrow Agent:

Surety Co: THE OHIO CASUALTY INSURANCE CO

Current Contract Amount \$2,523,774.02

Original Contract Amount \$2,510,258.50

Funds Available \$1,128,615.37

Percent Complete 55.28%

Counties:

Franklin

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0014074	\$2,523,774.02	\$2,510,258.50	\$1,128,615.37	55.28%	\$631,718.80

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 08/02/2021

User: c0004953

Department of Transportation

Page 2 of 4

Estimate Summary By Project

Contract ID: B1CBA2002338-0

Estimate Number: 0005

Pay Period: 07/03/2021
to 07/31/2021

Project Number: 0014074 SR 198 - BRDG REPLT

Federal State Project Number: 0014074

	Total to Date	Prev to Date	This Estimate
Participating	\$1,116,126.92	\$610,751.88	\$505,375.04
Non-Participating	\$279,031.73	\$152,687.97	\$126,343.76
Total Earnings	\$1,395,158.65	\$763,439.85	\$631,718.80
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$1,395,158.65	\$763,439.85	\$631,718.80
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$1,395,158.65	\$763,439.85	

Total Payable: **\$631,718.80**

Rpt-ID: RCPESPRJ

Georgia

Date: 08/02/2021

User: c0004953

Department of Transportation

Page 3 of 4

Estimate Summary By Project

Contract ID: B1CBA2002338-0

Estimate Number: 0005

Pay Period: 07/03/2021
to 07/31/2021

Project Number 0014074

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.484		
				68000.000	.069		
					.553	\$4,692.00	\$37,604.00
		0014074					
0108	441-0006	CONC SLOPE PAV, 6 IN	SY	755.000	196.880		
				74.000	173.665		
					370.545	\$12,851.21	\$27,420.33
0184	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		800.000	.000		
				1.000	26.500		
					26.500	\$26.50	\$26.50
0210	167-1500	WATER QUALITY INSPECTIONS	MO	12.000	3.000		
				1000.000	1.000		
					4.000	\$1,000.00	\$4,000.00
Category Amount:						\$18,569.71	\$69,050.83
Category Number: 0801 BRIDGE NO 1 - OVER I-85/SR 403							
0300	211-0200	BRIDGE EXCAVATION, GRADE SEPARATION	CY	63.000	.000		
				160.000	49.250		
					49.250	\$7,880.00	\$7,880.00
0305	441-0004	CONC SLOPE PAV, 4 IN	SY	506.000	270.592		
				65.000	327.749		
					598.341	\$21,303.69	\$38,892.17
0315	500-1011	SUPERSTR CONCRETE, CL D, BR NO -	LS	1.000	.000		
				408000.000	.175		
					.175	\$71,400.00	\$71,400.00
		1					
0325	500-3002	CLASS AA CONCRETE	CY	128.000	128.500		
				962.000	.000		
					128.500	\$0.00	\$123,617.00

Rpt-ID: RCPEsprj

Georgia

Date: 08/02/2021

User: c0004953

Department of Transportation

Page 4 of 4

Estimate Summary By Project

Contract ID: B1CBA2002338-0

Estimate Number: 0005

Pay Period: 07/03/2021
to 07/31/2021

Project Number 0014074

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0801 BRIDGE NO 1 - OVER I-85/SR 403							
0330	507-9032	PSC BEAMS, AASHTO, BULB TEE, 72 IN, BR NO - LF		1,386.000 344.000	.000 1,386.600 1,386.600	\$476,990.40	\$476,990.40
	1						
0340	511-3000	SUPERSTR REINF STEEL, BR NO -	LS	1.000 92000.000	.000 .080 .080	\$7,360.00	\$7,360.00
	1						
0360	540-1101	REMOVAL OF EXISTING BR, STA NO -	LS	1.000 282150.000	.900 .100 1.000	\$28,215.00	\$282,150.00
	105+99						
Category Amount:						\$613,149.09	\$1,008,289.57
Category Number: 0100 ROADWAY							
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000 1.000	.000 .000 .000	\$0.00	\$0.00
	(IN#9)						
Category Amount:						\$0.00	\$0.00
Project Total Amount:						\$631,718.80	\$1,395,158.65