Rpt-ID: RCPESPRJ Georgia Date: 01/10/2022

User: alowe **Department of Transportation** Page 1 of 2

**Estimate Summary By Project** 

Contract ID: B1CBA2002340-0 Estimate Number: 0007 Pay Period: 08/01/2021

to 01/10/2022

**Contract Location:** Time Allowed:

SR 112 BEGINNING AT THE MITCHELL COUNTY LINE AND EX **Elapsed Calender Days:** 291 Days

TO US 82/SR 520 **Percent Time:** 99.32

> District: 4 Area: 04

Contractor:

11/20/2020 REAMES AND SON CONSTRUCTION COMPANY Date Let:

Date Awarded: 11/20/2020 P. O. BOX 546

> **Date Contract Executed:** 01/04/2021

293

Days

**Date Notice to Proceed:** 01/12/2021

Date Work Began: 04/01/2021 VALDOSTA GA 31603-0546 Phone: (229)244-9286

Date Time Stopped: 10/29/2021 Date Accepted: 11/09/2021

**Escrow Agent: Adjusted Completion Date:** 10/31/2021

Surety Co: WESTERN SURETY COMPANY

**Current Contract Amount** \$3,068,731.01 Counties: **Original Contract Amount** \$3,068,731.01 Worth

**Funds Available** \$227,461.69 **Percent Complete** 92.59%

Project	Current	Original	Project	Percent	Project
Number	Project Amount	Project Amount	Funds Available	Complete	Payable
M005979	\$3,068,731.01	\$3,068,731.01	\$227,461.69	92.59%	

Chief Engineer

Rpt-ID: RCPESPRJ Georgia Date: 01/10/2022

User: alowe Department of Transportation

**Estimate Summary By Project** 

 Contract ID:
 B1CBA2002340-0
 Estimate Number:
 0007
 Pay Period:
 08/01/2021

to 01/10/2022

Page 2 of 2

**Project Number:** M005979 SR 112 - REHAB-RESURF

Federal State Project Number: M005979

	Total to Date	Prev to Date	This Estimate
Participating	\$2,273,015.45	\$2,273,015.45	\$0.00
Non-Participating	\$568,253.87	\$568,253.87	\$0.00
Total Earnings	\$2,841,269.32	\$2,841,269.32	\$0.00
Stockpiled Materials	\$0.00	\$0.00	\$0.00
<b>Gross Earnings</b>	\$2,841,269.32	\$2,841,269.32	\$0.00
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$2,841,269.32	\$2,841,269.32	

Total Payable: \$0.00