

Estimate Summary By Project

Contract ID: B1CBA2002346-0

Estimate Number: 0014

Pay Period: 05/01/2022

to 05/31/2022

**Contract Location:**

ON SR 22 AT FULTON MILL RD (CR 740). (E)

**Time Allowed:** 601 **Days**

**Elapsed Calender Days:** 448 **Days**

**Percent Time:** 74.54

**District:** 3

**Area:** 04

**Contractor:**

REEVES CONSTRUCTION COMPANY  
250 PLEMMONS ROAD

**Date Let:** 12/18/2020

**Date Awarded:** 12/31/2020

**Date Contract Executed:** 02/22/2021

**Date Notice to Proceed:** 03/10/2021

**Date Work Began:** 04/12/2021

**Date Time Stopped:** 00/00/0000

**Date Accepted:** 00/00/0000

**Adjusted Completion Date:** 10/31/2022

DUNCAN SC 29334

**Phone:** (864)416-0200

**Escrow Agent:**

**Surety Co:** LIBERTY MUTUAL INSURANCE COMPANY

**Current Contract Amount** \$3,097,511.98

**Original Contract Amount** \$2,969,274.84

**Funds Available** \$1,909,914.30

**Percent Complete** 38.34%

**Counties:**

Bibb

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0013332	\$3,097,511.97	\$2,969,274.83	\$1,909,914.29	38.34%	\$126,543.53

Chief Engineer

## Estimate Summary By Project

Contract ID: B1CBA2002346-0

Estimate Number: 0014

Pay Period: 05/01/2022

to 05/31/2022

---

 Project Number: 0013332 SR 22 - CST OF A ROUNDABOUT

Federal State Project Number: 0013332

---

	<b>Total to Date</b>	<b>Prev to Date</b>	<b>This Estimate</b>
Participating	\$1,187,597.68	\$1,061,054.15	\$126,543.53
Non-Participating	\$0.00	\$0.00	\$0.00
<b>Total Earnings</b>	<b>\$1,187,597.68</b>	<b>\$1,061,054.15</b>	<b>\$126,543.53</b>
Stockpiled Materials	\$0.00	\$0.00	\$0.00
<b>Gross Earnings</b>	<b>\$1,187,597.68</b>	<b>\$1,061,054.15</b>	<b>\$126,543.53</b>
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
<b>Total:</b>	<b>\$1,187,597.68</b>	<b>\$1,061,054.15</b>	

**Total Payable: \$126,543.53**

Estimate Summary By Project

Contract ID: B1CBA2002346-0

Estimate Number: 0014

Pay Period: 05/01/2022

to 05/31/2022

Project Number 0013332

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
<b>Category Number:</b> 0100 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000 273575.000	.567 .026 .593	\$7,112.95	\$162,229.98
		0013332					
0015	210-0100	GRADING COMPLETE -	LS	1.000 836170.000	.570 .050 .620	\$41,808.50	\$518,425.40
		0013332					
0020	310-1101	GR AGGR BASE CRS, INCL MATL	TN	7,183.000 32.000	2,558.590 2,263.190 4,821.780	\$72,422.08	\$154,296.96
0025	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		818.000 102.000	112.780 .000 112.780	\$ .00	\$11,503.56
0029	402-3103	RECYCLED ASPH CONC 9.5 MM SUPERPAVE, T\TN L BITUM MATL & H LIME		230.000 150.000	18.730 .000 18.730	\$ .00	\$2,809.50
0030	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		957.000 105.000	315.780 .000 315.780	\$ .00	\$33,156.90
0040	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		1,161.000 99.000	246.200 .000 246.200	\$ .00	\$24,373.80
0090	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	1,196.000 21.500	422.000 .000 422.000	\$ .00	\$9,073.00

Estimate Summary By Project

Contract ID: B1CBA2002346-0

Estimate Number: 0014

Pay Period: 05/01/2022

to 05/31/2022

Project Number 0013332

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
<b>Category Number: 0100 ROADWAY</b>							
0115	500-9999	CLASS B CONC, BASE OR PVMT WIDENING	CY	94.000 250.000	57.530 .000 57.530	\$0.00	\$14,382.50
<b>Category Amount:</b>						\$121,343.53	\$930,251.60
<b>Category Number: 0200 DRAINAGE</b>							
0183	550-3330	SAFETY END SECTION 30 IN, STORM DRAIN, 4:1EA		13.000 1500.000	1.000 2.000 3.000	\$3,000.00	\$4,500.00
0200	668-1100	CATCH BASIN, GP 1	EA	3.000 2600.000	2.500 .000 2.500	\$0.00	\$6,500.00
0204	668-2200	DROP INLET, GP 2	EA	8.000 2500.000	2.000 .000 2.000	\$0.00	\$5,000.00
0205	668-2100	DROP INLET, GP 1	EA	11.000 2400.000	8.500 .000 8.500	\$0.00	\$20,400.00
0215	668-4300	STORM SEWER MANHOLE, TP 1	EA	4.000 2400.000	2.500 .500 3.000	\$1,200.00	\$7,200.00
<b>Category Amount:</b>						\$4,200.00	\$43,600.00
<b>Category Number: 0300 TEMPORARY EROSION CONTROL</b>							
0305	167-1500	WATER QUALITY INSPECTIONS	MO	14.000 200.000	10.000 1.000 11.000	\$200.00	\$2,200.00

Estimate Summary By Project

Contract ID: B1CBA2002346-0

Estimate Number: 0014

Pay Period: 05/01/2022

to 05/31/2022

Project Number 0013332

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
<b>Category Number: 0300 TEMPORARY EROSION CONTROL</b>							
0315	167-1000	WATER QUALITY MONITORING AND SAMPLING EA		5.000	1.000		
				400.000	2.000		
					3.000	\$800.00	\$1,200.00
<b>Category Amount:</b>						\$1,000.00	\$3,400.00
<b>Category Number: 0100 ROADWAY</b>							
9030	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		.000	365.300		
				98.250	.000		
		Asphalt Conc for Temp Detours			365.300	\$0.00	\$35,890.73
9035	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN MATL & H LIME		.000	197.810		
				159.250	.000		
		Asphalt Conc for Temp Detours			197.810	\$0.00	\$31,501.24
<b>Category Amount:</b>						\$0.00	\$67,391.97
<b>Project Total Amount:</b>						\$126,543.53	\$1,187,597.68