

Rpt-ID: RCPESPRJ

Georgia

Date: 09/04/2024

User: cmalone

Department of Transportation

Page 1 of 8

Estimate Summary By Project

Contract ID: B1CBA2002353-0

Estimate Number: 0037

Pay Period: 08/01/2024
to 08/31/2024

Contract Location:

SR 400 AT MCGINNIS FERRY RD

Time Allowed: 915 Days

Elapsed Calender Days: 1090 Days

Percent Time: 119.13

District: 1

Area: 01

Contractor:

C. W. MATTHEWS CONTRACTING CO., INC.
P. O. DRAWER 970

Date Let: 12/18/2020

Date Awarded: 12/18/2020

Date Contract Executed: 03/14/2021

Date Notice to Proceed: 09/07/2021

Date Work Began: 09/23/2021

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 03/09/2024

MARIETTA GA 30061-0970

Phone: (770)422-7520

Escrow Agent:

Surety Co: FEDERAL INSURANCE COMPANY

Current Contract Amount \$51,606,764.43

Original Contract Amount \$44,068,411.90

Funds Available \$20,981,469.06

Percent Complete 54.03%

Counties:

Forsyth Fulton

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0007526	\$51,606,764.42	\$44,068,411.89	\$20,981,469.05	59.34%	\$1,863,581.29

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 09/04/2024

User: cmalone

Department of Transportation

Page 2 of 8

Estimate Summary By Project

Contract ID: B1CBA2002353-0

Estimate Number: 0037

Pay Period: 08/01/2024
to 08/31/2024

Project Number: 0007526 SR 400 - INTERCHG IMPROV

Federal State Project Number: 0007526

	Total to Date	Prev to Date	This Estimate
Participating	\$22,307,974.47	\$20,852,343.68	\$1,455,630.79
Non-Participating	\$5,576,993.62	\$5,213,085.93	\$363,907.69
Total Earnings	\$27,884,968.09	\$26,065,429.61	\$1,819,538.48
Stockpiled Materials	\$2,740,327.28	\$2,696,284.47	\$44,042.81
Gross Earnings	\$30,625,295.37	\$28,761,714.08	\$1,863,581.29
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$784,700.00	\$645,696.00	\$139,004.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	(\$784,700.00)	(\$645,696.00)	(\$139,004.00)
Total:	\$30,625,295.37	\$28,761,714.08	

Total Payable: **\$1,863,581.29**

Rpt-ID: RCPEsprj

Georgia

Date: 09/04/2024

User: cmalone

Department of Transportation

Page 3 of 8

Estimate Summary By Project

Contract ID: B1CBA2002353-0

Estimate Number: 0037

Pay Period: 08/01/2024
to 08/31/2024

Project Number 0007526

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100 ROADWAY							
0009	150-1000	TRAFFIC CONTROL -	LS	.000	.831		
				1210261.030	-.024		
					.807	\$-29,046.26	\$976,680.65
		TRAFFIC CONTROL EXTRA WORK DETOUR					
0032	163-0232	TEMPORARY GRASSING	AC	.000	21.898		
				336.000	2.135		
					24.033	\$717.36	\$8,075.09
		TEMPORARY GRASSING ESCALATION					
0037	163-0240	MULCH	TN	.000	274.969		
				78.750	6.188		
					281.157	\$487.31	\$22,141.11
		MULCH ESCALATION					
0042	163-0301	CONSTRUCT AND REMOVE CONSTRUCTION EX EA		.000	9.000		
				3236.810	1.000		
					10.000	\$3,236.81	\$32,368.10
		CONSTRUCT AND REMOVE CONSTRUCTION EXITS ESCALATION					
0142	167-1500	WATER QUALITY INSPECTIONS	MO	.000	35.000		
				341.250	1.000		
					36.000	\$341.25	\$12,285.00
		WATER QUALITY INSPECTIONS ESCALATION					
0154	205-0001	UNCLASS EXCAV	CY	.000	85,832.107		
				6.980	19,690.000		
					105,522.107	\$137,436.20	\$736,544.31
		UNCLASS EXCAV ESCALATION					
0175	413-0750	TACK COAT	GL	24,764.000	.000		
				1.740	1,125.000		
					1,125.000	\$1,957.50	\$1,957.50
0177	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		.000	.000		
				81.790	114.250		
					114.250	\$9,344.51	\$9,344.51
		RECYL AC LEVELING,INCL BM&HL ESCALATION					
0182	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		.000	.000		
		TL & H LIME		65.850	3,562.160		
					3,562.160	\$234,568.24	\$234,568.24
		RECYL AC 25MM SP, GP1/2.BM&HL ESCALATION					

Rpt-ID: RCPESPRJ

Georgia

Date: 09/04/2024

User: cmalone

Department of Transportation

Page 4 of 8

Estimate Summary By Project

Contract ID: B1CBA2002353-0

Estimate Number: 0037

Pay Period: 08/01/2024
to 08/31/2024

Project Number 0007526

		Item Description 1			Prev Qty		
LIN	Item Code	Item Description 2	Units	Auth Qty	Qty This Period	Amount	Cumulative
		Supplemental Description 1		Unit Price	Qty To Date	This	
		Supplemental Description 2				Period	
Category Number:		0100 ROADWAY					
0192	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		.000	.000		
		L & H LIME		74.410	1,459.410		
					1,459.410	\$108,594.70	\$108,594.70
		RECYL AC 19 MM SP,GP 1 OR 2,INC BM&HL ESCALATION					
0217	433-1100	REINF CONC APPROACH SLAB, INCL CURB	SY	.000	303.330		
				222.220	.000		
					303.330	\$0.00	\$67,405.99
		REF CONC APPR SL/INCL CURB ESCALATION					
0230	441-6740	CONC CURB & GUTTER, 8 IN X 30 IN, TP 7	LF	12,042.000	113.000		
				16.380	-113.000		
					.000	\$-1,850.94	\$0.00
0237	441-0104	CONC SIDEWALK, 4 IN	SY	.000	1,346.000		
				27.780	.000		
					1,346.000	\$0.00	\$37,391.88
		CONC SIDEWALK, 4 IN ESCALATION					
0242	441-0108	CONC SIDEWALK, 8 IN	SY	.000	282.980		
				62.380	.000		
					282.980	\$0.00	\$17,652.29
		CONC SIDEWALK, 8 IN ESCALATION					
0247	441-0204	PLAIN CONC DITCH PAVING, 4 IN	SY	.000	1,256.890		
				47.850	.000		
					1,256.890	\$0.00	\$60,142.19
		PLAIN CONC DITCH PAVING, 4 IN ESCALATION					
0277	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	.000	2,199.000		
				16.530	186.400		
					2,385.400	\$3,081.19	\$39,430.66
		CONC CURB & GUTTER/ 8X30TP2 ESCALATION					
0282	441-6740	CONC CURB & GUTTER, 8 IN X 30 IN, TP 7	LF	.000	.000		
				17.300	222.400		
					222.400	\$3,847.52	\$3,847.52
		CONC CURB & GUTTER/ 8X30TP7 ESCALATION					
0312	500-3002	CLASS AA CONCRETE	CY	.000	787.560		
				514.100	.000		
					787.560	\$0.00	\$404,884.60
		CL AA CONCRETE ESCLALTION					

Rpt-ID: RCPESPRJ

Georgia

Date: 09/04/2024

User: cmalone

Department of Transportation

Page 5 of 8

Estimate Summary By Project

Contract ID: B1CBA2002353-0

Estimate Number: 0037

Pay Period: 08/01/2024
to 08/31/2024

Project Number 0007526

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount	Cumulative
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date	This Period	Amount
		Supplemental Description 2					
Category Number: 0100 ROADWAY							
0317	500-3101	CLASS A CONCRETE	CY	.000	106.040		
				268.180	.000		
					106.040	\$.00	\$28,437.81
		CLASS A CONCRETE ESCALATION					
0322	500-3110	CLASS A CONCRETE, TYPE P1, RETAINING WAL LF		.000	30.160		
				448.760	.000		
					30.160	\$.00	\$13,534.60
		CLASS A CONCRETE, TYPE P1, RETAINING WAL ESCALATION					
0326	500-3120	CLASS A CONCRETE, TYPE P3, RETAINING WAL LF		.000	325.940		
				1947.530	.000		
					325.940	\$.00	\$634,777.93
		CLASS A CONCRETE, TYPE P3 RETAINING WALL					
0327	500-3115	CLASS A CONCRETE, TYPE P2, RETAINING WAL LF		.000	185.620		
				578.570	.000		
					185.620	\$.00	\$107,394.16
		CLASS A CONCRETE, TYPE P2, RETAINING WAL ESCALATION					
0332	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	.000	27.310		
				1272.540	.000		
					27.310	\$.00	\$34,753.07
		CL A CONC, INCL REINF STEEL ESCALATION					
0347	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	.000	1,646.010		
				48.940	409.000		
					2,055.010	\$20,016.46	\$100,572.19
		STM DR PIPE 18,H 1-10 ESCALATION					
0372	550-1300	STORM DRAIN PIPE, 30 IN, H 1-10	LF	.000	812.000		
				79.280	468.000		
					1,280.000	\$37,103.04	\$101,478.40
		STM DR PIPE 30,H 1-10 ESCALATION					
0593	620-0100	TEMPORARY BARRIER, METHOD NO. 1	LF	.000	10,893.000		
				44.030	108.000		
					11,001.000	\$4,755.24	\$484,374.03
		TEMP BARRIER, METHOD NO. 1 ESCALATION					
0607	621-6200	CONCRETE SIDE BARRIER, TP 2-S	LF	.000	2,915.000		
				408.400	.000		
					2,915.000	\$.00	\$1,190,486.00
		CONC SIDE BARRIER, TP 2-S ESCALATION					

Rpt-ID: RCPESPRJ

Georgia

Date: 09/04/2024

User: cmalone

Department of Transportation

Page 6 of 8

Estimate Summary By Project

Contract ID: B1CBA2002353-0

Estimate Number: 0037

Pay Period: 08/01/2024
to 08/31/2024

Project Number 0007526

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100 ROADWAY							
0609	621-6201	CONCRETE SIDE BARRIER, TP 2-SA	LF	.000	482.000		
				575.530	.000		
					482.000	\$.00	\$277,405.46
		CONC SIDE BARRIER, TP 2-SA ESCALATION					
0612	621-6210	CONCRETE SIDE BARRIER, TP 6-S	LF	.000	46.490		
				403.520	203.430		
					249.920	\$82,088.07	\$100,847.72
		CONC SIDE BARRIER, TP 6-S ESCALATION					
1017	668-1100	CATCH BASIN, GP 1	EA	.000	13.500		
				3756.420	4.250		
					17.750	\$15,964.79	\$66,676.46
		CATCH BASIN, GP 1 ESCALATION					
1037	668-2100	DROP INLET, GP 1	EA	.000	60.250		
				3737.520	2.000		
					62.250	\$7,475.04	\$232,660.62
		DROP INLET, GP 1 ESCALATION					
1047	668-3300	SAN SEWER MANHOLE, TP 1	EA	.000	3.000		
				17325.000	.000		
					3.000	\$.00	\$51,975.00
		SAN SEW MANHOLE, TP 1 ESCALATION					
1052	668-4300	STORM SEWER MANHOLE, TP 1	EA	.000	7.000		
				2499.300	.000		
					7.000	\$.00	\$17,495.10
		STORM SEW MANHOLE, TP 1 ESCALATION					
1067	668-4400	STORM SEWER MANHOLE, TP 2	EA	.000	2.000		
				4222.050	.000		
					2.000	\$.00	\$8,444.10
		STORM SEW MANHOLE, TP 2 ESCALATION					
1357	700-6910	PERMANENT GRASSING	AC	.000	14.891		
				997.500	.481		
					15.372	\$479.80	\$15,333.57
		PERMANENT GRASSING					
1367	700-8000	FERTILIZER MIXED GRADE	TN	.000	10.040		
				840.000	.500		
					10.540	\$420.00	\$8,853.60
		FERTILIZER MIXED GRADE ESCALATION					

Rpt-ID: RCPESPRJ

Georgia

Date: 09/04/2024

User: cmalone

Department of Transportation

Page 7 of 8

Estimate Summary By Project

Contract ID: B1CBA2002353-0

Estimate Number: 0037

Pay Period: 08/01/2024
to 08/31/2024

Project Number 0007526

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0100 ROADWAY					
1389	716-2000	EROSION CONTROL MATS, SLOPES	SY	.000	40,994.973		
				0.890	2,330.339		
					43,325.312	\$2,074.00	\$38,559.53
		EROSION CONTROL MATS, SLOPES ESCALATION					
Category Amount:						\$643,091.83	\$6,287,373.69
Category Number:		0901 MSE WALLS					
1497	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	.000	95.000		
				111.650	.000		
					95.000	\$0.00	\$10,606.75
		MSE WALL FACE, 0 - 10 FT HT, WALL NO - 1 ESCALATION					
1502	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	.000	75.000		
				111.850	.000		
					75.000	\$0.00	\$8,388.75
		MSE WALL FACE, 0 - 10 FT HT, WALL NO - 2 ESCALATION					
1507	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	.000	348.000		
				111.650	.000		
					348.000	\$0.00	\$38,854.20
		MSE WALL FACE, 10 - 20 FT HT, WALL NO - 1 ESCALATION					
1512	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	.000	353.000		
				111.860	.000		
					353.000	\$0.00	\$39,486.58
		MSE WALL FACE, 10 - 20 FT HT, WALL NO - 2 ESCALATION					
1517	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO -	SF	.000	1,943.000		
				111.650	.000		
					1,943.000	\$0.00	\$216,935.95
		MSE WALL FACE, 20 - 30 FT HT, WALL NO - 1 ESCALATION					
1523	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO -	SF	.000	2,032.000		
				111.860	.000		
					2,032.000	\$0.00	\$227,299.52
		MSE WALL FACE, 20- 30 FT HT, WALL NO - 2 ESCALATION					
Category Amount:						\$0.00	\$541,571.75
Category Number:		0801 BRIDGE NO. 1 - OVER SR 400					
1552	500-1011	SUPERSTR CONCRETE, CL D, BR NO -	LS	.000	.500		
				1241304.120	.000		
					.500	\$0.00	\$620,652.06
		SUPERSTR CONCRETE, CL D, BR NO - 1 ESCALATION					

Rpt-ID: RCPESPRJ

Georgia

Date: 09/04/2024

User: cmalone

Department of Transportation

Page 8 of 8

Estimate Summary By Project

Contract ID: B1CBA2002353-0

Estimate Number: 0037

Pay Period: 08/01/2024
to 08/31/2024

Project Number 0007526

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Qty This Period			
		Supplemental Description 1		Qty To Date			
		Supplemental Description 2					
	Category Number:	0801 BRIDGE NO. 1 - OVER SR 400					
1557	500-3002	CLASS AA CONCRETE	CY	.000	153.020		
				880.410	.000		
					153.020	\$.00	\$134,720.34
		CL AA CONCRETE ESCALATION					
1562	507-9032	PSC BEAMS, AASHTO, BULB TEE, 72 IN, BR NO - LF		.000	1,797.390		
				292.340	.000		
					1,797.390	\$.00	\$525,448.99
		PSC BEAMS,AASHTO,BULB TEE, 72 ESCALATION					
1609	540-1101	REMOVAL OF EXISTING BR, STA NO -	LS	.000	.000		
				1176446.650	1.000		
					1.000	\$1,176,446.65	\$1,176,446.65
		REM OF EX BR, STA NO - 138+43 ESCALATION					
1612	544-1000	DECK DRAIN SYSTEM, BR NO -	LS	.000	.500		
				187045.890	.000		
					.500	\$.00	\$93,522.95
		DECK DRAIN SYSTEM, BR NO - 1 ESCALATION					
Category Amount:						\$1,176,446.65	\$2,550,790.99
Project Total Amount:						\$1,819,538.48	\$27,884,968.09