

Rpt-ID: RCPESPRJ

Georgia

Date: 01/05/2022

User: c0004953

Department of Transportation

Page 1 of 4

Estimate Summary By Project

Contract ID: B1CBA2002363-0

Estimate Number: 0009

Pay Period: 12/01/2021
to 12/31/2021

Contract Location:

APPROXIMATE PROJECT MIDPOINT N 1553868.05 E 250768

Time Allowed: 412 Days

Elapsed Calender Days: 292 Days

Percent Time: 70.87

District: 1

Area: 03

Contractor:

TALLEY CONSTRUCTION COMPANY, INC.
P. O. BOX 357

Date Let: 12/18/2020

Date Awarded: 12/18/2020

Date Contract Executed: 02/09/2021

Date Notice to Proceed: 03/15/2021

ROSSVILLE GA 30741-0357

Date Work Began: 04/09/2021

Phone: (706)866-0596

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Escrow Agent:

Adjusted Completion Date: 04/30/2022

Surety Co: WESTERN SURETY COMPANY

Current Contract Amount \$2,833,918.25

Original Contract Amount \$2,813,311.81

Funds Available \$603,372.08

Percent Complete 78.71%

Counties:

Banks

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0013935	\$2,833,918.25	\$2,813,311.81	\$603,372.08	78.71%	\$247,519.59

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 01/05/2022

User: c0004953

Department of Transportation

Page 2 of 4

Estimate Summary By Project

Contract ID: B1CBA2002363-0

Estimate Number: 0009

Pay Period: 12/01/2021
to 12/31/2021

Project Number: 0013935 US 441 SB/SR 15 - BRDG REPLT

Federal State Project Number: 0013935

	Total to Date	Prev to Date	This Estimate
Participating	\$1,784,436.91	\$1,586,421.24	\$198,015.67
Non-Participating	\$446,109.26	\$396,605.34	\$49,503.92
Total Earnings	\$2,230,546.17	\$1,983,026.58	\$247,519.59
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$2,230,546.17	\$1,983,026.58	\$247,519.59
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$2,230,546.17	\$1,983,026.58	

Total Payable: **\$247,519.59**

Rpt-ID: RCPEsprj

Georgia

Date: 01/05/2022

User: c0004953

Department of Transportation

Page 3 of 4

Estimate Summary By Project

Contract ID: B1CBA2002363-0

Estimate Number: 0009

Pay Period: 12/01/2021
to 12/31/2021

Project Number 0013935

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000 87719.000	.905 .045 .950	\$3,947.36	\$83,333.05
		0013935					
0051	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN MATL & H LIME		.000 93.750	168.410 .000 168.410	\$0.00	\$15,788.44
		12.5 mm Temprary Asphalt at -.75 cents of unit price					
Category Amount:						\$3,947.36	\$99,121.49
Category Number: 0200 Drainage Items							
0100	668-2100	DROP INLET, GP 1	EA	2.000 3500.000	2.000 .000 2.000	\$0.00	\$7,000.00
Category Amount:						\$0.00	\$7,000.00
Category Number: 0300 Temporary Erosion Control Items							
0130	167-1500	WATER QUALITY INSPECTIONS	MO	14.000 450.000	7.000 1.000 8.000	\$450.00	\$3,600.00
0145	163-0240	MULCH	TN	39.000 325.000	3.800 .980 4.780	\$318.50	\$1,553.50
Category Amount:						\$768.50	\$5,153.50
Category Number: 0100 ROADWAY							
0151	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		.000 94.250	32.820 .000 32.820	\$0.00	\$3,093.29
		Leveling Temprary Asphalt at -.75 cents of unit price					
0161	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		.000 90.250	239.400 .000 239.400	\$0.00	\$21,605.85
		19 mm Temprary Asphalt at -.75 cents of unit price					
Category Amount:						\$0.00	\$24,699.14

Rpt-ID: RCPEsprj

Georgia

Date: 01/05/2022

User: c0004953

Department of Transportation

Page 4 of 4

Estimate Summary By Project

Contract ID: B1CBA2002363-0

Estimate Number: 0009

Pay Period: 12/01/2021
to 12/31/2021

Project Number 0013935

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0801 BRIDGE NO 1 - OVER GROVE CREEK							
0325	500-1011	SUPERSTR CONCRETE, CL D, BR NO -	LS	1.000	.400		
				344119.170	.550		
					.950	\$189,265.54	\$326,913.21
		1					
0335	500-3002	CLASS AA CONCRETE	CY	106.000	105.900		
				877.460	.000		
					105.900	\$0.00	\$92,923.01
0340	507-9002	PSC BEAMS, AASHTO TYPE II, BR NO -	LF	318.000	318.330		
				191.220	.000		
					318.330	\$0.00	\$60,871.06
		1					
0360	511-3000	SUPERSTR REINF STEEL, BR NO -	LS	1.000	.400		
				89230.310	.600		
					1.000	\$53,538.19	\$89,230.31
		1					
Category Amount:						\$242,803.73	\$569,937.59
Project Total Amount:						\$247,519.59	\$2,230,546.17