

Rpt-ID: RCPESPRJ

Georgia

Date: 01/05/2023

User: garay

Department of Transportation

Page 1 of 17

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0019

Pay Period: 12/01/2022
to 12/31/2022

Contract Location:

I-16/SR 404 EAST AND WEST BOUND BEGINNING AT I-75/SR
WEST BOUND BEGINNING AT I-75/SR 401 AND EXTENDING

Time Allowed: 1311 Days

Elapsed Calender Days: 559 Days

Percent Time: 42.64

District: 3

Area: 04

Contractor:

WEBBER, LLC./UNITED INFRASTRUCTURE GROUP
1725 HUGHES LANDING BLVD
SUITE 1200

THE WOODLANDS TX 77380

Phone: (281)907-8600

Date Let: 02/12/2021

Date Awarded: 03/05/2021

Date Contract Executed: 04/13/2021

Date Notice to Proceed: 06/21/2021

Date Work Began: 06/21/2021

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 01/10/2025

Escrow Agent:

Surety Co: THE CONTINENTAL INSURANCE COMPANY

Current Contract Amount \$230,924,082.17

Original Contract Amount \$228,945,834.92

Funds Available \$144,777,054.12

Percent Complete 34.19%

Counties:

Bibb

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0012701	\$86,642,432.40	\$85,134,955.33	\$49,000,570.88	43.45%	\$1,067,684.56
311005-	\$144,281,649.77	\$143,810,879.59	\$95,776,483.24	33.62%	\$2,991,180.44

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 01/05/2023

User: garay

Department of Transportation

Page 2 of 17

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0019

Pay Period: 12/01/2022
to 12/31/2022

Project Number: 0012701 I-16/SR 404 - INTERCHG IMPROV

Federal State Project Number: 0012701

	Total to Date	Prev to Date	This Estimate
Participating	\$28,872,400.48	\$27,967,125.76	\$905,274.72
Non-Participating	\$7,218,100.12	\$6,991,781.44	\$226,318.68
Total Earnings	\$36,090,500.60	\$34,958,907.20	\$1,131,593.40
Stockpiled Materials	\$1,551,360.92	\$1,615,269.76	(\$63,908.84)
Gross Earnings	\$37,641,861.52	\$36,574,176.96	\$1,067,684.56
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$37,641,861.52	\$36,574,176.96	

Total Payable: **\$1,067,684.56**

Rpt-ID: RCPESPRJ

Georgia

Date: 01/05/2023

User: garay

Department of Transportation

Page 3 of 17

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0019

Pay Period: 12/01/2022
to 12/31/2022

Project Number: 311005- I-16/I-75 - INTERCHG IMPROV

Federal State Project Number: 311005-

	Total to Date	Prev to Date	This Estimate
Participating	\$34,285,607.45	\$32,950,516.59	\$1,335,090.86
Non-Participating	\$8,571,401.99	\$8,237,629.30	\$333,772.69
Total Earnings	\$42,857,009.44	\$41,188,145.89	\$1,668,863.55
Stockpiled Materials	\$5,648,157.09	\$4,325,840.20	\$1,322,316.89
Gross Earnings	\$48,505,166.53	\$45,513,986.09	\$2,991,180.44
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$48,505,166.53	\$45,513,986.09	

Total Payable: **\$2,991,180.44**

Rpt-ID: RCPESPRJ

Georgia

Date: 01/05/2023

User: garay

Department of Transportation

Page 4 of 17

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0019

Pay Period: 12/01/2022
to 12/31/2022

Project Number 0012701

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0055	668-2200	DROP INLET, GP 2	EA	2.000 6445.050	1.000 .000 1.000	\$.00	\$6,445.05
0090	668-2110	DROP INLET, GP 1, ADDL DEPTH	LF	321.000 551.580	30.000 1.000 31.000	\$551.58	\$17,098.98
Category Amount:						\$551.58	\$23,544.03
Category Number: 0801 BRIDGES							
0225	500-3002	CLASS AA CONCRETE	CY	3,853.000 733.240	2,783.331 116.532 2,899.863	\$85,445.92	\$2,126,295.55
Category Amount:						\$85,445.92	\$2,126,295.55
Category Number: 0100 ROADWAY							
0240	150-1000	TRAFFIC CONTROL -	LS	1.000 2000000.000	.657 .015 .672	\$180,000.00	\$8,064,000.00
		0012701					
0265	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		31,045.000 74.500	494.050 .000 494.050	\$.00	\$36,806.73
0285	150-9011	TRAFFIC CONTROL - WORKZONE LAW ENFORC HR		10,000.000 34.000	662.920 190.000 852.920	\$6,460.00	\$28,999.28
Category Amount:						\$186,460.00	\$8,129,806.01
Category Number: 0801 BRIDGES							
0295	511-1000	BAR REINF STEEL	LB	763,393.000 0.900	574,533.906 27,927.000 602,460.906	\$25,134.30	\$542,214.82
Category Amount:						\$25,134.30	\$542,214.82

Rpt-ID: RCPESPRJ

Georgia

Date: 01/05/2023

User: garay

Department of Transportation

Page 5 of 17

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0019

Pay Period: 12/01/2022
to 12/31/2022

Project Number 0012701

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0360	310-1101	GR AGGR BASE CRS, INCL MATL	TN	96,589.000 26.360	7,085.030 -60.130 7,024.900	\$-1,585.03	\$185,176.36
0365	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	6,808.000 36.410	1,787.090 146.250 1,933.340	\$5,324.96	\$70,392.91
0390	668-4300	STORM SEWER MANHOLE, TP 1	EA	7.000 2406.000	1.000 .000 1.000	\$0.00	\$2,406.00
0400	668-5000	JUNCTION BOX	EA	3.000 6674.430	1.000 .000 1.000	\$0.00	\$6,674.43
0440	167-1500	WATER QUALITY INSPECTIONS	MO	48.000 1250.000	18.000 1.000 19.000	\$1,250.00	\$23,750.00
0450	167-1000	WATER QUALITY MONITORING AND SAMPLING	EA	3.000 335.000	.000 3.000 3.000	\$1,005.00	\$1,005.00
Category Amount:						\$5,994.93	\$289,404.70
Category Number: 0901 MSE WALLS							
0935	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO - 39	SF	13,039.000 55.700	9,035.000 .000 9,035.000	\$0.00	\$503,249.50
0940	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO - 39	SF	10,801.000 55.700	9,689.000 .000 9,689.000	\$0.00	\$539,677.30

Rpt-ID: RCPESPRJ

Georgia

Date: 01/05/2023

User: garay

Department of Transportation

Page 6 of 17

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0019

Pay Period: 12/01/2022
to 12/31/2022

Project Number 0012701

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0901 MSE WALLS							
0945	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	2,806.000	1,528.000		
				55.700	.000		
					1,528.000	\$0.00	\$85,109.60
	39						
Category Amount:						\$0.00	\$1,128,036.40
Category Number: 0801 BRIDGES							
0980	520-1147	PILING IN PLACE, STEEL H, HP 14 X 73	LF	2,780.000	700.918		
				87.650	924.415		
					1,625.333	\$81,024.97	\$142,460.44
1000	207-0203	FOUND BKFILL MATL, TP II	CY	58.000	62.593		
				75.790	20.454		
					83.047	\$1,550.21	\$6,294.13
1020	507-9030	PSC BEAMS, AASHTO, BULB TEE, 54 IN, BR NO - LF		2,569.000	.000		
				252.790	.000		
	1				.000	\$0.00	\$0.00
1040	211-0200	BRIDGE EXCAVATION, GRADE SEPARATION	CY	1,130.000	297.111		
				70.350	422.398		
					719.509	\$29,715.70	\$50,617.46
1230	507-9003	PSC BEAMS, AASHTO TYPE III, BR NO -	LF	1,568.000	.000		
				194.200	.000		
	8B				.000	\$0.00	\$0.00
1280	511-3000	SUPERSTR REINF STEEL, BR NO -	LS	1.000	.077		
				360798.650	.050		
	14				.127	\$18,039.93	\$45,821.43
1290	507-9033	PSC BEAMS, AASHTO, BULB TEE, 74 IN, BR NO - LF		6,360.000	4,056.208		
				264.300	1,151.832		
	14				5,208.040	\$304,429.20	\$1,376,484.97

Rpt-ID: RCPEsprj

Georgia

Date: 01/05/2023

User: garay

Department of Transportation

Page 7 of 17

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0019

Pay Period: 12/01/2022
to 12/31/2022

Project Number 0012701

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0801 BRIDGES							
1295	507-9003	PSC BEAMS, AASHTO TYPE III, BR NO -	LF	1,170.000 194.200	463.917 705.624 1,169.541	\$137,032.18	\$227,124.86
		14					
1330	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000 1900000.000	.077 .050 .127	\$95,000.00	\$241,300.00
		14					
1375	507-9033	PSC BEAMS, AASHTO, BULB TEE, 74 IN, BR NO -	LF	6,567.000 264.300	6,568.620 .000 6,568.620	\$0.00	\$1,736,086.27
		15					
1430	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000 1700000.000	1.000 .000 1.000	\$0.00	\$1,700,000.00
		15					
1500	211-0200	BRIDGE EXCAVATION, GRADE SEPARATION	CY	331.000 70.350	.000 505.956 505.956	\$35,594.00	\$35,594.00
1510	520-2220	PILING, PSC, 20 IN SQ	LF	1,760.000 154.470	923.440 .000 923.440	\$0.00	\$142,643.78
1515	520-2216	PILING, PSC, 16 IN SQ	LF	1,920.000 62.970	1,600.330 .000 1,600.330	\$0.00	\$100,772.78
Category Amount:						\$702,386.19	\$5,805,200.12
Category Number: 0100 ROADWAY							
1575	600-0001	FLOWABLE FILL	CY	280.000 135.000	.000 248.000 248.000	\$33,480.00	\$33,480.00

Rpt-ID: RCPESPRJ

Georgia

Date: 01/05/2023

User: garay

Department of Transportation

Page 8 of 17

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0019

Pay Period: 12/01/2022
to 12/31/2022

Project Number 0012701

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
1585	670-9275	STEEL CASING, 24 IN	LF	285.000 681.500	215.000 35.000 250.000	\$23,852.50	\$170,375.00
1615	670-1160	WATER MAIN, 16 IN	LF	2,742.000 268.730	220.000 161.000 381.000	\$43,265.53	\$102,386.13
1685	205-0001	UNCLASS EXCAV	CY	71,915.000 9.040	21,736.865 970.464 22,707.329	\$8,772.99	\$205,274.25
1690	206-0002	BORROW EXCAV, INCL MATL	CY	449,664.000 0.010	128,657.599 10,514.365 139,171.964	\$105.14	\$1,391.72
1935	668-2100	DROP INLET, GP 1	EA	100.000 4036.080	24.000 4.000 28.000	\$16,144.32	\$113,010.24
Category Amount:						\$125,620.48	\$625,917.34
Category Number: 0901 MSE WALLS							
1940	627-1030	MSE WALL FACE, GTR THAN 30 FT HT, WALL NC SF		98.000 55.700	50.000 .000 50.000	\$0.00	\$2,785.00
	39						
Category Amount:						\$0.00	\$2,785.00
Category Number: 0801 BRIDGES							
1950	507-9003	PSC BEAMS, AASHTO TYPE III, BR NO -	LF	649.000 194.200	647.860 .000 647.860	\$0.00	\$125,814.41
	15						
Category Amount:						\$0.00	\$125,814.41

Rpt-ID: RCPEsprj

Georgia

Date: 01/05/2023

User: garay

Department of Transportation

Page 9 of 17

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0019

Pay Period: 12/01/2022
to 12/31/2022

Project Number 0012701

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100 ROADWAY							
1955	500-3002	CLASS AA CONCRETE	CY	321.000	321.000		
				946.050	.000		
					321.000	\$.00	\$303,682.05
Category Amount:						\$0.00	\$303,682.05
Project Total Amount:						\$1,131,593.40	\$36,090,500.60

Rpt-ID: RCPESPRJ

Georgia

Date: 01/05/2023

User: garay

Department of Transportation

Page 10 of 17

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0019

Pay Period: 12/01/2022
to 12/31/2022

Project Number 311005-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0070	668-2110	DROP INLET, GP 1, ADDL DEPTH	LF	189.000 551.580	18.625 8.000 26.625	\$4,412.64	\$14,685.82
0085	668-4400	STORM SEWER MANHOLE, TP 2	EA	1.000 3498.510	1.000 .000 1.000	\$0.00	\$3,498.51
0090	668-2200	DROP INLET, GP 2	EA	4.000 6445.050	2.000 .000 2.000	\$0.00	\$12,890.10
0175	621-6200	CONCRETE SIDE BARRIER, TP 2-S	LF	6,798.000 305.760	51.100 212.100 263.200	\$64,851.70	\$80,476.03
0207	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME REVISED TEMPORARY PAVEMENT		.000 87.250	3,321.960 .000 3,321.960	\$0.00	\$289,841.01
0210	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		26,148.000 74.500	281.200 .000 281.200	\$0.00	\$20,949.40
0212	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME REVISED TEMPORARY PAVEMENT		.000 73.750	5,944.017 47.910 5,991.927	\$3,533.36	\$441,904.62
0215	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	11.000 1200.000	.000 5.000 5.000	\$6,000.00	\$6,000.00
0225	310-1101	GR AGGR BASE CRS, INCL MATL	TN	85,037.000 26.360	13,133.710 2,699.960 15,833.670	\$71,170.95	\$417,375.54

Rpt-ID: RCPESPRJ

Georgia

Date: 01/05/2023

User: garay

Department of Transportation

Page 11 of 17

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0019

Pay Period: 12/01/2022
to 12/31/2022

Project Number 311005-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0290	150-1000	TRAFFIC CONTROL -	LS	1.000	.551		
				2000000.000	.015		
					.566	\$180,000.00	\$6,792,000.00
		311005					
0340	150-9011	TRAFFIC CONTROL - WORKZONE LAW ENFORC HR		10,000.000	468.250		
				34.000	205.000		
					673.250	\$6,970.00	\$22,890.50
0365	668-1100	CATCH BASIN, GP 1	EA	14.000	8.000		
				5841.110	.000		
					8.000	\$0.00	\$46,728.88
0370	668-2100	DROP INLET, GP 1	EA	99.000	14.000		
				4036.080	1.000		
					15.000	\$4,036.08	\$60,541.20
0380	668-4300	STORM SEWER MANHOLE, TP 1	EA	7.000	1.000		
				2406.000	.000		
					1.000	\$0.00	\$2,406.00
0400	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	9,049.000	4,313.750		
				36.410	77.000		
					4,390.750	\$2,803.57	\$159,867.21
0510	167-1500	WATER QUALITY INSPECTIONS	MO	48.000	18.000		
				1250.000	1.000		
					19.000	\$1,250.00	\$23,750.00
Category Amount:						\$345,028.30	\$8,395,804.82
Category Number: 0901 MSE WALLS							
0915	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	2,560.000	2,554.000		
				55.700	.000		
					2,554.000	\$0.00	\$142,257.80

Rpt-ID: RCPESPRJ

Georgia

Date: 01/05/2023

User: garay

Department of Transportation

Page 12 of 17

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0019

Pay Period: 12/01/2022
to 12/31/2022

Project Number 311005-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0901 MSE WALLS							
0920	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO -	SF	7,288.000 55.700	7,281.000 .000 7,281.000	\$0.00	\$405,551.70
		28					
Category Amount:						\$0.00	\$547,809.50
Category Number: 0100 ROADWAY							
0930	621-6201	CONCRETE SIDE BARRIER, TP 2-SA	LF	2,623.000 369.880	605.500 24.500 630.000	\$9,062.06	\$233,024.40
Category Amount:						\$9,062.06	\$233,024.40
Category Number: 0901 MSE WALLS							
0940	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	400.000 55.700	400.000 .000 400.000	\$0.00	\$22,280.00
		28					
1035	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	14,995.000 57.500	200.000 .000 200.000	\$0.00	\$11,500.00
		38					
1130	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	12,582.000 55.700	12,494.000 .000 12,494.000	\$0.00	\$695,915.80
		46					
1135	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	439.000 55.700	452.000 .000 452.000	\$0.00	\$25,176.40
		46					
1155	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO -	SF	1,023.000 55.700	600.000 .000 600.000	\$0.00	\$33,420.00
		47					
1160	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	3,996.000 55.700	1,405.000 .000 1,405.000	\$0.00	\$78,258.50
		47					

Rpt-ID: RCPESPRJ

Georgia

Date: 01/05/2023

User: garay

Department of Transportation

Page 13 of 17

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0019

Pay Period: 12/01/2022
to 12/31/2022

Project Number 311005-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0901 MSE WALLS							
1165	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	1,424.000 55.700	250.000 .000 250.000	\$0.00	\$13,925.00
		47					
1180	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO -	SF	922.000 55.700	931.000 .000 931.000	\$0.00	\$51,856.70
		54					
1185	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	4,127.000 55.700	4,130.000 .000 4,130.000	\$0.00	\$230,041.00
		54					
1190	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	215.000 55.700	219.000 .000 219.000	\$0.00	\$12,198.30
		54					
Category Amount:						\$0.00	\$1,174,571.70
Category Number: 0100 ROADWAY							
1375	682-6222	CONDUIT, NONMETL, TP 2, 2 IN	LF	62,665.000 7.610	700.000 590.000 1,290.000	\$4,489.90	\$9,816.90
Category Amount:						\$4,489.90	\$9,816.90
Category Number: 0801 BRIDGES							
1425	500-3002	CLASS AA CONCRETE	CY	7,138.000 733.240	2,470.968 98.550 2,569.518	\$72,260.80	\$1,884,073.38
1445	520-1104	PILING IN PLACE, STEEL H, HP 10 X 42	LF	5,680.000 70.510	618.270 760.900 1,379.170	\$53,651.06	\$97,245.28
1470	511-1000	BAR REINF STEEL	LB	,829,040.000 0.900	719,465.360 17,272.180 736,737.540	\$15,544.96	\$663,063.79

Rpt-ID: RCPEsprj

Georgia

Date: 01/05/2023

User: garay

Department of Transportation

Page 14 of 17

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0019

Pay Period: 12/01/2022
to 12/31/2022

Project Number 311005-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0801 BRIDGES							
1485	500-3650	CLASS AA-1 CONCRETE	CY	513.000 646.230	286.810 .000 286.810	\$0.00	\$185,345.23
1560	211-0300	BRIDGE EXCAVATION, STREAM CROSSING	CY	2,386.000 82.580	543.684 1,447.941 1,991.625	\$119,570.97	\$164,468.39
1595	507-9030	PSC BEAMS, AASHTO, BULB TEE, 54 IN, BR NO - LF 5		2,497.000 252.790	502.860 .000 502.860	\$0.00	\$127,117.98
1605	507-9003	PSC BEAMS, AASHTO TYPE III, BR NO - 5	LF	2,841.000 194.200	1,421.202 -1.000 1,420.202	\$-194.20	\$275,803.23
1625	500-3650	CLASS AA-1 CONCRETE	CY	2,565.000 646.230	1,349.220 .000 1,349.220	\$0.00	\$871,906.44
1665	500-1006	SUPERSTR CONCRETE, CL AA, BR NO - 6	LS	1.000 5500000.000	.073 .117 .190	\$643,500.00	\$1,045,000.00
1675	511-3000	SUPERSTR REINF STEEL, BR NO - 6	LS	1.000 846211.620	.073 .117 .190	\$99,006.76	\$160,780.21
1710	507-9034	PSC BEAMS, AASHTO, BULB TEE, 65 IN, BR NO - LF 6		2,114.000 251.550	1,057.580 .000 1,057.580	\$0.00	\$266,034.25
1715	507-9033	PSC BEAMS, AASHTO, BULB TEE, 74 IN, BR NO - LF 6		18,427.000 264.300	9,163.670 .000 9,163.670	\$0.00	\$2,421,957.98

Rpt-ID: RCPEsprj

Georgia

Date: 01/05/2023

User: garay

Department of Transportation

Page 15 of 17

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0019

Pay Period: 12/01/2022
to 12/31/2022

Project Number 311005-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0801 BRIDGES							
1830	507-9003	PSC BEAMS, AASHTO TYPE III, BR NO -	LF	415.000	.000		
				194.200	.000		
					.000	\$.00	\$0.00
		11A					
1855	524-0010	DRILLED CAISSON -	LF	518.000	214.620		
				2230.370	75.430		
					290.050	\$168,236.81	\$646,918.82
		66IN, BR 11C					
1915	507-9034	PSC BEAMS, AASHTO, BULB TEE, 65 IN, BR NO -	LF	8,235.000	.000		
				251.550	.000		
					.000	\$.00	\$0.00
		11C					
1935	507-9003	PSC BEAMS, AASHTO TYPE III, BR NO -	LF	1,249.000	.000		
				194.200	.000		
					.000	\$.00	\$0.00
		11C					
2030	507-9003	PSC BEAMS, AASHTO TYPE III, BR NO -	LF	1,067.000	.000		
				194.200	.000		
					.000	\$.00	\$0.00
		13					
2075	507-9002	PSC BEAMS, AASHTO TYPE II, BR NO -	LF	372.000	.000		
				163.420	.000		
					.000	\$.00	\$0.00
		19					
2150	507-9030	PSC BEAMS, AASHTO, BULB TEE, 54 IN, BR NO -	LF	709.000	.000		
				252.790	.000		
					.000	\$.00	\$0.00
		19					
2155	507-9003	PSC BEAMS, AASHTO TYPE III, BR NO -	LF	610.000	.000		
				194.200	.000		
					.000	\$.00	\$0.00
		19					
2210	211-0200	BRIDGE EXCAVATION, GRADE SEPARATION	CY	532.000	.000		
				70.350	589.554		
					589.554	\$41,475.12	\$41,475.12

Rpt-ID: RCPEsprj

Georgia

Date: 01/05/2023

User: garay

Department of Transportation

Page 16 of 17

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0019

Pay Period: 12/01/2022
to 12/31/2022

Project Number 311005-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0801 BRIDGES							
2220	507-9030	PSC BEAMS, AASHTO, BULB TEE, 54 IN, BR NO - LF		3,590.000 252.790	.000 .000 .000	\$0.00	\$0.00
		20					
2260	507-9003	PSC BEAMS, AASHTO TYPE III, BR NO - LF	LF	237.000 194.200	.000 .000 .000	\$0.00	\$0.00
		4					
Category Amount:						\$1,213,052.28	\$8,851,190.10
Category Number: 0100 ROADWAY							
2425	668-3300	SAN SEWER MANHOLE, TP 1	EA	14.000 12077.940	7.000 .000 7.000	\$0.00	\$84,545.58
Category Amount:						\$0.00	\$84,545.58
Category Number: 0801 BRIDGES							
2565	507-9003	PSC BEAMS, AASHTO TYPE III, BR NO - LF	LF	1,905.000 194.200	.000 .000 .000	\$0.00	\$0.00
		8A					
2660	507-9003	PSC BEAMS, AASHTO TYPE III, BR NO - LF	LF	487.000 194.200	.000 .000 .000	\$0.00	\$0.00
		12					
2665	507-9031	PSC BEAMS, AASHTO, BULB TEE, 63 IN, BR NO - LF		4,462.000 261.700	.000 .000 .000	\$0.00	\$0.00
		12					
2705	524-0010	DRILLED CAISSON - LF	LF	408.000 2230.370	222.790 36.500 259.290	\$81,408.51	\$578,312.64
		66 IN, BR NO 12					
Category Amount:						\$81,408.51	\$578,312.64

Rpt-ID: RCPEsprj

Georgia

Date: 01/05/2023

User: garay

Department of Transportation

Page 17 of 17

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0019

Pay Period: 12/01/2022
to 12/31/2022

Project Number 311005-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0100 ROADWAY					
2820	205-0001	UNCLASS EXCAV	CY	79,302.000	25,174.482		
				9.040	2,452.766		
					27,627.248	\$22,173.00	\$249,750.32
2825	206-0002	BORROW EXCAV, INCL MATL	CY	291,559.000	185,901.171		
				0.010	11,329.812		
					197,230.983	\$113.30	\$1,972.31
2855	620-0100	TEMPORARY BARRIER, METHOD NO. 1	LF	14,650.000	12,856.500		
				47.880	-135.000		
					12,721.500	\$-6,463.80	\$609,105.42
Category Amount:						\$15,822.50	\$860,828.05
Project Total Amount:						\$1,668,863.55	\$42,857,009.44