

Rpt-ID: RCPESPRJ

Georgia

Date: 12/06/2023

User: garay

Department of Transportation

Page 1 of 23

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0031

Pay Period: 11/01/2023
to 11/30/2023

Contract Location:

I-16/SR 404 EAST AND WEST BOUND BEGINNING AT I-75/SR
WEST BOUND BEGINNING AT I-75/SR 401 AND EXTENDING

Time Allowed: 1311 Days

Elapsed Calender Days: 893 Days

Percent Time: 68.12

District: 3

Area: 04

Contractor:

WEBBER, LLC./UNITED INFRASTRUCTURE GROUP
1725 HUGHES LANDING BLVD
SUITE 1200

THE WOODLANDS TX 77380

Phone: (281)907-8600

Date Let: 02/12/2021

Date Awarded: 03/05/2021

Date Contract Executed: 04/13/2021

Date Notice to Proceed: 06/21/2021

Date Work Began: 06/21/2021

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 01/10/2025

Escrow Agent:

Surety Co: THE CONTINENTAL INSURANCE COMPANY

Current Contract Amount \$232,429,574.64

Original Contract Amount \$228,945,834.92

Funds Available \$97,955,207.34

Percent Complete 56.20%

Counties:

Bibb

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0012701	\$86,666,098.09	\$85,134,955.33	\$31,493,262.38	63.66%	\$2,026,457.41
311005-	\$145,763,476.55	\$143,810,879.59	\$66,461,944.95	54.40%	\$3,086,136.67

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 12/06/2023

User: garay

Department of Transportation

Page 2 of 23

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0031

Pay Period: 11/01/2023
to 11/30/2023

Project Number: 0012701 I-16/SR 404 - INTERCHG IMPROV

Federal State Project Number: 0012701

	Total to Date	Prev to Date	This Estimate
Participating	\$43,482,307.29	\$41,861,141.36	\$1,621,165.93
Non-Participating	\$10,870,576.80	\$10,465,285.32	\$405,291.48
Total Earnings	\$54,352,884.09	\$52,326,426.68	\$2,026,457.41
Stockpiled Materials	\$819,951.62	\$819,951.62	\$0.00
Gross Earnings	\$55,172,835.71	\$53,146,378.30	\$2,026,457.41
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$55,172,835.71	\$53,146,378.30	

Total Payable: **\$2,026,457.41**

Rpt-ID: RCPESPRJ

Georgia

Date: 12/06/2023

User: garay

Department of Transportation

Page 3 of 23

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0031

Pay Period: 11/01/2023
to 11/30/2023

Project Number: 311005- I-16/I-75 - INTERCHG IMPROV

Federal State Project Number: 311005-

	Total to Date	Prev to Date	This Estimate
Participating	\$61,018,352.53	\$58,225,356.08	\$2,792,996.45
Non-Participating	\$15,254,588.24	\$14,556,339.11	\$698,249.13
Total Earnings	\$76,272,940.77	\$72,781,695.19	\$3,491,245.58
Stockpiled Materials	\$3,028,590.83	\$3,433,699.74	(\$405,108.91)
Gross Earnings	\$79,301,531.60	\$76,215,394.93	\$3,086,136.67
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$79,301,531.60	\$76,215,394.93	

Total Payable: **\$3,086,136.67**

Rpt-ID: RCPESPRJ

Georgia

Date: 12/06/2023

User: garay

Department of Transportation

Page 4 of 23

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0031

Pay Period: 11/01/2023
to 11/30/2023

Project Number 0012701

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0055	668-2200	DROP INLET, GP 2	EA	2.000 6445.050	1.000 .000 1.000	\$0.00	\$6,445.05
0140	433-1200	REINF CONC APPROACH SLAB, INCL SLOPED E SY		931.000 229.250	607.560 .000 607.560	\$0.00	\$139,283.13
0155	621-6200	CONCRETE SIDE BARRIER, TP 2-S	LF	6,242.000 305.760	476.700 1,201.600 1,678.300	\$367,401.22	\$513,157.01
Category Amount:						\$367,401.22	\$658,885.19
Category Number: 0801 BRIDGES							
0225	500-3002	CLASS AA CONCRETE	CY	3,853.000 733.240	3,412.520 .000 3,412.520	\$0.00	\$2,502,196.16
Category Amount:						\$0.00	\$2,502,196.16
Category Number: 0100 ROADWAY							
0240	150-1000	TRAFFIC CONTROL -	LS	1.000 2000000.000	.817 .046 .863	\$552,000.00	\$10,356,000.00
0012701							
0255	413-0750	TACK COAT	GL	8,747.000 3.250	535.000 90.000 625.000	\$292.50	\$2,031.25
0265	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		31,045.000 74.500	5,637.230 2,040.160 7,677.390	\$151,991.92	\$571,965.56
0275	433-1300	REINF CONC APPROACH SLAB, INCL BARRIER SY		1,465.000 239.360	145.830 .000 145.830	\$0.00	\$34,905.87

Rpt-ID: RCPEsprj

Georgia

Date: 12/06/2023

User: garay

Department of Transportation

Page 5 of 23

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0031

Pay Period: 11/01/2023
to 11/30/2023

Project Number 0012701

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0280	402-4510	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN R-MODIFIED BITUM MATL & H LIME		4,522.000 122.000	.000 439.280 439.280	\$53,592.16	\$53,592.16
0320	441-0104	CONC SIDEWALK, 4 IN	SY	542.000 49.180	138.890 .000 138.890	\$0.00	\$6,830.61
0330	430-0220	PLAIN PC CONC PVMT, CL 1 CONC, 12 INCH THK	SY	126,107.000 57.930	62,765.105 5,413.676 68,178.781	\$313,614.25	\$3,949,596.78
0345	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		7,508.000 88.000	.000 533.880 533.880	\$46,981.44	\$46,981.44
0360	310-1101	GR AGGR BASE CRS, INCL MATL	TN	96,589.000 26.360	55,705.373 1,825.170 57,530.543	\$48,111.48	\$1,516,505.11
0390	668-4300	STORM SEWER MANHOLE, TP 1	EA	7.000 2406.000	1.000 .000 1.000	\$0.00	\$2,406.00
0400	668-5000	JUNCTION BOX	EA	3.000 6674.430	2.000 .000 2.000	\$0.00	\$13,348.86
0440	167-1500	WATER QUALITY INSPECTIONS	MO	48.000 1250.000	29.000 1.000 30.000	\$1,250.00	\$37,500.00
0465	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		28,906.000 0.800	9,393.200 804.000 10,197.200	\$643.20	\$8,157.76

Rpt-ID: RCPESPRJ

Georgia

Date: 12/06/2023

User: garay

Department of Transportation

Page 6 of 23

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0031

Pay Period: 11/01/2023

to 11/30/2023

Project Number 0012701

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0515	165-0105	MAINTENANCE OF INLET SEDIMENT TRAP	EA	624.000 60.000	5.000 3.000 8.000	\$180.00	\$480.00
Category Amount:						\$1,168,656.95	\$16,600,301.40
Category Number: 0901 MSE WALLS							
0910	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO - 32	SF	4,194.000 55.700	4,194.000 .000 4,194.000	\$0.00	\$233,605.80
0915	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO - 32	SF	694.000 55.700	694.000 .000 694.000	\$0.00	\$38,655.80
0935	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO - 39	SF	13,039.000 55.700	11,282.000 .000 11,282.000	\$0.00	\$628,407.40
0940	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO - 39	SF	10,801.000 55.700	9,689.000 2,418.000 12,107.000	\$134,682.60	\$674,359.90
0945	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO - 39	SF	2,806.000 55.700	2,628.000 127.000 2,755.000	\$7,073.90	\$153,453.50
0950	627-1160	TRAFFIC BARRIER H, WALL NO - 39	LF	1,379.000 300.020	350.000 .000 350.000	\$0.00	\$105,007.00
Category Amount:						\$141,756.50	\$1,833,489.40
Category Number: 0801 BRIDGES							
1020	507-9030	PSC BEAMS, AASHTO, BULB TEE, 54 IN, BR NO - LF		2,569.000 252.790	1,028.960 .000 1,028.960	\$0.00	\$260,110.80

Rpt-ID: RCPEsprj

Georgia

Date: 12/06/2023

User: garay

Department of Transportation

Page 7 of 23

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0031

Pay Period: 11/01/2023
to 11/30/2023

Project Number 0012701

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
	Category Number:	0801	BRIDGES				
1025	507-9002	PSC BEAMS, AASHTO TYPE II, BR NO -	LF	1,155.000	576.460		
				163.420	.000		
					576.460	\$.00	\$94,205.09
		1					
1035	500-2100	CONCRETE BARRIER	LF	7,166.000	1,834.583		
				55.520	2,749.000		
					4,583.583	\$152,624.48	\$254,480.53
1055	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000	.090		
				800000.000	.000		
					.090	\$.00	\$72,000.00
		1					
1290	507-9033	PSC BEAMS, AASHTO, BULB TEE, 74 IN, BR NO -	LF	6,360.000	6,359.870		
				264.300	.000		
					6,359.870	\$.00	\$1,680,913.64
		14					
1295	507-9003	PSC BEAMS, AASHTO TYPE III, BR NO -	LF	1,170.000	1,169.540		
				194.200	.000		
					1,169.540	\$.00	\$227,124.67
		14					
1300	603-7000	PLASTIC FILTER FABRIC	SY	1,735.000	1,176.333		
				8.400	555.000		
					1,731.333	\$4,662.00	\$14,543.20
1305	603-2024	STN DUMPED RIP RAP, TP 1, 24 IN	SY	1,735.000	1,176.333		
				85.000	555.000		
					1,731.333	\$47,175.00	\$147,163.31
1330	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000	1.000		
				1900000.000	.000		
					1.000	\$.00	\$1,900,000.00
		14					
1350	500-0100	GROOVED CONCRETE	SY	4,899.000	.000		
				3.240	4,899.183		
					4,899.183	\$15,873.35	\$15,873.35

Rpt-ID: RCPEsprj

Georgia

Date: 12/06/2023

User: garay

Department of Transportation

Page 8 of 23

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0031

Pay Period: 11/01/2023
to 11/30/2023

Project Number 0012701

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
	Category Number:	0801 BRIDGES					
1375	507-9033	PSC BEAMS, AASHTO, BULB TEE, 74 IN, BR NO - LF		6,567.000	6,568.620		
				264.300	.000		
					6,568.620	\$.00	\$1,736,086.27
		15					
1385	603-7000	PLASTIC FILTER FABRIC	SY	2,875.000	4,115.556		
				8.400	950.000		
					5,065.556	\$7,980.00	\$42,550.67
1430	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000	1.000		
				1700000.000	.000		
					1.000	\$.00	\$1,700,000.00
		15					
1440	500-0100	GROOVED CONCRETE	SY	4,483.000	.000		
				3.240	4,471.111		
					4,471.111	\$14,486.40	\$14,486.40
1465	507-9030	PSC BEAMS, AASHTO, BULB TEE, 54 IN, BR NO - LF		2,811.000	2,814.740		
				252.790	.000		
					2,814.740	\$.00	\$711,538.12
		21					
1495	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000	1.000		
				800000.000	.000		
					1.000	\$.00	\$800,000.00
		21					
1510	520-2220	PILING, PSC, 20 IN SQ	LF	1,760.000	1,280.050		
				154.470	.000		
					1,280.050	\$.00	\$197,729.32
1515	520-2216	PILING, PSC, 16 IN SQ	LF	1,920.000	1,313.720		
				62.970	.000		
					1,313.720	\$.00	\$82,724.95
Category Amount:						\$242,801.23	\$9,951,530.32

Estimate Summary By Project

Pay Period: 11/01/2023

to 11/30/2023

Project Number 0012701

		Item Description 1			Prev Qty		
		Item Description 2			Qty This Period	Amount	
LIN	Item Code	Supplemental Description 1	Units	Unit Price	Qty To Date	This Period	Cumulative Amount
		Supplemental Description 2					
Category Number:		0100 ROADWAY					
1675	430-0210	PLAIN PC CONC PVMT, CL 1 CONC, 11 INCH THK SY		31,673.000	14,864.520		
				56.090	.000		
					14,864.520	\$.00	\$833,750.93
1690	206-0002	BORROW EXCAV, INCL MATL	CY	449,664.000	228,672.477		
				0.010	14,675.968		
					243,348.445	\$146.76	\$2,433.48
1935	668-2100	DROP INLET, GP 1	EA	100.000	40.000		
				4036.080	.000		
					40.000	\$.00	\$161,443.20
Category Amount:						\$146.76	\$997,627.61
Category Number:		0901 MSE WALLS					
1940	627-1030	MSE WALL FACE, GTR THAN 30 FT HT, WALL NC SF		98.000	101.000		
				55.700	.000		
					101.000	\$.00	\$5,625.70
	39						
Category Amount:						\$0.00	\$5,625.70
Category Number:		0801 BRIDGES					
1950	507-9003	PSC BEAMS, AASHTO TYPE III, BR NO -	LF	649.000	647.860		
				194.200	.000		
					647.860	\$.00	\$125,814.41
	15						
Category Amount:						\$0.00	\$125,814.41
Category Number:		0100 ROADWAY					
1955	500-3002	CLASS AA CONCRETE	CY	321.000	321.000		
				946.050	.000		
					321.000	\$.00	\$303,682.05
Category Amount:						\$0.00	\$303,682.05

Rpt-ID: RCPEsprj

Georgia

Date: 12/06/2023

User: garay

Department of Transportation

Page 10 of 23

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0031

Pay Period: 11/01/2023

to 11/30/2023

Project Number 0012701

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount	Cumulative
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2		Unit Price		This Period	Amount
	Category Number: 0801 BRIDGES						
1990	603-2024	STN DUMPED RIP RAP, TP 1, 24 IN	SY	2,875.000	4,115.556		
				85.000	950.000		
					5,065.556	\$80,750.00	\$430,572.26
Category Amount:						\$80,750.00	\$430,572.26
	Category Number: 0100 ROADWAY						
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000	54,632.070		
				1.000	24,944.750		
					79,576.820	\$24,944.75	\$79,576.82
		(IN#9)					
Category Amount:						\$24,944.75	\$79,576.82
Project Total Amount:						\$2,026,457.41	\$54,352,884.09

Rpt-ID: RCPESPRJ

Georgia

Date: 12/06/2023

User: garay

Department of Transportation

Page 11 of 23

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0031

Pay Period: 11/01/2023

to 11/30/2023

Project Number 311005-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0080	621-6001	CONCRETE BARRIER, TP S-1	LF	1,550.000 163.900	1,300.000 .000 1,300.000	\$0.00	\$213,070.00
0085	668-4400	STORM SEWER MANHOLE, TP 2	EA	1.000 3498.510	1.000 .000 1.000	\$0.00	\$3,498.51
0090	668-2200	DROP INLET, GP 2	EA	4.000 6445.050	3.000 .000 3.000	\$0.00	\$19,335.15
0105	621-6002	CONCRETE BARRIER, TP S-2	LF	7,381.000 196.980	840.000 .000 840.000	\$0.00	\$165,463.20
0150	668-1200	CATCH BASIN, GP 2	EA	1.000 5840.690	1.000 .000 1.000	\$0.00	\$5,840.69
0155	621-6003	CONCRETE BARRIER, TP S-3	LF	1,930.000 348.290	100.000 .000 100.000	\$0.00	\$34,829.00
0175	621-6200	CONCRETE SIDE BARRIER, TP 2-S	LF	6,798.000 305.760	1,126.100 -58.100 1,068.000	\$-17,764.66	\$326,551.68
0207	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME REVISED TEMPORARY PAVEMENT		.000 87.250	5,127.340 .000 5,127.340	\$0.00	\$447,360.42
0210	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		26,148.000 74.500	3,305.970 .000 3,305.970	\$0.00	\$246,294.77

Rpt-ID: RCPEsprj

Georgia

Date: 12/06/2023

User: garay

Department of Transportation

Page 12 of 23

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0031

Pay Period: 11/01/2023
to 11/30/2023

Project Number 311005-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100 ROADWAY							
0212	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		.000	6,976.350		
		L & H LIME		73.750	.000		
					6,976.350	\$.00	\$514,505.81
		REVISED TEMPORARY PAVEMENT					
0215	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	11.000	11.000		
				1200.000	.000		
					11.000	\$.00	\$13,200.00
0240	413-0750	TACK COAT	GL	6,189.000	2,594.000		
				3.250	315.000		
					2,909.000	\$1,023.75	\$9,454.25
0250	433-1100	REINF CONC APPROACH SLAB, INCL CURB	SY	382.000	351.670		
				163.390	.000		
					351.670	\$.00	\$57,459.36
0255	430-0220	PLAIN PC CONC PVMT, CL 1 CONC, 12 INCH THK	SY	108,833.000	14,757.620		
				57.930	.000		
					14,757.620	\$.00	\$854,908.93
0265	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	4,410.000	1,606.000		
				24.250	.000		
					1,606.000	\$.00	\$38,945.50
0270	433-1300	REINF CONC APPROACH SLAB, INCL BARRIER	SY	2,813.000	140.000		
				239.360	.000		
					140.000	\$.00	\$33,510.40
0290	150-1000	TRAFFIC CONTROL -	LS	1.000	.753		
				2000000.000	.020		
					.773	\$240,000.00	\$9,276,000.00
		311005					
0300	441-3999	CONCRETE V GUTTER	LF	2,196.000	980.000		
				28.000	.000		
					980.000	\$.00	\$27,440.00

Rpt-ID: RCPEsprj

Georgia

Date: 12/06/2023

User: garay

Department of Transportation

Page 13 of 23

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0031

Pay Period: 11/01/2023
to 11/30/2023

Project Number 311005-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0312	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		.000	71.730		
				108.250	.000		
					71.730	\$.00	\$7,764.77
		REVISED TEMPORARY PAVEMENT					
0355	441-0104	CONC SIDEWALK, 4 IN	SY	2,910.000	144.440		
				49.180	.000		
					144.440	\$.00	\$7,103.56
0365	668-1100	CATCH BASIN, GP 1	EA	14.000	14.000		
				5841.110	.000		
					14.000	\$.00	\$81,775.54
0370	668-2100	DROP INLET, GP 1	EA	99.000	49.000		
				4036.080	.000		
					49.000	\$.00	\$197,767.92
0380	668-4300	STORM SEWER MANHOLE, TP 1	EA	7.000	3.000		
				2406.000	.000		
					3.000	\$.00	\$7,218.00
0405	550-4230	FLARED END SECTION 30 IN, STORM DRAIN	EA	2.000	1.000		
				1232.570	1.000		
					2.000	\$1,232.57	\$2,465.14
0415	165-0041	MAINTENANCE OF CHECK DAMS - ALL TYPES	LF	6,120.000	40.000		
				5.000	238.000		
					278.000	\$1,190.00	\$1,390.00
0430	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		26,427.000	17,429.000		
				0.800	360.000		
					17,789.000	\$288.00	\$14,231.20
0500	165-0105	MAINTENANCE OF INLET SEDIMENT TRAP	EA	38.000	4.000		
				60.000	1.000		
					5.000	\$60.00	\$300.00

Rpt-ID: RCPESPRJ

Georgia

Date: 12/06/2023

User: garay

Department of Transportation

Page 14 of 23

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0031

Pay Period: 11/01/2023
to 11/30/2023

Project Number 311005-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0510	167-1500	WATER QUALITY INSPECTIONS	MO	48.000 1250.000	29.000 1.000 30.000	\$1,250.00	\$37,500.00
Category Amount:						\$227,279.66	\$12,645,183.80
Category Number: 0901 MSE WALLS							
0915	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO - 28	SF	2,560.000 55.700	2,554.000 .000 2,554.000	\$0.00	\$142,257.80
0920	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO - 28	SF	7,288.000 55.700	7,281.000 .000 7,281.000	\$0.00	\$405,551.70
Category Amount:						\$0.00	\$547,809.50
Category Number: 0100 ROADWAY							
0930	621-6201	CONCRETE SIDE BARRIER, TP 2-SA	LF	2,623.000 369.880	1,899.000 54.000 1,953.000	\$19,973.52	\$722,375.64
Category Amount:						\$19,973.52	\$722,375.64
Category Number: 0901 MSE WALLS							
0940	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO - 28	SF	400.000 55.700	400.000 .000 400.000	\$0.00	\$22,280.00
0965	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO - 29	SF	8,400.000 55.700	4,500.000 .000 4,500.000	\$0.00	\$250,650.00
0970	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO - 29	SF	1,127.000 55.700	1,127.000 .000 1,127.000	\$0.00	\$62,773.90

Rpt-ID: RCPESPRJ

Georgia

Date: 12/06/2023

User: garay

Department of Transportation

Page 15 of 23

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0031

Pay Period: 11/01/2023
to 11/30/2023

Project Number 311005-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0901 MSE WALLS							
1020	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	1,396.000 55.700	.000 1,115.000 1,115.000	\$62,105.50	\$62,105.50
		37					
1035	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	14,995.000 57.500	14,500.000 .000 14,500.000	\$0.00	\$833,750.00
		38					
1045	627-1160	TRAFFIC BARRIER H, WALL NO -	LF	2,198.000 300.020	2,198.000 .000 2,198.000	\$0.00	\$659,443.96
		38					
1050	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO -	SF	6,683.000 55.700	6,415.000 .000 6,415.000	\$0.00	\$357,315.50
		38					
1055	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	22.000 55.700	22.000 .000 22.000	\$0.00	\$1,225.40
		38					
1060	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO -	SF	19,687.000 55.700	1,025.000 .000 1,025.000	\$0.00	\$57,092.50
		41					
1075	627-1030	MSE WALL FACE, GTR THAN 30 FT HT, WALL NC SF		4,349.000 55.700	600.000 .000 600.000	\$0.00	\$33,420.00
		41					
1080	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	4,241.000 55.700	725.000 .000 725.000	\$0.00	\$40,382.50
		41					
1085	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	878.000 55.700	500.000 .000 500.000	\$0.00	\$27,850.00
		41					

Rpt-ID: RCPESPRJ

Georgia

Date: 12/06/2023

User: garay

Department of Transportation

Page 16 of 23

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0031

Pay Period: 11/01/2023
to 11/30/2023

Project Number 311005-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0901 MSE WALLS							
1110	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO - 42	SF	10,183.000 55.700	.000 2,000.000 2,000.000	\$111,400.00	\$111,400.00
1115	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO - 42	SF	1,827.000 55.700	988.000 .000 988.000	\$0.00	\$55,031.60
1125	627-1160	TRAFFIC BARRIER H, WALL NO - 46	LF	892.000 300.020	892.000 .000 892.000	\$0.00	\$267,617.84
1130	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO - 46	SF	12,582.000 55.700	12,494.000 .000 12,494.000	\$0.00	\$695,915.80
1135	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO - 46	SF	439.000 55.700	452.000 .000 452.000	\$0.00	\$25,176.40
1155	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO - 47	SF	1,023.000 55.700	600.000 .000 600.000	\$0.00	\$33,420.00
1160	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO - 47	SF	3,996.000 55.700	1,405.000 .000 1,405.000	\$0.00	\$78,258.50
1165	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO - 47	SF	1,424.000 55.700	250.000 .000 250.000	\$0.00	\$13,925.00
1180	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO - 54	SF	922.000 55.700	931.000 .000 931.000	\$0.00	\$51,856.70

Rpt-ID: RCPEsprj

Georgia

Date: 12/06/2023

User: garay

Department of Transportation

Page 17 of 23

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0031

Pay Period: 11/01/2023
to 11/30/2023

Project Number 311005-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0901		MSE WALLS					
1185	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	4,127.000	4,130.000		
				55.700	.000		
					4,130.000	\$.00	\$230,041.00
		54					
1190	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	215.000	219.000		
				55.700	.000		
					219.000	\$.00	\$12,198.30
		54					
Category Amount:						\$173,505.50	\$3,983,130.40
Category Number: 0100		ROADWAY					
1275	682-9950	DIRECTIONAL BORE -	LF	2,885.000	618.000		
				42.580	685.000		
					1,303.000	\$29,167.30	\$55,481.74
		4 IN					
1280	682-9023	ELECTRICAL JUNCTION BOX, GALVANIZED, SIZE EA		68.000	11.000		
				321.630	10.000		
					21.000	\$3,216.30	\$6,754.23
		12 IN X 12 IN X 12 IN					
1285	682-9023	ELECTRICAL JUNCTION BOX, GALVANIZED, SIZE EA		220.000	.000		
				114.390	1.000		
					1.000	\$114.39	\$114.39
		4 IN X 4 IN X 4 IN					
1335	681-6600	LUMINAIRE, TPA, LED	EA	246.000	.000		
				3066.990	1.000		
					1.000	\$3,066.99	\$3,066.99
1345	681-4500	LIGHTING STD, 50 FT MH, 6 FT ARM	EA	86.000	18.500		
				7369.800	4.000		
					22.500	\$29,479.20	\$165,820.50
1360	682-6225	CONDUIT, NONMETL, TP 2, 2 1/2 IN	LF	8,485.000	760.000		
				11.760	1,430.000		
					2,190.000	\$16,816.80	\$25,754.40

Rpt-ID: RCPESPRJ

Georgia

Date: 12/06/2023

User: garay

Department of Transportation

Page 18 of 23

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0031

Pay Period: 11/01/2023
to 11/30/2023

Project Number 311005-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
1365	681-4300	LIGHTING STD, 30 FT MH, 6 FT ARM	EA	130.000 4643.600	10.500 2.500 13.000	\$11,609.00	\$60,366.80
1375	682-6222	CONDUIT, NONMETL, TP 2, 2 IN	LF	62,665.000 7.610	14,720.000 3,070.000 17,790.000	\$23,362.70	\$135,381.90
1390	610-6605	REM LIGHTING STANDARD	EA	94.000 1003.570	74.000 5.000 79.000	\$5,017.85	\$79,282.03
1400	682-6120	CONDUIT, RIGID, 2 IN	LF	1,775.000 24.060	.000 200.000 200.000	\$4,812.00	\$4,812.00
Category Amount:						\$126,662.53	\$536,834.98
Category Number: 0801 BRIDGES							
1415	507-9002	PSC BEAMS, AASHTO TYPE II, BR NO - 2A	LF	2,867.000 163.420	573.336 573.664 1,147.000	\$93,748.17	\$187,442.74
1425	500-3002	CLASS AA CONCRETE	CY	7,138.000 733.240	5,575.838 11.400 5,587.238	\$8,358.94	\$4,096,786.39
1470	511-1000	BAR REINF STEEL	LB	,829,040.000 0.900	1,323,127.402 17,460.000 1,340,587.402	\$15,714.00	\$1,206,528.66
1485	500-3650	CLASS AA-1 CONCRETE	CY	513.000 646.230	512.400 .000 512.400	\$.00	\$331,128.25

Rpt-ID: RCPEsprj

Georgia

Date: 12/06/2023

User: garay

Department of Transportation

Page 19 of 23

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0031

Pay Period: 11/01/2023
to 11/30/2023

Project Number 311005-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0801 BRIDGES							
1525	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000 850000.000	.100 .140 .240	\$119,000.00	\$204,000.00
	4						
1530	511-3000	SUPERSTR REINF STEEL, BR NO -	LS	1.000 181979.700	.100 .140 .240	\$25,477.16	\$43,675.13
	4						
1535	507-9002	PSC BEAMS, AASHTO TYPE II, BR NO -	LF	325.000 163.420	324.460 .000 324.460	\$0.00	\$53,023.25
	5						
1565	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000 1300000.000	.700 .030 .730	\$39,000.00	\$949,000.00
	5						
1580	511-3000	SUPERSTR REINF STEEL, BR NO -	LS	1.000 263692.590	.700 .030 .730	\$7,910.78	\$192,495.59
	5						
1595	507-9030	PSC BEAMS, AASHTO, BULB TEE, 54 IN, BR NO -	LF	2,497.000 252.790	1,782.076 723.777 2,505.853	\$182,963.59	\$633,454.58
	5						
1605	507-9003	PSC BEAMS, AASHTO TYPE III, BR NO -	LF	2,841.000 194.200	2,757.080 .000 2,757.080	\$0.00	\$535,424.94
	5						
1625	500-3650	CLASS AA-1 CONCRETE	CY	2,565.000 646.230	1,280.900 83.898 1,364.798	\$54,217.40	\$881,973.41
1645	524-0010	DRILLED CAISSON -	LF	1,340.000 2654.080	749.080 286.300 1,035.380	\$759,863.10	\$2,747,981.35
	84IN, BR 6						

Rpt-ID: RCPESPRJ

Georgia

Date: 12/06/2023

User: garay

Department of Transportation

Page 20 of 23

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0031

Pay Period: 11/01/2023
to 11/30/2023

Project Number 311005-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0801 BRIDGES							
1650	500-2110	CONCRETE PARAPET, SPCL DESIGN	LF	2,427.000 262.670	1,143.500 .000 1,143.500	\$0.00	\$300,363.15
1665	500-1006	SUPERSTR CONCRETE, CL AA, BR NO - 6	LS	1.000 5500000.000	.500 .000 .500	\$0.00	\$2,750,000.00
1710	507-9034	PSC BEAMS, AASHTO, BULB TEE, 65 IN, BR NO - 6	LF	2,114.000 251.550	1,057.580 .000 1,057.580	\$0.00	\$266,034.25
1715	507-9033	PSC BEAMS, AASHTO, BULB TEE, 74 IN, BR NO - 6	LF	18,427.000 264.300	9,165.570 .000 9,165.570	\$0.00	\$2,422,460.15
1895	500-1006	SUPERSTR CONCRETE, CL AA, BR NO - 11C	LS	1.000 2300000.000	.204 .118 .322	\$271,400.00	\$740,600.00
1900	511-3000	SUPERSTR REINF STEEL, BR NO - 11C	LS	1.000 357247.300	.204 .118 .322	\$42,155.18	\$115,033.63
1915	507-9034	PSC BEAMS, AASHTO, BULB TEE, 65 IN, BR NO - 11C	LF	8,235.000 251.550	7,059.781 1,175.309 8,235.090	\$295,648.98	\$2,071,536.89
1935	507-9003	PSC BEAMS, AASHTO TYPE III, BR NO - 11C	LF	1,249.000 194.200	1,248.800 .000 1,248.800	\$0.00	\$242,516.96
2010	507-9033	PSC BEAMS, AASHTO, BULB TEE, 74 IN, BR NO - 13	LF	6,586.000 264.300	4,188.313 1,100.977 5,289.290	\$290,988.22	\$1,397,959.35

Rpt-ID: RCPEsprj

Georgia

Date: 12/06/2023

User: garay

Department of Transportation

Page 21 of 23

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0031

Pay Period: 11/01/2023
to 11/30/2023

Project Number 311005-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0801 BRIDGES					
2020	603-7000	PLASTIC FILTER FABRIC	SY	2,194.000	1,280.000		
				8.400	915.000		
					2,195.000	\$7,686.00	\$18,438.00
2025	603-2024	STN DUMPED RIP RAP, TP 1, 24 IN	SY	2,194.000	1,280.000		
				85.000	915.000		
					2,195.000	\$77,775.00	\$186,575.00
2030	507-9003	PSC BEAMS, AASHTO TYPE III, BR NO -	LF	1,067.000	468.890		
				194.200	.000		
					468.890	\$0.00	\$91,058.44
		13					
2195	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000	.000		
				850000.000	.100		
					.100	\$85,000.00	\$85,000.00
		20					
2200	511-3000	SUPERSTR REINF STEEL, BR NO -	LS	1.000	.000		
				143397.590	.100		
					.100	\$14,339.76	\$14,339.76
		20					
2205	500-0100	GROOVED CONCRETE	SY	2,060.000	.000		
				3.240	1,707.556		
					1,707.556	\$5,532.48	\$5,532.48
2220	507-9030	PSC BEAMS, AASHTO, BULB TEE, 54 IN, BR NO -	LF	3,590.000	3,589.400		
				252.790	.000		
					3,589.400	\$0.00	\$907,364.43
		20					
2245	507-9033	PSC BEAMS, AASHTO, BULB TEE, 74 IN, BR NO -	LF	3,319.000	2,190.240		
				264.300	.000		
					2,190.240	\$0.00	\$578,880.43
		4					
2275	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000	.491		
				1600000.000	.150		
					.641	\$240,000.00	\$1,025,600.00
		12					

Rpt-ID: RCPESPRJ

Georgia

Date: 12/06/2023

User: garay

Department of Transportation

Page 22 of 23

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0031

Pay Period: 11/01/2023

to 11/30/2023

Project Number 311005-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0801 BRIDGES							
2285	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000	.050		
				900000.000	.000		
					.050	\$.00	\$45,000.00
	13						
Category Amount:						\$2,636,778.76	\$25,327,207.21
Category Number: 0100 ROADWAY							
2425	668-3300	SAN SEWER MANHOLE, TP 1	EA	14.000	7.000		
				12077.940	.000		
					7.000	\$.00	\$84,545.58
Category Amount:						\$0.00	\$84,545.58
Category Number: 0801 BRIDGES							
2665	507-9031	PSC BEAMS, AASHTO, BULB TEE, 63 IN, BR NO · LF		4,462.000	3,564.491		
				261.700	897.371		
					4,461.862	\$234,841.99	\$1,167,669.29
	12						
2670	507-9033	PSC BEAMS, AASHTO, BULB TEE, 74 IN, BR NO · LF		1,063.000	1,063.380		
				264.300	.000		
					1,063.380	\$.00	\$281,051.33
	12						
2680	511-3000	SUPERSTR REINF STEEL, BR NO -	LS	1.000	.491		
				260782.850	.150		
					.641	\$39,117.43	\$167,161.81
	12						
2715	603-2024	STN DUMPED RIP RAP, TP 1, 24 IN	SY	1,351.000	845.111		
				85.000	325.000		
					1,170.111	\$27,625.00	\$99,459.44
2720	603-7000	PLASTIC FILTER FABRIC	SY	1,351.000	845.111		
				8.400	325.000		
					1,170.111	\$2,730.00	\$9,828.93
Category Amount:						\$304,314.42	\$1,725,170.80

Rpt-ID: RCPEsprj

Georgia

Date: 12/06/2023

User: garay

Department of Transportation

Page 23 of 23

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0031

Pay Period: 11/01/2023
to 11/30/2023

Project Number 311005-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100 ROADWAY							
2820	205-0001	UNCLASS EXCAV	CY	79,302.000	46,039.177		
				9.040	25.519		
					46,064.696	\$230.69	\$416,424.85
2825	206-0002	BORROW EXCAV, INCL MATL	CY	291,559.000	266,181.615		
				0.010	2,788.852		
					268,970.467	\$27.89	\$2,689.70
3120	550-1300	STORM DRAIN PIPE, 30 IN, H 1-10	LF	263.000	104.000		
				75.160	24.000		
					128.000	\$1,803.84	\$9,620.48
9010	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000	213,609.260		
				1.000	668.770		
					214,278.030	\$668.77	\$214,278.03
		(IN#9)					
Category Amount:						\$2,731.19	\$643,013.06
Project Total Amount:						\$3,491,245.58	\$76,272,940.77