

Rpt-ID: RCPESPRJ

Georgia

Date: 08/07/2024

User: garay

Department of Transportation

Page 1 of 26

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0040

Pay Period: 07/01/2024
to 07/31/2024

Contract Location:

I-16/SR 404 EAST AND WEST BOUND BEGINNING AT I-75/SR
WEST BOUND BEGINNING AT I-75/SR 401 AND EXTENDING

Time Allowed: 1311 Days

Elapsed Calender Days: 1137 Days

Percent Time: 86.73

District: 3

Area: 04

Contractor:

WEBBER, LLC./UNITED INFRASTRUCTURE GROUP
1725 HUGHES LANDING BLVD
SUITE 1200

Date Let: 02/12/2021

Date Awarded: 03/05/2021

Date Contract Executed: 04/13/2021

Date Notice to Proceed: 06/21/2021

Date Work Began: 06/21/2021

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 01/10/2025

THE WOODLANDS TX 77380

Phone: (281)907-8600

Escrow Agent:

Surety Co: THE CONTINENTAL INSURANCE COMPANY

Current Contract Amount \$237,071,394.99

Original Contract Amount \$228,945,834.92

Funds Available \$72,491,430.43

Percent Complete 68.31%

Counties:

Bibb

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0012701	\$88,794,796.47	\$85,134,955.33	\$23,660,758.63	73.35%	\$190,216.44
311005-	\$148,276,598.52	\$143,810,879.59	\$48,830,671.79	67.07%	\$4,102,539.34

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 08/07/2024

User: garay

Department of Transportation

Page 2 of 26

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0040

Pay Period: 07/01/2024
to 07/31/2024

Project Number: 0012701 I-16/SR 404 - INTERCHG IMPROV

Federal State Project Number: 0012701

	Total to Date	Prev to Date	This Estimate
Participating	\$51,828,666.72	\$51,676,493.57	\$152,173.15
Non-Participating	\$12,957,166.70	\$12,919,123.41	\$38,043.29
Total Earnings	\$64,785,833.42	\$64,595,616.98	\$190,216.44
Stockpiled Materials	\$348,204.42	\$348,204.42	\$0.00
Gross Earnings	\$65,134,037.84	\$64,943,821.40	\$190,216.44
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$65,134,037.84	\$64,943,821.40	

Total Payable: **\$190,216.44**

Rpt-ID: RCPESPRJ

Georgia

Date: 08/07/2024

User: garay

Department of Transportation

Page 3 of 26

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0040

Pay Period: 07/01/2024
to 07/31/2024

Project Number: 311005- I-16/I-75 - INTERCHG IMPROV

Federal State Project Number: 311005-

	Total to Date	Prev to Date	This Estimate
Participating	\$77,734,091.80	\$74,911,564.45	\$2,822,527.35
Non-Participating	\$19,433,523.07	\$18,727,891.24	\$705,631.83
Total Earnings	\$97,167,614.87	\$93,639,455.69	\$3,528,159.18
Stockpiled Materials	\$2,278,311.86	\$1,703,931.70	\$574,380.16
Gross Earnings	\$99,445,926.73	\$95,343,387.39	\$4,102,539.34
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$99,445,926.73	\$95,343,387.39	

Total Payable: **\$4,102,539.34**

Rpt-ID: RCPEsprj

Georgia

Date: 08/07/2024

User: garay

Department of Transportation

Page 4 of 26

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0040

Pay Period: 07/01/2024

to 07/31/2024

Project Number 0012701

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0100 ROADWAY					
0050	621-6013	CONCRETE SIDE BARRIER, TP 7-TS	LF	56.000	7.000		
				210.280	.000		
					7.000	\$.00	\$1,471.96
0055	668-2200	DROP INLET, GP 2	EA	2.000	1.000		
				6445.050	.000		
					1.000	\$.00	\$6,445.05
0140	433-1200	REINF CONC APPROACH SLAB, INCL SLOPED E SY		931.000	797.560		
				229.250	.000		
					797.560	\$.00	\$182,840.63
0150	621-6002	CONCRETE BARRIER, TP S-2	LF	3,262.000	515.200		
				196.980	.000		
					515.200	\$.00	\$101,484.10
Category Amount:						\$0.00	\$292,241.74
Category Number:		0801 BRIDGES					
0225	500-3002	CLASS AA CONCRETE	CY	3,853.000	3,690.620		
				733.240	.000		
					3,690.620	\$.00	\$2,706,110.21
Category Amount:						\$0.00	\$2,706,110.21
Category Number:		0100 ROADWAY					
0240	150-1000	TRAFFIC CONTROL -	LS	1.000	.965		
				2000000.000	.016		
					.981	\$192,000.00	\$11,772,000.00
		0012701					
0265	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		31,045.000	17,550.670		
		L & H LIME		74.500	.000		
					17,550.670	\$.00	\$1,307,524.92
0275	433-1300	REINF CONC APPROACH SLAB, INCL BARRIER	SY	1,465.000	145.830		
				239.360	.000		
					145.830	\$.00	\$34,905.87

Rpt-ID: RCPESPRJ

Georgia

Date: 08/07/2024

User: garay

Department of Transportation

Page 5 of 26

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0040

Pay Period: 07/01/2024
to 07/31/2024

Project Number 0012701

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0100 ROADWAY					
0285	150-9011	TRAFFIC CONTROL - WORKZONE LAW ENFORC HR		10,000.000	2,208.310		
				34.000	110.000		
					2,318.310	\$3,740.00	\$78,822.54
Category Amount:						\$195,740.00	\$13,193,253.33
Category Number:		0901 MSE WALLS					
0290	624-0410	SOUND BARRIER	SF	45,724.000	15,939.000		
				21.190	5,265.000		
					21,204.000	\$111,565.35	\$449,312.76
Category Amount:						\$111,565.35	\$449,312.76
Category Number:		0100 ROADWAY					
0300	621-4086	CONCRETE SIDE BARRIER, TYPE 7WS	LF	1,478.000	140.000		
				110.010	135.000		
					275.000	\$14,851.35	\$30,252.75
0315	621-6201	CONCRETE SIDE BARRIER, TP 2-SA	LF	1,533.000	148.400		
				369.880	63.600		
					212.000	\$23,524.37	\$78,414.56
0320	441-0104	CONC SIDEWALK, 4 IN	SY	542.000	138.890		
				49.180	.000		
					138.890	\$.00	\$6,830.61
0330	430-0220	PLAIN PC CONC PVMT, CL 1 CONC, 12 INCH THK SY		126,107.000	56,021.887		
				57.930	-12,789.474		
					43,232.413	\$-740,894.23	\$2,504,453.69
0345	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		7,508.000	983.480		
				88.000	.000		
					983.480	\$.00	\$86,546.24
0350	621-6003	CONCRETE BARRIER, TP S-3	LF	2,684.000	1,677.900		
				348.290	.000		
					1,677.900	\$.00	\$584,395.79

Rpt-ID: RCPEsprj

Georgia

Date: 08/07/2024

User: garay

Department of Transportation

Page 6 of 26

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0040

Pay Period: 07/01/2024

to 07/31/2024

Project Number 0012701

		Item Description 1			Prev Qty		
		Item Description 2		Auth Qty	Qty This Period	Amount	
LIN	Item Code	Supplemental Description 1	Units	Unit Price	Qty To Date	This Period	Cumulative Amount
		Supplemental Description 2					
Category Number:		0100 ROADWAY					
0360	310-1101	GR AGGR BASE CRS, INCL MATL	TN	96,589.000	70,575.503		
				26.360	1,038.870		
					71,614.373	\$27,384.61	\$1,887,754.87
0390	668-4300	STORM SEWER MANHOLE, TP 1	EA	7.000	1.000		
				2406.000	.000		
					1.000	\$.00	\$2,406.00
0400	668-5000	JUNCTION BOX	EA	3.000	2.000		
				6674.430	.000		
					2.000	\$.00	\$13,348.86
0440	167-1500	WATER QUALITY INSPECTIONS	MO	48.000	37.000		
				1250.000	3.000		
					40.000	\$3,750.00	\$50,000.00
0465	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		28,906.000	21,198.200		
				0.800	1,112.000		
					22,310.200	\$889.60	\$17,848.16
0505	163-0240	MULCH	TN	686.000	389.039		
				230.000	24.342		
					413.381	\$5,598.66	\$95,077.63
0515	165-0105	MAINTENANCE OF INLET SEDIMENT TRAP	EA	624.000	42.000		
				60.000	3.000		
					45.000	\$180.00	\$2,700.00
Category Amount:						\$-664,715.64	\$5,360,029.16
Category Number:		0901 MSE WALLS					
0865	627-1160	TRAFFIC BARRIER H, WALL NO -	LF	696.000	.000		
				300.020	348.000		
					348.000	\$104,406.96	\$104,406.96

Rpt-ID: RCPESPRJ

Georgia

Date: 08/07/2024

User: garay

Department of Transportation

Page 7 of 26

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0040

Pay Period: 07/01/2024
to 07/31/2024

Project Number 0012701

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0901		MSE WALLS					
0875	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO -	SF	3,556.000	3,556.000		
				55.700	.000		
	21				3,556.000	\$.00	\$198,069.20
0880	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	5,025.000	5,025.000		
				55.700	.000		
	21				5,025.000	\$.00	\$279,892.50
0885	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	7.000	7.000		
				55.700	.000		
	21				7.000	\$.00	\$389.90
0890	627-1160	TRAFFIC BARRIER H, WALL NO -	LF	831.000	150.000		
				230.590	.000		
	30				150.000	\$.00	\$34,588.50
0895	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	3,626.000	3,626.000		
				59.500	.000		
	30				3,626.000	\$.00	\$215,747.00
0900	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	4,459.000	4,459.000		
				58.790	.000		
	30				4,459.000	\$.00	\$262,144.61
0905	627-1160	TRAFFIC BARRIER H, WALL NO -	LF	449.000	225.000		
				233.560	.000		
	32				225.000	\$.00	\$52,551.00
0910	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	4,194.000	4,194.000		
				55.700	.000		
	32				4,194.000	\$.00	\$233,605.80
0915	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	694.000	694.000		
				55.700	.000		
	32				694.000	\$.00	\$38,655.80

Rpt-ID: RCPESPRJ

Georgia

Date: 08/07/2024

User: garay

Department of Transportation

Page 8 of 26

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0040

Pay Period: 07/01/2024
to 07/31/2024

Project Number 0012701

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0901		MSE WALLS					
0935	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO -	SF	13,039.000	11,282.000		
				55.700	.000		
	39				11,282.000	\$.00	\$628,407.40
0940	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	10,801.000	12,107.000		
				55.700	.000		
	39				12,107.000	\$.00	\$674,359.90
0945	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	2,806.000	2,755.000		
				55.700	.000		
	39				2,755.000	\$.00	\$153,453.50
0950	627-1160	TRAFFIC BARRIER H, WALL NO -	LF	1,379.000	1,334.000		
				300.020	.000		
	39				1,334.000	\$.00	\$400,226.68
Category Amount:						\$104,406.96	\$3,276,498.75
Category Number: 0801		BRIDGES					
1020	507-9030	PSC BEAMS, AASHTO, BULB TEE, 54 IN, BR NO -	LF	2,569.000	2,569.010		
				252.790	.000		
	1				2,569.010	\$.00	\$649,420.04
1025	507-9002	PSC BEAMS, AASHTO TYPE II, BR NO -	LF	1,155.000	1,157.290		
				163.420	.000		
	1				1,157.290	\$.00	\$189,124.33
1035	500-2100	CONCRETE BARRIER	LF	7,166.000	5,020.583		
				55.520	1,306.400		
					6,326.983	\$72,531.33	\$351,274.10
1055	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000	1.000		
				800000.000	.000		
	1				1.000	\$.00	\$800,000.00

Rpt-ID: RCPEsprj

Georgia

Date: 08/07/2024

User: garay

Department of Transportation

Page 9 of 26

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0040

Pay Period: 07/01/2024

to 07/31/2024

Project Number 0012701

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0801 BRIDGES					
1160	507-9033	PSC BEAMS, AASHTO, BULB TEE, 74 IN, BR NO - LF		1,616.000	1,615.620		
				264.300	.000		
					1,615.620	\$.00	\$427,008.37
		7					
1175	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000	1.000		
				500000.000	.000		
					1.000	\$.00	\$500,000.00
		7					
Category Amount:						\$72,531.33	\$2,916,826.84
Category Number:		0100 ROADWAY					
1220	441-0004	CONC SLOPE PAV, 4 IN	SY	659.000	625.193		
				178.540	276.000		
					901.193	\$49,277.04	\$160,899.00
Category Amount:						\$49,277.04	\$160,899.00
Category Number:		0801 BRIDGES					
1290	507-9033	PSC BEAMS, AASHTO, BULB TEE, 74 IN, BR NO - LF		6,360.000	6,359.870		
				264.300	.000		
					6,359.870	\$.00	\$1,680,913.64
		14					
1295	507-9003	PSC BEAMS, AASHTO TYPE III, BR NO -	LF	1,170.000	1,169.540		
				194.200	.000		
					1,169.540	\$.00	\$227,124.67
		14					
1325	544-1000	DECK DRAIN SYSTEM, BR NO -	LS	1.000	.880		
				96643.310	.070		
					.950	\$6,765.03	\$91,811.14
		14					
1330	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000	1.000		
				1900000.000	.000		
					1.000	\$.00	\$1,900,000.00
		14					
1375	507-9033	PSC BEAMS, AASHTO, BULB TEE, 74 IN, BR NO - LF		6,567.000	6,568.620		
				264.300	.000		
					6,568.620	\$.00	\$1,736,086.27
		15					

Rpt-ID: RCPESPRJ

Georgia

Date: 08/07/2024

User: garay

Department of Transportation

Page 10 of 26

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0040

Pay Period: 07/01/2024
to 07/31/2024

Project Number 0012701

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0801 BRIDGES							
1410	544-1000	DECK DRAIN SYSTEM, BR NO -	LS	1.000 96643.310	.860 .090 .950	\$8,697.90	\$91,811.14
	15						
1430	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000 1700000.000	1.000 .000 1.000	\$0.00	\$1,700,000.00
	15						
1465	507-9030	PSC BEAMS, AASHTO, BULB TEE, 54 IN, BR NO - LF		2,811.000 252.790	2,814.740 .000 2,814.740	\$0.00	\$711,538.12
	21						
1495	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000 800000.000	1.000 .000 1.000	\$0.00	\$800,000.00
	21						
1510	520-2220	PILING, PSC, 20 IN SQ	LF	1,760.000 154.470	1,280.050 .000 1,280.050	\$0.00	\$197,729.32
1515	520-2216	PILING, PSC, 16 IN SQ	LF	1,920.000 62.970	1,313.720 .000 1,313.720	\$0.00	\$82,724.95
Category Amount:						\$15,462.93	\$9,219,739.25
Category Number: 0100 ROADWAY							
1675	430-0210	PLAIN PC CONC PVMT, CL 1 CONC, 11 INCH THK SY		31,673.000 56.090	15,411.191 4,199.012 19,610.203	\$235,522.58	\$1,099,936.29
Category Amount:						\$235,522.58	\$1,099,936.29

Estimate Summary By Project

Pay Period: 07/01/2024
to 07/31/2024

Project Number 0012701

		Item Description 1			Prev Qty			
LIN	Item Code	Item Description 2		Auth Qty	Qty This Period	Amount		
		Supplemental Description 1	Units	Unit Price	Qty To Date	This Period		Cumulative Amount
		Supplemental Description 2						
Category Number:		0901 MSE WALLS						
1840	627-1030	MSE WALL FACE, GTR THAN 30 FT HT, WALL NC SF		9,099.000	9,099.000			
				55.700	.000			
					9,099.000	\$.00		\$506,814.30
	21							
Category Amount:						\$0.00		\$506,814.30
Category Number:		0801 BRIDGES						
1870	441-0004	CONC SLOPE PAV, 4 IN	SY	661.000	300.670			
				180.930	.000			
					300.670	\$.00		\$54,400.22
1875	441-0004	CONC SLOPE PAV, 4 IN	SY	972.000	1,215.780			
				180.930	.000			
					1,215.780	\$.00		\$219,971.08
Category Amount:						\$0.00		\$274,371.30
Category Number:		0100 ROADWAY						
1935	668-2100	DROP INLET, GP 1	EA	100.000	46.000			
				4036.080	.000			
					46.000	\$.00		\$185,659.68
Category Amount:						\$0.00		\$185,659.68
Category Number:		0901 MSE WALLS						
1940	627-1030	MSE WALL FACE, GTR THAN 30 FT HT, WALL NC SF		98.000	101.000			
				55.700	.000			
					101.000	\$.00		\$5,625.70
	39							
Category Amount:						\$0.00		\$5,625.70
Category Number:		0801 BRIDGES						
1950	507-9003	PSC BEAMS, AASHTO TYPE III, BR NO -	LF	649.000	647.860			
				194.200	.000			
					647.860	\$.00		\$125,814.41
	15							
Category Amount:						\$0.00		\$125,814.41

Rpt-ID: RCPESPRJ

Georgia

Date: 08/07/2024

User: garay

Department of Transportation

Page 12 of 26

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0040

Pay Period: 07/01/2024
to 07/31/2024

Project Number 0012701

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2			Unit Price		
	Category Number:	0100 ROADWAY					
1955	500-3002	CLASS AA CONCRETE	CY	321.000	321.000		
				946.050	.000		
					321.000	\$.00	\$303,682.05
9115	621-6200	CONCRETE SIDE BARRIER, TP 2-S	LF	.000	2,304.890		
				481.380	146.300		
					2,451.190	\$70,425.89	\$1,179,953.84
		MODIFIED TP 2-S CONCRETE SIDE BARRIER					
Category Amount:						\$70,425.89	\$1,483,635.89
Project Total Amount:						\$190,216.44	\$64,785,833.42

Rpt-ID: RCPESPRJ

Georgia

Date: 08/07/2024

User: garay

Department of Transportation

Page 13 of 26

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0040

Pay Period: 07/01/2024
to 07/31/2024

Project Number 311005-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100		ROADWAY					
0080	621-6001	CONCRETE BARRIER, TP S-1	LF	1,550.000	1,300.000		
				163.900	.000		
					1,300.000	\$.00	\$213,070.00
0085	668-4400	STORM SEWER MANHOLE, TP 2	EA	1.000	1.000		
				3498.510	.000		
					1.000	\$.00	\$3,498.51
0090	668-2200	DROP INLET, GP 2	EA	4.000	3.000		
				6445.050	.000		
					3.000	\$.00	\$19,335.15
0105	621-6002	CONCRETE BARRIER, TP S-2	LF	7,381.000	840.000		
				196.980	.000		
					840.000	\$.00	\$165,463.20
0150	668-1200	CATCH BASIN, GP 2	EA	1.000	1.000		
				5840.690	.000		
					1.000	\$.00	\$5,840.69
0155	621-6003	CONCRETE BARRIER, TP S-3	LF	1,930.000	100.000		
				348.290	.000		
					100.000	\$.00	\$34,829.00
0206	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		.000	.000		
		TL & H LIME		66.000	105.250		
		TEMPORARY PAVEMENT			105.250	\$6,946.50	\$6,946.50
0207	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		.000	5,671.280		
		TL & H LIME		87.250	.000		
		REVISED TEMPORARY PAVEMENT			5,671.280	\$.00	\$494,819.18
0210	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		26,148.000	3,305.970		
		L & H LIME		74.500	.000		
					3,305.970	\$.00	\$246,294.77

Rpt-ID: RCPEsprj

Georgia

Date: 08/07/2024

User: garay

Department of Transportation

Page 14 of 26

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0040

Pay Period: 07/01/2024
to 07/31/2024

Project Number 311005-

		Item Description 1			Prev Qty		
LIN	Item Code	Item Description 2	Units	Auth Qty	Qty This Period	Amount	Cumulative
		Supplemental Description 1		Unit Price	Qty To Date	This	
		Supplemental Description 2				Period	
Category Number:		0100 ROADWAY					
0211	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		.000	.000		
		L & H LIME		55.875	40.430		
					40.430	\$2,259.03	\$2,259.03
		TEMPORARY PAVEMENT					
0212	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		.000	7,691.210		
		L & H LIME		73.750	.000		
					7,691.210	\$.00	\$567,226.74
		REVISED TEMPORARY PAVEMENT					
0215	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	11.000	11.000		
				1200.000	.000		
					11.000	\$.00	\$13,200.00
0230	621-4086	CONCRETE SIDE BARRIER, TYPE 7WS	LF	1,374.000	.000		
				110.010	326.000		
					326.000	\$35,863.26	\$35,863.26
0240	413-0750	TACK COAT	GL	6,189.000	2,999.000		
				3.250	180.000		
					3,179.000	\$585.00	\$10,331.75
0250	433-1100	REINF CONC APPROACH SLAB, INCL CURB	SY	382.000	351.670		
				163.390	.000		
					351.670	\$.00	\$57,459.36
0255	430-0220	PLAIN PC CONC PVMT, CL 1 CONC, 12 INCH THK	SY	108,833.000	26,933.615		
				57.930	-4,481.219		
					22,452.396	\$-259,597.02	\$1,300,667.30
0265	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	4,410.000	1,622.540		
				24.250	.000		
					1,622.540	\$.00	\$39,346.60
0270	433-1300	REINF CONC APPROACH SLAB, INCL BARRIER	SY	2,813.000	353.330		
				239.360	.000		
					353.330	\$.00	\$84,573.07

Rpt-ID: RCPEsprj

Georgia

Date: 08/07/2024

User: garay

Department of Transportation

Page 15 of 26

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0040

Pay Period: 07/01/2024

to 07/31/2024

Project Number 311005-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100		ROADWAY					
0290	150-1000	TRAFFIC CONTROL -	LS	1.000	.878		
				2000000.000	.015		
					.893	\$180,000.00	\$10,716,000.00
		311005					
0295	433-1200	REINF CONC APPROACH SLAB, INCL SLOPED E SY		575.000	.000		
				229.250	190.000		
					190.000	\$43,557.50	\$43,557.50
0300	441-3999	CONCRETE V GUTTER	LF	2,196.000	1,335.000		
				28.000	689.500		
					2,024.500	\$19,306.00	\$56,686.00
0312	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		.000	148.940		
				108.250	.000		
					148.940	\$0.00	\$16,122.76
		REVISED TEMPORARY PAVEMENT					
0340	150-9011	TRAFFIC CONTROL - WORKZONE LAW ENFORC HR		10,000.000	2,232.750		
				34.000	72.000		
					2,304.750	\$2,448.00	\$78,361.50
0355	441-0104	CONC SIDEWALK, 4 IN	SY	2,910.000	837.230		
				49.180	.000		
					837.230	\$0.00	\$41,174.97
0365	668-1100	CATCH BASIN, GP 1	EA	14.000	14.000		
				5841.110	.000		
					14.000	\$0.00	\$81,775.54
0370	668-2100	DROP INLET, GP 1	EA	99.000	54.000		
				4036.080	.000		
					54.000	\$0.00	\$217,948.32
0380	668-4300	STORM SEWER MANHOLE, TP 1	EA	7.000	3.000		
				2406.000	.000		
					3.000	\$0.00	\$7,218.00

Rpt-ID: RCPESPRJ

Georgia

Date: 08/07/2024

User: garay

Department of Transportation

Page 16 of 26

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0040

Pay Period: 07/01/2024
to 07/31/2024

Project Number 311005-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount	Cumulative
		Item Description 2					
		Supplemental Description 1		Unit Price	Qty This Period	This Period	Amount
		Supplemental Description 2			Qty To Date		
Category Number: 0100 ROADWAY							
0480	163-0240	MULCH	TN	849.000	398.350		
				230.000	8.750		
					407.100	\$2,012.50	\$93,633.00
0510	167-1500	WATER QUALITY INSPECTIONS	MO	48.000	37.000		
				1250.000	3.000		
					40.000	\$3,750.00	\$50,000.00
0690	639-3004	STEEL STRAIN POLE, TP IV	EA	2.000	.000		
				10003.570	.000		
					.000	\$0.00	\$0.00
Category Amount:						\$37,130.77	\$14,703,501.70
Category Number: 0901 MSE WALLS							
0915	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	2,560.000	2,554.000		
				55.700	.000		
					2,554.000	\$0.00	\$142,257.80
		28					
0920	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO -	SF	7,288.000	7,281.000		
				55.700	.000		
					7,281.000	\$0.00	\$405,551.70
		28					
Category Amount:						\$0.00	\$547,809.50
Category Number: 0100 ROADWAY							
0930	621-6201	CONCRETE SIDE BARRIER, TP 2-SA	LF	2,623.000	1,953.000		
				369.880	.000		
					1,953.000	\$0.00	\$722,375.64
Category Amount:						\$0.00	\$722,375.64
Category Number: 0901 MSE WALLS							
0940	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	400.000	400.000		
				55.700	.000		
					400.000	\$0.00	\$22,280.00
		28					

Rpt-ID: RCPEsprj

Georgia

Date: 08/07/2024

User: garay

Department of Transportation

Page 17 of 26

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0040

Pay Period: 07/01/2024
to 07/31/2024

Project Number 311005-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0901 MSE WALLS							
0965	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	8,400.000	4,500.000	\$217,230.00	\$467,880.00
				55.700	3,900.000		
	29				8,400.000		
0970	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	1,127.000	1,127.000	\$0.00	\$62,773.90
				55.700	.000		
	29				1,127.000		
1010	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO -	SF	1,650.000	603.000	\$0.00	\$33,587.10
				55.700	.000		
	37				603.000		
1015	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	1,766.000	1,766.000	\$0.00	\$131,973.18
				74.730	.000		
	37				1,766.000		
1020	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	1,396.000	1,396.000	\$0.00	\$77,757.20
				55.700	.000		
	37				1,396.000		
1035	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	14,995.000	14,995.000	\$0.00	\$862,212.50
				57.500	.000		
	38				14,995.000		
1045	627-1160	TRAFFIC BARRIER H, WALL NO -	LF	2,198.000	2,198.000	\$0.00	\$659,443.96
				300.020	.000		
	38				2,198.000		
1050	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO -	SF	6,683.000	6,445.000	\$0.00	\$358,986.50
				55.700	.000		
	38				6,445.000		
1055	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	22.000	22.000	\$0.00	\$1,225.40
				55.700	.000		
	38				22.000		

Rpt-ID: RCPEsprj

Georgia

Date: 08/07/2024

User: garay

Department of Transportation

Page 18 of 26

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0040

Pay Period: 07/01/2024
to 07/31/2024

Project Number 311005-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0901 MSE WALLS							
1060	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO -	SF	19,687.000	16,338.000		
				55.700	.000		
	41				16,338.000	\$.00	\$910,026.60
1065	627-1160	TRAFFIC BARRIER H, WALL NO -	LF	1,142.000	.000		
				300.020	206.000		
	41				206.000	\$61,804.12	\$61,804.12
1075	627-1030	MSE WALL FACE, GTR THAN 30 FT HT, WALL NC SF		4,349.000	2,005.000		
				55.700	.000		
	41				2,005.000	\$.00	\$111,678.50
1080	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	4,241.000	4,241.000		
				55.700	.000		
	41				4,241.000	\$.00	\$236,223.70
1085	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	878.000	878.000		
				55.700	.000		
	41				878.000	\$.00	\$48,904.60
1095	627-1160	TRAFFIC BARRIER H, WALL NO -	LF	722.000	.000		
				300.020	311.000		
	42				311.000	\$93,306.22	\$93,306.22
1110	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	10,183.000	7,829.000		
				55.700	.000		
	42				7,829.000	\$.00	\$436,075.30
1115	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	1,827.000	1,827.000		
				55.700	.000		
	42				1,827.000	\$.00	\$101,763.90
1125	627-1160	TRAFFIC BARRIER H, WALL NO -	LF	892.000	892.000		
				300.020	.000		
	46				892.000	\$.00	\$267,617.84

Rpt-ID: RCPEsprj

Georgia

Date: 08/07/2024

User: garay

Department of Transportation

Page 19 of 26

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0040

Pay Period: 07/01/2024

to 07/31/2024

Project Number 311005-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Qty This Period			
		Supplemental Description 1		Qty To Date			
		Supplemental Description 2		Unit Price			
	Category Number:	0901	MSE WALLS				
1130	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	12,582.000	12,494.000		
				55.700	.000		
					12,494.000	\$.00	\$695,915.80
	46						
1135	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	439.000	452.000		
				55.700	.000		
					452.000	\$.00	\$25,176.40
	46						
1155	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO -	SF	1,023.000	1,023.000		
				55.700	.000		
					1,023.000	\$.00	\$56,981.10
	47						
1160	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	3,996.000	3,996.000		
				55.700	.000		
					3,996.000	\$.00	\$222,577.20
	47						
1165	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	1,424.000	1,424.000		
				55.700	.000		
					1,424.000	\$.00	\$79,316.80
	47						
1180	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO -	SF	922.000	931.000		
				55.700	.000		
					931.000	\$.00	\$51,856.70
	54						
1185	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	4,127.000	4,130.000		
				55.700	.000		
					4,130.000	\$.00	\$230,041.00
	54						
1190	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	215.000	219.000		
				55.700	.000		
					219.000	\$.00	\$12,198.30
	54						

Category Amount: \$372,340.34 \$6,319,583.82

Rpt-ID: RCPEsprj

Georgia

Date: 08/07/2024

User: garay

Department of Transportation

Page 20 of 26

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0040

Pay Period: 07/01/2024

to 07/31/2024

Project Number 311005-

		Item Description 1			Prev Qty		
		Item Description 2		Auth Qty	Qty This Period	Amount	
LIN	Item Code	Supplemental Description 1	Units	Unit Price	Qty To Date	This Period	Cumulative Amount
		Supplemental Description 2					
	Category Number:	0100 ROADWAY					
1275	682-9950	DIRECTIONAL BORE -	LF	2,885.000	1,428.000		
				42.580	100.000		
					1,528.000	\$4,258.00	\$65,062.24
		4 IN					
1295	682-8500	ELECTRICAL POWER SERVICE ASSEMBLY (AER EA		7.000	.000		
				19126.140	.000		
					.000	\$0.00	\$0.00
1340	681-4510	LIGHTING STD, 50 FT MH, DUAL 6 FT ARM	EA	54.000	6.000		
				7580.970	4.500		
					10.500	\$34,114.37	\$79,600.19
1345	681-4500	LIGHTING STD, 50 FT MH, 6 FT ARM	EA	86.000	51.500		
				7369.800	9.000		
					60.500	\$66,328.20	\$445,872.90
1350	681-4310	LIGHTING STD, 30 FT MH, DUAL 6 FT ARM	EA	9.000	.000		
				6179.450	.000		
					.000	\$0.00	\$0.00
1355	681-4120	LIGHTING STD, 12 FT MH, POST TOP	EA	32.000	.000		
				4851.030	.000		
					.000	\$0.00	\$0.00
1365	681-4300	LIGHTING STD, 30 FT MH, 6 FT ARM	EA	130.000	33.500		
				4643.600	1.000		
					34.500	\$4,643.60	\$160,204.20
1375	682-6222	CONDUIT, NONMETL, TP 2, 2 IN	LF	62,665.000	26,380.000		
				7.610	2,240.000		
					28,620.000	\$17,046.40	\$217,798.20

Rpt-ID: RCPESPRJ

Georgia

Date: 08/07/2024

User: garay

Department of Transportation

Page 21 of 26

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0040

Pay Period: 07/01/2024
to 07/31/2024

Project Number 311005-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date		
		Supplemental Description 2					
Category Number: 0100 ROADWAY							
1380	681-6200	LUMINAIRE, TYPE 2, LED	EA	374.000	53.000		
				1326.780	37.000		
					90.000	\$49,090.86	\$119,410.20
Category Amount:						\$175,481.43	\$1,087,947.93
Category Number: 0801 BRIDGES							
1415	507-9002	PSC BEAMS, AASHTO TYPE II, BR NO -	LF	2,867.000	1,147.000		
				163.420	.000		
					1,147.000	\$0.00	\$187,442.74
		2A					
1425	500-3002	CLASS AA CONCRETE	CY	7,138.000	6,014.049		
				733.240	62.093		
					6,076.142	\$45,529.07	\$4,455,270.36
1435	500-2100	CONCRETE BARRIER	LF	12,297.000	120.800		
				55.520	.000		
					120.800	\$0.00	\$6,706.82
1450	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000	.500		
				500000.000	.000		
					.500	\$0.00	\$250,000.00
		2A					
1470	511-1000	BAR REINF STEEL	LB	,829,040.000	1,647,313.105		
				0.900	10,288.424		
					1,657,601.529	\$9,259.58	\$1,491,841.38
1485	500-3650	CLASS AA-1 CONCRETE	CY	513.000	512.400		
				646.230	.000		
					512.400	\$0.00	\$331,128.25
1525	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000	.290		
				850000.000	.000		
					.290	\$0.00	\$246,500.00

Rpt-ID: RCPEsprj

Georgia

Date: 08/07/2024

User: garay

Department of Transportation

Page 22 of 26

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0040

Pay Period: 07/01/2024
to 07/31/2024

Project Number 311005-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
	Category Number:	0801 BRIDGES					
1535	507-9002	PSC BEAMS, AASHTO TYPE II, BR NO -	LF	325.000	324.460		
				163.420	.000		
					324.460	\$.00	\$53,023.25
	5						
1540	544-1000	DECK DRAIN SYSTEM, BR NO -	LS	1.000	.000		
				96643.310	1.000		
					1.000	\$96,643.31	\$96,643.31
	5						
1565	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000	1.000		
				1300000.000	.000		
					1.000	\$.00	\$1,300,000.00
	5						
1595	507-9030	PSC BEAMS, AASHTO, BULB TEE, 54 IN, BR NO -	LF	2,497.000	2,505.850		
				252.790	.000		
					2,505.850	\$.00	\$633,453.82
	5						
1605	507-9003	PSC BEAMS, AASHTO TYPE III, BR NO -	LF	2,841.000	2,838.780		
				194.200	.000		
					2,838.780	\$.00	\$551,291.08
	5						
1625	500-3650	CLASS AA-1 CONCRETE	CY	2,565.000	2,565.300		
				646.230	.000		
					2,565.300	\$.00	\$1,657,773.82
1650	500-2110	CONCRETE PARAPET, SPCL DESIGN	LF	2,427.000	1,143.500		
				262.670	.000		
					1,143.500	\$.00	\$300,363.15
1655	643-1172	CH LK FENCE, ZC COAT, 10 FT, 9 GA	LF	2,423.000	.000		
				29.840	.000		
					.000	\$.00	\$0.00
1665	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000	.550		
				5500000.000	.125		
					.675	\$687,500.00	\$3,712,500.00
	6						

Rpt-ID: RCPESPRJ

Georgia

Date: 08/07/2024

User: garay

Department of Transportation

Page 23 of 26

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0040

Pay Period: 07/01/2024
to 07/31/2024

Project Number 311005-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
	Category Number:	0801 BRIDGES					
1675	511-3000	SUPERSTR REINF STEEL, BR NO -	LS	1.000	.550		
				846211.620	.125		
					.675	\$105,776.45	\$571,192.84
	6						
1710	507-9034	PSC BEAMS, AASHTO, BULB TEE, 65 IN, BR NO · LF		2,114.000	1,057.580		
				251.550	.000		
					1,057.580	\$.00	\$266,034.25
	6						
1715	507-9033	PSC BEAMS, AASHTO, BULB TEE, 74 IN, BR NO · LF		18,427.000	17,156.740		
				264.300	.000		
					17,156.740	\$.00	\$4,534,526.38
	6						
1730	507-9002	PSC BEAMS, AASHTO TYPE II, BR NO -	LF	402.000	.000		
				163.420	401.792		
					401.792	\$65,660.85	\$65,660.85
	8A						
1740	441-0004	CONC SLOPE PAV, 4 IN	SY	791.000	434.000		
				180.930	.000		
					434.000	\$.00	\$78,523.62
1895	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000	.852		
				2300000.000	.078		
					.930	\$179,400.00	\$2,139,000.00
	11C						
1900	511-3000	SUPERSTR REINF STEEL, BR NO -	LS	1.000	.852		
				357247.300	.078		
					.930	\$27,865.29	\$332,239.99
	11C						
1915	507-9034	PSC BEAMS, AASHTO, BULB TEE, 65 IN, BR NO · LF		8,235.000	8,235.090		
				251.550	.000		
					8,235.090	\$.00	\$2,071,536.89
	11C						
1935	507-9003	PSC BEAMS, AASHTO TYPE III, BR NO -	LF	1,249.000	1,248.800		
				194.200	.000		
					1,248.800	\$.00	\$242,516.96
	11C						

Rpt-ID: RCPESPRJ

Georgia

Date: 08/07/2024

User: garay

Department of Transportation

Page 24 of 26

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0040

Pay Period: 07/01/2024
to 07/31/2024

Project Number 311005-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0801 BRIDGES					
1980	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000	.529		
				900000.000	.050		
					.579	\$45,000.00	\$521,100.00
		13					
1990	511-3000	SUPERSTR REINF STEEL, BR NO -	LS	1.000	.529		
				343917.800	.050		
					.579	\$17,195.89	\$199,128.41
		13					
2010	507-9033	PSC BEAMS, AASHTO, BULB TEE, 74 IN, BR NO · LF		6,586.000	6,583.600		
				264.300	.000		
					6,583.600	\$.00	\$1,740,045.48
		13					
2030	507-9003	PSC BEAMS, AASHTO TYPE III, BR NO -	LF	1,067.000	1,066.400		
				194.200	.000		
					1,066.400	\$.00	\$207,094.88
		13					
2195	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000	.701		
				850000.000	.126		
					.827	\$107,100.00	\$702,950.00
		20					
2200	511-3000	SUPERSTR REINF STEEL, BR NO -	LS	1.000	.701		
				143397.590	.126		
					.827	\$18,068.10	\$118,589.81
		20					
2220	507-9030	PSC BEAMS, AASHTO, BULB TEE, 54 IN, BR NO · LF		3,590.000	3,589.400		
				252.790	.000		
					3,589.400	\$.00	\$907,364.43
		20					
2245	507-9033	PSC BEAMS, AASHTO, BULB TEE, 74 IN, BR NO · LF		3,319.000	3,094.580		
				264.300	.000		
					3,094.580	\$.00	\$817,897.49
		4					
2260	507-9003	PSC BEAMS, AASHTO TYPE III, BR NO -	LF	237.000	236.520		
				194.200	.000		
					236.520	\$.00	\$45,932.18
		4					

Rpt-ID: RCPESPRJ

Georgia

Date: 08/07/2024

User: garay

Department of Transportation

Page 25 of 26

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0040

Pay Period: 07/01/2024
to 07/31/2024

Project Number 311005-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
	Category Number:	0801 BRIDGES					
2275	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000	1.000		
				1600000.000	.000		
		12			1.000	\$.00	\$1,600,000.00
2285	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000	.529		
				900000.000	.050		
		13			.579	\$45,000.00	\$521,100.00
Category Amount:						\$1,449,998.54	\$32,956,372.44
	Category Number:	0100 ROADWAY					
2425	668-3300	SAN SEWER MANHOLE, TP 1	EA	14.000	8.000		
				12077.940	.000		
					8.000	\$.00	\$96,623.52
Category Amount:						\$0.00	\$96,623.52
	Category Number:	0801 BRIDGES					
2565	507-9003	PSC BEAMS, AASHTO TYPE III, BR NO -	LF	1,905.000	2,306.891		
				194.200	-401.792		
		8A			1,905.099	\$-78,028.01	\$369,970.23
2660	507-9003	PSC BEAMS, AASHTO TYPE III, BR NO -	LF	487.000	487.300		
				194.200	.000		
		12			487.300	\$.00	\$94,633.66
2665	507-9031	PSC BEAMS, AASHTO, BULB TEE, 63 IN, BR NO -	LF	4,462.000	4,461.860		
				261.700	.000		
		12			4,461.860	\$.00	\$1,167,668.76
2670	507-9033	PSC BEAMS, AASHTO, BULB TEE, 74 IN, BR NO -	LF	1,063.000	1,063.380		
				264.300	.000		
		12			1,063.380	\$.00	\$281,051.33

Rpt-ID: RCPEsprj

Georgia

Date: 08/07/2024

User: garay

Department of Transportation

Page 26 of 26

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0040

Pay Period: 07/01/2024
to 07/31/2024

Project Number 311005-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0801 BRIDGES					
2710	544-1000	DECK DRAIN SYSTEM, BR NO -	LS	1.000	.570		
				96643.310	.380		
					.950	\$36,724.46	\$91,811.14
	12						
Category Amount:						\$-41,303.55	\$2,005,135.12
Category Number:		0100 ROADWAY					
2815	430-0210	PLAIN PC CONC PVMT, CL 1 CONC, 11 INCH THK SY		40,119.000	.000		
				56.090	22,750.611		
					22,750.611	\$1,276,081.77	\$1,276,081.77
Category Amount:						\$1,276,081.77	\$1,276,081.77
Category Number:		0801 BRIDGES					
3140	524-0550	FURNISH DRILLING AND SUPPORT EQUIPMENT LS		1.000	.600		
				240000.000	.400		
					1.000	\$96,000.00	\$240,000.00
		- BR 6					
3145	524-0550	FURNISH DRILLING AND SUPPORT EQUIPMENT LS		1.000	.600		
				80000.000	.400		
					1.000	\$32,000.00	\$80,000.00
		- BR 12					
9050	004-0022	EXTRA WORK -	LS	.000	.000		
				130429.880	1.000		
					1.000	\$130,429.88	\$130,429.88
		BRIDGE 4 BENT 4 CAP REBAR MODIFICATION					
Category Amount:						\$258,429.88	\$450,429.88
Category Number:		0100 ROADWAY					
9080	621-6200	CONCRETE SIDE BARRIER, TP 2-S	LF	.000	1,513.200		
				481.380	.000		
					1,513.200	\$0.00	\$728,424.22
		MODIFIED TP 2-S CONCRETE SIDE BARRIER					
Category Amount:						\$0.00	\$728,424.22
Project Total Amount:						\$3,528,159.18	\$97,167,614.87