

Rpt-ID: RCPESPRJ

Georgia

Date: 09/04/2024

User: garay

Department of Transportation

Page 1 of 29

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0041

Pay Period: 08/01/2024
to 08/31/2024

Contract Location:

I-16/SR 404 EAST AND WEST BOUND BEGINNING AT I-75/SR
WEST BOUND BEGINNING AT I-75/SR 401 AND EXTENDING

Time Allowed: 1311 Days

Elapsed Calender Days: 1168 Days

Percent Time: 89.09

District: 3

Area: 04

Contractor:

WEBBER, LLC./UNITED INFRASTRUCTURE GROUP
1725 HUGHES LANDING BLVD
SUITE 1200

THE WOODLANDS TX 77380

Phone: (281)907-8600

Date Let: 02/12/2021

Date Awarded: 03/05/2021

Date Contract Executed: 04/13/2021

Date Notice to Proceed: 06/21/2021

Date Work Began: 06/21/2021

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 01/10/2025

Escrow Agent:

Surety Co: THE CONTINENTAL INSURANCE COMPANY

Current Contract Amount \$237,266,740.22

Original Contract Amount \$228,945,834.92

Funds Available \$69,401,415.06

Percent Complete 69.58%

Counties:

Bibb

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0012701	\$88,794,796.47	\$85,134,955.33	\$22,411,693.35	74.76%	\$1,249,065.28
311005-	\$148,471,943.75	\$143,810,879.59	\$46,989,721.70	68.35%	\$2,036,295.32

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 09/04/2024

User: garay

Department of Transportation

Page 2 of 29

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0041

Pay Period: 08/01/2024
to 08/31/2024

Project Number: 0012701 I-16/SR 404 - INTERCHG IMPROV

Federal State Project Number: 0012701

	Total to Date	Prev to Date	This Estimate
Participating	\$52,755,861.35	\$51,828,666.72	\$927,194.63
Non-Participating	\$13,188,965.35	\$12,957,166.70	\$231,798.65
Total Earnings	\$65,944,826.70	\$64,785,833.42	\$1,158,993.28
Stockpiled Materials	\$438,276.42	\$348,204.42	\$90,072.00
Gross Earnings	\$66,383,103.12	\$65,134,037.84	\$1,249,065.28
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$66,383,103.12	\$65,134,037.84	

Total Payable: **\$1,249,065.28**

Rpt-ID: RCPESPRJ

Georgia

Date: 09/04/2024

User: garay

Department of Transportation

Page 3 of 29

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0041

Pay Period: 08/01/2024
to 08/31/2024

Project Number: 311005- I-16/I-75 - INTERCHG IMPROV

Federal State Project Number: 311005-

	Total to Date	Prev to Date	This Estimate
Participating	\$79,322,498.37	\$77,734,091.80	\$1,588,406.57
Non-Participating	\$19,830,624.68	\$19,433,523.07	\$397,101.61
Total Earnings	\$99,153,123.05	\$97,167,614.87	\$1,985,508.18
Stockpiled Materials	\$2,329,099.00	\$2,278,311.86	\$50,787.14
Gross Earnings	\$101,482,222.05	\$99,445,926.73	\$2,036,295.32
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$101,482,222.05	\$99,445,926.73	

Total Payable: **\$2,036,295.32**

Rpt-ID: RCPEsprj

Georgia

Date: 09/04/2024

User: garay

Department of Transportation

Page 4 of 29

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0041

Pay Period: 08/01/2024
to 08/31/2024

Project Number 0012701

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100 ROADWAY							
0050	621-6013	CONCRETE SIDE BARRIER, TP 7-TS	LF	56.000	7.000		
				210.280	.000		
					7.000	\$.00	\$1,471.96
0055	668-2200	DROP INLET, GP 2	EA	2.000	1.000		
				6445.050	.000		
					1.000	\$.00	\$6,445.05
0135	641-1200	GUARDRAIL, TP W	LF	14,689.000	4,484.000		
				23.560	1,954.000		
					6,438.000	\$46,036.24	\$151,679.28
0140	433-1200	REINF CONC APPROACH SLAB, INCL SLOPED E SY		931.000	797.560		
				229.250	.000		
					797.560	\$.00	\$182,840.63
0150	621-6002	CONCRETE BARRIER, TP S-2	LF	3,262.000	515.200		
				196.980	29.400		
					544.600	\$5,791.21	\$107,275.31
0175	615-1000	JACK OR BORE PIPE -	LF	75.000	135.000		
				1935.740	-135.000		
					.000	\$-261,324.90	\$0.00
		STEEL, 66 IN DIA, 1 IN THK					
0185	641-1100	GUARDRAIL, TP T	LF	432.000	29.000		
				70.220	121.000		
					150.000	\$8,496.62	\$10,533.00
0215	441-3999	CONCRETE V GUTTER	LF	3,081.000	.000		
				28.000	976.000		
					976.000	\$27,328.00	\$27,328.00

Category Amount: \$-173,672.83 \$487,573.23

Rpt-ID: RCPEsprj

Georgia

Date: 09/04/2024

User: garay

Department of Transportation

Page 5 of 29

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0041

Pay Period: 08/01/2024
to 08/31/2024

Project Number 0012701

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0801 BRIDGES					
0225	500-3002	CLASS AA CONCRETE	CY	3,853.000	3,690.620		
				733.240	.000		
					3,690.620	\$.00	\$2,706,110.21
Category Amount:						\$0.00	\$2,706,110.21
Category Number:		0100 ROADWAY					
0240	150-1000	TRAFFIC CONTROL -	LS	1.000	.981		
				2000000.000	.003		
					.984	\$36,000.00	\$11,808,000.00
		0012701					
0255	413-0750	TACK COAT	GL	8,747.000	670.000		
				3.250	135.000		
					805.000	\$438.75	\$2,616.25
0265	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		31,045.000	17,550.670		
				74.500	1,375.910		
					18,926.580	\$102,505.30	\$1,410,030.21
0275	433-1300	REINF CONC APPROACH SLAB, INCL BARRIER	SY	1,465.000	145.833		
				239.360	113.333		
					259.166	\$27,127.39	\$62,033.97
0300	621-4086	CONCRETE SIDE BARRIER, TYPE 7WS	LF	1,478.000	275.000		
				110.010	.000		
					275.000	\$.00	\$30,252.75
0305	641-5001	GUARDRAIL ANCHORAGE, TP 1	EA	11.000	5.000		
				1837.090	-2.000		
					3.000	\$-3,674.18	\$5,511.27
0315	621-6201	CONCRETE SIDE BARRIER, TP 2-SA	LF	1,533.000	212.000		
				369.880	.000		
					212.000	\$.00	\$78,414.56

Rpt-ID: RCPEsprj

Georgia

Date: 09/04/2024

User: garay

Department of Transportation

Page 6 of 29

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0041

Pay Period: 08/01/2024
to 08/31/2024

Project Number 0012701

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100 ROADWAY							
0320	441-0104	CONC SIDEWALK, 4 IN	SY	542.000	138.890		
				49.180	.000		
					138.890	\$.00	\$6,830.61
0330	430-0220	PLAIN PC CONC PVMT, CL 1 CONC, 12 INCH THK	SY	126,107.000	43,232.413		
				57.930	6,973.391		
					50,205.804	\$403,968.54	\$2,908,422.23
0345	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		7,508.000	983.480		
		TL & H LIME		88.000	.000		
					983.480	\$.00	\$86,546.24
0350	621-6003	CONCRETE BARRIER, TP S-3	LF	2,684.000	1,677.900		
				348.290	.000		
					1,677.900	\$.00	\$584,395.79
0355	641-5015	GUARDRAIL TERMINAL, TP 12A, 31 IN, TANGENT	EA	13.000	2.000		
				2901.650	1.000		
					3.000	\$2,901.65	\$8,704.95
0360	310-1101	GR AGGR BASE CRS, INCL MATL	TN	96,589.000	71,614.373		
				26.360	9,940.090		
					81,554.463	\$262,020.77	\$2,149,775.64
0390	668-4300	STORM SEWER MANHOLE, TP 1	EA	7.000	1.000		
				2406.000	.000		
					1.000	\$.00	\$2,406.00
0400	668-5000	JUNCTION BOX	EA	3.000	2.000		
				6674.430	.000		
					2.000	\$.00	\$13,348.86
0415	716-2000	EROSION CONTROL MATS, SLOPES	SY	25,019.000	23,612.444		
				0.810	1,900.556		
					25,513.000	\$1,539.45	\$20,665.53

Rpt-ID: RCPESPRJ

Georgia

Date: 09/04/2024

User: garay

Department of Transportation

Page 7 of 29

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0041

Pay Period: 08/01/2024
to 08/31/2024

Project Number 0012701

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0440	167-1500	WATER QUALITY INSPECTIONS	MO	48.000 1250.000	40.000 1.000 41.000	\$1,250.00	\$51,250.00
0475	700-6910	PERMANENT GRASSING	AC	41.000 900.000	9.113 .393 9.506	\$353.70	\$8,555.40
0505	163-0240	MULCH	TN	686.000 230.000	413.381 25.467 438.848	\$5,857.41	\$100,935.04
0525	700-7000	AGRICULTURAL LIME	TN	111.000 210.000	.440 .040 .480	\$8.40	\$100.80
0690	638-1001	STR SUPPORT FOR OVERHEAD SIGN, TP I , ST/LS		1.000 151096.000	.000 .000 .000	\$0.00	\$0.00
	599+78						
Category Amount:						\$840,297.18	\$19,338,796.10
Category Number: 0901 MSE WALLS							
0865	627-1160	TRAFFIC BARRIER H, WALL NO -	LF	696.000 300.020	348.000 348.000 696.000	\$104,406.96	\$208,813.92
	21						
0870	627-1100	COPING A, WALL NO -	LF	43.000 98.950	.000 43.000 43.000	\$4,254.85	\$4,254.85
	21						
0875	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO -	SF	3,556.000 55.700	3,556.000 .000 3,556.000	\$0.00	\$198,069.20
	21						

Rpt-ID: RCPESPRJ

Georgia

Date: 09/04/2024

User: garay

Department of Transportation

Page 8 of 29

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0041

Pay Period: 08/01/2024
to 08/31/2024

Project Number 0012701

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
	Category Number:	0901	MSE WALLS				
0880	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	5,025.000	5,025.000		
				55.700	.000		
					5,025.000	\$.00	\$279,892.50
		21					
0885	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	7.000	7.000		
				55.700	.000		
					7.000	\$.00	\$389.90
		21					
0890	627-1160	TRAFFIC BARRIER H, WALL NO -	LF	831.000	150.000		
				230.590	.000		
					150.000	\$.00	\$34,588.50
		30					
0895	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	3,626.000	3,626.000		
				59.500	.000		
					3,626.000	\$.00	\$215,747.00
		30					
0900	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	4,459.000	4,459.000		
				58.790	.000		
					4,459.000	\$.00	\$262,144.61
		30					
0905	627-1160	TRAFFIC BARRIER H, WALL NO -	LF	449.000	225.000		
				233.560	.000		
					225.000	\$.00	\$52,551.00
		32					
0910	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	4,194.000	4,194.000		
				55.700	.000		
					4,194.000	\$.00	\$233,605.80
		32					
0915	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	694.000	694.000		
				55.700	.000		
					694.000	\$.00	\$38,655.80
		32					
0935	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO -	SF	13,039.000	11,282.000		
				55.700	.000		
					11,282.000	\$.00	\$628,407.40
		39					

Rpt-ID: RCPESPRJ

Georgia

Date: 09/04/2024

User: garay

Department of Transportation

Page 9 of 29

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0041

Pay Period: 08/01/2024
to 08/31/2024

Project Number 0012701

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0901 MSE WALLS					
0940	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	10,801.000	12,107.000		
				55.700	.000		
					12,107.000	\$.00	\$674,359.90
	39						
0945	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	2,806.000	2,755.000		
				55.700	.000		
					2,755.000	\$.00	\$153,453.50
	39						
0950	627-1160	TRAFFIC BARRIER H, WALL NO -	LF	1,379.000	1,334.000		
				300.020	.000		
					1,334.000	\$.00	\$400,226.68
	39						
Category Amount:						\$108,661.81	\$3,385,160.56
Category Number:		0801 BRIDGES					
1020	507-9030	PSC BEAMS, AASHTO, BULB TEE, 54 IN, BR NO -	LF	2,569.000	2,569.010		
				252.790	.000		
					2,569.010	\$.00	\$649,420.04
	1						
1025	507-9002	PSC BEAMS, AASHTO TYPE II, BR NO -	LF	1,155.000	1,157.290		
				163.420	.000		
					1,157.290	\$.00	\$189,124.33
	1						
1035	500-2100	CONCRETE BARRIER	LF	7,166.000	6,326.980		
				55.520	.000		
					6,326.980	\$.00	\$351,273.93
1055	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000	1.000		
				800000.000	.000		
					1.000	\$.00	\$800,000.00
	1						
1160	507-9033	PSC BEAMS, AASHTO, BULB TEE, 74 IN, BR NO -	LF	1,616.000	1,615.620		
				264.300	.000		
					1,615.620	\$.00	\$427,008.37
	7						

Rpt-ID: RCPESPRJ

Georgia

Date: 09/04/2024

User: garay

Department of Transportation

Page 10 of 29

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0041

Pay Period: 08/01/2024
to 08/31/2024

Project Number 0012701

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0801 BRIDGES					
1175	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000	1.000		
				500000.000	.000		
					1.000	\$.00	\$500,000.00
	7						
Category Amount:						\$0.00	\$2,916,826.67
Category Number:		0100 ROADWAY					
1220	441-0004	CONC SLOPE PAV, 4 IN	SY	659.000	901.190		
				178.540	.000		
					901.190	\$.00	\$160,898.46
Category Amount:						\$0.00	\$160,898.46
Category Number:		0801 BRIDGES					
1290	507-9033	PSC BEAMS, AASHTO, BULB TEE, 74 IN, BR NO -	LF	6,360.000	6,359.870		
				264.300	.000		
					6,359.870	\$.00	\$1,680,913.64
	14						
1295	507-9003	PSC BEAMS, AASHTO TYPE III, BR NO -	LF	1,170.000	1,169.540		
				194.200	.000		
					1,169.540	\$.00	\$227,124.67
	14						
1330	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000	1.000		
				1900000.000	.000		
					1.000	\$.00	\$1,900,000.00
	14						
1375	507-9033	PSC BEAMS, AASHTO, BULB TEE, 74 IN, BR NO -	LF	6,567.000	6,568.620		
				264.300	.000		
					6,568.620	\$.00	\$1,736,086.27
	15						
Category Amount:						\$0.00	\$5,544,124.58
Category Number:		0901 MSE WALLS					
1390	603-2024	STN DUMPED RIP RAP, TP 1, 24 IN	SY	1,141.000	.000		
				85.000	1,141.000		
					1,141.000	\$96,985.00	\$96,985.00
Category Amount:						\$96,985.00	\$96,985.00

Date: 09/04/2024

Page 11 of 29

Pay Period: 08/01/2024
to 08/31/2024

			Prev Qty		
		Auth Qty	Qty This Period	Amount	
	Units	Unit Price	Qty To Date	This Period	Cumulative Amount
ption 1					
ption 2					

1430 500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000	1.000			
			1700000.000	.000			
				1.000	\$.00	\$1,700,000.00	
15							

1465 507-9030	PSC BEAMS, AASHTO, BULB TEE, 54 IN, BR NO · LF	2,811.000	2,814.740		
		252.790	.000		
			2,814.740	\$.00	\$711,538.12
21					

1495 500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000	1.000		
			800000.000	.000		
				1.000	\$.00	\$800,000.00
	21					

1510 520-2220	PILING, PSC, 20 IN SQ	LF	1,760.000	1,280.050		
			154.470	.000		
				1,280.050	\$.00	\$197,729.32

1515 520-2216	PILING, PSC, 16 IN SQ	LF	1,920.000	1,313.720		
			62.970	.000		
				1,313.720	\$.00	\$82,724.95

Category Amount:	\$0.00	\$3,491,992.39
-------------------------	--------	----------------

1675 430-0210	PLAIN PC CONC PVMT, CL 1 CONC, 11 INCH THK SY	31,673.000	19,610.200		
		56.090	.000		
			19,610.200	\$.00	\$1,099,936.12

Category Amount:	\$0.00	\$1,099,936.12
-------------------------	--------	----------------

1840 627-1030	MSE WALL FACE, GTR THAN 30 FT HT, WALL NC SF	9,099.000	9,099.000		
		55.700	.000		
			9,099.000	\$.00	\$506,814.30
21					

Category Amount:	\$0.00	\$506,814.30
-------------------------	--------	--------------

Rpt-ID: RCPESPRJ

Georgia

Date: 09/04/2024

User: garay

Department of Transportation

Page 12 of 29

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0041

Pay Period: 08/01/2024
to 08/31/2024

Project Number 0012701

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0801		BRIDGES					
1870	441-0004	CONC SLOPE PAV, 4 IN	SY	661.000	300.670		
				180.930	.000		
					300.670	\$.00	\$54,400.22
Category Number: 0801		BRIDGES					
1875	441-0004	CONC SLOPE PAV, 4 IN	SY	972.000	1,215.780		
				180.930	.000		
					1,215.780	\$.00	\$219,971.08
Category Amount:						\$0.00	\$274,371.30
Category Number: 0100		ROADWAY					
1935	668-2100	DROP INLET, GP 1	EA	100.000	46.000		
				4036.080	.000		
					46.000	\$.00	\$185,659.68
Category Amount:						\$0.00	\$185,659.68
Category Number: 0901		MSE WALLS					
1940	627-1030	MSE WALL FACE, GTR THAN 30 FT HT, WALL NC SF		98.000	101.000		
				55.700	.000		
					101.000	\$.00	\$5,625.70
		39					
Category Amount:						\$0.00	\$5,625.70
Category Number: 0801		BRIDGES					
1950	507-9003	PSC BEAMS, AASHTO TYPE III, BR NO -	LF	649.000	647.860		
				194.200	.000		
					647.860	\$.00	\$125,814.41
		15					
Category Amount:						\$0.00	\$125,814.41
Category Number: 0100		ROADWAY					
1955	500-3002	CLASS AA CONCRETE	CY	321.000	321.000		
				946.050	.000		
					321.000	\$.00	\$303,682.05

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0041

Pay Period: 08/01/2024
to 08/31/2024

Project Number 0012701

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2			Unit Price		
	Category Number:	0100 ROADWAY					
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000	154,100.420		
				1.000	11,083.930		
					165,184.350	\$11,083.93	\$165,184.35
		(IN#9)					
9115	621-6200	CONCRETE SIDE BARRIER, TP 2-S	LF	.000	2,451.190		
				481.380	572.600		
					3,023.790	\$275,638.19	\$1,455,592.03
		MODIFIED TP 2-S CONCRETE SIDE BARRIER					
Category Amount:						\$286,722.12	\$1,924,458.43
Project Total Amount:						\$1,158,993.28	\$65,944,826.70

Rpt-ID: RCPESPRJ

Georgia

Date: 09/04/2024

User: garay

Department of Transportation

Page 14 of 29

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0041

Pay Period: 08/01/2024
to 08/31/2024

Project Number 311005-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100 ROADWAY							
0080	621-6001	CONCRETE BARRIER, TP S-1	LF	1,550.000	1,300.000		
				163.900	.000		
					1,300.000	\$.00	\$213,070.00
0085	668-4400	STORM SEWER MANHOLE, TP 2	EA	1.000	1.000		
				3498.510	.000		
					1.000	\$.00	\$3,498.51
0090	668-2200	DROP INLET, GP 2	EA	4.000	3.000		
				6445.050	.000		
					3.000	\$.00	\$19,335.15
0105	621-6002	CONCRETE BARRIER, TP S-2	LF	7,381.000	840.000		
				196.980	.000		
					840.000	\$.00	\$165,463.20
0150	668-1200	CATCH BASIN, GP 2	EA	1.000	1.000		
				5840.690	.000		
					1.000	\$.00	\$5,840.69
0155	621-6003	CONCRETE BARRIER, TP S-3	LF	1,930.000	100.000		
				348.290	.000		
					100.000	\$.00	\$34,829.00
0200	641-1100	GUARDRAIL, TP T	LF	363.000	.000		
				70.220	51.000		
					51.000	\$3,581.22	\$3,581.22
0206	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		.000	105.250		
		TL & H LIME		66.000	.000		
		TEMPORARY PAVEMENT			105.250	\$.00	\$6,946.50
0207	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		.000	5,671.280		
		TL & H LIME		87.250	.000		
		REVISED TEMPORARY PAVEMENT			5,671.280	\$.00	\$494,819.18

Rpt-ID: RCPEsprj

Georgia

Date: 09/04/2024

User: garay

Department of Transportation

Page 15 of 29

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0041

Pay Period: 08/01/2024
to 08/31/2024

Project Number 311005-

		Item Description 1			Prev Qty		
LIN	Item Code	Item Description 2	Units	Auth Qty	Qty This Period	Amount	Cumulative
		Supplemental Description 1		Unit Price	Qty To Date	This	
		Supplemental Description 2				Period	
Category Number:		0100 ROADWAY					
0210	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		26,148.000	3,305.970		
		L & H LIME		74.500	.000		
					3,305.970	\$.00	\$246,294.77
0211	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		.000	40.430		
		L & H LIME		55.875	104.170		
					144.600	\$5,820.50	\$8,079.53
		TEMPORARY PAVEMENT					
0212	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		.000	7,691.210		
		L & H LIME		73.750	.000		
					7,691.210	\$.00	\$567,226.74
		REVISED TEMPORARY PAVEMENT					
0215	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	11.000	11.000		
				1200.000	.000		
					11.000	\$.00	\$13,200.00
0220	641-5015	GUARDRAIL TERMINAL, TP 12A, 31 IN, TANGENT EA		4.000	.000		
				2901.650	1.000		
					1.000	\$2,901.65	\$2,901.65
0225	310-1101	GR AGGR BASE CRS, INCL MATL	TN	85,037.000	32,126.430		
				26.360	1,302.106		
					33,428.536	\$34,323.51	\$881,176.21
0230	621-4086	CONCRETE SIDE BARRIER, TYPE 7WS	LF	1,374.000	326.000		
				110.010	.000		
					326.000	\$.00	\$35,863.26
0240	413-0750	TACK COAT	GL	6,189.000	3,179.000		
				3.250	135.000		
					3,314.000	\$438.75	\$10,770.50
0246	402-4510	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN		.000	.000		
		R-MODIFIED BITUM MATL & H LIME		91.500	149.210		
					149.210	\$13,652.72	\$13,652.72
		TEMPORARY PAVEMENT					

Rpt-ID: RCPEsprj

Georgia

Date: 09/04/2024

User: garay

Department of Transportation

Page 16 of 29

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0041

Pay Period: 08/01/2024

to 08/31/2024

Project Number 311005-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100 ROADWAY							
0250	433-1100	REINF CONC APPROACH SLAB, INCL CURB	SY	382.000	351.670		
				163.390	.000		
					351.670	\$.00	\$57,459.36
0255	430-0220	PLAIN PC CONC PVMT, CL 1 CONC, 12 INCH THK	SY	108,833.000	22,452.400		
				57.930	.000		
					22,452.400	\$.00	\$1,300,667.53
0260	441-0740	CONCRETE MEDIAN, 4 IN	SY	480.000	.000		
				49.000	393.333		
					393.333	\$19,273.32	\$19,273.32
0265	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	4,410.000	1,622.540		
				24.250	525.200		
					2,147.740	\$12,736.10	\$52,082.70
0270	433-1300	REINF CONC APPROACH SLAB, INCL BARRIER	SY	2,813.000	353.330		
				239.360	.000		
					353.330	\$.00	\$84,573.07
0290	150-1000	TRAFFIC CONTROL -	LS	1.000	.893		
				2000000.000	.028		
					.921	\$336,000.00	\$11,052,000.00
		311005					
0295	433-1200	REINF CONC APPROACH SLAB, INCL SLOPED E	SY	575.000	190.000		
				229.250	190.000		
					380.000	\$43,557.50	\$87,115.00
0300	441-3999	CONCRETE V GUTTER	LF	2,196.000	2,024.500		
				28.000	.000		
					2,024.500	\$.00	\$56,686.00
0312	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		.000	148.940		
				108.250	.000		
					148.940	\$.00	\$16,122.76
		REVISED TEMPORARY PAVEMENT					

Rpt-ID: RCPEsprj

Georgia

Date: 09/04/2024

User: garay

Department of Transportation

Page 17 of 29

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0041

Pay Period: 08/01/2024
to 08/31/2024

Project Number 311005-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100 ROADWAY							
0315	441-6740	CONC CURB & GUTTER, 8 IN X 30 IN, TP 7	LF	3,002.000	2,331.920		
				24.750	1,016.300		
					3,348.220	\$25,153.43	\$82,868.45
0345	641-1200	GUARDRAIL, TP W	LF	8,974.000	.000		
				23.560	3,981.000		
					3,981.000	\$93,792.36	\$93,792.36
0355	441-0104	CONC SIDEWALK, 4 IN	SY	2,910.000	837.229		
				49.180	50.556		
					887.785	\$2,486.34	\$43,661.27
0365	668-1100	CATCH BASIN, GP 1	EA	14.000	14.000		
				5841.110	.000		
					14.000	\$.00	\$81,775.54
0370	668-2100	DROP INLET, GP 1	EA	99.000	54.000		
				4036.080	.000		
					54.000	\$.00	\$217,948.32
0380	668-4300	STORM SEWER MANHOLE, TP 1	EA	7.000	3.000		
				2406.000	.000		
					3.000	\$.00	\$7,218.00
0455	716-2000	EROSION CONTROL MATS, SLOPES	SY	97,435.000	15,670.334		
				0.810	3,680.000		
					19,350.334	\$2,980.80	\$15,673.77
0460	700-8000	FERTILIZER MIXED GRADE	TN	35.000	3.055		
				600.000	.100		
					3.155	\$60.00	\$1,893.00
0480	163-0240	MULCH	TN	849.000	407.100		
				230.000	39.293		
					446.393	\$9,037.39	\$102,670.39

Estimate Summary By Project

Pay Period: 08/01/2024

to 08/31/2024

Project Number 311005-

		Item Description 1			Prev Qty		
LIN	Item Code	Item Description 2		Auth Qty	Qty This Period	Amount	Cumulative
		Supplemental Description 1	Units	Unit Price	Qty To Date	This Period	Amount
		Supplemental Description 2					
Category Number:		0100 ROADWAY					
0510	167-1500	WATER QUALITY INSPECTIONS	MO	48.000	40.000		
				1250.000	1.000		
					41.000	\$1,250.00	\$51,250.00
0550	700-7000	AGRICULTURAL LIME	TN	150.000	.340		
				210.000	.040		
					.380	\$8.40	\$79.80
0555	700-6910	PERMANENT GRASSING	AC	55.000	8.602		
				900.000	.760		
					9.362	\$684.00	\$8,425.80
0590	682-6233	CONDUIT, NONMETL, TP 3, 2 IN	LF	980.000	.000		
				8.560	160.000		
					160.000	\$1,369.60	\$1,369.60
Category Amount:						\$609,107.59	\$16,161,154.87
Category Number:		0901 MSE WALLS					
0915	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	2,560.000	2,554.000		
				55.700	.000		
					2,554.000	\$0.00	\$142,257.80
	28						
0920	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO -	SF	7,288.000	7,281.000		
				55.700	.000		
					7,281.000	\$0.00	\$405,551.70
	28						
Category Amount:						\$0.00	\$547,809.50
Category Number:		0100 ROADWAY					
0930	621-6201	CONCRETE SIDE BARRIER, TP 2-SA	LF	2,623.000	1,953.000		
				369.880	.000		
					1,953.000	\$0.00	\$722,375.64
Category Amount:						\$0.00	\$722,375.64

Rpt-ID: RCPEsprj

Georgia

Date: 09/04/2024

User: garay

Department of Transportation

Page 19 of 29

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0041

Pay Period: 08/01/2024
to 08/31/2024

Project Number 311005-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
	Category Number:	0901	MSE WALLS				
0940	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	400.000	400.000		
				55.700	.000		
		28			400.000	\$.00	\$22,280.00
0950	627-1100	COPING A, WALL NO -	LF	64.000	.000		
				98.950	64.000		
		29			64.000	\$6,332.80	\$6,332.80
0955	627-1160	TRAFFIC BARRIER H, WALL NO -	LF	583.000	.000		
				300.020	250.000		
		29			250.000	\$75,005.00	\$75,005.00
0965	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	8,400.000	8,400.000		
				55.700	.000		
		29			8,400.000	\$.00	\$467,880.00
0970	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	1,127.000	1,127.000		
				55.700	.000		
		29			1,127.000	\$.00	\$62,773.90
1010	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO -	SF	1,650.000	603.000		
				55.700	.000		
		37			603.000	\$.00	\$33,587.10
1015	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	1,766.000	1,766.000		
				74.730	.000		
		37			1,766.000	\$.00	\$131,973.18
1020	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	1,396.000	1,396.000		
				55.700	.000		
		37			1,396.000	\$.00	\$77,757.20
1025	603-7000	PLASTIC FILTER FABRIC	SY	1,570.000	.000		
				8.400	1,141.000		
					1,141.000	\$9,584.40	\$9,584.40

Rpt-ID: RCPEsprj

Georgia

Date: 09/04/2024

User: garay

Department of Transportation

Page 20 of 29

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0041

Pay Period: 08/01/2024
to 08/31/2024

Project Number 311005-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
	Category Number:	0901	MSE WALLS				
1035	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	14,995.000	14,995.000		
				57.500	.000		
					14,995.000	\$.00	\$862,212.50
	38						
1045	627-1160	TRAFFIC BARRIER H, WALL NO -	LF	2,198.000	2,198.000		
				300.020	.000		
					2,198.000	\$.00	\$659,443.96
	38						
1050	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO -	SF	6,683.000	6,445.000		
				55.700	.000		
					6,445.000	\$.00	\$358,986.50
	38						
1055	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	22.000	22.000		
				55.700	.000		
					22.000	\$.00	\$1,225.40
	38						
1060	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO -	SF	19,687.000	16,338.000		
				55.700	.000		
					16,338.000	\$.00	\$910,026.60
	41						
1065	627-1160	TRAFFIC BARRIER H, WALL NO -	LF	1,142.000	206.000		
				300.020	.000		
					206.000	\$.00	\$61,804.12
	41						
1075	627-1030	MSE WALL FACE, GTR THAN 30 FT HT, WALL NC SF		4,349.000	2,005.000		
				55.700	.000		
					2,005.000	\$.00	\$111,678.50
	41						
1080	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	4,241.000	4,241.000		
				55.700	.000		
					4,241.000	\$.00	\$236,223.70
	41						
1085	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	878.000	878.000		
				55.700	.000		
					878.000	\$.00	\$48,904.60
	41						

Rpt-ID: RCPESPRJ

Georgia

Date: 09/04/2024

User: garay

Department of Transportation

Page 21 of 29

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0041

Pay Period: 08/01/2024
to 08/31/2024

Project Number 311005-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
	Category Number:	0901	MSE WALLS				
1095	627-1160	TRAFFIC BARRIER H, WALL NO -	LF	722.000	311.000		
				300.020	.000		
	42				311.000	\$.00	\$93,306.22
1110	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	10,183.000	7,829.000		
				55.700	.000		
	42				7,829.000	\$.00	\$436,075.30
1115	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	1,827.000	1,827.000		
				55.700	.000		
	42				1,827.000	\$.00	\$101,763.90
1125	627-1160	TRAFFIC BARRIER H, WALL NO -	LF	892.000	892.000		
				300.020	.000		
	46				892.000	\$.00	\$267,617.84
1130	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	12,582.000	12,494.000		
				55.700	.000		
	46				12,494.000	\$.00	\$695,915.80
1135	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	439.000	452.000		
				55.700	.000		
	46				452.000	\$.00	\$25,176.40
1155	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO -	SF	1,023.000	1,023.000		
				55.700	.000		
	47				1,023.000	\$.00	\$56,981.10
1160	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	3,996.000	3,996.000		
				55.700	.000		
	47				3,996.000	\$.00	\$222,577.20
1165	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	1,424.000	1,424.000		
				55.700	.000		
	47				1,424.000	\$.00	\$79,316.80

Rpt-ID: RCPESPRJ

Georgia

Date: 09/04/2024

User: garay

Department of Transportation

Page 22 of 29

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0041

Pay Period: 08/01/2024
to 08/31/2024

Project Number 311005-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0901 MSE WALLS					
1180	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO -	SF	922.000	931.000		
				55.700	.000		
					931.000	\$.00	\$51,856.70
		54					
1185	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	4,127.000	4,130.000		
				55.700	.000		
					4,130.000	\$.00	\$230,041.00
		54					
1190	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	215.000	219.000		
				55.700	.000		
					219.000	\$.00	\$12,198.30
		54					
Category Amount:						\$90,922.20	\$6,410,506.02
Category Number:		0100 ROADWAY					
1280	682-9023	ELECTRICAL JUNCTION BOX, GALVANIZED, SIZE A		68.000	32.500		
				321.630	2.000		
					34.500	\$643.26	\$11,096.24
		12 IN X 12 IN X 12 IN					
1345	681-4500	LIGHTING STD, 50 FT MH, 6 FT ARM	EA	86.000	60.500		
				7369.800	5.000		
					65.500	\$36,849.00	\$482,721.90
1365	681-4300	LIGHTING STD, 30 FT MH, 6 FT ARM	EA	130.000	34.500		
				4643.600	3.500		
					38.000	\$16,252.60	\$176,456.80
1370	682-9023	ELECTRICAL JUNCTION BOX, GALVANIZED, SIZE A		48.000	18.000		
				180.260	4.000		
					22.000	\$721.04	\$3,965.72
		6 IN X 6 IN X 6 IN					
1375	682-6222	CONDUIT, NONMETL, TP 2, 2 IN	LF	62,665.000	28,620.000		
				7.610	1,940.000		
					30,560.000	\$14,763.40	\$232,561.60

Rpt-ID: RCPESPRJ

Georgia

Date: 09/04/2024

User: garay

Department of Transportation

Page 23 of 29

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0041

Pay Period: 08/01/2024

to 08/31/2024

Project Number 311005-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1 Supplemental Description 2			Qty To Date		
Category Number:		0100 ROADWAY					
1380	681-6200	LUMINAIRE, TYPE 2, LED	EA	374.000	90.000		
				1326.780	9.000		
					99.000	\$11,941.02	\$131,351.22
1400	682-6120	CONDUIT, RIGID, 2 IN	LF	1,775.000	200.000		
				24.060	20.000		
					220.000	\$481.20	\$5,293.20
Category Amount:						\$81,651.52	\$1,043,446.68
Category Number:		0801 BRIDGES					
1415	507-9002	PSC BEAMS, AASHTO TYPE II, BR NO -	LF	2,867.000	1,147.000		
				163.420	.000		
					1,147.000	\$.00	\$187,442.74
		2A					
1425	500-3002	CLASS AA CONCRETE	CY	7,138.000	6,076.142		
				733.240	59.538		
					6,135.680	\$43,655.64	\$4,498,926.00
1435	500-2100	CONCRETE BARRIER	LF	12,297.000	120.800		
				55.520	888.000		
					1,008.800	\$49,301.76	\$56,008.58
1445	520-1104	PILING IN PLACE, STEEL H, HP 10 X 42	LF	5,680.000	1,968.503		
				70.510	564.083		
					2,532.586	\$39,773.49	\$178,572.64
1450	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000	.500		
				500000.000	.000		
					.500	\$.00	\$250,000.00
		2A					
1470	511-1000	BAR REINF STEEL	LB	,829,040.000	1,657,601.529		
				0.900	10,991.000		
					1,668,592.529	\$9,891.90	\$1,501,733.28

Rpt-ID: RCPESPRJ

Georgia

Date: 09/04/2024

User: garay

Department of Transportation

Page 24 of 29

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0041

Pay Period: 08/01/2024

to 08/31/2024

Project Number 311005-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0801 BRIDGES							
1485	500-3650	CLASS AA-1 CONCRETE	CY	513.000 646.230	512.400 .000 512.400	\$.00	\$331,128.25
1525	500-1006	SUPERSTR CONCRETE, CL AA, BR NO - 4	LS	1.000 850000.000	.290 .066 .356	\$56,100.00	\$302,600.00
1530	511-3000	SUPERSTR REINF STEEL, BR NO - 4	LS	1.000 181979.700	.290 .066 .356	\$12,010.66	\$64,784.77
1535	507-9002	PSC BEAMS, AASHTO TYPE II, BR NO - 5	LF	325.000 163.420	324.460 .000 324.460	\$.00	\$53,023.25
1565	500-1006	SUPERSTR CONCRETE, CL AA, BR NO - 5	LS	1.000 1300000.000	1.000 .000 1.000	\$.00	\$1,300,000.00
1595	507-9030	PSC BEAMS, AASHTO, BULB TEE, 54 IN, BR NO - 5	LF	2,497.000 252.790	2,505.850 .000 2,505.850	\$.00	\$633,453.82
1605	507-9003	PSC BEAMS, AASHTO TYPE III, BR NO - 5	LF	2,841.000 194.200	2,838.780 .000 2,838.780	\$.00	\$551,291.08
1625	500-3650	CLASS AA-1 CONCRETE	CY	2,565.000 646.230	2,565.300 .000 2,565.300	\$.00	\$1,657,773.82
1650	500-2110	CONCRETE PARAPET, SPCL DESIGN	LF	2,427.000 262.670	1,143.500 .000 1,143.500	\$.00	\$300,363.15

Rpt-ID: RCPESPRJ

Georgia

Date: 09/04/2024

User: garay

Department of Transportation

Page 25 of 29

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0041

Pay Period: 08/01/2024
to 08/31/2024

Project Number 311005-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
	Category Number:	0801 BRIDGES					
1665	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000	.675		
				5500000.000	.070		
					.745	\$385,000.00	\$4,097,500.00
	6						
1675	511-3000	SUPERSTR REINF STEEL, BR NO -	LS	1.000	.675		
				846211.620	.075		
					.750	\$63,465.87	\$634,658.72
	6						
1710	507-9034	PSC BEAMS, AASHTO, BULB TEE, 65 IN, BR NO - LF		2,114.000	1,057.580		
				251.550	.000		
					1,057.580	\$0.00	\$266,034.25
	6						
1715	507-9033	PSC BEAMS, AASHTO, BULB TEE, 74 IN, BR NO - LF		18,427.000	17,156.744		
				264.300	120.104		
					17,276.848	\$31,743.49	\$4,566,270.93
	6						
1730	507-9002	PSC BEAMS, AASHTO TYPE II, BR NO -	LF	402.000	401.790		
				163.420	.000		
					401.790	\$0.00	\$65,660.52
	8A						
1740	441-0004	CONC SLOPE PAV, 4 IN	SY	791.000	434.000		
				180.930	.000		
					434.000	\$0.00	\$78,523.62
1765	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000	.000		
				600000.000	.197		
					.197	\$118,200.00	\$118,200.00
	8A						
1780	511-3000	SUPERSTR REINF STEEL, BR NO -	LS	1.000	.000		
				117515.780	.197		
					.197	\$23,150.61	\$23,150.61
	8A						
1835	544-1000	DECK DRAIN SYSTEM, BR NO -	LS	1.000	.000		
				96643.310	.450		
					.450	\$43,489.49	\$43,489.49
	11C						

Rpt-ID: RCPESPRJ

Georgia

Date: 09/04/2024

User: garay

Department of Transportation

Page 26 of 29

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0041

Pay Period: 08/01/2024
to 08/31/2024

Project Number 311005-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0801 BRIDGES							
1895	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000	.930		
				2300000.000	.028		
		11C			.958	\$64,400.00	\$2,203,400.00
1900	511-3000	SUPERSTR REINF STEEL, BR NO -	LS	1.000	.930		
				357247.300	.028		
		11C			.958	\$10,002.92	\$342,242.91
1915	507-9034	PSC BEAMS, AASHTO, BULB TEE, 65 IN, BR NO -	LF	8,235.000	8,235.090		
				251.550	.000		
		11C			8,235.090	\$0.00	\$2,071,536.89
1935	507-9003	PSC BEAMS, AASHTO TYPE III, BR NO -	LF	1,249.000	1,248.800		
				194.200	.000		
		11C			1,248.800	\$0.00	\$242,516.96
1980	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000	.580		
				900000.000	.000		
		13			.580	\$0.00	\$522,000.00
2010	507-9033	PSC BEAMS, AASHTO, BULB TEE, 74 IN, BR NO -	LF	6,586.000	6,583.600		
				264.300	.000		
		13			6,583.600	\$0.00	\$1,740,045.48
2030	507-9003	PSC BEAMS, AASHTO TYPE III, BR NO -	LF	1,067.000	1,066.400		
				194.200	.000		
		13			1,066.400	\$0.00	\$207,094.88
2190	520-1125	PILING IN PLACE, STEEL H, HP 12 X 53	LF	2,225.000	467.670		
				84.170	902.246		
					1,369.916	\$75,942.05	\$115,305.83
2195	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000	.830		
				850000.000	.000		
		20			.830	\$0.00	\$705,500.00

Rpt-ID: RCPESPRJ

Georgia

Date: 09/04/2024

User: garay

Department of Transportation

Page 27 of 29

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0041

Pay Period: 08/01/2024
to 08/31/2024

Project Number 311005-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0801 BRIDGES							
2220	507-9030	PSC BEAMS, AASHTO, BULB TEE, 54 IN, BR NO - LF		3,590.000 252.790	3,589.400 .000 3,589.400	\$0.00	\$907,364.43
	20						
2245	507-9033	PSC BEAMS, AASHTO, BULB TEE, 74 IN, BR NO - LF		3,319.000 264.300	3,094.580 .000 3,094.580	\$0.00	\$817,897.49
	4						
2260	507-9003	PSC BEAMS, AASHTO TYPE III, BR NO - LF	LF	237.000 194.200	236.520 .000 236.520	\$0.00	\$45,932.18
	4						
2275	500-1006	SUPERSTR CONCRETE, CL AA, BR NO - LS	LS	1.000 1600000.000	1.000 .000 1.000	\$0.00	\$1,600,000.00
	12						
2285	500-1006	SUPERSTR CONCRETE, CL AA, BR NO - LS	LS	1.000 900000.000	.580 .000 .580	\$0.00	\$522,000.00
	13						
Category Amount:						\$1,026,127.88	\$33,803,426.57
Category Number: 0100 ROADWAY							
2390	615-1000	JACK OR BORE PIPE - LF	LF	260.000 575.000	490.000 -230.000 260.000	\$-132,250.00	\$149,500.00
		STEEL, 36 IN DIA, 0.375 IN THK					
2425	668-3300	SAN SEWER MANHOLE, TP 1 EA	EA	14.000 12077.940	8.000 .000 8.000	\$0.00	\$96,623.52
Category Amount:						\$-132,250.00	\$246,123.52
Category Number: 0801 BRIDGES							
2565	507-9003	PSC BEAMS, AASHTO TYPE III, BR NO - LF	LF	1,905.000 194.200	1,905.100 .000 1,905.100	\$0.00	\$369,970.42
	8A						

Rpt-ID: RCPESPRJ

Georgia

Date: 09/04/2024

User: garay

Department of Transportation

Page 28 of 29

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0041

Pay Period: 08/01/2024
to 08/31/2024

Project Number 311005-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0801 BRIDGES							
2660	507-9003	PSC BEAMS, AASHTO TYPE III, BR NO -	LF	487.000 194.200	487.300 .000 487.300	\$0.00	\$94,633.66
		12					
2665	507-9031	PSC BEAMS, AASHTO, BULB TEE, 63 IN, BR NO · LF	LF	4,462.000 261.700	4,461.860 .000 4,461.860	\$0.00	\$1,167,668.76
		12					
2670	507-9033	PSC BEAMS, AASHTO, BULB TEE, 74 IN, BR NO · LF	LF	1,063.000 264.300	1,063.380 .000 1,063.380	\$0.00	\$281,051.33
		12					
Category Amount:						\$0.00	\$1,913,324.17
Category Number: 0100 ROADWAY							
2815	430-0210	PLAIN PC CONC PVMT, CL 1 CONC, 11 INCH THK SY		40,119.000 56.090	22,750.611 3,743.333 26,493.944	\$209,963.55	\$1,486,045.32
2935	638-1001	STR SUPPORT FOR OVERHEAD SIGN, TP I , ST# LS		1.000 150554.000	.000 .000 .000	\$0.00	\$0.00
		STA 599+15					
9010	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000 1.000	241,994.900 2,312.820 244,307.720	\$2,312.82	\$244,307.72
		(IN#9)					
9055	004-0022	EXTRA WORK -	LS	.000 195345.230	.000 .500 .500	\$97,672.62	\$97,672.62
		JUNCTION BOX CIP 72 IN PIPE-G LINE					
9080	621-6200	CONCRETE SIDE BARRIER, TP 2-S	LF	.000 481.380	1,513.200 .000 1,513.200	\$0.00	\$728,424.22
		MODIFIED TP 2-S CONCRETE SIDE BARRIER					
Category Amount:						\$309,948.99	\$2,556,449.88
Project Total Amount:						\$1,985,508.18	\$99,153,123.05

Rpt-ID: RCPESPRJ

Georgia

Date: 09/04/2024

User: garay

Department of Transportation

Page 29 of 29

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0041

Pay Period: 08/01/2024
to 08/31/2024
