

Rpt-ID: RCPESPRJ

Georgia

Date: 10/03/2024

User: garay

Department of Transportation

Page 1 of 28

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0042

Pay Period: 09/01/2024
to 09/30/2024

Contract Location:

I-16/SR 404 EAST AND WEST BOUND BEGINNING AT I-75/SR
WEST BOUND BEGINNING AT I-75/SR 401 AND EXTENDING

Time Allowed: 1311 Days

Elapsed Calender Days: 1198 Days

Percent Time: 91.38

District: 3

Area: 04

Contractor:

WEBBER, LLC./UNITED INFRASTRUCTURE GROUP
1725 HUGHES LANDING BLVD
SUITE 1200

Date Let: 02/12/2021

Date Awarded: 03/05/2021

Date Contract Executed: 04/13/2021

Date Notice to Proceed: 06/21/2021

Date Work Began: 06/21/2021

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 01/10/2025

THE WOODLANDS TX 77380

Phone: (281)907-8600

Escrow Agent:

Surety Co: THE CONTINENTAL INSURANCE COMPANY

Current Contract Amount \$237,266,740.22

Original Contract Amount \$228,945,834.92

Funds Available \$66,236,933.86

Percent Complete 70.93%

Counties:

Bibb

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0012701	\$88,794,796.47	\$85,134,955.33	\$20,322,440.42	77.11%	\$2,089,252.93
311005-	\$148,471,943.75	\$143,810,879.59	\$45,914,493.43	69.08%	\$1,075,228.27

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 10/03/2024

User: garay

Department of Transportation

Page 2 of 28

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0042

Pay Period: 09/01/2024
to 09/30/2024

Project Number: 0012701 I-16/SR 404 - INTERCHG IMPROV

Federal State Project Number: 0012701

	Total to Date	Prev to Date	This Estimate
Participating	\$54,427,263.68	\$52,755,861.35	\$1,671,402.33
Non-Participating	\$13,606,815.95	\$13,188,965.35	\$417,850.60
Total Earnings	\$68,034,079.63	\$65,944,826.70	\$2,089,252.93
Stockpiled Materials	\$438,276.42	\$438,276.42	\$0.00
Gross Earnings	\$68,472,356.05	\$66,383,103.12	\$2,089,252.93
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$68,472,356.05	\$66,383,103.12	

Total Payable: **\$2,089,252.93**

Rpt-ID: RCPESPRJ

Georgia

Date: 10/03/2024

User: garay

Department of Transportation

Page 3 of 28

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0042

Pay Period: 09/01/2024
to 09/30/2024

Project Number: 311005- I-16/I-75 - INTERCHG IMPROV

Federal State Project Number: 311005-

	Total to Date	Prev to Date	This Estimate
Participating	\$80,208,440.36	\$79,322,498.37	\$885,941.99
Non-Participating	\$20,052,110.15	\$19,830,624.68	\$221,485.47
Total Earnings	\$100,260,550.51	\$99,153,123.05	\$1,107,427.46
Stockpiled Materials	\$2,296,899.81	\$2,329,099.00	(\$32,199.19)
Gross Earnings	\$102,557,450.32	\$101,482,222.05	\$1,075,228.27
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$102,557,450.32	\$101,482,222.05	

Total Payable: **\$1,075,228.27**

Rpt-ID: RCPEsprj

Georgia

Date: 10/03/2024

User: garay

Department of Transportation

Page 4 of 28

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0042

Pay Period: 09/01/2024
to 09/30/2024

Project Number 0012701

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2			Unit Price		
Category Number: 0100 ROADWAY							
0025	668-4312	STORM SEWER MANHOLE, TP 1, ADDL DEPTH, (LF		5.000	.000		
				310.620	5.000		
					5.000	\$1,553.10	\$1,553.10
0045	550-1183	STORM DRAIN PIPE, 18 IN, H 20-25	LF	753.000	496.000		
				74.200	51.000		
					547.000	\$3,784.20	\$40,587.40
0050	621-6013	CONCRETE SIDE BARRIER, TP 7-TS	LF	56.000	7.000		
				210.280	21.000		
					28.000	\$4,415.88	\$5,887.84
0055	668-2200	DROP INLET, GP 2	EA	2.000	1.000		
				6445.050	.000		
					1.000	\$.00	\$6,445.05
0065	668-2210	DROP INLET, GP 2, ADDL DEPTH	LF	46.000	10.000		
				567.250	1.000		
					11.000	\$567.25	\$6,239.75
0090	668-2110	DROP INLET, GP 1, ADDL DEPTH	LF	321.000	234.000		
				551.580	-39.000		
					195.000	\$-21,511.62	\$107,558.10
0135	641-1200	GUARDRAIL, TP W	LF	14,689.000	6,438.000		
				23.560	2,781.000		
					9,219.000	\$65,520.36	\$217,199.64
0140	433-1200	REINF CONC APPROACH SLAB, INCL SLOPED E SY		931.000	797.560		
				229.250	.000		
					797.560	\$.00	\$182,840.63
0150	621-6002	CONCRETE BARRIER, TP S-2	LF	3,262.000	544.600		
				196.980	.000		
					544.600	\$.00	\$107,275.31

Rpt-ID: RCPEsprj

Georgia

Date: 10/03/2024

User: garay

Department of Transportation

Page 5 of 28

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0042

Pay Period: 09/01/2024
to 09/30/2024

Project Number 0012701

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100		ROADWAY					
0175	615-1000	JACK OR BORE PIPE -	LF	75.000	.000		
				1935.740	75.000		
					75.000	\$145,180.50	\$145,180.50
		STEEL, 66 IN DIA, 1 IN THK					
0185	641-1100	GUARDRAIL, TP T	LF	432.000	150.000		
				70.220	30.000		
					180.000	\$2,106.60	\$12,639.60
0215	441-3999	CONCRETE V GUTTER	LF	3,081.000	976.000		
				28.000	.000		
					976.000	\$0.00	\$27,328.00
Category Amount:						\$201,616.27	\$860,734.92
Category Number: 0801		BRIDGES					
0225	500-3002	CLASS AA CONCRETE	CY	3,853.000	3,690.620		
				733.240	.000		
					3,690.620	\$0.00	\$2,706,110.21
Category Amount:						\$0.00	\$2,706,110.21
Category Number: 0100		ROADWAY					
0240	150-1000	TRAFFIC CONTROL -	LS	1.000	.984		
				2000000.000	.014		
					.998	\$168,000.00	\$11,976,000.00
		0012701					
0265	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		31,045.000	18,926.580		
		L & H LIME		74.500	1,219.410		
					20,145.990	\$90,846.05	\$1,500,876.26
0275	433-1300	REINF CONC APPROACH SLAB, INCL BARRIER	SY	1,465.000	259.170		
				239.360	.000		
					259.170	\$0.00	\$62,034.93

Rpt-ID: RCPESPRJ

Georgia

Date: 10/03/2024

User: garay

Department of Transportation

Page 6 of 28

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0042

Pay Period: 09/01/2024
to 09/30/2024

Project Number 0012701

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0285	150-9011	TRAFFIC CONTROL - WORKZONE LAW ENFORC HR		10,000.000 34.000	2,318.310 91.500 2,409.810	\$3,111.00	\$81,933.54
Category Amount:						\$261,957.05	\$13,620,844.73
Category Number: 0901 MSE WALLS							
0290	624-0410	SOUND BARRIER	SF	45,724.000 21.190	21,204.000 3,087.000 24,291.000	\$65,413.53	\$514,726.29
Category Amount:						\$65,413.53	\$514,726.29
Category Number: 0100 ROADWAY							
0300	621-4086	CONCRETE SIDE BARRIER, TYPE 7WS	LF	1,478.000 110.010	275.000 .000 275.000	\$0.00	\$30,252.75
0305	641-5001	GUARDRAIL ANCHORAGE, TP 1	EA	11.000 1837.090	3.000 2.000 5.000	\$3,674.18	\$9,185.45
0315	621-6201	CONCRETE SIDE BARRIER, TP 2-SA	LF	1,533.000 369.880	212.000 .000 212.000	\$0.00	\$78,414.56
0320	441-0104	CONC SIDEWALK, 4 IN	SY	542.000 49.180	138.890 .000 138.890	\$0.00	\$6,830.61
0330	430-0220	PLAIN PC CONC PVMT, CL 1 CONC, 12 INCH THK	SY	126,107.000 57.930	50,205.804 15,310.333 65,516.137	\$886,927.59	\$3,795,349.82
0345	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		7,508.000 88.000	983.480 .000 983.480	\$0.00	\$86,546.24

Rpt-ID: RCPESPRJ

Georgia

Date: 10/03/2024

User: garay

Department of Transportation

Page 7 of 28

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0042

Pay Period: 09/01/2024
to 09/30/2024

Project Number 0012701

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100 ROADWAY							
0350	621-6003	CONCRETE BARRIER, TP S-3	LF	2,684.000	1,677.900		
				348.290	65.100		
					1,743.000	\$22,673.68	\$607,069.47
0355	641-5015	GUARDRAIL TERMINAL, TP 12A, 31 IN, TANGENT EA		13.000	3.000		
				2901.650	3.000		
					6.000	\$8,704.95	\$17,409.90
0360	310-1101	GR AGGR BASE CRS, INCL MATL	TN	96,589.000	81,554.463		
				26.360	2,676.970		
					84,231.433	\$70,564.93	\$2,220,340.57
0365	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	6,808.000	3,561.270		
				36.410	1,281.000		
					4,842.270	\$46,641.21	\$176,307.05
0390	668-4300	STORM SEWER MANHOLE, TP 1	EA	7.000	1.000		
				2406.000	1.000		
					2.000	\$2,406.00	\$4,812.00
0400	668-5000	JUNCTION BOX	EA	3.000	2.000		
				6674.430	.000		
					2.000	\$.00	\$13,348.86
0420	165-0041	MAINTENANCE OF CHECK DAMS - ALL TYPES	LF	2,755.000	1,496.000		
				5.000	170.000		
					1,666.000	\$850.00	\$8,330.00
0440	167-1500	WATER QUALITY INSPECTIONS	MO	48.000	41.000		
				1250.000	1.000		
					42.000	\$1,250.00	\$52,500.00
0465	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TP LF	LF	28,906.000	22,310.200		
				0.800	2,492.000		
					24,802.200	\$1,993.60	\$19,841.76

Rpt-ID: RCPESPRJ

Georgia

Date: 10/03/2024

User: garay

Department of Transportation

Page 8 of 28

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0042

Pay Period: 09/01/2024
to 09/30/2024

Project Number 0012701

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100		ROADWAY					
0505	163-0240	MULCH	TN	686.000	438.848		
				230.000	18.200		
					457.048	\$4,186.00	\$105,121.04
0515	165-0105	MAINTENANCE OF INLET SEDIMENT TRAP	EA	624.000	45.000		
				60.000	6.000		
					51.000	\$360.00	\$3,060.00
0655	682-6233	CONDUIT, NONMETL, TP 3, 2 IN	LF	955.000	800.000		
				8.560	184.000		
					984.000	\$1,575.04	\$8,423.04
0665	682-9950	DIRECTIONAL BORE -	LF	240.000	.000		
				19.810	569.000		
					569.000	\$11,271.89	\$11,271.89
		3IN					
Category Amount:						\$1,063,079.07	\$7,254,415.01
Category Number: 0901		MSE WALLS					
0865	627-1160	TRAFFIC BARRIER H, WALL NO -	LF	696.000	696.000		
				300.020	.000		
					696.000	\$.00	\$208,813.92
		21					
0875	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO -	SF	3,556.000	3,556.000		
				55.700	.000		
					3,556.000	\$.00	\$198,069.20
		21					
0880	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	5,025.000	5,025.000		
				55.700	.000		
					5,025.000	\$.00	\$279,892.50
		21					
0885	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	7.000	7.000		
				55.700	.000		
					7.000	\$.00	\$389.90
		21					

Rpt-ID: RCPESPRJ

Georgia

Date: 10/03/2024

User: garay

Department of Transportation

Page 9 of 28

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0042

Pay Period: 09/01/2024
to 09/30/2024

Project Number 0012701

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0901		MSE WALLS					
0890	627-1160	TRAFFIC BARRIER H, WALL NO -	LF	831.000	150.000		
				230.590	.000		
	30				150.000	\$.00	\$34,588.50
0895	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	3,626.000	3,626.000		
				59.500	.000		
	30				3,626.000	\$.00	\$215,747.00
0900	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	4,459.000	4,459.000		
				58.790	.000		
	30				4,459.000	\$.00	\$262,144.61
0905	627-1160	TRAFFIC BARRIER H, WALL NO -	LF	449.000	225.000		
				233.560	.000		
	32				225.000	\$.00	\$52,551.00
0910	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	4,194.000	4,194.000		
				55.700	.000		
	32				4,194.000	\$.00	\$233,605.80
0915	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	694.000	694.000		
				55.700	.000		
	32				694.000	\$.00	\$38,655.80
0935	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO -	SF	13,039.000	11,282.000		
				55.700	.000		
	39				11,282.000	\$.00	\$628,407.40
0940	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	10,801.000	12,107.000		
				55.700	.000		
	39				12,107.000	\$.00	\$674,359.90
0945	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	2,806.000	2,755.000		
				55.700	.000		
	39				2,755.000	\$.00	\$153,453.50

Rpt-ID: RCPESPRJ

Georgia

Date: 10/03/2024

User: garay

Department of Transportation

Page 10 of 28

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0042

Pay Period: 09/01/2024
to 09/30/2024

Project Number 0012701

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0901 MSE WALLS					
0950	627-1160	TRAFFIC BARRIER H, WALL NO -	LF	1,379.000	1,334.000		
				300.020	.000		
					1,334.000	\$.00	\$400,226.68
	39						
Category Amount:						\$0.00	\$3,380,905.71
Category Number:		0801 BRIDGES					
1020	507-9030	PSC BEAMS, AASHTO, BULB TEE, 54 IN, BR NO -	LF	2,569.000	2,569.010		
				252.790	.000		
					2,569.010	\$.00	\$649,420.04
	1						
1025	507-9002	PSC BEAMS, AASHTO TYPE II, BR NO -	LF	1,155.000	1,157.290		
				163.420	.000		
					1,157.290	\$.00	\$189,124.33
	1						
1035	500-2100	CONCRETE BARRIER	LF	7,166.000	6,326.980		
				55.520	.000		
					6,326.980	\$.00	\$351,273.93
1055	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000	1.000		
				800000.000	.000		
					1.000	\$.00	\$800,000.00
	1						
1160	507-9033	PSC BEAMS, AASHTO, BULB TEE, 74 IN, BR NO -	LF	1,616.000	1,615.620		
				264.300	.000		
					1,615.620	\$.00	\$427,008.37
	7						
1175	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000	1.000		
				500000.000	.000		
					1.000	\$.00	\$500,000.00
	7						
Category Amount:						\$0.00	\$2,916,826.67

Rpt-ID: RCPESPRJ

Georgia

Date: 10/03/2024

User: garay

Department of Transportation

Page 11 of 28

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0042

Pay Period: 09/01/2024
to 09/30/2024

Project Number 0012701

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
	Category Number:	0100 ROADWAY					
1220	441-0004	CONC SLOPE PAV, 4 IN	SY	659.000	901.190		
				178.540	.000		
					901.190	\$.00	\$160,898.46
Category Amount:						\$0.00	\$160,898.46
	Category Number:	0801 BRIDGES					
1290	507-9033	PSC BEAMS, AASHTO, BULB TEE, 74 IN, BR NO - LF		6,360.000	6,359.870		
				264.300	.000		
					6,359.870	\$.00	\$1,680,913.64
		14					
1295	507-9003	PSC BEAMS, AASHTO TYPE III, BR NO - LF	LF	1,170.000	1,169.540		
				194.200	.000		
					1,169.540	\$.00	\$227,124.67
		14					
1330	500-1006	SUPERSTR CONCRETE, CL AA, BR NO - LS	LS	1.000	1.000		
				1900000.000	.000		
					1.000	\$.00	\$1,900,000.00
		14					
1375	507-9033	PSC BEAMS, AASHTO, BULB TEE, 74 IN, BR NO - LF		6,567.000	6,568.620		
				264.300	.000		
					6,568.620	\$.00	\$1,736,086.27
		15					
1430	500-1006	SUPERSTR CONCRETE, CL AA, BR NO - LS	LS	1.000	1.000		
				1700000.000	.000		
					1.000	\$.00	\$1,700,000.00
		15					
1465	507-9030	PSC BEAMS, AASHTO, BULB TEE, 54 IN, BR NO - LF		2,811.000	2,814.740		
				252.790	.000		
					2,814.740	\$.00	\$711,538.12
		21					
1495	500-1006	SUPERSTR CONCRETE, CL AA, BR NO - LS	LS	1.000	1.000		
				800000.000	.000		
					1.000	\$.00	\$800,000.00
		21					

Estimate Summary By Project

Pay Period: 09/01/2024

to 09/30/2024

Project Number 0012701

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number:		0801 BRIDGES					
1510	520-2220	PILING, PSC, 20 IN SQ	LF	1,760.000 154.470	1,280.050 .000 1,280.050	\$.00	\$197,729.32
1515	520-2216	PILING, PSC, 16 IN SQ	LF	1,920.000 62.970	1,313.720 .000 1,313.720	\$.00	\$82,724.95
Category Amount:						\$0.00	\$9,036,116.97
Category Number:		0100 ROADWAY					
1675	430-0210	PLAIN PC CONC PVMT, CL 1 CONC, 11 INCH THK SY		31,673.000 56.090	19,610.203 8,034.222 27,644.425	\$450,639.51	\$1,550,575.80
1730	550-1420	STORM DRAIN PIPE, 42 IN, H 1-10	LF	75.000 84.970	.000 75.000 75.000	\$6,372.75	\$6,372.75
Category Amount:						\$457,012.26	\$1,556,948.55
Category Number:		0901 MSE WALLS					
1840	627-1030	MSE WALL FACE, GTR THAN 30 FT HT, WALL NC SF		9,099.000 55.700	9,099.000 .000 9,099.000	\$.00	\$506,814.30
		21					
Category Amount:						\$0.00	\$506,814.30
Category Number:		0801 BRIDGES					
1870	441-0004	CONC SLOPE PAV, 4 IN	SY	661.000 180.930	300.670 .000 300.670	\$.00	\$54,400.22
1875	441-0004	CONC SLOPE PAV, 4 IN	SY	972.000 180.930	1,215.780 .000 1,215.780	\$.00	\$219,971.08
Category Amount:						\$0.00	\$274.371.30

Rpt-ID: RCPESPRJ

Georgia

Date: 10/03/2024

User: garay

Department of Transportation

Page 13 of 28

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0042

Pay Period: 09/01/2024
to 09/30/2024

Project Number 0012701

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
	Category Number:	0100 ROADWAY					
1935	668-2100	DROP INLET, GP 1	EA	100.000	46.000		
				4036.080	4.000		
					50.000	\$16,144.32	\$201,804.00
Category Amount:						\$16,144.32	\$201,804.00
	Category Number:	0901 MSE WALLS					
1940	627-1030	MSE WALL FACE, GTR THAN 30 FT HT, WALL NC SF		98.000	101.000		
				55.700	.000		
					101.000	\$.00	\$5,625.70
	39						
Category Amount:						\$0.00	\$5,625.70
	Category Number:	0801 BRIDGES					
1950	507-9003	PSC BEAMS, AASHTO TYPE III, BR NO -	LF	649.000	647.860		
				194.200	.000		
					647.860	\$.00	\$125,814.41
	15						
Category Amount:						\$0.00	\$125,814.41
	Category Number:	0100 ROADWAY					
1955	500-3002	CLASS AA CONCRETE	CY	321.000	321.000		
				946.050	.000		
					321.000	\$.00	\$303,682.05
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000	165,184.350		
				1.000	3,812.470		
					168,996.820	\$3,812.47	\$168,996.82
	(IN#9)						
9115	621-6200	CONCRETE SIDE BARRIER, TP 2-S	LF	.000	3,023.790		
				481.380	42.000		
					3,065.790	\$20,217.96	\$1,475,809.99
		MODIFIED TP 2-S CONCRETE SIDE BARRIER					
Category Amount:						\$24,030.43	\$1,948,488.86
Project Total Amount:						\$2,089,252.93	\$68,034,079.63

Rpt-ID: RCPEsprj

Georgia

Date: 10/03/2024

User: garay

Department of Transportation

Page 14 of 28

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0042

Pay Period: 09/01/2024

to 09/30/2024

Project Number 311005-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date		
		Supplemental Description 2					
Category Number: 0100 ROADWAY							
0035	550-1183	STORM DRAIN PIPE, 18 IN, H 20-25	LF	1,254.000	977.080		
				74.200	249.000		
					1,226.080	\$18,475.80	\$90,975.14
0070	668-2110	DROP INLET, GP 1, ADDL DEPTH	LF	189.000	140.625		
				551.580	-1.000		
					139.625	\$-551.58	\$77,014.36
0080	621-6001	CONCRETE BARRIER, TP S-1	LF	1,550.000	1,300.000		
				163.900	.000		
					1,300.000	\$0.00	\$213,070.00
0085	668-4400	STORM SEWER MANHOLE, TP 2	EA	1.000	1.000		
				3498.510	.000		
					1.000	\$0.00	\$3,498.51
0090	668-2200	DROP INLET, GP 2	EA	4.000	3.000		
				6445.050	.000		
					3.000	\$0.00	\$19,335.15
0105	621-6002	CONCRETE BARRIER, TP S-2	LF	7,381.000	840.000		
				196.980	.000		
					840.000	\$0.00	\$165,463.20
0110	668-2210	DROP INLET, GP 2, ADDL DEPTH	LF	53.000	15.000		
				567.250	10.000		
					25.000	\$5,672.50	\$14,181.25
0150	668-1200	CATCH BASIN, GP 2	EA	1.000	1.000		
				5840.690	.000		
					1.000	\$0.00	\$5,840.69
0155	621-6003	CONCRETE BARRIER, TP S-3	LF	1,930.000	100.000		
				348.290	.000		
					100.000	\$0.00	\$34,829.00

Rpt-ID: RCPEsprj

Georgia

Date: 10/03/2024

User: garay

Department of Transportation

Page 15 of 28

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0042

Pay Period: 09/01/2024

to 09/30/2024

Project Number 311005-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100 ROADWAY							
0185	550-1181	STORM DRAIN PIPE, 18 IN, H 10-15	LF	604.000	97.000		
				46.620	2.000		
					99.000	\$93.24	\$4,615.38
0206	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		.000	105.250		
		TL & H LIME		66.000	.000		
					105.250	\$.00	\$6,946.50
		TEMPORARY PAVEMENT					
0207	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		.000	5,671.280		
		TL & H LIME		87.250	398.060		
					6,069.340	\$34,730.74	\$529,549.92
		REVISED TEMPORARY PAVEMENT					
0210	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		26,148.000	3,305.970		
		L & H LIME		74.500	.000		
					3,305.970	\$.00	\$246,294.77
0211	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		.000	144.600		
		L & H LIME		55.875	.000		
					144.600	\$.00	\$8,079.53
		TEMPORARY PAVEMENT					
0212	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		.000	7,691.210		
		L & H LIME		73.750	288.800		
					7,980.010	\$21,299.00	\$588,525.74
		REVISED TEMPORARY PAVEMENT					
0215	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	11.000	11.000		
				1200.000	.000		
					11.000	\$.00	\$13,200.00
0230	621-4086	CONCRETE SIDE BARRIER, TYPE 7WS	LF	1,374.000	326.000		
				110.010	.000		
					326.000	\$.00	\$35,863.26
0240	413-0750	TACK COAT	GL	6,189.000	3,314.000		
				3.250	45.000		
					3,359.000	\$146.25	\$10,916.75

Rpt-ID: RCPEsprj

Georgia

Date: 10/03/2024

User: garay

Department of Transportation

Page 16 of 28

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0042

Pay Period: 09/01/2024

to 09/30/2024

Project Number 311005-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date		
		Supplemental Description 2					
Category Number: 0100 ROADWAY							
0247	402-4510	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN		.000	3,494.397		
		R-MODIFIED BITUM MATL & H LIME		121.250	162.070		
					3,656.467	\$19,650.99	\$443,346.62
		REVISED TEMPORARY PAVEMENT					
0250	433-1100	REINF CONC APPROACH SLAB, INCL CURB	SY	382.000	351.670		
				163.390	.000		
					351.670	\$0.00	\$57,459.36
0255	430-0220	PLAIN PC CONC PVMT, CL 1 CONC, 12 INCH THK	SY	108,833.000	22,452.400		
				57.930	.000		
					22,452.400	\$0.00	\$1,300,667.53
0265	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	4,410.000	2,147.740		
				24.250	.000		
					2,147.740	\$0.00	\$52,082.70
0270	433-1300	REINF CONC APPROACH SLAB, INCL BARRIER	SY	2,813.000	353.330		
				239.360	.000		
					353.330	\$0.00	\$84,573.07
0290	150-1000	TRAFFIC CONTROL -	LS	1.000	.921		
				2000000.000	.013		
					.934	\$156,000.00	\$11,208,000.00
		311005					
0295	433-1200	REINF CONC APPROACH SLAB, INCL SLOPED E	SY	575.000	380.000		
				229.250	350.000		
					730.000	\$80,237.50	\$167,352.50
0300	441-3999	CONCRETE V GUTTER	LF	2,196.000	2,024.500		
				28.000	.000		
					2,024.500	\$0.00	\$56,686.00
0312	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		.000	148.940		
				108.250	.000		
					148.940	\$0.00	\$16,122.76
		REVISED TEMPORARY PAVEMENT					

Rpt-ID: RCPESPRJ

Georgia

Date: 10/03/2024

User: garay

Department of Transportation

Page 17 of 28

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0042

Pay Period: 09/01/2024
to 09/30/2024

Project Number 311005-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100 ROADWAY							
0340	150-9011	TRAFFIC CONTROL - WORKZONE LAW ENFORC HR		10,000.000	2,304.750		
				34.000	233.500		
					2,538.250	\$7,939.00	\$86,300.50
0345	641-1200	GUARDRAIL, TP W	LF	8,974.000	3,981.000		
				23.560	531.000		
					4,512.000	\$12,510.36	\$106,302.72
0355	441-0104	CONC SIDEWALK, 4 IN	SY	2,910.000	887.785		
				49.180	580.000		
					1,467.785	\$28,524.40	\$72,185.67
0365	668-1100	CATCH BASIN, GP 1	EA	14.000	14.000		
				5841.110	-1.000		
					13.000	\$-5,841.11	\$75,934.43
0370	668-2100	DROP INLET, GP 1	EA	99.000	54.000		
				4036.080	5.000		
					59.000	\$20,180.40	\$238,128.72
0380	668-4300	STORM SEWER MANHOLE, TP 1	EA	7.000	3.000		
				2406.000	1.000		
					4.000	\$2,406.00	\$9,624.00
0400	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	9,049.000	7,144.840		
				36.410	6.000		
					7,150.840	\$218.46	\$260,362.08
0415	165-0041	MAINTENANCE OF CHECK DAMS - ALL TYPES	LF	6,120.000	278.000		
				5.000	170.000		
					448.000	\$850.00	\$2,240.00
0455	716-2000	EROSION CONTROL MATS, SLOPES	SY	97,435.000	19,350.334		
				0.810	3,680.000		
					23,030.334	\$2,980.80	\$18,654.57

Rpt-ID: RCPEsprj

Georgia

Date: 10/03/2024

User: garay

Department of Transportation

Page 18 of 28

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0042

Pay Period: 09/01/2024
to 09/30/2024

Project Number 311005-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100		ROADWAY					
0460	700-8000	FERTILIZER MIXED GRADE	TN	35.000	3.155		
				600.000	.275		
					3.430	\$165.00	\$2,058.00
0480	163-0240	MULCH	TN	849.000	446.393		
				230.000	8.750		
					455.143	\$2,012.50	\$104,682.89
0500	165-0105	MAINTENANCE OF INLET SEDIMENT TRAP	EA	38.000	13.000		
				60.000	4.000		
					17.000	\$240.00	\$1,020.00
0510	167-1500	WATER QUALITY INSPECTIONS	MO	48.000	41.000		
				1250.000	1.000		
					42.000	\$1,250.00	\$52,500.00
0550	700-7000	AGRICULTURAL LIME	TN	150.000	.380		
				210.000	.100		
					.480	\$21.00	\$100.80
0555	700-6910	PERMANENT GRASSING	AC	55.000	9.362		
				900.000	2.768		
					12.130	\$2,491.20	\$10,917.00
0590	682-6233	CONDUIT, NONMETL, TP 3, 2 IN	LF	980.000	160.000		
				8.560	385.000		
					545.000	\$3,295.60	\$4,665.20
Category Amount:						\$414,998.05	\$16,500,166.27
Category Number: 0901		MSE WALLS					
0915	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	2,560.000	2,554.000		
				55.700	.000		
					2,554.000	\$0.00	\$142,257.80

Rpt-ID: RCPESPRJ

Georgia

Date: 10/03/2024

User: garay

Department of Transportation

Page 19 of 28

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0042

Pay Period: 09/01/2024
to 09/30/2024

Project Number 311005-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0901 MSE WALLS					
0920	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO -	SF	7,288.000	7,281.000		
				55.700	.000		
					7,281.000	\$0.00	\$405,551.70
	28						
Category Amount:						\$0.00	\$547,809.50
Category Number:		0100 ROADWAY					
0930	621-6201	CONCRETE SIDE BARRIER, TP 2-SA	LF	2,623.000	1,953.000		
				369.880	.000		
					1,953.000	\$0.00	\$722,375.64
Category Amount:						\$0.00	\$722,375.64
Category Number:		0901 MSE WALLS					
0940	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	400.000	400.000		
				55.700	.000		
					400.000	\$0.00	\$22,280.00
	28						
0955	627-1160	TRAFFIC BARRIER H, WALL NO -	LF	583.000	250.000		
				300.020	.000		
					250.000	\$0.00	\$75,005.00
	29						
0965	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	8,400.000	8,400.000		
				55.700	.000		
					8,400.000	\$0.00	\$467,880.00
	29						
0970	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	1,127.000	1,127.000		
				55.700	.000		
					1,127.000	\$0.00	\$62,773.90
	29						
1010	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO -	SF	1,650.000	603.000		
				55.700	.000		
					603.000	\$0.00	\$33,587.10
	37						
1015	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	1,766.000	1,766.000		
				74.730	.000		
					1,766.000	\$0.00	\$131,973.18
	37						

Rpt-ID: RCPEsprj

Georgia

Date: 10/03/2024

User: garay

Department of Transportation

Page 20 of 28

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0042

Pay Period: 09/01/2024
to 09/30/2024

Project Number 311005-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2		Unit Price			
	Category Number:	0901 MSE WALLS					
1020	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	1,396.000	1,396.000		
				55.700	.000		
					1,396.000	\$.00	\$77,757.20
		37					
1035	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	14,995.000	14,995.000		
				57.500	.000		
					14,995.000	\$.00	\$862,212.50
		38					
1045	627-1160	TRAFFIC BARRIER H, WALL NO -	LF	2,198.000	2,198.000		
				300.020	.000		
					2,198.000	\$.00	\$659,443.96
		38					
1050	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO -	SF	6,683.000	6,445.000		
				55.700	.000		
					6,445.000	\$.00	\$358,986.50
		38					
1055	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	22.000	22.000		
				55.700	.000		
					22.000	\$.00	\$1,225.40
		38					
1060	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO -	SF	19,687.000	16,338.000		
				55.700	.000		
					16,338.000	\$.00	\$910,026.60
		41					
1065	627-1160	TRAFFIC BARRIER H, WALL NO -	LF	1,142.000	206.000		
				300.020	.000		
					206.000	\$.00	\$61,804.12
		41					
1075	627-1030	MSE WALL FACE, GTR THAN 30 FT HT, WALL NC SF		4,349.000	2,005.000		
				55.700	.000		
					2,005.000	\$.00	\$111,678.50
		41					
1080	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	4,241.000	4,241.000		
				55.700	.000		
					4,241.000	\$.00	\$236,223.70
		41					

Rpt-ID: RCPESPRJ

Georgia

Date: 10/03/2024

User: garay

Department of Transportation

Page 21 of 28

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0042

Pay Period: 09/01/2024
to 09/30/2024

Project Number 311005-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
	Category Number: 0901	MSE WALLS					
1085	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	878.000	878.000		
				55.700	.000		
					878.000	\$.00	\$48,904.60
		41					
1095	627-1160	TRAFFIC BARRIER H, WALL NO -	LF	722.000	311.000		
				300.020	.000		
					311.000	\$.00	\$93,306.22
		42					
1110	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	10,183.000	7,829.000		
				55.700	.000		
					7,829.000	\$.00	\$436,075.30
		42					
1115	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	1,827.000	1,827.000		
				55.700	.000		
					1,827.000	\$.00	\$101,763.90
		42					
1125	627-1160	TRAFFIC BARRIER H, WALL NO -	LF	892.000	892.000		
				300.020	.000		
					892.000	\$.00	\$267,617.84
		46					
1130	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	12,582.000	12,494.000		
				55.700	.000		
					12,494.000	\$.00	\$695,915.80
		46					
1135	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	439.000	452.000		
				55.700	.000		
					452.000	\$.00	\$25,176.40
		46					
1155	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO -	SF	1,023.000	1,023.000		
				55.700	.000		
					1,023.000	\$.00	\$56,981.10
		47					
1160	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	3,996.000	3,996.000		
				55.700	.000		
					3,996.000	\$.00	\$222,577.20
		47					

Rpt-ID: RCPESPRJ

Georgia

Date: 10/03/2024

User: garay

Department of Transportation

Page 22 of 28

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0042

Pay Period: 09/01/2024
to 09/30/2024

Project Number 311005-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
	Category Number:	0901 MSE WALLS					
1165	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	1,424.000	1,424.000		
				55.700	.000		
					1,424.000	\$0.00	\$79,316.80
	47						
1180	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO -	SF	922.000	931.000		
				55.700	.000		
					931.000	\$0.00	\$51,856.70
	54						
1185	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	4,127.000	4,130.000		
				55.700	.000		
					4,130.000	\$0.00	\$230,041.00
	54						
1190	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	215.000	219.000		
				55.700	.000		
					219.000	\$0.00	\$12,198.30
	54						
Category Amount:						\$0.00	\$6,394,588.82
	Category Number:	0100 ROADWAY					
1275	682-9950	DIRECTIONAL BORE -	LF	2,885.000	1,528.000		
				42.580	404.000		
					1,932.000	\$17,202.32	\$82,264.56
	4 IN						
1310	682-6110	CONDUIT, RIGID, 1 IN	LF	8,380.000	220.000		
				14.420	120.000		
					340.000	\$1,730.40	\$4,902.80
1320	682-1507	CABLE, TP RHH/RHW, AWG NO 4	LF	95,800.000	2,370.000		
				3.310	-2,370.000		
					.000	\$-7,844.70	\$0.00
1325	682-1505	CABLE, TP RHH/RHW, AWG NO 8	LF	81,395.000	1,182.000		
				1.740	-1,182.000		
					.000	\$-2,056.68	\$0.00

Rpt-ID: RCPEsprj

Georgia

Date: 10/03/2024

User: garay

Department of Transportation

Page 23 of 28

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0042

Pay Period: 09/01/2024

to 09/30/2024

Project Number 311005-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date		
		Supplemental Description 2					
Category Number: 0100 ROADWAY							
1335	681-6600	LUMINAIRE, TP A, LED	EA	246.000	3.000		
				3066.990	4.000		
					7.000	\$12,267.96	\$21,468.93
1365	681-4300	LIGHTING STD, 30 FT MH, 6 FT ARM	EA	130.000	38.000		
				4643.600	6.500		
					44.500	\$30,183.40	\$206,640.20
1370	682-9023	ELECTRICAL JUNCTION BOX, GALVANIZED, SIZE	EA	48.000	22.000		
				180.260	9.000		
					31.000	\$1,622.34	\$5,588.06
		6 IN X 6 IN X 6 IN					
1375	682-6222	CONDUIT, NONMETL, TP 2, 2 IN	LF	62,665.000	30,560.000		
				7.610	190.000		
					30,750.000	\$1,445.90	\$234,007.50
1380	681-6200	LUMINAIRE, TYPE 2, LED	EA	374.000	99.000		
				1326.780	7.000		
					106.000	\$9,287.46	\$140,638.68
Category Amount:						\$63,838.40	\$695,510.73
Category Number: 0801 BRIDGES							
1415	507-9002	PSC BEAMS, AASHTO TYPE II, BR NO -	LF	2,867.000	1,147.000		
				163.420	.000		
					1,147.000	\$0.00	\$187,442.74
		2A					
1425	500-3002	CLASS AA CONCRETE	CY	7,138.000	6,135.680		
				733.240	24.400		
					6,160.080	\$17,891.06	\$4,516,817.06
1435	500-2100	CONCRETE BARRIER	LF	12,297.000	1,008.800		
				55.520	.000		
					1,008.800	\$0.00	\$56,008.58

Rpt-ID: RCPEsprj

Georgia

Date: 10/03/2024

User: garay

Department of Transportation

Page 24 of 28

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0042

Pay Period: 09/01/2024
to 09/30/2024

Project Number 311005-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0801 BRIDGES							
1450	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000	.500		
				500000.000	.000		
					.500	\$.00	\$250,000.00
		2A					
1470	511-1000	BAR REINF STEEL	LB	1,829,040.000	1,668,592.529		
				0.900	2,960.000		
					1,671,552.529	\$2,664.00	\$1,504,397.28
1485	500-3650	CLASS AA-1 CONCRETE	CY	513.000	512.400		
				646.230	.000		
					512.400	\$.00	\$331,128.25
1525	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000	.360		
				850000.000	.000		
					.360	\$.00	\$306,000.00
		4					
1535	507-9002	PSC BEAMS, AASHTO TYPE II, BR NO -	LF	325.000	324.460		
				163.420	.000		
					324.460	\$.00	\$53,023.25
		5					
1565	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000	1.000		
				1300000.000	.000		
					1.000	\$.00	\$1,300,000.00
		5					
1595	507-9030	PSC BEAMS, AASHTO, BULB TEE, 54 IN, BR NO -	LF	2,497.000	2,505.850		
				252.790	.000		
					2,505.850	\$.00	\$633,453.82
		5					
1605	507-9003	PSC BEAMS, AASHTO TYPE III, BR NO -	LF	2,841.000	2,838.780		
				194.200	.000		
					2,838.780	\$.00	\$551,291.08
		5					
1625	500-3650	CLASS AA-1 CONCRETE	CY	2,565.000	2,565.300		
				646.230	.000		
					2,565.300	\$.00	\$1,657,773.82

Rpt-ID: RCPESPRJ

Georgia

Date: 10/03/2024

User: garay

Department of Transportation

Page 25 of 28

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0042

Pay Period: 09/01/2024
to 09/30/2024

Project Number 311005-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
	Category Number:	0801 BRIDGES					
1650	500-2110	CONCRETE PARAPET, SPCL DESIGN	LF	2,427.000	1,143.500		
				262.670	.000		
					1,143.500	\$.00	\$300,363.15
1665	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000	.750		
				5500000.000	.000		
					.750	\$.00	\$4,125,000.00
		6					
1710	507-9034	PSC BEAMS, AASHTO, BULB TEE, 65 IN, BR NO -	LF	2,114.000	1,057.580		
				251.550	.000		
					1,057.580	\$.00	\$266,034.25
		6					
1715	507-9033	PSC BEAMS, AASHTO, BULB TEE, 74 IN, BR NO -	LF	18,427.000	17,276.850		
				264.300	.000		
					17,276.850	\$.00	\$4,566,271.46
		6					
1730	507-9002	PSC BEAMS, AASHTO TYPE II, BR NO -	LF	402.000	401.790		
				163.420	.000		
					401.790	\$.00	\$65,660.52
		8A					
1740	441-0004	CONC SLOPE PAV, 4 IN	SY	791.000	434.000		
				180.930	.000		
					434.000	\$.00	\$78,523.62
1765	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000	.197		
				600000.000	.207		
					.404	\$124,200.00	\$242,400.00
		8A					
1780	511-3000	SUPERSTR REINF STEEL, BR NO -	LS	1.000	.197		
				117515.780	.207		
					.404	\$24,325.77	\$47,476.38
		8A					
1895	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000	.958		
				2300000.000	.042		
					1.000	\$96,600.00	\$2,300,000.00
		11C					

Rpt-ID: RCPEsprj

Georgia

Date: 10/03/2024

User: garay

Department of Transportation

Page 26 of 28

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0042

Pay Period: 09/01/2024

to 09/30/2024

Project Number 311005-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0801 BRIDGES							
1900	511-3000	SUPERSTR REINF STEEL, BR NO -	LS	1.000	.958		
				357247.300	.042		
		11C			1.000	\$15,004.39	\$357,247.30
1915	507-9034	PSC BEAMS, AASHTO, BULB TEE, 65 IN, BR NO · LF		8,235.000	8,235.090		
				251.550	.000		
		11C			8,235.090	\$.00	\$2,071,536.89
1935	507-9003	PSC BEAMS, AASHTO TYPE III, BR NO -	LF	1,249.000	1,248.800		
				194.200	.000		
		11C			1,248.800	\$.00	\$242,516.96
1980	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000	.579		
				900000.000	.104		
		13			.683	\$93,600.00	\$614,700.00
1990	511-3000	SUPERSTR REINF STEEL, BR NO -	LS	1.000	.579		
				343917.800	.104		
		13			.683	\$35,767.45	\$234,895.86
2010	507-9033	PSC BEAMS, AASHTO, BULB TEE, 74 IN, BR NO · LF		6,586.000	6,583.600		
				264.300	.000		
		13			6,583.600	\$.00	\$1,740,045.48
2030	507-9003	PSC BEAMS, AASHTO TYPE III, BR NO -	LF	1,067.000	1,066.400		
				194.200	.000		
		13			1,066.400	\$.00	\$207,094.88
2195	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000	.830		
				850000.000	.000		
		20			.830	\$.00	\$705,500.00
2220	507-9030	PSC BEAMS, AASHTO, BULB TEE, 54 IN, BR NO · LF		3,590.000	3,589.400		
				252.790	.000		
		20			3,589.400	\$.00	\$907,364.43

Rpt-ID: RCPESPRJ

Georgia

Date: 10/03/2024

User: garay

Department of Transportation

Page 27 of 28

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0042

Pay Period: 09/01/2024
to 09/30/2024

Project Number 311005-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount	Cumulative
		Item Description 2					
		Supplemental Description 1		Unit Price	Qty This Period	This Period	Amount
		Supplemental Description 2			Qty To Date		
Category Number: 0801 BRIDGES							
2245	507-9033	PSC BEAMS, AASHTO, BULB TEE, 74 IN, BR NO - LF		3,319.000	3,094.580		
				264.300	.000		
	4				3,094.580	\$0.00	\$817,897.49
2260	507-9003	PSC BEAMS, AASHTO TYPE III, BR NO - LF	LF	237.000	236.520		
				194.200	.000		
	4				236.520	\$0.00	\$45,932.18
2270	511-3000	SUPERSTR REINF STEEL, BR NO -	LS	1.000	.000		
				159437.350	.000		
	11A				.000	\$0.00	\$0.00
2275	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000	1.000		
				1600000.000	.000		
	12				1.000	\$0.00	\$1,600,000.00
2285	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000	.579		
				900000.000	.104		
	13				.683	\$93,600.00	\$614,700.00
Category Amount:						\$503,652.67	\$33,498,496.73
Category Number: 0100 ROADWAY							
2425	668-3300	SAN SEWER MANHOLE, TP 1	EA	14.000	8.000		
				12077.940	.000		
					8.000	\$0.00	\$96,623.52
Category Amount:						\$0.00	\$96,623.52
Category Number: 0801 BRIDGES							
2565	507-9003	PSC BEAMS, AASHTO TYPE III, BR NO -	LF	1,905.000	1,905.100		
				194.200	.000		
	8A				1,905.100	\$0.00	\$369,970.42
2660	507-9003	PSC BEAMS, AASHTO TYPE III, BR NO -	LF	487.000	487.300		
				194.200	.000		
	12				487.300	\$0.00	\$94,633.66

Rpt-ID: RCPEsprj

Georgia

Date: 10/03/2024

User: garay

Department of Transportation

Page 28 of 28

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0042

Pay Period: 09/01/2024
to 09/30/2024

Project Number 311005-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1 Supplemental Description 2			Qty To Date		
	Category Number:	0801 BRIDGES					
2665	507-9031	PSC BEAMS, AASHTO, BULB TEE, 63 IN, BR NO · LF		4,462.000	4,461.860		
				261.700	.000		
					4,461.860	\$.00	\$1,167,668.76
		12					
2670	507-9033	PSC BEAMS, AASHTO, BULB TEE, 74 IN, BR NO · LF		1,063.000	1,063.380		
				264.300	.000		
					1,063.380	\$.00	\$281,051.33
		12					
Category Amount:						\$0.00	\$1,913,324.17
	Category Number:	0100 ROADWAY					
2815	430-0210	PLAIN PC CONC PVMT, CL 1 CONC, 11 INCH THK SY		40,119.000	26,493.944		
				56.090	256.667		
					26,750.611	\$14,396.45	\$1,500,441.77
9010	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000	244,307.720		
				1.000	12,869.270		
					257,176.990	\$12,869.27	\$257,176.99
		(IN#9)					
9055	004-0022	EXTRA WORK -	LS	.000	.500		
				195345.230	.500		
					1.000	\$97,672.62	\$195,345.23
		JUNCTION BOX CIP 72 IN PIPE-G LINE					
9080	621-6200	CONCRETE SIDE BARRIER, TP 2-S	LF	.000	1,513.200		
				481.380	.000		
					1,513.200	\$.00	\$728,424.22
		MODIFIED TP 2-S CONCRETE SIDE BARRIER					
Category Amount:						\$124,938.34	\$2,681,388.21
Project Total Amount:						\$1,107,427.46	\$100,260,550.51