

Rpt-ID: RCPESPRJ

Georgia

Date: 11/22/2024

User: garay

Department of Transportation

Page 1 of 29

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0044

Pay Period: 11/01/2024
to 11/22/2024

Contract Location:

I-16/SR 404 EAST AND WEST BOUND BEGINNING AT I-75/SR
WEST BOUND BEGINNING AT I-75/SR 401 AND EXTENDING

Time Allowed: 1311 Days

Elapsed Calender Days: 1251 Days

Percent Time: 95.42

District: 3

Area: 04

Contractor:

WEBBER, LLC./UNITED INFRASTRUCTURE GROUP
1725 HUGHES LANDING BLVD
SUITE 1200

THE WOODLANDS TX 77380

Phone: (281)907-8600

Date Let: 02/12/2021

Date Awarded: 03/05/2021

Date Contract Executed: 04/13/2021

Date Notice to Proceed: 06/21/2021

Date Work Began: 06/21/2021

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 01/10/2025

Escrow Agent:

Surety Co: THE CONTINENTAL INSURANCE COMPANY

Current Contract Amount \$237,266,740.22

Original Contract Amount \$228,945,834.92

Funds Available \$62,738,615.57

Percent Complete 72.43%

Counties:

Bibb

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0012701	\$88,794,796.47	\$85,134,955.33	\$18,793,533.85	78.83%	\$973,613.58
311005-	\$148,471,943.75	\$143,810,879.59	\$43,945,081.76	70.40%	\$630,714.66

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 11/22/2024

User: garay

Department of Transportation

Page 2 of 29

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0044

Pay Period: 11/01/2024
to 11/22/2024

Project Number: 0012701 I-16/SR 404 - INTERCHG IMPROV

Federal State Project Number: 0012701

	Total to Date	Prev to Date	This Estimate
Participating	\$55,650,388.95	\$54,871,498.07	\$778,890.88
Non-Participating	\$13,912,597.25	\$13,717,874.55	\$194,722.70
Total Earnings	\$69,562,986.20	\$68,589,372.62	\$973,613.58
Stockpiled Materials	\$438,276.42	\$438,276.42	\$0.00
Gross Earnings	\$70,001,262.62	\$69,027,649.04	\$973,613.58
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$70,001,262.62	\$69,027,649.04	

Total Payable: **\$973,613.58**

Rpt-ID: RCPESPRJ

Georgia

Date: 11/22/2024

User: garay

Department of Transportation

Page 3 of 29

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0044

Pay Period: 11/01/2024
to 11/22/2024

Project Number: 311005- I-16/I-75 - INTERCHG IMPROV

Federal State Project Number: 311005-

	Total to Date	Prev to Date	This Estimate
Participating	\$81,828,968.81	\$81,299,156.90	\$529,811.91
Non-Participating	\$20,457,242.27	\$20,324,789.32	\$132,452.95
Total Earnings	\$102,286,211.08	\$101,623,946.22	\$662,264.86
Stockpiled Materials	\$2,240,650.91	\$2,272,201.11	(\$31,550.20)
Gross Earnings	\$104,526,861.99	\$103,896,147.33	\$630,714.66
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$104,526,861.99	\$103,896,147.33	

Total Payable: **\$630,714.66**

Rpt-ID: RCPEsprj

Georgia

Date: 11/22/2024

User: garay

Department of Transportation

Page 4 of 29

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0044

Pay Period: 11/01/2024
to 11/22/2024

Project Number 0012701

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100		ROADWAY					
0005	550-1181	STORM DRAIN PIPE, 18 IN, H 10-15	LF	37.000	40.000		
				46.620	-3.000		
					37.000	\$-139.86	\$1,724.94
0015	550-1182	STORM DRAIN PIPE, 18 IN, H 15-20	LF	499.000	497.500		
				69.370	.000		
					497.500	\$.00	\$34,511.58
0030	621-6212	CONCRETE SIDE BARRIER, TP 6-SB	LF	64.000	32.000		
				717.620	.000		
					32.000	\$.00	\$22,963.84
0040	550-1361	STORM DRAIN PIPE, 36 IN, H 10-15	LF	820.000	593.000		
				72.610	227.000		
					820.000	\$16,482.47	\$59,540.20
0045	550-1183	STORM DRAIN PIPE, 18 IN, H 20-25	LF	753.000	547.000		
				74.200	185.000		
					732.000	\$13,727.00	\$54,314.40
0050	621-6013	CONCRETE SIDE BARRIER, TP 7-TS	LF	56.000	28.000		
				210.280	.000		
					28.000	\$.00	\$5,887.84
0055	668-2200	DROP INLET, GP 2	EA	2.000	1.000		
				6445.050	.000		
					1.000	\$.00	\$6,445.05
0075	611-3010	RECONSTR DROP INLET, GROUP 1	EA	3.000	3.000		
				3676.310	-1.000		
					2.000	\$-3,676.31	\$7,352.62
0085	550-1301	STORM DRAIN PIPE, 30 IN, H 10-15	LF	120.000	119.000		
				89.260	.000		
					119.000	\$.00	\$10,621.94

Rpt-ID: RCPESPRJ

Georgia

Date: 11/22/2024

User: garay

Department of Transportation

Page 5 of 29

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0044

Pay Period: 11/01/2024
to 11/22/2024

Project Number 0012701

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0095	550-1242	STORM DRAIN PIPE, 24 IN, H 15-20	LF	994.000 56.360	855.250 .750 856.000	\$42.27	\$48,244.16
0135	641-1200	GUARDRAIL, TP W	LF	14,689.000 23.560	9,219.000 2,273.000 11,492.000	\$53,551.88	\$270,751.52
0140	433-1200	REINF CONC APPROACH SLAB, INCL SLOPED E SY		931.000 229.250	797.560 .000 797.560	\$0.00	\$182,840.63
0150	621-6002	CONCRETE BARRIER, TP S-2	LF	3,262.000 196.980	736.000 .000 736.000	\$0.00	\$144,977.28
0185	641-1100	GUARDRAIL, TP T	LF	432.000 70.220	180.000 51.000 231.000	\$3,581.22	\$16,220.82
0215	441-3999	CONCRETE V GUTTER	LF	3,081.000 28.000	1,006.000 .000 1,006.000	\$0.00	\$28,168.00
Category Amount:						\$83,568.67	\$894,564.82
Category Number: 0801 BRIDGES							
0225	500-3002	CLASS AA CONCRETE	CY	3,853.000 733.240	3,690.620 .000 3,690.620	\$0.00	\$2,706,110.21
Category Amount:						\$0.00	\$2,706,110.21
Category Number: 0100 ROADWAY							
0265	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		31,045.000 74.500	20,145.990 .000 20,145.990	\$0.00	\$1,500,876.26

Rpt-ID: RCPESPRJ

Georgia

Date: 11/22/2024

User: garay

Department of Transportation

Page 6 of 29

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0044

Pay Period: 11/01/2024
to 11/22/2024

Project Number 0012701

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100 ROADWAY							
0275	433-1300	REINF CONC APPROACH SLAB, INCL BARRIER	SY	1,465.000	259.170		
				239.360	.000		
					259.170	\$.00	\$62,034.93
0285	150-9011	TRAFFIC CONTROL - WORKZONE LAW ENFORC	HR	10,000.000	2,409.810		
				34.000	480.000		
					2,889.810	\$16,320.00	\$98,253.54
0300	621-4086	CONCRETE SIDE BARRIER, TYPE 7WS	LF	1,478.000	275.000		
				110.010	.000		
					275.000	\$.00	\$30,252.75
0315	621-6201	CONCRETE SIDE BARRIER, TP 2-SA	LF	1,533.000	212.000		
				369.880	-91.000		
					121.000	\$-33,659.08	\$44,755.48
0320	441-0104	CONC SIDEWALK, 4 IN	SY	542.000	138.890		
				49.180	.000		
					138.890	\$.00	\$6,830.61
0330	430-0220	PLAIN PC CONC PVMT, CL 1 CONC, 12 INCH THK	SY	126,107.000	66,607.690		
				57.930	.000		
					66,607.690	\$.00	\$3,858,583.48
0345	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		7,508.000	983.480		
		TL & H LIME		88.000	.000		
					983.480	\$.00	\$86,546.24
0350	621-6003	CONCRETE BARRIER, TP S-3	LF	2,684.000	1,743.000		
				348.290	365.500		
					2,108.500	\$127,300.00	\$734,369.47
0365	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	6,808.000	4,842.270		
				36.410	-291.270		
					4,551.000	\$-10,605.14	\$165,701.91

Rpt-ID: RCPEsprj

Georgia

Date: 11/22/2024

User: garay

Department of Transportation

Page 7 of 29

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0044

Pay Period: 11/01/2024
to 11/22/2024

Project Number 0012701

LIN	Item Code	Item Description 1	Units	Auth Qty	Unit Price	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2				Qty This Period		
		Supplemental Description 1				Qty To Date		
		Supplemental Description 2						
Category Number: 0100		ROADWAY						
0370	441-0303	CONC SPILLWAY, TP 3	EA	1.000		.000		
				3350.000		1.000		
						1.000	\$3,350.00	\$3,350.00
0375	550-1240	STORM DRAIN PIPE, 24 IN, H 1-10	LF	492.000		145.300		
				50.060		401.700		
						547.000	\$20,109.10	\$27,382.82
0380	550-1543	STORM DRAIN PIPE, 54 IN, H 20-25	LF	50.000		50.000		
				170.090		.000		
						50.000	\$0.00	\$8,504.50
0390	668-4300	STORM SEWER MANHOLE, TP 1	EA	7.000		2.000		
				2406.000		.000		
						2.000	\$0.00	\$4,812.00
0395	999-3110	DETENTION POND	EA	1.000		.000		
				109822.400		1.000		
						1.000	\$109,822.40	\$109,822.40
0400	668-5000	JUNCTION BOX	EA	3.000		2.000		
				6674.430		.000		
						2.000	\$0.00	\$13,348.86
0440	167-1500	WATER QUALITY INSPECTIONS	MO	48.000		43.000		
				1250.000		1.000		
						44.000	\$1,250.00	\$55,000.00
0455	603-2181	STN DUMPED RIP RAP, TP 3, 18 IN	SY	556.000		1,089.777		
				62.640		-278.444		
						811.333	\$-17,441.73	\$50,821.90
0505	163-0240	MULCH	TN	686.000		466.133		
				230.000		9.217		
						475.350	\$2,119.91	\$109,330.50

Rpt-ID: RCPESPRJ

Georgia

Date: 11/22/2024

User: garay

Department of Transportation

Page 8 of 29

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0044

Pay Period: 11/01/2024
to 11/22/2024

Project Number 0012701

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
	Category Number:	0100 ROADWAY					
0540	603-7000	PLASTIC FILTER FABRIC	SY	2,587.000	1,089.777		
				2.000	-278.444		
					811.333	\$-556.89	\$1,622.67
					Category Amount:	\$218,008.57	\$6,972,200.32
	Category Number:	0901 MSE WALLS					
0865	627-1160	TRAFFIC BARRIER H, WALL NO -	LF	696.000	696.000		
				300.020	.000		
					696.000	\$0.00	\$208,813.92
	21						
0875	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO -	SF	3,556.000	3,556.000		
				55.700	.000		
					3,556.000	\$0.00	\$198,069.20
	21						
0880	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	5,025.000	5,025.000		
				55.700	.000		
					5,025.000	\$0.00	\$279,892.50
	21						
0885	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	7.000	7.000		
				55.700	.000		
					7.000	\$0.00	\$389.90
	21						
0890	627-1160	TRAFFIC BARRIER H, WALL NO -	LF	831.000	150.000		
				230.590	.000		
					150.000	\$0.00	\$34,588.50
	30						
0895	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	3,626.000	3,626.000		
				59.500	.000		
					3,626.000	\$0.00	\$215,747.00
	30						
0900	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	4,459.000	4,459.000		
				58.790	.000		
					4,459.000	\$0.00	\$262,144.61
	30						

Rpt-ID: RCPEsprj

Georgia

Date: 11/22/2024

User: garay

Department of Transportation

Page 9 of 29

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0044

Pay Period: 11/01/2024

to 11/22/2024

Project Number 0012701

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0901 MSE WALLS					
0905	627-1160	TRAFFIC BARRIER H, WALL NO -	LF	449.000	450.000		
				233.560	.000		
	32				450.000	\$.00	\$105,102.00
0910	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	4,194.000	4,194.000		
				55.700	.000		
	32				4,194.000	\$.00	\$233,605.80
0915	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	694.000	694.000		
				55.700	.000		
	32				694.000	\$.00	\$38,655.80
0935	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO -	SF	13,039.000	11,282.000		
				55.700	.000		
	39				11,282.000	\$.00	\$628,407.40
0940	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	10,801.000	12,107.000		
				55.700	.000		
	39				12,107.000	\$.00	\$674,359.90
0945	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	2,806.000	2,755.000		
				55.700	.000		
	39				2,755.000	\$.00	\$153,453.50
0950	627-1160	TRAFFIC BARRIER H, WALL NO -	LF	1,379.000	1,334.000		
				300.020	.000		
	39				1,334.000	\$.00	\$400,226.68
Category Amount:						\$0.00	\$3,433,456.71
Category Number:		0801 BRIDGES					
1020	507-9030	PSC BEAMS, AASHTO, BULB TEE, 54 IN, BR NO -	LF	2,569.000	2,569.010		
				252.790	.000		
					2,569.010	\$.00	\$649,420.04

Rpt-ID: RCPEsprj

Georgia

Date: 11/22/2024

User: garay

Department of Transportation

Page 10 of 29

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0044

Pay Period: 11/01/2024
to 11/22/2024

Project Number 0012701

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0801 BRIDGES					
1025	507-9002	PSC BEAMS, AASHTO TYPE II, BR NO -	LF	1,155.000	1,157.290		
				163.420	.000		
					1,157.290	\$.00	\$189,124.33
		1					
1035	500-2100	CONCRETE BARRIER	LF	7,166.000	6,357.090		
				55.520	.000		
					6,357.090	\$.00	\$352,945.64
1055	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000	1.000		
				800000.000	.000		
					1.000	\$.00	\$800,000.00
		1					
1105	540-1101	REMOVAL OF EXISTING BR, STA NO -	LS	1.000	.000		
				253744.490	1.000		
					1.000	\$253,744.49	\$253,744.49
		662+00, BR 2B					
1160	507-9033	PSC BEAMS, AASHTO, BULB TEE, 74 IN, BR NO -	LF	1,616.000	1,615.620		
				264.300	.000		
					1,615.620	\$.00	\$427,008.37
		7					
1175	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000	1.000		
				500000.000	.000		
					1.000	\$.00	\$500,000.00
		7					
Category Amount:						\$253,744.49	\$3,172,242.87
Category Number:		0100 ROADWAY					
1220	441-0004	CONC SLOPE PAV, 4 IN	SY	659.000	901.190		
				178.540	.000		
					901.190	\$.00	\$160,898.46
Category Amount:						\$0.00	\$160,898.46
Category Number:		0801 BRIDGES					
1290	507-9033	PSC BEAMS, AASHTO, BULB TEE, 74 IN, BR NO -	LF	6,360.000	6,359.870		
				264.300	.000		
					6,359.870	\$.00	\$1,680,913.64
		14					

Rpt-ID: RCPEsprj

Georgia

Date: 11/22/2024

User: garay

Department of Transportation

Page 11 of 29

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0044

Pay Period: 11/01/2024
to 11/22/2024

Project Number 0012701

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0801 BRIDGES							
1295	507-9003	PSC BEAMS, AASHTO TYPE III, BR NO -	LF	1,170.000	1,169.540		
				194.200	.000		
	14				1,169.540	\$.00	\$227,124.67
1330	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000	1.000		
				1900000.000	.000		
	14				1.000	\$.00	\$1,900,000.00
1375	507-9033	PSC BEAMS, AASHTO, BULB TEE, 74 IN, BR NO -	LF	6,567.000	6,568.620		
				264.300	.000		
	15				6,568.620	\$.00	\$1,736,086.27
1430	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000	1.000		
				1700000.000	.000		
	15				1.000	\$.00	\$1,700,000.00
1465	507-9030	PSC BEAMS, AASHTO, BULB TEE, 54 IN, BR NO -	LF	2,811.000	2,814.740		
				252.790	.000		
	21				2,814.740	\$.00	\$711,538.12
1495	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000	1.000		
				800000.000	.000		
	21				1.000	\$.00	\$800,000.00
1510	520-2220	PILING, PSC, 20 IN SQ	LF	1,760.000	1,280.050		
				154.470	.000		
					1,280.050	\$.00	\$197,729.32
1515	520-2216	PILING, PSC, 16 IN SQ	LF	1,920.000	1,313.720		
				62.970	.000		
					1,313.720	\$.00	\$82,724.95
Category Amount:						\$0.00	\$9,036,116.97

Rpt-ID: RCPESPRJ

Georgia

Date: 11/22/2024

User: garay

Department of Transportation

Page 12 of 29

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0044

Pay Period: 11/01/2024
to 11/22/2024

Project Number 0012701

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100		ROADWAY					
1645	660-0024	SAN SEWER PIPE, 24 IN, PVC	LF	292.000	238.000		
				162.050	22.000		
					260.000	\$3,565.10	\$42,133.00
1665	621-6210	CONCRETE SIDE BARRIER, TP 6-S	LF	290.000	145.000		
				485.960	225.000		
					370.000	\$109,341.00	\$179,805.20
1675	430-0210	PLAIN PC CONC PVMT, CL 1 CONC, 11 INCH THK SY		31,673.000	27,644.430		
				56.090	.000		
					27,644.430	\$0.00	\$1,550,576.08
1685	205-0001	UNCLASS EXCAV	CY	71,915.000	56,370.020		
				9.040	25,860.891		
					82,230.911	\$233,782.45	\$743,367.44
1690	206-0002	BORROW EXCAV, INCL MATL	CY	449,664.000	272,718.747		
				0.010	45,667.220		
					318,385.967	\$456.67	\$3,183.86
1725	441-0050	CONC SLOPE DRAIN	SY	7.000	.000		
				165.660	9.000		
					9.000	\$1,490.94	\$1,490.94
Category Amount:						\$348,636.16	\$2,520,556.52
Category Number: 0901		MSE WALLS					
1840	627-1030	MSE WALL FACE, GTR THAN 30 FT HT, WALL NC SF		9,099.000	9,099.000		
				55.700	.000		
					9,099.000	\$0.00	\$506,814.30
	21						
Category Amount:						\$0.00	\$506,814.30
Category Number: 0801		BRIDGES					
1860	441-0004	CONC SLOPE PAV, 4 IN	SY	1,118.000	.000		
				180.930	1,215.778		
					1,215.778	\$219,970.71	\$219,970.71

Rpt-ID: RCPESPRJ

Georgia

Date: 11/22/2024

User: garay

Department of Transportation

Page 13 of 29

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0044

Pay Period: 11/01/2024
to 11/22/2024

Project Number 0012701

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount	Cumulative
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0801 BRIDGES					
1870	441-0004	CONC SLOPE PAV, 4 IN	SY	661.000	300.670		
				180.930	.000		
					300.670	\$.00	\$54,400.22
1875	441-0004	CONC SLOPE PAV, 4 IN	SY	972.000	1,215.778		
				180.930	-1,215.778		
					.000	\$-219,970.71	\$0.00
Category Amount:						\$0.00	\$274,370.93
Category Number:		0100 ROADWAY					
1935	668-2100	DROP INLET, GP 1	EA	100.000	50.000		
				4036.080	.000		
					50.000	\$.00	\$201,804.00
Category Amount:						\$0.00	\$201,804.00
Category Number:		0901 MSE WALLS					
1940	627-1030	MSE WALL FACE, GTR THAN 30 FT HT, WALL NC SF		98.000	101.000		
				55.700	.000		
					101.000	\$.00	\$5,625.70
		39					
Category Amount:						\$0.00	\$5,625.70
Category Number:		0801 BRIDGES					
1950	507-9003	PSC BEAMS, AASHTO TYPE III, BR NO -	LF	649.000	647.860		
				194.200	.000		
					647.860	\$.00	\$125,814.41
		15					
Category Amount:						\$0.00	\$125,814.41
Category Number:		0100 ROADWAY					
1955	500-3002	CLASS AA CONCRETE	CY	321.000	321.000		
				946.050	.000		
					321.000	\$.00	\$303,682.05

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0044

Pay Period: 11/01/2024
to 11/22/2024

Project Number 0012701

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2			Unit Price		
	Category Number:	0100 ROADWAY					
9115	621-6200	CONCRETE SIDE BARRIER, TP 2-S	LF	.000	3,400.890		
				481.380	144.700		
					3,545.590	\$69,655.69	\$1,706,776.11
		MODIFIED TP 2-S CONCRETE SIDE BARRIER					
Category Amount:						\$69,655.69	\$2,010,458.16
Project Total Amount:						\$973,613.58	\$69,562,986.20

Rpt-ID: RCPESPRJ

Georgia

Date: 11/22/2024

User: garay

Department of Transportation

Page 15 of 29

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0044

Pay Period: 11/01/2024
to 11/22/2024

Project Number 311005-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100 ROADWAY							
0035	550-1183	STORM DRAIN PIPE, 18 IN, H 20-25	LF	1,254.000 74.200	1,251.330 -240.830 1,010.500	\$-17,869.59	\$74,979.10
0050	550-1184	STORM DRAIN PIPE, 18 IN, H 25-30	LF	77.000 184.180	72.000 5.000 77.000	\$920.90	\$14,181.86
0065	550-1185	STORM DRAIN PIPE, 18 IN, H 30-35	LF	182.000 235.680	118.250 62.750 181.000	\$14,788.92	\$42,658.08
0075	550-1303	STORM DRAIN PIPE, 30 IN, H 20-25	LF	20.000 106.790	141.000 -141.000 .000	\$-15,057.39	\$0.00
0080	621-6001	CONCRETE BARRIER, TP S-1	LF	1,550.000 163.900	1,300.000 .000 1,300.000	\$0.00	\$213,070.00
0085	668-4400	STORM SEWER MANHOLE, TP 2	EA	1.000 3498.510	1.000 .000 1.000	\$0.00	\$3,498.51
0090	668-2200	DROP INLET, GP 2	EA	4.000 6445.050	3.000 .000 3.000	\$0.00	\$19,335.15
0105	621-6002	CONCRETE BARRIER, TP S-2	LF	7,381.000 196.980	840.000 400.000 1,240.000	\$78,792.00	\$244,255.20
0140	550-1301	STORM DRAIN PIPE, 30 IN, H 10-15	LF	70.000 89.260	67.330 2.670 70.000	\$238.32	\$6,248.20

Rpt-ID: RCPESPRJ

Georgia

Date: 11/22/2024

User: garay

Department of Transportation

Page 16 of 29

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0044

Pay Period: 11/01/2024
to 11/22/2024

Project Number 311005-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100 ROADWAY							
0150	668-1200	CATCH BASIN, GP 2	EA	1.000	1.000		
				5840.690	.000		
					1.000	\$.00	\$5,840.69
0155	621-6003	CONCRETE BARRIER, TP S-3	LF	1,930.000	100.000		
				348.290	.000		
					100.000	\$.00	\$34,829.00
0185	550-1181	STORM DRAIN PIPE, 18 IN, H 10-15	LF	604.000	99.000		
				46.620	-2.000		
					97.000	\$-93.24	\$4,522.14
0200	641-1100	GUARDRAIL, TP T	LF	363.000	60.000		
				70.220	21.000		
					81.000	\$1,474.62	\$5,687.82
0206	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		.000	105.250		
		TL & H LIME		66.000	.000		
					105.250	\$.00	\$6,946.50
		TEMPORARY PAVEMENT					
0207	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		.000	6,069.340		
		TL & H LIME		87.250	.000		
					6,069.340	\$.00	\$529,549.92
		REVISED TEMPORARY PAVEMENT					
0210	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		26,148.000	3,305.970		
		L & H LIME		74.500	.000		
					3,305.970	\$.00	\$246,294.77
0211	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		.000	144.600		
		L & H LIME		55.875	.000		
					144.600	\$.00	\$8,079.53
		TEMPORARY PAVEMENT					
0212	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		.000	7,980.010		
		L & H LIME		73.750	.000		
					7,980.010	\$.00	\$588,525.74
		REVISED TEMPORARY PAVEMENT					

Rpt-ID: RCPESPRJ

Georgia

Date: 11/22/2024

User: garay

Department of Transportation

Page 17 of 29

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0044

Pay Period: 11/01/2024
to 11/22/2024

Project Number 311005-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100 ROADWAY							
0215	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	11.000 1200.000	11.000 .000 11.000	\$0.00	\$13,200.00
0220	641-5015	GUARDRAIL TERMINAL, TP 12A, 31 IN, TANGENT EA		4.000 2901.650	1.000 1.000 2.000	\$2,901.65	\$5,803.30
0230	621-4086	CONCRETE SIDE BARRIER, TYPE 7WS	LF	1,374.000 110.010	326.000 .000 326.000	\$0.00	\$35,863.26
0250	433-1100	REINF CONC APPROACH SLAB, INCL CURB	SY	382.000 163.390	351.670 .000 351.670	\$0.00	\$57,459.36
0255	430-0220	PLAIN PC CONC PVMT, CL 1 CONC, 12 INCH THK	SY	108,833.000 57.930	22,452.400 .000 22,452.400	\$0.00	\$1,300,667.53
0265	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	4,410.000 24.250	2,422.740 37.000 2,459.740	\$897.25	\$59,648.70
0270	433-1300	REINF CONC APPROACH SLAB, INCL BARRIER	SY	2,813.000 239.360	353.330 .000 353.330	\$0.00	\$84,573.07
0290	150-1000	TRAFFIC CONTROL -	LS	1.000 2000000.000	.941 .009 .950	\$108,000.00	\$11,400,000.00
		311005					
0295	433-1200	REINF CONC APPROACH SLAB, INCL SLOPED E	SY	575.000 229.250	730.000 .000 730.000	\$0.00	\$167,352.50

Rpt-ID: RCPEsprj

Georgia

Date: 11/22/2024

User: garay

Department of Transportation

Page 18 of 29

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0044

Pay Period: 11/01/2024
to 11/22/2024

Project Number 311005-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100 ROADWAY							
0300	441-3999	CONCRETE V GUTTER	LF	2,196.000	2,194.500		
				28.000	.000		
					2,194.500	\$.00	\$61,446.00
0312	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		.000	148.940		
				108.250	.000		
					148.940	\$.00	\$16,122.76
		REVISED TEMPORARY PAVEMENT					
0315	441-6740	CONC CURB & GUTTER, 8 IN X 30 IN, TP 7	LF	3,002.000	3,498.220		
				24.750	112.000		
					3,610.220	\$2,772.00	\$89,352.95
0330	550-1240	STORM DRAIN PIPE, 24 IN, H 1-10	LF	667.000	224.750		
				50.060	-52.250		
					172.500	\$-2,615.64	\$8,635.35
0340	150-9011	TRAFFIC CONTROL - WORKZONE LAW ENFORC HR		10,000.000	2,538.250		
				34.000	352.750		
					2,891.000	\$11,993.50	\$98,294.00
0345	641-1200	GUARDRAIL, TP W	LF	8,974.000	5,935.000		
				23.560	137.000		
					6,072.000	\$3,227.72	\$143,056.32
0355	441-0104	CONC SIDEWALK, 4 IN	SY	2,910.000	1,548.340		
				49.180	.000		
					1,548.340	\$.00	\$76,147.36
0365	668-1100	CATCH BASIN, GP 1	EA	14.000	13.000		
				5841.110	.000		
					13.000	\$.00	\$75,934.43
0370	668-2100	DROP INLET, GP 1	EA	99.000	59.000		
				4036.080	.000		
					59.000	\$.00	\$238,128.72

Rpt-ID: RCPEsprj

Georgia

Date: 11/22/2024

User: garay

Department of Transportation

Page 19 of 29

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0044

Pay Period: 11/01/2024
to 11/22/2024

Project Number 311005-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
	Category Number:	0100 ROADWAY					
0380	668-4300	STORM SEWER MANHOLE, TP 1	EA	7.000	4.000		
				2406.000	.000		
					4.000	\$.00	\$9,624.00
0385	550-1360	STORM DRAIN PIPE, 36 IN, H 1-10	LF	140.000	165.920		
				84.110	2.580		
					168.500	\$217.00	\$14,172.54
0400	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	9,049.000	7,150.840		
				36.410	533.910		
					7,684.750	\$19,439.66	\$279,801.75
0410	603-2024	STN DUMPED RIP RAP, TP 1, 24 IN	SY	5,423.000	49.000		
				44.370	-26.000		
					23.000	\$-1,153.62	\$1,020.51
0460	700-8000	FERTILIZER MIXED GRADE	TN	35.000	3.530		
				600.000	.300		
					3.830	\$180.00	\$2,298.00
0470	163-0232	TEMPORARY GRASSING	AC	28.000	14.246		
				500.000	.321		
					14.567	\$160.50	\$7,283.50
0480	163-0240	MULCH	TN	849.000	480.848		
				230.000	8.750		
					489.598	\$2,012.50	\$112,607.54
0485	603-7000	PLASTIC FILTER FABRIC	SY	3,276.000	316.253		
				2.000	-68.333		
					247.920	\$-136.67	\$495.84
0510	167-1500	WATER QUALITY INSPECTIONS	MO	48.000	43.000		
				1250.000	1.000		
					44.000	\$1,250.00	\$55,000.00

Rpt-ID: RCPESPRJ

Georgia

Date: 11/22/2024

User: garay

Department of Transportation

Page 20 of 29

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0044

Pay Period: 11/01/2024
to 11/22/2024

Project Number 311005-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount	Cumulative
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2		Unit Price			
	Category Number:	0100 ROADWAY					
0540	603-2181	STN DUMPED RIP RAP, TP 3, 18 IN	SY	353.000	267.253		
				62.640	-42.333		
					224.920	\$-2,651.74	\$14,088.99
Category Amount:						\$209,688.65	\$16,476,580.49
	Category Number:	0901 MSE WALLS					
0915	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	2,560.000	2,554.000		
				55.700	.000		
					2,554.000	\$0.00	\$142,257.80
		28					
0920	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO -	SF	7,288.000	7,281.000		
				55.700	.000		
					7,281.000	\$0.00	\$405,551.70
		28					
Category Amount:						\$0.00	\$547,809.50
	Category Number:	0100 ROADWAY					
0930	621-6201	CONCRETE SIDE BARRIER, TP 2-SA	LF	2,623.000	1,953.000		
				369.880	.000		
					1,953.000	\$0.00	\$722,375.64
Category Amount:						\$0.00	\$722,375.64
	Category Number:	0901 MSE WALLS					
0940	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	400.000	400.000		
				55.700	.000		
					400.000	\$0.00	\$22,280.00
		28					
0955	627-1160	TRAFFIC BARRIER H, WALL NO -	LF	583.000	250.000		
				300.020	.000		
					250.000	\$0.00	\$75,005.00
		29					
0965	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	8,400.000	8,400.000		
				55.700	.000		
					8,400.000	\$0.00	\$467,880.00
		29					

Rpt-ID: RCPESPRJ

Georgia

Date: 11/22/2024

User: garay

Department of Transportation

Page 21 of 29

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0044

Pay Period: 11/01/2024
to 11/22/2024

Project Number 311005-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0901		MSE WALLS					
0970	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	1,127.000	1,127.000		
				55.700	.000		
	29				1,127.000	\$.00	\$62,773.90
1010	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO -	SF	1,650.000	603.000		
				55.700	.000		
	37				603.000	\$.00	\$33,587.10
1015	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	1,766.000	1,766.000		
				74.730	.000		
	37				1,766.000	\$.00	\$131,973.18
1020	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	1,396.000	1,396.000		
				55.700	.000		
	37				1,396.000	\$.00	\$77,757.20
1035	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	14,995.000	14,995.000		
				57.500	.000		
	38				14,995.000	\$.00	\$862,212.50
1045	627-1160	TRAFFIC BARRIER H, WALL NO -	LF	2,198.000	2,198.000		
				300.020	.000		
	38				2,198.000	\$.00	\$659,443.96
1050	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO -	SF	6,683.000	6,445.000		
				55.700	.000		
	38				6,445.000	\$.00	\$358,986.50
1055	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	22.000	22.000		
				55.700	.000		
	38				22.000	\$.00	\$1,225.40
1060	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO -	SF	19,687.000	16,338.000		
				55.700	.000		
	41				16,338.000	\$.00	\$910,026.60

Rpt-ID: RCPEsprj

Georgia

Date: 11/22/2024

User: garay

Department of Transportation

Page 22 of 29

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0044

Pay Period: 11/01/2024
to 11/22/2024

Project Number 311005-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
	Category Number:	0901	MSE WALLS				
1065	627-1160	TRAFFIC BARRIER H, WALL NO -	LF	1,142.000	206.000		
				300.020	.000		
					206.000	\$.00	\$61,804.12
	41						
1075	627-1030	MSE WALL FACE, GTR THAN 30 FT HT, WALL NC SF		4,349.000	2,005.000		
				55.700	.000		
					2,005.000	\$.00	\$111,678.50
	41						
1080	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	4,241.000	4,241.000		
				55.700	.000		
					4,241.000	\$.00	\$236,223.70
	41						
1085	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	878.000	878.000		
				55.700	.000		
					878.000	\$.00	\$48,904.60
	41						
1095	627-1160	TRAFFIC BARRIER H, WALL NO -	LF	722.000	722.000		
				300.020	.000		
					722.000	\$.00	\$216,614.44
	42						
1110	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	10,183.000	7,829.000		
				55.700	.000		
					7,829.000	\$.00	\$436,075.30
	42						
1115	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	1,827.000	1,827.000		
				55.700	.000		
					1,827.000	\$.00	\$101,763.90
	42						
1125	627-1160	TRAFFIC BARRIER H, WALL NO -	LF	892.000	892.000		
				300.020	.000		
					892.000	\$.00	\$267,617.84
	46						
1130	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	12,582.000	12,494.000		
				55.700	.000		
					12,494.000	\$.00	\$695,915.80
	46						

Rpt-ID: RCPEsprj

Georgia

Date: 11/22/2024

User: garay

Department of Transportation

Page 23 of 29

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0044

Pay Period: 11/01/2024
to 11/22/2024

Project Number 311005-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0901 MSE WALLS							
1135	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	439.000	452.000		
				55.700	.000		
	46				452.000	\$.00	\$25,176.40
1145	627-1120	COPING B, WALL NO -	LF	363.000	.000		
				280.000	363.000		
	47				363.000	\$101,640.00	\$101,640.00
1155	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO -	SF	1,023.000	1,023.000		
				55.700	.000		
	47				1,023.000	\$.00	\$56,981.10
1160	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	3,996.000	3,996.000		
				55.700	.000		
	47				3,996.000	\$.00	\$222,577.20
1165	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	1,424.000	1,424.000		
				55.700	.000		
	47				1,424.000	\$.00	\$79,316.80
1180	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO -	SF	922.000	931.000		
				55.700	.000		
	54				931.000	\$.00	\$51,856.70
1185	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	4,127.000	4,130.000		
				55.700	.000		
	54				4,130.000	\$.00	\$230,041.00
1190	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	215.000	219.000		
				55.700	.000		
	54				219.000	\$.00	\$12,198.30
Category Amount:						\$101,640.00	\$6,619,537.04

Rpt-ID: RCPESPRJ

Georgia

Date: 11/22/2024

User: garay

Department of Transportation

Page 24 of 29

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0044

Pay Period: 11/01/2024
to 11/22/2024

Project Number 311005-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0100 ROADWAY					
1365	681-4300	LIGHTING STD, 30 FT MH, 6 FT ARM	EA	130.000	52.500		
				4643.600	12.000		
					64.500	\$55,723.20	\$299,512.20
1375	682-6222	CONDUIT, NONMETL, TP 2, 2 IN	LF	62,665.000	32,750.000		
				7.610	680.000		
					33,430.000	\$5,174.80	\$254,402.30
1380	681-6200	LUMINAIRE, TYPE 2, LED	EA	374.000	106.000		
				1326.780	5.000		
					111.000	\$6,633.90	\$147,272.58
Category Amount:						\$67,531.90	\$701,187.08
Category Number:		0801 BRIDGES					
1415	507-9002	PSC BEAMS, AASHTO TYPE II, BR NO -	LF	2,867.000	1,147.000		
				163.420	.000		
					1,147.000	\$.00	\$187,442.74
		2A					
1425	500-3002	CLASS AA CONCRETE	CY	7,138.000	6,160.080		
				733.240	.000		
					6,160.080	\$.00	\$4,516,817.06
1435	500-2100	CONCRETE BARRIER	LF	12,297.000	2,491.200		
				55.520	.000		
					2,491.200	\$.00	\$138,311.42
1450	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000	.500		
				500000.000	.000		
					.500	\$.00	\$250,000.00
		2A					
1485	500-3650	CLASS AA-1 CONCRETE	CY	513.000	512.400		
				646.230	.000		
					512.400	\$.00	\$331,128.25

Rpt-ID: RCPEsprj

Georgia

Date: 11/22/2024

User: garay

Department of Transportation

Page 25 of 29

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0044

Pay Period: 11/01/2024
to 11/22/2024

Project Number 311005-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0801		BRIDGES					
1525	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000	.360		
				850000.000	.000		
					.360	\$.00	\$306,000.00
	4						
1535	507-9002	PSC BEAMS, AASHTO TYPE II, BR NO -	LF	325.000	324.460		
				163.420	.000		
					324.460	\$.00	\$53,023.25
	5						
1565	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000	1.000		
				1300000.000	.000		
					1.000	\$.00	\$1,300,000.00
	5						
1595	507-9030	PSC BEAMS, AASHTO, BULB TEE, 54 IN, BR NO -	LF	2,497.000	2,505.850		
				252.790	.000		
					2,505.850	\$.00	\$633,453.82
	5						
1605	507-9003	PSC BEAMS, AASHTO TYPE III, BR NO -	LF	2,841.000	2,838.780		
				194.200	.000		
					2,838.780	\$.00	\$551,291.08
	5						
1625	500-3650	CLASS AA-1 CONCRETE	CY	2,565.000	2,565.300		
				646.230	.000		
					2,565.300	\$.00	\$1,657,773.82
1650	500-2110	CONCRETE PARAPET, SPCL DESIGN	LF	2,427.000	1,143.500		
				262.670	.000		
					1,143.500	\$.00	\$300,363.15
1660	520-1147	PILING IN PLACE, STEEL H, HP 14 X 73	LF	4,120.000	4,288.714		
				87.650	353.066		
					4,641.780	\$30,946.23	\$406,852.02
1665	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000	.799		
				5500000.000	.013		
					.812	\$71,500.00	\$4,466,000.00
	6						

Rpt-ID: RCPEsprj

Georgia

Date: 11/22/2024

User: garay

Department of Transportation

Page 26 of 29

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0044

Pay Period: 11/01/2024
to 11/22/2024

Project Number 311005-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0801		BRIDGES					
1680	211-0200	BRIDGE EXCAVATION, GRADE SEPARATION	CY	343.000 70.350	270.233 60.764 330.997	\$4,274.75	\$23,285.64
1710	507-9034	PSC BEAMS, AASHTO, BULB TEE, 65 IN, BR NO - LF		2,114.000 251.550	1,057.580 .000 1,057.580	\$.00	\$266,034.25
	6						
1715	507-9033	PSC BEAMS, AASHTO, BULB TEE, 74 IN, BR NO - LF		18,427.000 264.300	17,276.850 .000 17,276.850	\$.00	\$4,566,271.46
	6						
1730	507-9002	PSC BEAMS, AASHTO TYPE II, BR NO -	LF	402.000 163.420	401.790 .000 401.790	\$.00	\$65,660.52
	8A						
1740	441-0004	CONC SLOPE PAV, 4 IN	SY	791.000 180.930	434.000 .000 434.000	\$.00	\$78,523.62
1765	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000 600000.000	.669 .083 .752	\$49,800.00	\$451,200.00
	8A						
1780	511-3000	SUPERSTR REINF STEEL, BR NO -	LS	1.000 117515.780	.669 .083 .752	\$9,753.81	\$88,371.87
	8A						
1895	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000 2300000.000	1.000 .000 1.000	\$.00	\$2,300,000.00
	11C						
1915	507-9034	PSC BEAMS, AASHTO, BULB TEE, 65 IN, BR NO - LF		8,235.000 251.550	8,235.090 .000 8,235.090	\$.00	\$2,071,536.89
	11C						

Rpt-ID: RCPESPRJ

Georgia

Date: 11/22/2024

User: garay

Department of Transportation

Page 27 of 29

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0044

Pay Period: 11/01/2024
to 11/22/2024

Project Number 311005-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0801 BRIDGES							
1935	507-9003	PSC BEAMS, AASHTO TYPE III, BR NO -	LF	1,249.000	1,248.800		
				194.200	.000		
					1,248.800	\$.00	\$242,516.96
		11C					
1980	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000	.730		
				900000.000	.000		
					.730	\$.00	\$657,000.00
		13					
2010	507-9033	PSC BEAMS, AASHTO, BULB TEE, 74 IN, BR NO -	LF	6,586.000	6,583.600		
				264.300	.000		
					6,583.600	\$.00	\$1,740,045.48
		13					
2030	507-9003	PSC BEAMS, AASHTO TYPE III, BR NO -	LF	1,067.000	1,066.400		
				194.200	.000		
					1,066.400	\$.00	\$207,094.88
		13					
2195	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000	.830		
				850000.000	.000		
					.830	\$.00	\$705,500.00
		20					
2220	507-9030	PSC BEAMS, AASHTO, BULB TEE, 54 IN, BR NO -	LF	3,590.000	3,589.400		
				252.790	.000		
					3,589.400	\$.00	\$907,364.43
		20					
2245	507-9033	PSC BEAMS, AASHTO, BULB TEE, 74 IN, BR NO -	LF	3,319.000	3,094.580		
				264.300	.000		
					3,094.580	\$.00	\$817,897.49
		4					
2260	507-9003	PSC BEAMS, AASHTO TYPE III, BR NO -	LF	237.000	236.520		
				194.200	.000		
					236.520	\$.00	\$45,932.18
		4					
2275	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000	1.000		
				1600000.000	.000		
					1.000	\$.00	\$1,600,000.00
		12					

Rpt-ID: RCPESPRJ

Georgia

Date: 11/22/2024

User: garay

Department of Transportation

Page 28 of 29

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0044

Pay Period: 11/01/2024
to 11/22/2024

Project Number 311005-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
	Category Number:	0801 BRIDGES					
2285	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000	.730		
				900000.000	.000		
					.730	\$.00	\$657,000.00
	13						
Category Amount:						\$166,274.79	\$32,589,692.28
	Category Number:	0100 ROADWAY					
2425	668-3300	SAN SEWER MANHOLE, TP 1	EA	14.000	8.000		
				12077.940	.000		
					8.000	\$.00	\$96,623.52
Category Amount:						\$0.00	\$96,623.52
	Category Number:	0801 BRIDGES					
2565	507-9003	PSC BEAMS, AASHTO TYPE III, BR NO -	LF	1,905.000	1,905.100		
				194.200	.000		
					1,905.100	\$.00	\$369,970.42
	8A						
2660	507-9003	PSC BEAMS, AASHTO TYPE III, BR NO -	LF	487.000	487.300		
				194.200	.000		
					487.300	\$.00	\$94,633.66
	12						
2665	507-9031	PSC BEAMS, AASHTO, BULB TEE, 63 IN, BR NO -	LF	4,462.000	4,461.860		
				261.700	.000		
					4,461.860	\$.00	\$1,167,668.76
	12						
2670	507-9033	PSC BEAMS, AASHTO, BULB TEE, 74 IN, BR NO -	LF	1,063.000	1,063.380		
				264.300	.000		
					1,063.380	\$.00	\$281,051.33
	12						
Category Amount:						\$0.00	\$1,913,324.17
	Category Number:	0100 ROADWAY					
2815	430-0210	PLAIN PC CONC PVMT, CL 1 CONC, 11 INCH THK SY		40,119.000	26,750.610		
				56.090	.000		
					26,750.610	\$.00	\$1,500,441.71

Rpt-ID: RCPEsprj

Georgia

Date: 11/22/2024

User: garay

Department of Transportation

Page 29 of 29

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0044

Pay Period: 11/01/2024
to 11/22/2024

Project Number 311005-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0100 ROADWAY					
2820	205-0001	UNCLASS EXCAV	CY	79,302.000	47,147.118		
				9.040	11,650.267		
					58,797.385	\$105,318.41	\$531,528.36
2825	206-0002	BORROW EXCAV, INCL MATL	CY	291,559.000	273,741.467		
				0.010	35,711.107		
					309,452.574	\$357.11	\$3,094.53
3120	550-1300	STORM DRAIN PIPE, 30 IN, H 1-10	LF	263.000	104.000		
				75.160	147.000		
					251.000	\$11,048.52	\$18,865.16
3160	550-1243	STORM DRAIN PIPE, 24 IN, H 20-25	LF	44.000	42.000		
				202.740	2.000		
					44.000	\$405.48	\$8,920.56
9080	621-6200	CONCRETE SIDE BARRIER, TP 2-S	LF	.000	1,513.200		
				481.380	.000		
					1,513.200	\$0.00	\$728,424.22
		MODIFIED TP 2-S CONCRETE SIDE BARRIER					
Category Amount:						\$117,129.52	\$2,791,274.54
Project Total Amount:						\$662,264.86	\$102,286,211.08