

Rpt-ID: RCPESPRJ

Georgia

Date: 01/02/2025

User: garay

Department of Transportation

Page 1 of 26

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0046

Pay Period: 12/01/2024
to 12/31/2024

Contract Location:

I-16/SR 404 EAST AND WEST BOUND BEGINNING AT I-75/SR
WEST BOUND BEGINNING AT I-75/SR 401 AND EXTENDING

Time Allowed: 1311 Days

Elapsed Calender Days: 1290 Days

Percent Time: 98.40

District: 3

Area: 04

Contractor:

WEBBER, LLC./UNITED INFRASTRUCTURE GROUP
1725 HUGHES LANDING BLVD
SUITE 1200

Date Let: 02/12/2021

Date Awarded: 03/05/2021

Date Contract Executed: 04/13/2021

Date Notice to Proceed: 06/21/2021

Date Work Began: 06/21/2021

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 01/10/2025

THE WOODLANDS TX 77380

Phone: (281)907-8600

Escrow Agent:

Surety Co: THE CONTINENTAL INSURANCE COMPANY

Current Contract Amount \$237,266,740.22

Original Contract Amount \$228,945,834.92

Funds Available \$59,573,444.32

Percent Complete 73.77%

Counties:

Bibb

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0012701	\$88,794,796.47	\$85,134,955.33	\$17,657,441.90	80.11%	\$528,100.90
311005-	\$148,471,943.75	\$143,810,879.59	\$41,916,002.46	71.77%	\$1,007,080.83

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 01/02/2025

User: garay

Department of Transportation

Page 2 of 26

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0046

Pay Period: 12/01/2024
to 12/31/2024

Project Number: 0012701 I-16/SR 404 - INTERCHG IMPROV

Federal State Project Number: 0012701

	Total to Date	Prev to Date	This Estimate
Participating	\$56,559,262.51	\$56,136,781.79	\$422,480.72
Non-Participating	\$14,139,815.64	\$14,034,195.46	\$105,620.18
Total Earnings	\$70,699,078.15	\$70,170,977.25	\$528,100.90
Stockpiled Materials	\$438,276.42	\$438,276.42	\$0.00
Gross Earnings	\$71,137,354.57	\$70,609,253.67	\$528,100.90
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$71,137,354.57	\$70,609,253.67	
Total Payable:			\$528,100.90

Rpt-ID: RCPESPRJ

Georgia

Date: 01/02/2025

User: garay

Department of Transportation

Page 3 of 26

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0046

Pay Period: 12/01/2024
to 12/31/2024

Project Number: 311005- I-16/I-75 - INTERCHG IMPROV

Federal State Project Number: 311005-

	Total to Date	Prev to Date	This Estimate
Participating	\$83,474,738.50	\$82,646,567.58	\$828,170.92
Non-Participating	\$20,868,684.67	\$20,661,641.97	\$207,042.70
Total Earnings	\$104,343,423.17	\$103,308,209.55	\$1,035,213.62
Stockpiled Materials	\$2,212,518.12	\$2,240,650.91	(\$28,132.79)
Gross Earnings	\$106,555,941.29	\$105,548,860.46	\$1,007,080.83
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$106,555,941.29	\$105,548,860.46	

Total Payable: **\$1,007,080.83**

Rpt-ID: RCPEsprj

Georgia

Date: 01/02/2025

User: garay

Department of Transportation

Page 4 of 26

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0046

Pay Period: 12/01/2024
to 12/31/2024

Project Number 0012701

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date		
		Supplemental Description 2					
Category Number: 0100		ROADWAY					
0030	621-6212	CONCRETE SIDE BARRIER, TP 6-SB	LF	64.000	64.000		
				717.620	.000		
					64.000	\$.00	\$45,927.68
0050	621-6013	CONCRETE SIDE BARRIER, TP 7-TS	LF	56.000	28.000		
				210.280	.000		
					28.000	\$.00	\$5,887.84
0055	668-2200	DROP INLET, GP 2	EA	2.000	1.000		
				6445.050	1.000		
					2.000	\$6,445.05	\$12,890.10
0075	611-3010	RECONSTR DROP INLET, GROUP 1	EA	3.000	2.000		
				3676.310	1.000		
					3.000	\$3,676.31	\$11,028.93
0105	611-8040	ADJUST DROP INLET TO GRADE	EA	5.000	.000		
				3676.310	5.000		
					5.000	\$18,381.55	\$18,381.55
0140	433-1200	REINF CONC APPROACH SLAB, INCL SLOPED E SY		931.000	797.560		
				229.250	.000		
					797.560	\$.00	\$182,840.63
0150	621-6002	CONCRETE BARRIER, TP S-2	LF	3,262.000	736.000		
				196.980	.000		
					736.000	\$.00	\$144,977.28
0215	441-3999	CONCRETE V GUTTER	LF	3,081.000	1,006.000		
				28.000	.000		
					1,006.000	\$.00	\$28,168.00
Category Amount:						\$28,502.91	\$450,102.01

Rpt-ID: RCPESPRJ

Georgia

Date: 01/02/2025

User: garay

Department of Transportation

Page 5 of 26

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0046

Pay Period: 12/01/2024
to 12/31/2024

Project Number 0012701

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0801 BRIDGES					
0225	500-3002	CLASS AA CONCRETE	CY	3,853.000	3,690.620		
				733.240	.000		
					3,690.620	\$.00	\$2,706,110.21
Category Amount:						\$0.00	\$2,706,110.21
Category Number:		0100 ROADWAY					
0255	413-0750	TACK COAT	GL	8,747.000	805.000		
				3.250	180.000		
					985.000	\$585.00	\$3,201.25
0265	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		31,045.000	20,669.330		
				74.500	.000		
					20,669.330	\$.00	\$1,539,865.09
0275	433-1300	REINF CONC APPROACH SLAB, INCL BARRIER	SY	1,465.000	259.170		
				239.360	.000		
					259.170	\$.00	\$62,034.93
0300	621-4086	CONCRETE SIDE BARRIER, TYPE 7WS	LF	1,478.000	873.000		
				110.010	.000		
					873.000	\$.00	\$96,038.73
0315	621-6201	CONCRETE SIDE BARRIER, TP 2-SA	LF	1,533.000	121.000		
				369.880	.000		
					121.000	\$.00	\$44,755.48
0320	441-0104	CONC SIDEWALK, 4 IN	SY	542.000	138.890		
				49.180	.000		
					138.890	\$.00	\$6,830.61
0330	430-0220	PLAIN PC CONC PVMT, CL 1 CONC, 12 INCH THK	SY	126,107.000	66,607.693		
				57.930	19,818.677		
					86,426.370	\$1,148,095.96	\$5,006,679.61

Rpt-ID: RCPEsprj

Georgia

Date: 01/02/2025

User: garay

Department of Transportation

Page 6 of 26

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0046

Pay Period: 12/01/2024
to 12/31/2024

Project Number 0012701

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100 ROADWAY							
0345	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		7,508.000	983.480		
		TL & H LIME		88.000	.000		
					983.480	\$.00	\$86,546.24
0350	621-6003	CONCRETE BARRIER, TP S-3	LF	2,684.000	2,108.500		
				348.290	.000		
					2,108.500	\$.00	\$734,369.47
0360	310-1101	GR AGGR BASE CRS, INCL MATL	TN	96,589.000	90,123.663		
				26.360	585.840		
					90,709.503	\$15,442.74	\$2,391,102.50
0370	441-0303	CONC SPILLWAY, TP 3	EA	1.000	1.000		
				3350.000	.000		
					1.000	\$.00	\$3,350.00
0390	668-4300	STORM SEWER MANHOLE, TP 1	EA	7.000	2.000		
				2406.000	.000		
					2.000	\$.00	\$4,812.00
0400	668-5000	JUNCTION BOX	EA	3.000	2.000		
				6674.430	.000		
					2.000	\$.00	\$13,348.86
0440	167-1500	WATER QUALITY INSPECTIONS	MO	48.000	44.000		
				1250.000	1.000		
					45.000	\$1,250.00	\$56,250.00
0505	163-0240	MULCH	TN	686.000	484.779		
				230.000	18.142		
					502.921	\$4,172.66	\$115,671.83

Category Amount: \$1,169,546.36 \$10,164,856.60

Rpt-ID: RCPESPRJ

Georgia

Date: 01/02/2025

User: garay

Department of Transportation

Page 7 of 26

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0046

Pay Period: 12/01/2024
to 12/31/2024

Project Number 0012701

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0901		MSE WALLS					
0860	621-6210	CONCRETE SIDE BARRIER, TP 6-S	LF	290.000	227.000		
				431.530	.000		
					227.000	\$.00	\$97,957.31
0865	627-1160	TRAFFIC BARRIER H, WALL NO -	LF	696.000	696.000		
				300.020	.000		
					696.000	\$.00	\$208,813.92
		21					
0875	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO -	SF	3,556.000	3,556.000		
				55.700	.000		
					3,556.000	\$.00	\$198,069.20
		21					
0880	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	5,025.000	5,025.000		
				55.700	.000		
					5,025.000	\$.00	\$279,892.50
		21					
0885	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	7.000	7.000		
				55.700	.000		
					7.000	\$.00	\$389.90
		21					
0890	627-1160	TRAFFIC BARRIER H, WALL NO -	LF	831.000	150.000		
				230.590	681.000		
					831.000	\$157,031.79	\$191,620.29
		30					
0895	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	3,626.000	3,626.000		
				59.500	.000		
					3,626.000	\$.00	\$215,747.00
		30					
0900	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	4,459.000	4,459.000		
				58.790	.000		
					4,459.000	\$.00	\$262,144.61
		30					
0905	627-1160	TRAFFIC BARRIER H, WALL NO -	LF	449.000	450.000		
				233.560	.000		
					450.000	\$.00	\$105,102.00
		32					

Rpt-ID: RCPESPRJ

Georgia

Date: 01/02/2025

User: garay

Department of Transportation

Page 8 of 26

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0046

Pay Period: 12/01/2024
to 12/31/2024

Project Number 0012701

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0901 MSE WALLS							
0910	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO - 32	SF	4,194.000 55.700	4,194.000 .000 4,194.000	\$0.00	\$233,605.80
0915	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO - 32	SF	694.000 55.700	694.000 .000 694.000	\$0.00	\$38,655.80
0935	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO - 39	SF	13,039.000 55.700	11,282.000 .000 11,282.000	\$0.00	\$628,407.40
0940	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO - 39	SF	10,801.000 55.700	12,107.000 .000 12,107.000	\$0.00	\$674,359.90
0945	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO - 39	SF	2,806.000 55.700	2,755.000 .000 2,755.000	\$0.00	\$153,453.50
0950	627-1160	TRAFFIC BARRIER H, WALL NO - 39	LF	1,379.000 300.020	1,334.000 .000 1,334.000	\$0.00	\$400,226.68
Category Amount:						\$157,031.79	\$3,688,445.81
Category Number: 0801 BRIDGES							
1020	507-9030	PSC BEAMS, AASHTO, BULB TEE, 54 IN, BR NO - 1	LF	2,569.000 252.790	2,569.010 .000 2,569.010	\$0.00	\$649,420.04
1025	507-9002	PSC BEAMS, AASHTO TYPE II, BR NO - 1	LF	1,155.000 163.420	1,157.290 .000 1,157.290	\$0.00	\$189,124.33

Rpt-ID: RCPESPRJ

Georgia

Date: 01/02/2025

User: garay

Department of Transportation

Page 9 of 26

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0046

Pay Period: 12/01/2024
to 12/31/2024

Project Number 0012701

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0801 BRIDGES					
1035	500-2100	CONCRETE BARRIER	LF	7,166.000 55.520	6,357.090 .000 6,357.090	\$0.00	\$352,945.64
1055	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000 800000.000	1.000 .000 1.000	\$0.00	\$800,000.00
	1						
1160	507-9033	PSC BEAMS, AASHTO, BULB TEE, 74 IN, BR NO -	LF	1,616.000 264.300	1,615.620 .000 1,615.620	\$0.00	\$427,008.37
	7						
1175	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000 500000.000	1.000 .000 1.000	\$0.00	\$500,000.00
	7						
Category Amount:						\$0.00	\$2,918,498.38
Category Number:		0100 ROADWAY					
1220	441-0004	CONC SLOPE PAV, 4 IN	SY	659.000 178.540	901.190 .000 901.190	\$0.00	\$160,898.46
Category Amount:						\$0.00	\$160,898.46
Category Number:		0801 BRIDGES					
1290	507-9033	PSC BEAMS, AASHTO, BULB TEE, 74 IN, BR NO -	LF	6,360.000 264.300	6,359.870 .000 6,359.870	\$0.00	\$1,680,913.64
	14						
1295	507-9003	PSC BEAMS, AASHTO TYPE III, BR NO -	LF	1,170.000 194.200	1,169.540 .000 1,169.540	\$0.00	\$227,124.67
	14						
1330	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000 1900000.000	1.000 .000 1.000	\$0.00	\$1,900,000.00
	14						

Rpt-ID: RCPESPRJ

Georgia

Date: 01/02/2025

User: garay

Department of Transportation

Page 10 of 26

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0046

Pay Period: 12/01/2024
to 12/31/2024

Project Number 0012701

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0801 BRIDGES							
1375	507-9033	PSC BEAMS, AASHTO, BULB TEE, 74 IN, BR NO - LF		6,567.000 264.300	6,568.620 .000 6,568.620	\$.00	\$1,736,086.27
	15						
1430	500-1006	SUPERSTR CONCRETE, CL AA, BR NO - LS		1.000 1700000.000	1.000 .000 1.000	\$.00	\$1,700,000.00
	15						
1465	507-9030	PSC BEAMS, AASHTO, BULB TEE, 54 IN, BR NO - LF		2,811.000 252.790	2,814.740 .000 2,814.740	\$.00	\$711,538.12
	21						
1495	500-1006	SUPERSTR CONCRETE, CL AA, BR NO - LS		1.000 800000.000	1.000 .000 1.000	\$.00	\$800,000.00
	21						
1510	520-2220	PILING, PSC, 20 IN SQ	LF	1,760.000 154.470	1,280.050 .000 1,280.050	\$.00	\$197,729.32
1515	520-2216	PILING, PSC, 16 IN SQ	LF	1,920.000 62.970	1,313.720 .000 1,313.720	\$.00	\$82,724.95
Category Amount:						\$0.00	\$9,036,116.97
Category Number: 0100 ROADWAY							
1665	621-6210	CONCRETE SIDE BARRIER, TP 6-S	LF	290.000 485.960	225.000 .000 225.000	\$.00	\$109,341.00
1675	430-0210	PLAIN PC CONC PVMT, CL 1 CONC, 11 INCH THK SY		31,673.000 56.090	33,714.675 -18,321.427 15,393.248	\$-1,027,648.84	\$863,407.28

Estimate Summary By Project

Pay Period: 12/01/2024
to 12/31/2024

Project Number 0012701

		Item Description 1			Prev Qty			
LIN	Item Code	Item Description 2		Auth Qty	Qty This Period	Amount		Cumulative
		Supplemental Description 1	Units	Unit Price	Qty To Date	This Period		Amount
		Supplemental Description 2						
Category Number:		0100 ROADWAY						
1685	205-0001	UNCLASS EXCAV	CY	71,915.000	82,230.911			
				9.040	1,767.815			
					83,998.726	\$15,981.05		\$759,348.48
1690	206-0002	BORROW EXCAV, INCL MATL	CY	449,664.000	318,385.967			
				0.010	4,807.889			
					323,193.856	\$48.08		\$3,231.94
1725	441-0050	CONC SLOPE DRAIN	SY	7.000	9.000			
				165.660	.000			
					9.000	\$.00		\$1,490.94
1755	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	6.000	.000			
				1200.000	5.630			
					5.630	\$6,756.00		\$6,756.00
Category Amount:						\$-1,004,863.71		\$1,743,575.64
Category Number:		0901 MSE WALLS						
1840	627-1030	MSE WALL FACE, GTR THAN 30 FT HT, WALL NC SF		9,099.000	9,099.000			
				55.700	.000			
					9,099.000	\$.00		\$506,814.30
	21							
Category Amount:						\$0.00		\$506,814.30
Category Number:		0801 BRIDGES						
1860	441-0004	CONC SLOPE PAV, 4 IN	SY	1,118.000	1,215.780			
				180.930	.000			
					1,215.780	\$.00		\$219,971.08
1870	441-0004	CONC SLOPE PAV, 4 IN	SY	661.000	300.670			
				180.930	.000			
					300.670	\$.00		\$54,400.22
Category Amount:						\$0.00		\$274,371.30

Rpt-ID: RCPESPRJ

Georgia

Date: 01/02/2025

User: garay

Department of Transportation

Page 12 of 26

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0046

Pay Period: 12/01/2024
to 12/31/2024

Project Number 0012701

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0100 ROADWAY					
1935	668-2100	DROP INLET, GP 1	EA	100.000	50.000		
				4036.080	11.000		
					61.000	\$44,396.88	\$246,200.88
Category Amount:						\$44,396.88	\$246,200.88
Category Number:		0901 MSE WALLS					
1940	627-1030	MSE WALL FACE, GTR THAN 30 FT HT, WALL NC SF		98.000	101.000		
				55.700	.000		
					101.000	\$0.00	\$5,625.70
	39						
Category Amount:						\$0.00	\$5,625.70
Category Number:		0801 BRIDGES					
1950	507-9003	PSC BEAMS, AASHTO TYPE III, BR NO -	LF	649.000	647.860		
				194.200	.000		
					647.860	\$0.00	\$125,814.41
	15						
Category Amount:						\$0.00	\$125,814.41
Category Number:		0100 ROADWAY					
1955	500-3002	CLASS AA CONCRETE	CY	321.000	321.000		
				946.050	.000		
					321.000	\$0.00	\$303,682.05
9007	004-0008	EXTRA WORK -	CY	.000	233.333		
				19.130	.000		
					233.333	\$0.00	\$4,463.66
		REMOVE GAB					
9115	621-6200	CONCRETE SIDE BARRIER, TP 2-S	LF	.000	3,545.590		
				481.380	277.300		
					3,822.890	\$133,486.67	\$1,840,262.79
		MODIFIED TP 2-S CONCRETE SIDE BARRIER					
Category Amount:						\$133,486.67	\$2,148,408.50
Project Total Amount:						\$528,100.90	\$70,699,078.15

Rpt-ID: RCPESPRJ

Georgia

Date: 01/02/2025

User: garay

Department of Transportation

Page 13 of 26

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0046

Pay Period: 12/01/2024
to 12/31/2024

Project Number 311005-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100 ROADWAY							
0080	621-6001	CONCRETE BARRIER, TP S-1	LF	1,550.000	1,300.000		
				163.900	.000		
					1,300.000	\$.00	\$213,070.00
0085	668-4400	STORM SEWER MANHOLE, TP 2	EA	1.000	1.000		
				3498.510	.000		
					1.000	\$.00	\$3,498.51
0090	668-2200	DROP INLET, GP 2	EA	4.000	3.000		
				6445.050	.000		
					3.000	\$.00	\$19,335.15
0100	621-6210	CONCRETE SIDE BARRIER, TP 6-S	LF	63.000	63.000		
				485.960	.000		
					63.000	\$.00	\$30,615.48
0105	621-6002	CONCRETE BARRIER, TP S-2	LF	7,381.000	1,240.000		
				196.980	400.000		
					1,640.000	\$78,792.00	\$323,047.20
0150	668-1200	CATCH BASIN, GP 2	EA	1.000	1.000		
				5840.690	.000		
					1.000	\$.00	\$5,840.69
0155	621-6003	CONCRETE BARRIER, TP S-3	LF	1,930.000	100.000		
				348.290	.000		
					100.000	\$.00	\$34,829.00
0206	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		.000	105.250		
		TL & H LIME		66.000	112.090		
		TEMPORARY PAVEMENT			217.340	\$7,397.94	\$14,344.44
0207	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		.000	6,069.340		
		TL & H LIME		87.250	.000		
		REVISED TEMPORARY PAVEMENT			6,069.340	\$.00	\$529,549.92

Rpt-ID: RCPESPRJ

Georgia

Date: 01/02/2025

User: garay

Department of Transportation

Page 14 of 26

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0046

Pay Period: 12/01/2024
to 12/31/2024

Project Number 311005-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0210	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		26,148.000 74.500	3,305.970 .000 3,305.970	\$0.00	\$246,294.77
0211	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME TEMPORARY PAVEMENT		.000 55.875	144.600 94.230 238.830	\$5,265.10	\$13,344.63
0212	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME REVISED TEMPORARY PAVEMENT		.000 73.750	7,980.010 690.258 8,670.268	\$50,906.53	\$639,432.27
0215	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	11.000 1200.000	11.000 .000 11.000	\$0.00	\$13,200.00
0225	310-1101	GR AGGR BASE CRS, INCL MATL	TN	85,037.000 26.360	33,845.416 730.320 34,575.736	\$19,251.24	\$911,416.40
0230	621-4086	CONCRETE SIDE BARRIER, TYPE 7WS	LF	1,374.000 110.010	326.000 270.000 596.000	\$29,702.70	\$65,565.96
0240	413-0750	TACK COAT	GL	6,189.000 3.250	3,359.000 180.000 3,539.000	\$585.00	\$11,501.75
0245	402-4510	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN R-MODIFIED BITUM MATL & H LIME		3,234.000 122.000	.000 77.110 77.110	\$9,407.42	\$9,407.42
0247	402-4510	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN R-MODIFIED BITUM MATL & H LIME REVISED TEMPORARY PAVEMENT		.000 121.250	3,656.467 129.675 3,786.142	\$15,723.09	\$459,069.72

Rpt-ID: RCPEsprj

Georgia

Date: 01/02/2025

User: garay

Department of Transportation

Page 15 of 26

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0046

Pay Period: 12/01/2024
to 12/31/2024

Project Number 311005-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100		ROADWAY					
0250	433-1100	REINF CONC APPROACH SLAB, INCL CURB	SY	382.000	351.670		
				163.390	.000		
					351.670	\$.00	\$57,459.36
0255	430-0220	PLAIN PC CONC PVMT, CL 1 CONC, 12 INCH THK	SY	108,833.000	23,362.396		
				57.930	226.667		
					23,589.063	\$13,130.82	\$1,366,514.42
0265	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	4,410.000	2,459.740		
				24.250	215.000		
					2,674.740	\$5,213.75	\$64,862.45
0270	433-1300	REINF CONC APPROACH SLAB, INCL BARRIER	SY	2,813.000	503.334		
				239.360	140.000		
					643.334	\$33,510.40	\$153,988.43
0290	150-1000	TRAFFIC CONTROL -	LS	1.000	.950		
				2000000.000	.011		
					.961	\$132,000.00	\$11,532,000.00
		311005					
0295	433-1200	REINF CONC APPROACH SLAB, INCL SLOPED E	SY	575.000	730.000		
				229.250	.000		
					730.000	\$.00	\$167,352.50
0300	441-3999	CONCRETE V GUTTER	LF	2,196.000	2,194.500		
				28.000	.000		
					2,194.500	\$.00	\$61,446.00
0312	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		.000	148.940		
				108.250	.000		
					148.940	\$.00	\$16,122.76
		REVISED TEMPORARY PAVEMENT					
0315	441-6740	CONC CURB & GUTTER, 8 IN X 30 IN, TP 7	LF	3,002.000	3,610.220		
				24.750	49.000		
					3,659.220	\$1,212.75	\$90,565.70

Rpt-ID: RCPESPRJ

Georgia

Date: 01/02/2025

User: garay

Department of Transportation

Page 16 of 26

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0046

Pay Period: 12/01/2024
to 12/31/2024

Project Number 311005-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100		ROADWAY					
0355	441-0104	CONC SIDEWALK, 4 IN	SY	2,910.000	2,255.900		
				49.180	.000		
					2,255.900	\$.00	\$110,945.16
0365	668-1100	CATCH BASIN, GP 1	EA	14.000	13.000		
				5841.110	1.000		
					14.000	\$5,841.11	\$81,775.54
0370	668-2100	DROP INLET, GP 1	EA	99.000	59.000		
				4036.080	3.000		
					62.000	\$12,108.24	\$250,236.96
0380	668-4300	STORM SEWER MANHOLE, TP 1	EA	7.000	4.000		
				2406.000	.000		
					4.000	\$.00	\$9,624.00
0390	550-4224	FLARED END SECTION 24 IN, STORM DRAIN	EA	3.000	2.000		
				1093.460	1.000		
					3.000	\$1,093.46	\$3,280.38
0395	668-5000	JUNCTION BOX	EA	1.000	.000		
				6674.430	1.000		
					1.000	\$6,674.43	\$6,674.43
0510	167-1500	WATER QUALITY INSPECTIONS	MO	48.000	44.000		
				1250.000	1.000		
					45.000	\$1,250.00	\$56,250.00
Category Amount:						\$429,065.98	\$17,572,461.40
Category Number: 0901		MSE WALLS					
0915	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	2,560.000	2,554.000		
				55.700	.000		
					2,554.000	\$.00	\$142,257.80

Rpt-ID: RCPESPRJ

Georgia

Date: 01/02/2025

User: garay

Department of Transportation

Page 17 of 26

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0046

Pay Period: 12/01/2024
to 12/31/2024

Project Number 311005-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0901 MSE WALLS					
0920	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO -	SF	7,288.000	7,281.000		
				55.700	.000		
					7,281.000	\$0.00	\$405,551.70
	28						
Category Amount:						\$0.00	\$547,809.50
Category Number:		0100 ROADWAY					
0930	621-6201	CONCRETE SIDE BARRIER, TP 2-SA	LF	2,623.000	1,953.000		
				369.880	.000		
					1,953.000	\$0.00	\$722,375.64
Category Amount:						\$0.00	\$722,375.64
Category Number:		0901 MSE WALLS					
0940	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	400.000	400.000		
				55.700	.000		
					400.000	\$0.00	\$22,280.00
	28						
0955	627-1160	TRAFFIC BARRIER H, WALL NO -	LF	583.000	250.000		
				300.020	333.000		
					583.000	\$99,906.66	\$174,911.66
	29						
0965	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	8,400.000	8,400.000		
				55.700	.000		
					8,400.000	\$0.00	\$467,880.00
	29						
0970	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	1,127.000	1,127.000		
				55.700	.000		
					1,127.000	\$0.00	\$62,773.90
	29						
1010	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO -	SF	1,650.000	603.000		
				55.700	.000		
					603.000	\$0.00	\$33,587.10
	37						
1015	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	1,766.000	1,766.000		
				74.730	.000		
					1,766.000	\$0.00	\$131,973.18
	37						

Rpt-ID: RCPEsprj

Georgia

Date: 01/02/2025

User: garay

Department of Transportation

Page 18 of 26

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0046

Pay Period: 12/01/2024
to 12/31/2024

Project Number 311005-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0901 MSE WALLS							
1020	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	1,396.000	1,396.000		
				55.700	.000		
		37			1,396.000	\$.00	\$77,757.20
1035	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	14,995.000	14,995.000		
				57.500	.000		
		38			14,995.000	\$.00	\$862,212.50
1045	627-1160	TRAFFIC BARRIER H, WALL NO -	LF	2,198.000	2,198.000		
				300.020	.000		
		38			2,198.000	\$.00	\$659,443.96
1050	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO -	SF	6,683.000	6,445.000		
				55.700	.000		
		38			6,445.000	\$.00	\$358,986.50
1055	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	22.000	22.000		
				55.700	.000		
		38			22.000	\$.00	\$1,225.40
1060	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO -	SF	19,687.000	16,338.000		
				55.700	.000		
		41			16,338.000	\$.00	\$910,026.60
1065	627-1160	TRAFFIC BARRIER H, WALL NO -	LF	1,142.000	206.000		
				300.020	.000		
		41			206.000	\$.00	\$61,804.12
1075	627-1030	MSE WALL FACE, GTR THAN 30 FT HT, WALL NC SF		4,349.000	2,005.000		
				55.700	.000		
		41			2,005.000	\$.00	\$111,678.50
1080	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	4,241.000	4,241.000		
				55.700	.000		
		41			4,241.000	\$.00	\$236,223.70

Rpt-ID: RCPESPRJ

Georgia

Date: 01/02/2025

User: garay

Department of Transportation

Page 19 of 26

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0046

Pay Period: 12/01/2024
to 12/31/2024

Project Number 311005-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0901 MSE WALLS							
1085	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	878.000	878.000		
				55.700	.000		
	41				878.000	\$.00	\$48,904.60
1095	627-1160	TRAFFIC BARRIER H, WALL NO -	LF	722.000	722.000		
				300.020	.000		
	42				722.000	\$.00	\$216,614.44
1110	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	10,183.000	7,829.000		
				55.700	.000		
	42				7,829.000	\$.00	\$436,075.30
1115	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	1,827.000	1,827.000		
				55.700	.000		
	42				1,827.000	\$.00	\$101,763.90
1125	627-1160	TRAFFIC BARRIER H, WALL NO -	LF	892.000	892.000		
				300.020	.000		
	46				892.000	\$.00	\$267,617.84
1130	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	12,582.000	12,494.000		
				55.700	.000		
	46				12,494.000	\$.00	\$695,915.80
1135	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	439.000	452.000		
				55.700	.000		
	46				452.000	\$.00	\$25,176.40
1145	627-1120	COPING B, WALL NO -	LF	363.000	363.000		
				280.000	.000		
	47				363.000	\$.00	\$101,640.00
1155	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO -	SF	1,023.000	1,023.000		
				55.700	.000		
	47				1,023.000	\$.00	\$56,981.10

Rpt-ID: RCPESPRJ

Georgia

Date: 01/02/2025

User: garay

Department of Transportation

Page 20 of 26

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0046

Pay Period: 12/01/2024
to 12/31/2024

Project Number 311005-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0901 MSE WALLS							
1160	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO - 47	SF	3,996.000 55.700	3,996.000 .000 3,996.000	\$0.00	\$222,577.20
1165	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO - 47	SF	1,424.000 55.700	1,424.000 .000 1,424.000	\$0.00	\$79,316.80
1180	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO - 54	SF	922.000 55.700	931.000 .000 931.000	\$0.00	\$51,856.70
1185	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO - 54	SF	4,127.000 55.700	4,130.000 .000 4,130.000	\$0.00	\$230,041.00
1190	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO - 54	SF	215.000 55.700	219.000 .000 219.000	\$0.00	\$12,198.30
Category Amount:						\$99,906.66	\$6,719,443.70
Category Number: 0100 ROADWAY							
1335	681-6600	LUMINAIRE, TP A, LED	EA	246.000 3066.990	9.000 4.000 13.000	\$12,267.96	\$39,870.87
1345	681-4500	LIGHTING STD, 50 FT MH, 6 FT ARM	EA	86.000 7369.800	65.500 4.500 70.000	\$33,164.10	\$515,886.00
1370	682-9023	ELECTRICAL JUNCTION BOX, GALVANIZED, SIZE 6 IN X 6 IN X 6 IN	EA	48.000 180.260	35.000 2.000 37.000	\$360.52	\$6,669.62

Rpt-ID: RCPESPRJ

Georgia

Date: 01/02/2025

User: garay

Department of Transportation

Page 21 of 26

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0046

Pay Period: 12/01/2024
to 12/31/2024

Project Number 311005-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
	Category Number:	0100 ROADWAY					
1375	682-6222	CONDUIT, NONMETL, TP 2, 2 IN	LF	62,665.000	33,430.000		
				7.610	1,070.000		
					34,500.000	\$8,142.70	\$262,545.00
Category Amount:						\$53,935.28	\$824,971.49
	Category Number:	0801 BRIDGES					
1415	507-9002	PSC BEAMS, AASHTO TYPE II, BR NO -	LF	2,867.000	1,147.000		
				163.420	.000		
					1,147.000	\$0.00	\$187,442.74
		2A					
1425	500-3002	CLASS AA CONCRETE	CY	7,138.000	6,225.280		
				733.240	.000		
					6,225.280	\$0.00	\$4,564,624.31
1435	500-2100	CONCRETE BARRIER	LF	12,297.000	2,491.200		
				55.520	433.000		
					2,924.200	\$24,040.16	\$162,351.58
1445	520-1104	PILING IN PLACE, STEEL H, HP 10 X 42	LF	5,680.000	2,532.586		
				70.510	797.000		
					3,329.586	\$56,196.47	\$234,769.11
1450	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000	.500		
				500000.000	.000		
					.500	\$0.00	\$250,000.00
		2A					
1485	500-3650	CLASS AA-1 CONCRETE	CY	513.000	512.400		
				646.230	.000		
					512.400	\$0.00	\$331,128.25
1525	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000	.356		
				850000.000	.157		
					.513	\$133,450.00	\$436,050.00

Rpt-ID: RCPEsprj

Georgia

Date: 01/02/2025

User: garay

Department of Transportation

Page 22 of 26

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0046

Pay Period: 12/01/2024
to 12/31/2024

Project Number 311005-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0801 BRIDGES							
1530	511-3000	SUPERSTR REINF STEEL, BR NO -	LS	1.000	.356		
				181979.700	.157		
					.513	\$28,570.81	\$93,355.59
	4						
1535	507-9002	PSC BEAMS, AASHTO TYPE II, BR NO -	LF	325.000	324.460		
				163.420	.000		
					324.460	\$.00	\$53,023.25
	5						
1565	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000	1.000		
				1300000.000	.000		
					1.000	\$.00	\$1,300,000.00
	5						
1595	507-9030	PSC BEAMS, AASHTO, BULB TEE, 54 IN, BR NO -	LF	2,497.000	2,505.850		
				252.790	.000		
					2,505.850	\$.00	\$633,453.82
	5						
1605	507-9003	PSC BEAMS, AASHTO TYPE III, BR NO -	LF	2,841.000	2,838.780		
				194.200	.000		
					2,838.780	\$.00	\$551,291.08
	5						
1625	500-3650	CLASS AA-1 CONCRETE	CY	2,565.000	2,565.300		
				646.230	.000		
					2,565.300	\$.00	\$1,657,773.82
1650	500-2110	CONCRETE PARAPET, SPCL DESIGN	LF	2,427.000	1,143.500		
				262.670	.000		
					1,143.500	\$.00	\$300,363.15
1665	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000	.812		
				5500000.000	.013		
					.825	\$71,500.00	\$4,537,500.00
	6						
1675	511-3000	SUPERSTR REINF STEEL, BR NO -	LS	1.000	.793		
				846211.620	.010		
					.803	\$8,462.12	\$679,507.93
	6						

Rpt-ID: RCPESPRJ

Georgia

Date: 01/02/2025

User: garay

Department of Transportation

Page 23 of 26

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0046

Pay Period: 12/01/2024
to 12/31/2024

Project Number 311005-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0801 BRIDGES							
1710	507-9034	PSC BEAMS, AASHTO, BULB TEE, 65 IN, BR NO - LF		2,114.000	1,057.580		
				251.550	.000		
					1,057.580	\$.00	\$266,034.25
		6					
1715	507-9033	PSC BEAMS, AASHTO, BULB TEE, 74 IN, BR NO - LF		18,427.000	17,276.850		
				264.300	.000		
					17,276.850	\$.00	\$4,566,271.46
		6					
1730	507-9002	PSC BEAMS, AASHTO TYPE II, BR NO - LF	LF	402.000	401.790		
				163.420	.000		
					401.790	\$.00	\$65,660.52
		8A					
1740	441-0004	CONC SLOPE PAV, 4 IN	SY	791.000	434.000		
				180.930	.000		
					434.000	\$.00	\$78,523.62
1765	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000	1.000		
				600000.000	.000		
					1.000	\$.00	\$600,000.00
		8A					
1835	544-1000	DECK DRAIN SYSTEM, BR NO -	LS	1.000	.450		
				96643.310	.500		
					.950	\$48,321.66	\$91,811.14
		11C					
1895	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000	1.000		
				2300000.000	.000		
					1.000	\$.00	\$2,300,000.00
		11C					
1915	507-9034	PSC BEAMS, AASHTO, BULB TEE, 65 IN, BR NO - LF		8,235.000	8,235.090		
				251.550	.000		
					8,235.090	\$.00	\$2,071,536.89
		11C					
1935	507-9003	PSC BEAMS, AASHTO TYPE III, BR NO -	LF	1,249.000	1,248.800		
				194.200	.000		
					1,248.800	\$.00	\$242,516.96
		11C					

Rpt-ID: RCPEsprj

Georgia

Date: 01/02/2025

User: garay

Department of Transportation

Page 24 of 26

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0046

Pay Period: 12/01/2024
to 12/31/2024

Project Number 311005-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Qty	Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date		
		Supplemental Description 2					
Category Number: 0801 BRIDGES							
1980	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000	.770		
				900000.000	.000		
					.770	\$.00	\$693,000.00
		13					
2010	507-9033	PSC BEAMS, AASHTO, BULB TEE, 74 IN, BR NO · LF		6,586.000	6,583.600		
				264.300	.000		
					6,583.600	\$.00	\$1,740,045.48
		13					
2030	507-9003	PSC BEAMS, AASHTO TYPE III, BR NO -	LF	1,067.000	1,066.400		
				194.200	.000		
					1,066.400	\$.00	\$207,094.88
		13					
2195	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000	1.000		
				850000.000	.000		
					1.000	\$.00	\$850,000.00
		20					
2220	507-9030	PSC BEAMS, AASHTO, BULB TEE, 54 IN, BR NO · LF		3,590.000	3,589.400		
				252.790	.000		
					3,589.400	\$.00	\$907,364.43
		20					
2245	507-9033	PSC BEAMS, AASHTO, BULB TEE, 74 IN, BR NO · LF		3,319.000	3,094.580		
				264.300	.000		
					3,094.580	\$.00	\$817,897.49
		4					
2260	507-9003	PSC BEAMS, AASHTO TYPE III, BR NO -	LF	237.000	236.520		
				194.200	.000		
					236.520	\$.00	\$45,932.18
		4					
2275	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000	1.000		
				1600000.000	.000		
					1.000	\$.00	\$1,600,000.00
		12					

Rpt-ID: RCPESPRJ

Georgia

Date: 01/02/2025

User: garay

Department of Transportation

Page 25 of 26

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0046

Pay Period: 12/01/2024
to 12/31/2024

Project Number 311005-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0801 BRIDGES							
2285	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000	.770		
				900000.000	.000		
					.770	\$.00	\$693,000.00
	13						
Category Amount:						\$370,541.22	\$33,809,323.93
Category Number: 0100 ROADWAY							
2425	668-3300	SAN SEWER MANHOLE, TP 1	EA	14.000	8.000		
				12077.940	.000		
					8.000	\$.00	\$96,623.52
Category Amount:						\$0.00	\$96,623.52
Category Number: 0801 BRIDGES							
2565	507-9003	PSC BEAMS, AASHTO TYPE III, BR NO -	LF	1,905.000	1,905.100		
				194.200	.000		
					1,905.100	\$.00	\$369,970.42
	8A						
2660	507-9003	PSC BEAMS, AASHTO TYPE III, BR NO -	LF	487.000	487.300		
				194.200	.000		
					487.300	\$.00	\$94,633.66
	12						
2665	507-9031	PSC BEAMS, AASHTO, BULB TEE, 63 IN, BR NO - LF		4,462.000	4,461.860		
				261.700	.000		
					4,461.860	\$.00	\$1,167,668.76
	12						
2670	507-9033	PSC BEAMS, AASHTO, BULB TEE, 74 IN, BR NO - LF		1,063.000	1,063.380		
				264.300	.000		
					1,063.380	\$.00	\$281,051.33
	12						
Category Amount:						\$0.00	\$1,913,324.17
Category Number: 0100 ROADWAY							
2815	430-0210	PLAIN PC CONC PVMT, CL 1 CONC, 11 INCH THK SY		40,119.000	26,750.611		
				56.090	-3,013.806		
					23,736.805	\$-169,044.38	\$1,331,397.39

Rpt-ID: RCPESPRJ

Georgia

Date: 01/02/2025

User: garay

Department of Transportation

Page 26 of 26

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0046

Pay Period: 12/01/2024
to 12/31/2024

Project Number 311005-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0100 ROADWAY					
2820	205-0001	UNCLASS EXCAV	CY	79,302.000	58,797.385		
				9.040	4,108.370		
					62,905.755	\$37,139.66	\$568,668.03
2825	206-0002	BORROW EXCAV, INCL MATL	CY	291,559.000	309,452.574		
				0.010	3,276.001		
					312,728.575	\$32.76	\$3,127.29
9080	621-6200	CONCRETE SIDE BARRIER, TP 2-S	LF	.000	2,210.200		
				481.380	443.800		
					2,654.000	\$213,636.44	\$1,277,582.52
		MODIFIED TP 2-S CONCRETE SIDE BARRIER					
Category Amount:						\$81,764.48	\$3,180,775.23
Project Total Amount:						\$1,035,213.62	\$104,343,423.17