

Rpt-ID: RCPESPRJ

Georgia

Date: 02/04/2025

User: garay

Department of Transportation

Page 1 of 26

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0047

Pay Period: 01/01/2025
to 01/31/2025

Contract Location:

I-16/SR 404 EAST AND WEST BOUND BEGINNING AT I-75/SR
WEST BOUND BEGINNING AT I-75/SR 401 AND EXTENDING

Time Allowed: 1311 Days

Elapsed Calender Days: 1321 Days

Percent Time: 100.76

District: 3

Area: 04

Contractor:

WEBBER, LLC./UNITED INFRASTRUCTURE GROUP
1725 HUGHES LANDING BLVD
SUITE 1200

THE WOODLANDS TX 77380

Phone: (281)907-8600

Date Let: 02/12/2021

Date Awarded: 03/05/2021

Date Contract Executed: 04/13/2021

Date Notice to Proceed: 06/21/2021

Date Work Began: 06/21/2021

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 01/10/2025

Escrow Agent:

Surety Co: THE CONTINENTAL INSURANCE COMPANY

Current Contract Amount \$237,266,740.22

Original Contract Amount \$228,945,834.92

Funds Available \$58,241,531.48

Percent Complete 74.35%

Counties:

Bibb

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0012701	\$88,794,796.47	\$85,134,955.33	\$17,386,640.89	80.42%	\$270,801.01
311005-	\$148,471,943.75	\$143,810,879.59	\$40,854,890.63	72.48%	\$1,061,111.83

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 02/04/2025

User: garay

Department of Transportation

Page 2 of 26

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0047

Pay Period: 01/01/2025
to 01/31/2025

Project Number: 0012701 I-16/SR 404 - INTERCHG IMPROV

Federal State Project Number: 0012701

	Total to Date	Prev to Date	This Estimate
Participating	\$56,775,903.32	\$56,559,262.51	\$216,640.81
Non-Participating	\$14,193,975.84	\$14,139,815.64	\$54,160.20
Total Earnings	\$70,969,879.16	\$70,699,078.15	\$270,801.01
Stockpiled Materials	\$438,276.42	\$438,276.42	\$0.00
Gross Earnings	\$71,408,155.58	\$71,137,354.57	\$270,801.01
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$71,408,155.58	\$71,137,354.57	

Total Payable: **\$270,801.01**

Rpt-ID: RCPESPRJ

Georgia

Date: 02/04/2025

User: garay

Department of Transportation

Page 3 of 26

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0047

Pay Period: 01/01/2025
to 01/31/2025

Project Number: 311005- I-16/I-75 - INTERCHG IMPROV

Federal State Project Number: 311005-

	Total to Date	Prev to Date	This Estimate
Participating	\$84,342,432.12	\$83,474,738.50	\$867,693.62
Non-Participating	\$21,085,608.08	\$20,868,684.67	\$216,923.41
Total Earnings	\$105,428,040.20	\$104,343,423.17	\$1,084,617.03
Stockpiled Materials	\$2,189,012.92	\$2,212,518.12	(\$23,505.20)
Gross Earnings	\$107,617,053.12	\$106,555,941.29	\$1,061,111.83
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$156,744.00	\$0.00	\$156,744.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	(\$156,744.00)	\$0.00	(\$156,744.00)
Total:	\$107,617,053.12	\$106,555,941.29	

Total Payable: **\$1,061,111.83**

Rpt-ID: RCPEsprj

Georgia

Date: 02/04/2025

User: garay

Department of Transportation

Page 4 of 26

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0047

Pay Period: 01/01/2025
to 01/31/2025

Project Number 0012701

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0030	621-6212	CONCRETE SIDE BARRIER, TP 6-SB	LF	64.000 717.620	64.000 .000 64.000	\$0.00	\$45,927.68
0050	621-6013	CONCRETE SIDE BARRIER, TP 7-TS	LF	56.000 210.280	28.000 .000 28.000	\$0.00	\$5,887.84
0055	668-2200	DROP INLET, GP 2	EA	2.000 6445.050	2.000 .000 2.000	\$0.00	\$12,890.10
0140	433-1200	REINF CONC APPROACH SLAB, INCL SLOPED E SY		931.000 229.250	797.560 .000 797.560	\$0.00	\$182,840.63
0150	621-6002	CONCRETE BARRIER, TP S-2	LF	3,262.000 196.980	736.000 .000 736.000	\$0.00	\$144,977.28
0215	441-3999	CONCRETE V GUTTER	LF	3,081.000 28.000	1,006.000 .000 1,006.000	\$0.00	\$28,168.00
Category Amount:						\$0.00	\$420,691.53
Category Number: 0801 BRIDGES							
0225	500-3002	CLASS AA CONCRETE	CY	3,853.000 733.240	3,690.620 .000 3,690.620	\$0.00	\$2,706,110.21
Category Amount:						\$0.00	\$2,706,110.21
Category Number: 0100 ROADWAY							
0265	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		31,045.000 74.500	20,669.330 .000 20,669.330	\$0.00	\$1,539,865.09

Rpt-ID: RCPEsprj

Georgia

Date: 02/04/2025

User: garay

Department of Transportation

Page 5 of 26

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0047

Pay Period: 01/01/2025
to 01/31/2025

Project Number 0012701

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100 ROADWAY							
0275	433-1300	REINF CONC APPROACH SLAB, INCL BARRIER	SY	1,465.000	259.170		
				239.360	.000		
					259.170	\$.00	\$62,034.93
0300	621-4086	CONCRETE SIDE BARRIER, TYPE 7WS	LF	1,478.000	873.000		
				110.010	.000		
					873.000	\$.00	\$96,038.73
0315	621-6201	CONCRETE SIDE BARRIER, TP 2-SA	LF	1,533.000	121.000		
				369.880	595.000		
					716.000	\$220,078.60	\$264,834.08
0320	441-0104	CONC SIDEWALK, 4 IN	SY	542.000	138.890		
				49.180	.000		
					138.890	\$.00	\$6,830.61
0330	430-0220	PLAIN PC CONC PVMT, CL 1 CONC, 12 INCH THK	SY	126,107.000	86,426.370		
				57.930	.000		
					86,426.370	\$.00	\$5,006,679.61
0345	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		7,508.000	983.480		
		TL & H LIME		88.000	.000		
					983.480	\$.00	\$86,546.24
0350	621-6003	CONCRETE BARRIER, TP S-3	LF	2,684.000	2,108.500		
				348.290	.000		
					2,108.500	\$.00	\$734,369.47
0370	441-0303	CONC SPILLWAY, TP 3	EA	1.000	1.000		
				3350.000	.000		
					1.000	\$.00	\$3,350.00
0390	668-4300	STORM SEWER MANHOLE, TP 1	EA	7.000	2.000		
				2406.000	.000		
					2.000	\$.00	\$4,812.00

Rpt-ID: RCPESPRJ

Georgia

Date: 02/04/2025

User: garay

Department of Transportation

Page 6 of 26

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0047

Pay Period: 01/01/2025
to 01/31/2025

Project Number 0012701

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0400	668-5000	JUNCTION BOX	EA	3.000 6674.430	2.000 .000 2.000	\$0.00	\$13,348.86
0440	167-1500	WATER QUALITY INSPECTIONS	MO	48.000 1250.000	45.000 1.000 46.000	\$1,250.00	\$57,500.00
0460	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	28,906.000 2.550	13,309.500 1,612.500 14,922.000	\$4,111.88	\$38,051.10
0465	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TP LF	LF	28,906.000 0.800	29,738.200 1,184.000 30,922.200	\$947.20	\$24,737.76
0515	165-0105	MAINTENANCE OF INLET SEDIMENT TRAP	EA	624.000 60.000	59.000 2.000 61.000	\$120.00	\$3,660.00
Category Amount:						\$226,507.68	\$7,942,658.48
Category Number: 0901 MSE WALLS							
0860	621-6210	CONCRETE SIDE BARRIER, TP 6-S	LF	290.000 431.530	227.000 .000 227.000	\$0.00	\$97,957.31
0865	627-1160	TRAFFIC BARRIER H, WALL NO - 21	LF	696.000 300.020	696.000 .000 696.000	\$0.00	\$208,813.92
0875	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO - 21	SF	3,556.000 55.700	3,556.000 .000 3,556.000	\$0.00	\$198,069.20

Rpt-ID: RCPEsprj

Georgia

Date: 02/04/2025

User: garay

Department of Transportation

Page 7 of 26

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0047

Pay Period: 01/01/2025
to 01/31/2025

Project Number 0012701

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
	Category Number:	0901	MSE WALLS				
0880	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	5,025.000	5,025.000		
				55.700	.000		
					5,025.000	\$.00	\$279,892.50
	21						
0885	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	7.000	7.000		
				55.700	.000		
					7.000	\$.00	\$389.90
	21						
0890	627-1160	TRAFFIC BARRIER H, WALL NO -	LF	831.000	831.000		
				230.590	.000		
					831.000	\$.00	\$191,620.29
	30						
0895	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	3,626.000	3,626.000		
				59.500	.000		
					3,626.000	\$.00	\$215,747.00
	30						
0900	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	4,459.000	4,459.000		
				58.790	.000		
					4,459.000	\$.00	\$262,144.61
	30						
0905	627-1160	TRAFFIC BARRIER H, WALL NO -	LF	449.000	450.000		
				233.560	.000		
					450.000	\$.00	\$105,102.00
	32						
0910	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	4,194.000	4,194.000		
				55.700	.000		
					4,194.000	\$.00	\$233,605.80
	32						
0915	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	694.000	694.000		
				55.700	.000		
					694.000	\$.00	\$38,655.80
	32						
0935	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO -	SF	13,039.000	11,282.000		
				55.700	.000		
					11,282.000	\$.00	\$628,407.40
	39						

Rpt-ID: RCPESPRJ

Georgia

Date: 02/04/2025

User: garay

Department of Transportation

Page 8 of 26

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0047

Pay Period: 01/01/2025
to 01/31/2025

Project Number 0012701

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0901 MSE WALLS							
0940	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	10,801.000	12,107.000		
				55.700	.000		
		39			12,107.000	\$.00	\$674,359.90
0945	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	2,806.000	2,755.000		
				55.700	.000		
		39			2,755.000	\$.00	\$153,453.50
0950	627-1160	TRAFFIC BARRIER H, WALL NO -	LF	1,379.000	1,334.000		
				300.020	.000		
		39			1,334.000	\$.00	\$400,226.68
Category Amount:						\$0.00	\$3,688,445.81
Category Number: 0801 BRIDGES							
1020	507-9030	PSC BEAMS, AASHTO, BULB TEE, 54 IN, BR NO - LF		2,569.000	2,569.010		
				252.790	.000		
		1			2,569.010	\$.00	\$649,420.04
1025	507-9002	PSC BEAMS, AASHTO TYPE II, BR NO -	LF	1,155.000	1,157.290		
				163.420	.000		
		1			1,157.290	\$.00	\$189,124.33
1035	500-2100	CONCRETE BARRIER	LF	7,166.000	6,357.090		
				55.520	.000		
					6,357.090	\$.00	\$352,945.64
1055	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000	1.000		
				800000.000	.000		
		1			1.000	\$.00	\$800,000.00
1160	507-9033	PSC BEAMS, AASHTO, BULB TEE, 74 IN, BR NO - LF		1,616.000	1,615.620		
				264.300	.000		
		7			1,615.620	\$.00	\$427,008.37

Rpt-ID: RCPESPRJ

Georgia

Date: 02/04/2025

User: garay

Department of Transportation

Page 9 of 26

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0047

Pay Period: 01/01/2025
to 01/31/2025

Project Number 0012701

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0801 BRIDGES							
1175	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000 500000.000	1.000 .000 1.000	\$0.00	\$500,000.00
	7						
Category Amount:						\$0.00	\$2,918,498.38
Category Number: 0100 ROADWAY							
1220	441-0004	CONC SLOPE PAV, 4 IN	SY	659.000 178.540	901.190 .000 901.190	\$0.00	\$160,898.46
Category Amount:						\$0.00	\$160,898.46
Category Number: 0801 BRIDGES							
1290	507-9033	PSC BEAMS, AASHTO, BULB TEE, 74 IN, BR NO · LF		6,360.000 264.300	6,359.870 .000 6,359.870	\$0.00	\$1,680,913.64
	14						
1295	507-9003	PSC BEAMS, AASHTO TYPE III, BR NO -	LF	1,170.000 194.200	1,169.540 .000 1,169.540	\$0.00	\$227,124.67
	14						
1330	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000 1900000.000	1.000 .000 1.000	\$0.00	\$1,900,000.00
	14						
1375	507-9033	PSC BEAMS, AASHTO, BULB TEE, 74 IN, BR NO · LF		6,567.000 264.300	6,568.620 .000 6,568.620	\$0.00	\$1,736,086.27
	15						
1430	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000 1700000.000	1.000 .000 1.000	\$0.00	\$1,700,000.00
	15						
1465	507-9030	PSC BEAMS, AASHTO, BULB TEE, 54 IN, BR NO · LF		2,811.000 252.790	2,814.740 .000 2,814.740	\$0.00	\$711,538.12
	21						

Rpt-ID: RCPESPRJ

Georgia

Date: 02/04/2025

User: garay

Department of Transportation

Page 10 of 26

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0047

Pay Period: 01/01/2025
to 01/31/2025

Project Number 0012701

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0801 BRIDGES							
1495	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000 800000.000	1.000 .000 1.000	\$0.00	\$800,000.00
		21					
1510	520-2220	PILING, PSC, 20 IN SQ	LF	1,760.000 154.470	1,280.050 .000 1,280.050	\$0.00	\$197,729.32
1515	520-2216	PILING, PSC, 16 IN SQ	LF	1,920.000 62.970	1,313.720 .000 1,313.720	\$0.00	\$82,724.95
Category Amount:						\$0.00	\$9,036,116.97
Category Number: 0100 ROADWAY							
1625	668-3311	SAN SEWER MANHOLE, TP 1, ADDL DEPTH, CL LF		15.000 654.220	7.750 8.500 16.250	\$5,560.87	\$10,631.08
1650	660-0012	SAN SEWER PIPE, 12 IN, PVC	LF	782.000 101.660	422.330 381.000 803.330	\$38,732.46	\$81,666.53
1665	621-6210	CONCRETE SIDE BARRIER, TP 6-S	LF	290.000 485.960	225.000 .000 225.000	\$0.00	\$109,341.00
1675	430-0210	PLAIN PC CONC PVMT, CL 1 CONC, 11 INCH THK SY		31,673.000 56.090	15,393.250 .000 15,393.250	\$0.00	\$863,407.39
1725	441-0050	CONC SLOPE DRAIN	SY	7.000 165.660	9.000 .000 9.000	\$0.00	\$1,490.94

Date: 02/04/2025

Page 11 of 26

Pay Period: 01/01/2025
to 01/31/2025

		Item Description 1			Prev Qty		
		Item Description 2		Auth Qty	Qty This Period	Amount	
LIN	Item Code	Supplemental Description 1	Units	Unit Price	Qty To Date	This Period	Cumulative Amount
		Supplemental Description 2					
Category Number:		0100 ROADWAY					
1755	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	6.000	5.630		
				1200.000	.000		
					5.630	\$.00	\$6,756.00
Category Amount:						\$44,293.33	\$1,073,292.94
Category Number:		0901 MSE WALLS					
1840	627-1030	MSE WALL FACE, GTR THAN 30 FT HT, WALL NC SF		9,099.000	9,099.000		
				55.700	.000		
					9,099.000	\$.00	\$506,814.30
		21					
Category Amount:						\$0.00	\$506,814.30
Category Number:		0801 BRIDGES					
1860	441-0004	CONC SLOPE PAV, 4 IN	SY	1,118.000	1,215.780		
				180.930	.000		
					1,215.780	\$.00	\$219,971.08
1870	441-0004	CONC SLOPE PAV, 4 IN	SY	661.000	300.670		
				180.930	.000		
					300.670	\$.00	\$54,400.22
Category Amount:						\$0.00	\$274,371.30
Category Number:		0100 ROADWAY					
1935	668-2100	DROP INLET, GP 1	EA	100.000	61.000		
				4036.080	.000		
					61.000	\$.00	\$246,200.88
Category Amount:						\$0.00	\$246,200.88
Category Number:		0901 MSE WALLS					
1940	627-1030	MSE WALL FACE, GTR THAN 30 FT HT, WALL NC SF		98.000	101.000		
				55.700	.000		
					101.000	\$.00	\$5,625.70
		39					
Category Amount:						\$0.00	\$5,625.70

Rpt-ID: RCPESPRJ

Georgia

Date: 02/04/2025

User: garay

Department of Transportation

Page 12 of 26

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0047

Pay Period: 01/01/2025
to 01/31/2025

Project Number 0012701

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
	Category Number:	0801 BRIDGES					
1950	507-9003	PSC BEAMS, AASHTO TYPE III, BR NO -	LF	649.000	647.860		
				194.200	.000		
					647.860	\$.00	\$125,814.41
	15						
					Category Amount:	\$0.00	\$125,814.41
	Category Number:	0100 ROADWAY					
1955	500-3002	CLASS AA CONCRETE	CY	321.000	321.000		
				946.050	.000		
					321.000	\$.00	\$303,682.05
9115	621-6200	CONCRETE SIDE BARRIER, TP 2-S	LF	.000	3,822.890		
				481.380	.000		
					3,822.890	\$.00	\$1,840,262.79
		MODIFIED TP 2-S CONCRETE SIDE BARRIER					
					Category Amount:	\$0.00	\$2,143,944.84
					Project Total Amount:	\$270,801.01	\$70,969,879.16

Rpt-ID: RCPEsprj

Georgia

Date: 02/04/2025

User: garay

Department of Transportation

Page 13 of 26

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0047

Pay Period: 01/01/2025
to 01/31/2025

Project Number 311005-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100 ROADWAY							
0010	649-0018	CONCRETE GLARE SCREEN, 18 INCH	LF	7,741.000	.000		
				25.000	240.000		
					240.000	\$6,000.00	\$6,000.00
0080	621-6001	CONCRETE BARRIER, TP S-1	LF	1,550.000	1,300.000		
				163.900	.000		
					1,300.000	\$.00	\$213,070.00
0085	668-4400	STORM SEWER MANHOLE, TP 2	EA	1.000	1.000		
				3498.510	.000		
					1.000	\$.00	\$3,498.51
0090	668-2200	DROP INLET, GP 2	EA	4.000	3.000		
				6445.050	.000		
					3.000	\$.00	\$19,335.15
0100	621-6210	CONCRETE SIDE BARRIER, TP 6-S	LF	63.000	63.000		
				485.960	.000		
					63.000	\$.00	\$30,615.48
0105	621-6002	CONCRETE BARRIER, TP S-2	LF	7,381.000	1,640.000		
				196.980	136.000		
					1,776.000	\$26,789.28	\$349,836.48
0150	668-1200	CATCH BASIN, GP 2	EA	1.000	1.000		
				5840.690	.000		
					1.000	\$.00	\$5,840.69
0155	621-6003	CONCRETE BARRIER, TP S-3	LF	1,930.000	100.000		
				348.290	.000		
					100.000	\$.00	\$34,829.00
0206	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		.000	217.340		
		TL & H LIME		66.000	-217.340		
		TEMPORARY PAVEMENT			.000	\$-14,344.44	\$0.00

Rpt-ID: RCPESPRJ

Georgia

Date: 02/04/2025

User: garay

Department of Transportation

Page 14 of 26

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0047

Pay Period: 01/01/2025
to 01/31/2025

Project Number 311005-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0207	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		.000 87.250	6,069.340 217.340 6,286.680	\$18,962.92	\$548,512.83
		REVISED TEMPORARY PAVEMENT					
0210	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		26,148.000 74.500	3,305.970 .000 3,305.970	\$0.00	\$246,294.77
0211	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		.000 55.875	238.830 -238.830 .000	\$-13,344.63	\$0.00
		TEMPORARY PAVEMENT					
0212	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		.000 73.750	8,670.268 279.442 8,949.710	\$20,608.85	\$660,041.11
		REVISED TEMPORARY PAVEMENT					
0215	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	11.000 1200.000	11.000 .000 11.000	\$0.00	\$13,200.00
0230	621-4086	CONCRETE SIDE BARRIER, TYPE 7WS	LF	1,374.000 110.010	596.000 267.000 863.000	\$29,372.67	\$94,938.63
0245	402-4510	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN R-MODIFIED BITUM MATL & H LIME		3,234.000 122.000	77.110 -77.110 .000	\$-9,407.42	\$0.00
0246	402-4510	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN R-MODIFIED BITUM MATL & H LIME		.000 91.500	149.210 -149.210 .000	\$-13,652.72	\$0.00
		TEMPORARY PAVEMENT					
0247	402-4510	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN R-MODIFIED BITUM MATL & H LIME		.000 121.250	3,786.142 174.625 3,960.767	\$21,173.28	\$480,243.00
		REVISED TEMPORARY PAVEMENT					

Rpt-ID: RCPEsprj

Georgia

Date: 02/04/2025

User: garay

Department of Transportation

Page 15 of 26

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0047

Pay Period: 01/01/2025

to 01/31/2025

Project Number 311005-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0100 ROADWAY					
0250	433-1100	REINF CONC APPROACH SLAB, INCL CURB	SY	382.000	351.670		
				163.390	.000		
					351.670	\$.00	\$57,459.36
0255	430-0220	PLAIN PC CONC PVMT, CL 1 CONC, 12 INCH THK	SY	108,833.000	23,589.060		
				57.930	.000		
					23,589.060	\$.00	\$1,366,514.25
0265	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	4,410.000	2,674.740		
				24.250	.000		
					2,674.740	\$.00	\$64,862.45
0270	433-1300	REINF CONC APPROACH SLAB, INCL BARRIER	SY	2,813.000	643.334		
				239.360	260.000		
					903.334	\$62,233.60	\$216,222.03
0290	150-1000	TRAFFIC CONTROL -	LS	1.000	.961		
				2000000.000	.007		
					.968	\$84,000.00	\$11,616,000.00
		311005					
0295	433-1200	REINF CONC APPROACH SLAB, INCL SLOPED E	SY	575.000	730.000		
				229.250	.000		
					730.000	\$.00	\$167,352.50
0300	441-3999	CONCRETE V GUTTER	LF	2,196.000	2,194.500		
				28.000	123.000		
					2,317.500	\$3,444.00	\$64,890.00
0312	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		.000	148.940		
				108.250	.000		
					148.940	\$.00	\$16,122.76
		REVISED TEMPORARY PAVEMENT					
0355	441-0104	CONC SIDEWALK, 4 IN	SY	2,910.000	2,255.900		
				49.180	.000		
					2,255.900	\$.00	\$110,945.16

Date: 02/04/2025

Page 16 of 26

Pay Period: 01/01/2025
to 01/31/2025

		Item Description 1			Prev Qty		Amount	
LIN	Item Code	Item Description 2		Units	Auth Qty	Qty This Period	This Period	Cumulative
		Supplemental Description 1			Unit Price	Qty To Date		Amount
		Supplemental Description 2						
	Category Number:	0100 ROADWAY						
0365	668-1100	CATCH BASIN, GP 1		EA	14.000	14.000		
					5841.110	.000		
						14.000	\$.00	\$81,775.54
0370	668-2100	DROP INLET, GP 1		EA	99.000	62.000		
					4036.080	.000		
						62.000	\$.00	\$250,236.96
0380	668-4300	STORM SEWER MANHOLE, TP 1		EA	7.000	4.000		
					2406.000	.000		
						4.000	\$.00	\$9,624.00
0395	668-5000	JUNCTION BOX		EA	1.000	1.000		
					6674.430	.000		
						1.000	\$.00	\$6,674.43
0480	163-0240	MULCH		TN	849.000	502.573		
					230.000	5.033		
						507.606	\$1,157.59	\$116,749.38
0510	167-1500	WATER QUALITY INSPECTIONS		MO	48.000	45.000		
					1250.000	1.000		
						46.000	\$1,250.00	\$57,500.00
Category Amount:							\$224,242.98	\$16,909,184.47
	Category Number:	0901 MSE WALLS						
0915	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -		SF	2,560.000	2,554.000		
					55.700	.000		
						2,554.000	\$.00	\$142,257.80
		28						
0920	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO -		SF	7,288.000	7,281.000		
					55.700	.000		
						7,281.000	\$.00	\$405,551.70
		28						
Category Amount:							\$0.00	\$547,809.50

Rpt-ID: RCPESPRJ

Georgia

Date: 02/04/2025

User: garay

Department of Transportation

Page 17 of 26

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0047

Pay Period: 01/01/2025
to 01/31/2025

Project Number 311005-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100 ROADWAY							
0930	621-6201	CONCRETE SIDE BARRIER, TP 2-SA	LF	2,623.000	1,953.000		
				369.880	.000		
					1,953.000	\$0.00	\$722,375.64
Category Amount:						\$0.00	\$722,375.64
Category Number: 0901 MSE WALLS							
0940	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	400.000	400.000		
				55.700	.000		
		28			400.000	\$0.00	\$22,280.00
0955	627-1160	TRAFFIC BARRIER H, WALL NO -	LF	583.000	583.000		
				300.020	.000		
		29			583.000	\$0.00	\$174,911.66
0965	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	8,400.000	8,400.000		
				55.700	.000		
		29			8,400.000	\$0.00	\$467,880.00
0970	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	1,127.000	1,127.000		
				55.700	.000		
		29			1,127.000	\$0.00	\$62,773.90
0975	627-1160	TRAFFIC BARRIER H, WALL NO -	LF	141.000	.000		
				300.020	139.000		
		32A			139.000	\$41,702.78	\$41,702.78
1010	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO -	SF	1,650.000	603.000		
				55.700	.000		
		37			603.000	\$0.00	\$33,587.10
1015	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	1,766.000	1,766.000		
				74.730	.000		
		37			1,766.000	\$0.00	\$131,973.18

Rpt-ID: RCPEsprj

Georgia

Date: 02/04/2025

User: garay

Department of Transportation

Page 18 of 26

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0047

Pay Period: 01/01/2025
to 01/31/2025

Project Number 311005-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
	Category Number:	0901	MSE WALLS				
1020	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	1,396.000	1,396.000		
				55.700	.000		
					1,396.000	\$.00	\$77,757.20
		37					
1035	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	14,995.000	14,995.000		
				57.500	.000		
					14,995.000	\$.00	\$862,212.50
		38					
1045	627-1160	TRAFFIC BARRIER H, WALL NO -	LF	2,198.000	2,198.000		
				300.020	.000		
					2,198.000	\$.00	\$659,443.96
		38					
1050	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO -	SF	6,683.000	6,445.000		
				55.700	.000		
					6,445.000	\$.00	\$358,986.50
		38					
1055	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	22.000	22.000		
				55.700	.000		
					22.000	\$.00	\$1,225.40
		38					
1060	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO -	SF	19,687.000	16,338.000		
				55.700	.000		
					16,338.000	\$.00	\$910,026.60
		41					
1065	627-1160	TRAFFIC BARRIER H, WALL NO -	LF	1,142.000	206.000		
				300.020	.000		
					206.000	\$.00	\$61,804.12
		41					
1075	627-1030	MSE WALL FACE, GTR THAN 30 FT HT, WALL NC SF		4,349.000	2,005.000		
				55.700	.000		
					2,005.000	\$.00	\$111,678.50
		41					
1080	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	4,241.000	4,241.000		
				55.700	.000		
					4,241.000	\$.00	\$236,223.70
		41					

Rpt-ID: RCPESPRJ

Georgia

Date: 02/04/2025

User: garay

Department of Transportation

Page 19 of 26

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0047

Pay Period: 01/01/2025
to 01/31/2025

Project Number 311005-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0901 MSE WALLS							
1085	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	878.000 55.700	878.000 .000 878.000	\$0.00	\$48,904.60
		41					
1095	627-1160	TRAFFIC BARRIER H, WALL NO -	LF	722.000 300.020	722.000 .000 722.000	\$0.00	\$216,614.44
		42					
1110	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	10,183.000 55.700	7,829.000 .000 7,829.000	\$0.00	\$436,075.30
		42					
1115	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	1,827.000 55.700	1,827.000 .000 1,827.000	\$0.00	\$101,763.90
		42					
1125	627-1160	TRAFFIC BARRIER H, WALL NO -	LF	892.000 300.020	892.000 .000 892.000	\$0.00	\$267,617.84
		46					
1130	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	12,582.000 55.700	12,494.000 .000 12,494.000	\$0.00	\$695,915.80
		46					
1135	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	439.000 55.700	452.000 .000 452.000	\$0.00	\$25,176.40
		46					
1145	627-1120	COPING B, WALL NO -	LF	363.000 280.000	363.000 .000 363.000	\$0.00	\$101,640.00
		47					
1155	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO -	SF	1,023.000 55.700	1,023.000 .000 1,023.000	\$0.00	\$56,981.10
		47					

Rpt-ID: RCPESPRJ

Georgia

Date: 02/04/2025

User: garay

Department of Transportation

Page 20 of 26

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0047

Pay Period: 01/01/2025
to 01/31/2025

Project Number 311005-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0901 MSE WALLS							
1160	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	3,996.000 55.700	3,996.000 .000 3,996.000	\$0.00	\$222,577.20
		47					
1165	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	1,424.000 55.700	1,424.000 .000 1,424.000	\$0.00	\$79,316.80
		47					
1180	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO -	SF	922.000 55.700	931.000 .000 931.000	\$0.00	\$51,856.70
		54					
1185	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	4,127.000 55.700	4,130.000 .000 4,130.000	\$0.00	\$230,041.00
		54					
1190	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	215.000 55.700	219.000 .000 219.000	\$0.00	\$12,198.30
		54					
Category Amount:						\$41,702.78	\$6,761,146.48
Category Number: 0100 ROADWAY							
1280	682-9023	ELECTRICAL JUNCTION BOX, GALVANIZED, SIZE 4		68.000 321.630	34.500 15.000 49.500	\$4,824.45	\$15,920.69
		12 IN X 12 IN X 12 IN					
1290	682-9021	ELECTRICAL JUNCTION BOX, CONC GROUND MOUNTED		17.000 2798.220	.000 1.000 1.000	\$2,798.22	\$2,798.22
1340	681-4510	LIGHTING STD, 50 FT MH, DUAL 6 FT ARM	EA	54.000 7580.970	10.500 3.000 13.500	\$22,742.91	\$102,343.10

Rpt-ID: RCPEsprj

Georgia

Date: 02/04/2025

User: garay

Department of Transportation

Page 21 of 26

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0047

Pay Period: 01/01/2025
to 01/31/2025

Project Number 311005-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0100 ROADWAY					
1345	681-4500	LIGHTING STD, 50 FT MH, 6 FT ARM	EA	86.000	70.000		
				7369.800	2.000		
					72.000	\$14,739.60	\$530,625.60
1350	681-4310	LIGHTING STD, 30 FT MH, DUAL 6 FT ARM	EA	9.000	.000		
				6179.450	1.000		
					1.000	\$6,179.45	\$6,179.45
1375	682-6222	CONDUIT, NONMETL, TP 2, 2 IN	LF	62,665.000	34,500.000		
				7.610	1,520.000		
					36,020.000	\$11,567.20	\$274,112.20
1380	681-6200	LUMINAIRE, TYPE 2, LED	EA	374.000	111.000		
				1326.780	5.000		
					116.000	\$6,633.90	\$153,906.48
1400	682-6120	CONDUIT, RIGID, 2 IN	LF	1,775.000	240.000		
				24.060	60.000		
					300.000	\$1,443.60	\$7,218.00
Category Amount:						\$70,929.33	\$1,093,103.74
Category Number:		0801 BRIDGES					
1415	507-9002	PSC BEAMS, AASHTO TYPE II, BR NO -	LF	2,867.000	1,147.000		
				163.420	.000		
					1,147.000	\$.00	\$187,442.74
		2A					
1425	500-3002	CLASS AA CONCRETE	CY	7,138.000	6,225.280		
				733.240	.000		
					6,225.280	\$.00	\$4,564,624.31
1435	500-2100	CONCRETE BARRIER	LF	12,297.000	2,924.200		
				55.520	539.000		
					3,463.200	\$29,925.28	\$192,276.86

Rpt-ID: RCPEsprj

Georgia

Date: 02/04/2025

User: garay

Department of Transportation

Page 22 of 26

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0047

Pay Period: 01/01/2025
to 01/31/2025

Project Number 311005-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2		Unit Price			
	Category Number:	0801 BRIDGES					
1450	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000	.500		
				500000.000	.000		
					.500	\$.00	\$250,000.00
		2A					
1485	500-3650	CLASS AA-1 CONCRETE	CY	513.000	512.400		
				646.230	.000		
					512.400	\$.00	\$331,128.25
1525	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000	.513		
				850000.000	.055		
					.568	\$46,750.00	\$482,800.00
		4					
1530	511-3000	SUPERSTR REINF STEEL, BR NO -	LS	1.000	.513		
				181979.700	.055		
					.568	\$10,008.88	\$103,364.47
		4					
1535	507-9002	PSC BEAMS, AASHTO TYPE II, BR NO -	LF	325.000	324.460		
				163.420	.000		
					324.460	\$.00	\$53,023.25
		5					
1565	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000	1.000		
				1300000.000	.000		
					1.000	\$.00	\$1,300,000.00
		5					
1595	507-9030	PSC BEAMS, AASHTO, BULB TEE, 54 IN, BR NO -	LF	2,497.000	2,505.850		
				252.790	.000		
					2,505.850	\$.00	\$633,453.82
		5					
1605	507-9003	PSC BEAMS, AASHTO TYPE III, BR NO -	LF	2,841.000	2,838.780		
				194.200	.000		
					2,838.780	\$.00	\$551,291.08
		5					
1625	500-3650	CLASS AA-1 CONCRETE	CY	2,565.000	2,565.300		
				646.230	.000		
					2,565.300	\$.00	\$1,657,773.82

Rpt-ID: RCPESPRJ

Georgia

Date: 02/04/2025

User: garay

Department of Transportation

Page 23 of 26

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0047

Pay Period: 01/01/2025
to 01/31/2025

Project Number 311005-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0801 BRIDGES							
1650	500-2110	CONCRETE PARAPET, SPCL DESIGN	LF	2,427.000 262.670	1,143.500 83.050 1,226.550	\$21,814.74	\$322,177.89
1665	500-1006	SUPERSTR CONCRETE, CL AA, BR NO - 6	LS	1.000 5500000.000	.825 .013 .838	\$71,500.00	\$4,609,000.00
1710	507-9034	PSC BEAMS, AASHTO, BULB TEE, 65 IN, BR NO - 6	LF	2,114.000 251.550	1,057.580 .000 1,057.580	\$0.00	\$266,034.25
1715	507-9033	PSC BEAMS, AASHTO, BULB TEE, 74 IN, BR NO - 6	LF	18,427.000 264.300	17,276.850 .000 17,276.850	\$0.00	\$4,566,271.46
1730	507-9002	PSC BEAMS, AASHTO TYPE II, BR NO - 8A	LF	402.000 163.420	401.790 .000 401.790	\$0.00	\$65,660.52
1740	441-0004	CONC SLOPE PAV, 4 IN	SY	791.000 180.930	434.000 .000 434.000	\$0.00	\$78,523.62
1765	500-1006	SUPERSTR CONCRETE, CL AA, BR NO - 8A	LS	1.000 600000.000	1.000 .000 1.000	\$0.00	\$600,000.00
1895	500-1006	SUPERSTR CONCRETE, CL AA, BR NO - 11C	LS	1.000 2300000.000	1.000 .000 1.000	\$0.00	\$2,300,000.00
1915	507-9034	PSC BEAMS, AASHTO, BULB TEE, 65 IN, BR NO - 11C	LF	8,235.000 251.550	8,235.090 .000 8,235.090	\$0.00	\$2,071,536.89

Rpt-ID: RCPEsprj

Georgia

Date: 02/04/2025

User: garay

Department of Transportation

Page 24 of 26

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0047

Pay Period: 01/01/2025
to 01/31/2025

Project Number 311005-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0801 BRIDGES							
1935	507-9003	PSC BEAMS, AASHTO TYPE III, BR NO -	LF	1,249.000	1,248.800		
				194.200	.000		
		11C			1,248.800	\$.00	\$242,516.96
1980	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000	.771		
				900000.000	.044		
		13			.815	\$39,600.00	\$733,500.00
1990	511-3000	SUPERSTR REINF STEEL, BR NO -	LS	1.000	.771		
				343917.800	.044		
		13			.815	\$15,132.38	\$280,293.01
2010	507-9033	PSC BEAMS, AASHTO, BULB TEE, 74 IN, BR NO -	LF	6,586.000	6,583.600		
				264.300	.000		
		13			6,583.600	\$.00	\$1,740,045.48
2030	507-9003	PSC BEAMS, AASHTO TYPE III, BR NO -	LF	1,067.000	1,066.400		
				194.200	.000		
		13			1,066.400	\$.00	\$207,094.88
2195	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000	1.000		
				850000.000	.000		
		20			1.000	\$.00	\$850,000.00
2220	507-9030	PSC BEAMS, AASHTO, BULB TEE, 54 IN, BR NO -	LF	3,590.000	3,589.400		
				252.790	.000		
		20			3,589.400	\$.00	\$907,364.43
2245	507-9033	PSC BEAMS, AASHTO, BULB TEE, 74 IN, BR NO -	LF	3,319.000	3,094.580		
				264.300	.000		
		4			3,094.580	\$.00	\$817,897.49
2260	507-9003	PSC BEAMS, AASHTO TYPE III, BR NO -	LF	237.000	236.520		
				194.200	.000		
		4			236.520	\$.00	\$45,932.18

Rpt-ID: RCPEsprj

Georgia

Date: 02/04/2025

User: garay

Department of Transportation

Page 25 of 26

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0047

Pay Period: 01/01/2025

to 01/31/2025

Project Number 311005-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0801 BRIDGES					
2275	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000	1.000		
				1600000.000	.000		
					1.000	\$.00	\$1,600,000.00
	12						
2285	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000	.771		
				900000.000	.044		
					.815	\$39,600.00	\$733,500.00
	13						
Category Amount:						\$274,331.28	\$33,344,527.66
Category Number:		0100 ROADWAY					
2425	668-3300	SAN SEWER MANHOLE, TP 1	EA	14.000	8.000		
				12077.940	3.000		
					11.000	\$36,233.82	\$132,857.34
Category Amount:						\$36,233.82	\$132,857.34
Category Number:		0801 BRIDGES					
2565	507-9003	PSC BEAMS, AASHTO TYPE III, BR NO -	LF	1,905.000	1,905.100		
				194.200	.000		
					1,905.100	\$.00	\$369,970.42
	8A						
2660	507-9003	PSC BEAMS, AASHTO TYPE III, BR NO -	LF	487.000	487.300		
				194.200	.000		
					487.300	\$.00	\$94,633.66
	12						
2665	507-9031	PSC BEAMS, AASHTO, BULB TEE, 63 IN, BR NO -	LF	4,462.000	4,461.860		
				261.700	.000		
					4,461.860	\$.00	\$1,167,668.76
	12						
2670	507-9033	PSC BEAMS, AASHTO, BULB TEE, 74 IN, BR NO -	LF	1,063.000	1,063.380		
				264.300	.000		
					1,063.380	\$.00	\$281,051.33
	12						
Category Amount:						\$0.00	\$1,913,324.17

Rpt-ID: RCPEsprj

Georgia

Date: 02/04/2025

User: garay

Department of Transportation

Page 26 of 26

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0047

Pay Period: 01/01/2025

to 01/31/2025

Project Number 311005-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0100 ROADWAY					
2815	430-0210	PLAIN PC CONC PVMT, CL 1 CONC, 11 INCH THK SY		40,119.000	23,736.810		
				56.090	.000		
					23,736.810	\$.00	\$1,331,397.67
9010	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000	257,176.990		
				1.000	7,811.320		
					264,988.310	\$7,811.32	\$264,988.31
		(IN#9)					
9080	621-6200	CONCRETE SIDE BARRIER, TP 2-S	LF	.000	2,654.000		
				481.380	.000		
					2,654.000	\$.00	\$1,277,582.52
		MODIFIED TP 2-S CONCRETE SIDE BARRIER					
9085	004-0018	EXTRA WORK -	LF	.000	.000		
				0.910	310.000		
					310.000	\$282.10	\$282.10
		CABLE, TP RHH/RHW/THWN, AWG NO 10					
9090	004-0018	EXTRA WORK -	LF	.000	.000		
				1.740	35,989.000		
					35,989.000	\$62,620.86	\$62,620.86
		CABLE, TP RHH/RHW/THWN, AWG NO 8					
9095	004-0018	EXTRA WORK -	LF	.000	.000		
				1.830	21,770.000		
					21,770.000	\$39,839.10	\$39,839.10
		CABLE, TP RHH/RHW/THWN, AWG NO 6					
9100	004-0018	EXTRA WORK -	LF	.000	.000		
				3.310	40,316.000		
					40,316.000	\$133,445.96	\$133,445.96
		CABLE, TP RHH/RHW/THWN, AWG NO 4					
9105	004-0018	EXTRA WORK -	LF	.000	.000		
				3.750	51,514.000		
					51,514.000	\$193,177.50	\$193,177.50
		CABLE, TP RHH/RHW/THWN, AWG NO 2					
Category Amount:						\$437,176.84	\$3,303,334.02
Project Total Amount:						\$1,084,617.03	\$105,428,040.20