

Rpt-ID: RCPESPRJ

Georgia

Date: 03/05/2025

User: garay

Department of Transportation

Page 1 of 30

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0048

Pay Period: 02/01/2025
to 02/28/2025

Contract Location:

I-16/SR 404 EAST AND WEST BOUND BEGINNING AT I-75/SR
WEST BOUND BEGINNING AT I-75/SR 401 AND EXTENDING

Time Allowed: 1311 Days

Elapsed Calender Days: 1349 Days

Percent Time: 102.90

District: 3

Area: 04

Contractor:

WEBBER, LLC./UNITED INFRASTRUCTURE GROUP
1725 HUGHES LANDING BLVD
SUITE 1200

THE WOODLANDS TX 77380

Phone: (281)907-8600

Date Let: 02/12/2021

Date Awarded: 03/05/2021

Date Contract Executed: 04/13/2021

Date Notice to Proceed: 06/21/2021

Date Work Began: 06/21/2021

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 01/10/2025

Escrow Agent:

Surety Co: THE CONTINENTAL INSURANCE COMPANY

Current Contract Amount \$239,769,724.96

Original Contract Amount \$228,945,834.92

Funds Available \$56,687,409.69

Percent Complete 75.29%

Counties:

Bibb

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0012701	\$91,297,781.21	\$85,134,955.33	\$17,268,968.08	81.09%	\$2,620,657.55
311005-	\$148,471,943.75	\$143,810,879.59	\$39,418,441.65	73.45%	\$1,436,448.98

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 03/05/2025

User: garay

Department of Transportation

Page 2 of 30

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0048

Pay Period: 02/01/2025
to 02/28/2025

Project Number: 0012701 I-16/SR 404 - INTERCHG IMPROV

Federal State Project Number: 0012701

	Total to Date	Prev to Date	This Estimate
Participating	\$58,872,429.38	\$56,775,903.32	\$2,096,526.06
Non-Participating	\$14,718,107.33	\$14,193,975.84	\$524,131.49
Total Earnings	\$73,590,536.71	\$70,969,879.16	\$2,620,657.55
Stockpiled Materials	\$438,276.42	\$438,276.42	\$0.00
Gross Earnings	\$74,028,813.13	\$71,408,155.58	\$2,620,657.55
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$74,028,813.13	\$71,408,155.58	

Total Payable: **\$2,620,657.55**

Rpt-ID: RCPESPRJ

Georgia

Date: 03/05/2025

User: garay

Department of Transportation

Page 3 of 30

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0048

Pay Period: 02/01/2025
to 02/28/2025

Project Number: 311005- I-16/I-75 - INTERCHG IMPROV

Federal State Project Number: 311005-

	Total to Date	Prev to Date	This Estimate
Participating	\$85,543,748.58	\$84,342,432.12	\$1,201,316.46
Non-Participating	\$21,385,937.20	\$21,085,608.08	\$300,329.12
Total Earnings	\$106,929,685.78	\$105,428,040.20	\$1,501,645.58
Stockpiled Materials	\$2,123,816.32	\$2,189,012.92	(\$65,196.60)
Gross Earnings	\$109,053,502.10	\$107,617,053.12	\$1,436,448.98
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$365,736.00	\$156,744.00	\$208,992.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	(\$365,736.00)	(\$156,744.00)	(\$208,992.00)
Total:	\$109,053,502.10	\$107,617,053.12	

Total Payable: **\$1,436,448.98**

Rpt-ID: RCPEsprj

Georgia

Date: 03/05/2025

User: garay

Department of Transportation

Page 4 of 30

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0048

Pay Period: 02/01/2025
to 02/28/2025

Project Number 0012701

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100		ROADWAY					
0030	621-6212	CONCRETE SIDE BARRIER, TP 6-SB	LF	64.000	64.000		
				717.620	.000		
					64.000	\$.00	\$45,927.68
0050	621-6013	CONCRETE SIDE BARRIER, TP 7-TS	LF	56.000	28.000		
				210.280	14.000		
					42.000	\$2,943.92	\$8,831.76
0055	668-2200	DROP INLET, GP 2	EA	2.000	2.000		
				6445.050	.000		
					2.000	\$.00	\$12,890.10
0140	433-1200	REINF CONC APPROACH SLAB, INCL SLOPED E SY		931.000	797.560		
				229.250	.000		
					797.560	\$.00	\$182,840.63
0145	621-6202	CONCRETE SIDE BARRIER, TP 2-SB	LF	328.000	.000		
				488.600	79.000		
					79.000	\$38,599.40	\$38,599.40
0150	621-6002	CONCRETE BARRIER, TP S-2	LF	3,262.000	736.000		
				196.980	.000		
					736.000	\$.00	\$144,977.28
0215	441-3999	CONCRETE V GUTTER	LF	3,081.000	1,006.000		
				28.000	.000		
					1,006.000	\$.00	\$28,168.00
Category Amount:						\$41,543.32	\$462,234.85
Category Number: 0801		BRIDGES					
0225	500-3002	CLASS AA CONCRETE	CY	3,853.000	3,690.620		
				733.240	.000		
					3,690.620	\$.00	\$2,706,110.21
Category Amount:						\$0.00	\$2,706,110.21

Rpt-ID: RCPESPRJ

Georgia

Date: 03/05/2025

User: garay

Department of Transportation

Page 5 of 30

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0048

Pay Period: 02/01/2025
to 02/28/2025

Project Number 0012701

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0265	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		31,045.000 74.500	20,669.330 733.530 21,402.860	\$54,647.99	\$1,594,513.07
0275	433-1300	REINF CONC APPROACH SLAB, INCL BARRIER SY		1,465.000 239.360	259.170 .000 259.170	\$0.00	\$62,034.93
0285	150-9011	TRAFFIC CONTROL - WORKZONE LAW ENFORC HR		10,000.000 34.000	2,889.810 382.000 3,271.810	\$12,988.00	\$111,241.54
Category Amount:						\$67,635.99	\$1,767,789.54
Category Number: 0901 MSE WALLS							
0290	624-0410	SOUND BARRIER	SF	45,724.000 21.190	27,119.700 -27,119.700 .000	\$-574,666.44	\$0.00
Category Amount:						\$-574,666.44	\$0.00
Category Number: 0100 ROADWAY							
0300	621-4086	CONCRETE SIDE BARRIER, TYPE 7WS	LF	1,478.000 110.010	873.000 .000 873.000	\$0.00	\$96,038.73
0315	621-6201	CONCRETE SIDE BARRIER, TP 2-SA	LF	1,533.000 369.880	716.000 70.000 786.000	\$25,891.60	\$290,725.68
0320	441-0104	CONC SIDEWALK, 4 IN	SY	542.000 49.180	138.890 .000 138.890	\$0.00	\$6,830.61
0330	430-0220	PLAIN PC CONC PVMT, CL 1 CONC, 12 INCH THK SY		126,107.000 57.930	86,426.370 .000 86,426.370	\$0.00	\$5,006,679.61

Rpt-ID: RCPEsprj

Georgia

Date: 03/05/2025

User: garay

Department of Transportation

Page 6 of 30

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0048

Pay Period: 02/01/2025

to 02/28/2025

Project Number 0012701

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100 ROADWAY							
0335	643-1152	CH LK FENCE, ZC COAT, 6 FT, 9 GA	LF	1,584.000	.000		
				22.650	1,478.000		
					1,478.000	\$33,476.70	\$33,476.70
0340	643-8010	GATE, CHAIN LINK ZC COAT -	EA	2.000	.000		
				2075.290	1.000		
		16FT			1.000	\$2,075.29	\$2,075.29
0345	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		7,508.000	983.480		
		TL & H LIME		88.000	.000		
					983.480	\$0.00	\$86,546.24
0350	621-6003	CONCRETE BARRIER, TP S-3	LF	2,684.000	2,108.500		
				348.290	.000		
					2,108.500	\$0.00	\$734,369.47
0360	310-1101	GR AGGR BASE CRS, INCL MATL	TN	96,589.000	90,709.503		
				26.360	3,781.580		
					94,491.083	\$99,682.45	\$2,490,784.95
0365	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	6,808.000	4,551.000		
				36.410	461.500		
					5,012.500	\$16,803.22	\$182,505.13
0370	441-0303	CONC SPILLWAY, TP 3	EA	1.000	1.000		
				3350.000	.000		
					1.000	\$0.00	\$3,350.00
0375	550-1240	STORM DRAIN PIPE, 24 IN, H 1-10	LF	492.000	547.000		
				50.060	-164.000		
					383.000	\$-8,209.84	\$19,172.98
0390	668-4300	STORM SEWER MANHOLE, TP 1	EA	7.000	2.000		
				2406.000	.000		
					2.000	\$0.00	\$4,812.00

Rpt-ID: RCPESPRJ

Georgia

Date: 03/05/2025

User: garay

Department of Transportation

Page 7 of 30

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0048

Pay Period: 02/01/2025
to 02/28/2025

Project Number 0012701

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100		ROADWAY					
0400	668-5000	JUNCTION BOX	EA	3.000	2.000		
				6674.430	.000		
					2.000	\$.00	\$13,348.86
0440	167-1500	WATER QUALITY INSPECTIONS	MO	48.000	46.000		
				1250.000	1.000		
					47.000	\$1,250.00	\$58,750.00
0505	163-0240	MULCH	TN	686.000	502.921		
				230.000	20.374		
					523.295	\$4,686.02	\$120,357.85
Category Amount:						\$175,655.44	\$9,149,824.10
Category Number: 0901		MSE WALLS					
0860	621-6210	CONCRETE SIDE BARRIER, TP 6-S	LF	290.000	227.000		
				431.530	63.000		
					290.000	\$27,186.39	\$125,143.70
0865	627-1160	TRAFFIC BARRIER H, WALL NO -	LF	696.000	696.000		
				300.020	.000		
					696.000	\$.00	\$208,813.92
	21						
0870	627-1100	COPING A, WALL NO -	LF	43.000	43.000		
				98.950	-43.000		
					.000	\$-4,254.85	\$0.00
	21						
0875	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO -	SF	3,556.000	3,556.000		
				55.700	.000		
					3,556.000	\$.00	\$198,069.20
	21						
0880	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	5,025.000	5,025.000		
				55.700	.000		
					5,025.000	\$.00	\$279,892.50
	21						

Rpt-ID: RCPEsprj

Georgia

Date: 03/05/2025

User: garay

Department of Transportation

Page 8 of 30

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0048

Pay Period: 02/01/2025
to 02/28/2025

Project Number 0012701

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0901		MSE WALLS					
0885	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	7.000	7.000		
				55.700	.000		
		21			7.000	\$.00	\$389.90
0890	627-1160	TRAFFIC BARRIER H, WALL NO -	LF	831.000	831.000		
				230.590	-831.000		
		30			.000	\$-191,620.29	\$0.00
0895	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	3,626.000	3,626.000		
				59.500	.000		
		30			3,626.000	\$.00	\$215,747.00
0900	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	4,459.000	4,459.000		
				58.790	.000		
		30			4,459.000	\$.00	\$262,144.61
0905	627-1160	TRAFFIC BARRIER H, WALL NO -	LF	449.000	450.000		
				233.560	-450.000		
		32			.000	\$-105,102.00	\$0.00
0910	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	4,194.000	4,194.000		
				55.700	.000		
		32			4,194.000	\$.00	\$233,605.80
0915	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	694.000	694.000		
				55.700	.000		
		32			694.000	\$.00	\$38,655.80
0935	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO -	SF	13,039.000	11,282.000		
				55.700	.000		
		39			11,282.000	\$.00	\$628,407.40
0940	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	10,801.000	12,107.000		
				55.700	.000		
		39			12,107.000	\$.00	\$674,359.90

Rpt-ID: RCPESPRJ

Georgia

Date: 03/05/2025

User: garay

Department of Transportation

Page 9 of 30

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0048

Pay Period: 02/01/2025
to 02/28/2025

Project Number 0012701

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0901 MSE WALLS							
0945	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	2,806.000 55.700	2,755.000 .000 2,755.000	\$0.00	\$153,453.50
		39					
0950	627-1160	TRAFFIC BARRIER H, WALL NO -	LF	1,379.000 300.020	1,334.000 .000 1,334.000	\$0.00	\$400,226.68
		39					
Category Amount:						\$-273,790.75	\$3,418,909.91
Category Number: 0801 BRIDGES							
0985	500-0100	GROOVED CONCRETE	SY	2,361.000 3.240	.000 2,387.853 2,387.853	\$7,736.64	\$7,736.64
1005	449-1350	PREFORMED SILICONE JOINT SEAL, BR NO. -	LF	50.000 63.840	.000 50.000 50.000	\$3,192.00	\$3,192.00
		1					
1020	507-9030	PSC BEAMS, AASHTO, BULB TEE, 54 IN, BR NO -	LF	2,569.000 252.790	2,569.010 .000 2,569.010	\$0.00	\$649,420.04
		1					
1025	507-9002	PSC BEAMS, AASHTO TYPE II, BR NO -	LF	1,155.000 163.420	1,157.290 .000 1,157.290	\$0.00	\$189,124.33
		1					
1035	500-2100	CONCRETE BARRIER	LF	7,166.000 55.520	6,357.090 .000 6,357.090	\$0.00	\$352,945.64
1055	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000 800000.000	1.000 .000 1.000	\$0.00	\$800,000.00
		1					

Rpt-ID: RCPEsprj

Georgia

Date: 03/05/2025

User: garay

Department of Transportation

Page 10 of 30

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0048

Pay Period: 02/01/2025
to 02/28/2025

Project Number 0012701

LIN	Item Code	Item Description 1	Units	Auth Qty	Unit Price	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2				Qty This Period		
		Supplemental Description 1				Qty To Date		
		Supplemental Description 2						
Category Number:		0801 BRIDGES						
1160	507-9033	PSC BEAMS, AASHTO, BULB TEE, 74 IN, BR NO - LF		1,616.000		1,615.620		
				264.300		.000		
						1,615.620	\$.00	\$427,008.37
		7						
1175	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000		1.000		
				500000.000		.000		
						1.000	\$.00	\$500,000.00
		7						
Category Amount:							\$10,928.64	\$2,929,427.02
Category Number:		0100 ROADWAY						
1220	441-0004	CONC SLOPE PAV, 4 IN	SY	659.000		901.190		
				178.540		.000		
						901.190	\$.00	\$160,898.46
Category Amount:							\$0.00	\$160,898.46
Category Number:		0801 BRIDGES						
1290	507-9033	PSC BEAMS, AASHTO, BULB TEE, 74 IN, BR NO - LF		6,360.000		6,359.870		
				264.300		.000		
						6,359.870	\$.00	\$1,680,913.64
		14						
1295	507-9003	PSC BEAMS, AASHTO TYPE III, BR NO -	LF	1,170.000		1,169.540		
				194.200		.000		
						1,169.540	\$.00	\$227,124.67
		14						
1330	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000		1.000		
				1900000.000		.000		
						1.000	\$.00	\$1,900,000.00
		14						
1375	507-9033	PSC BEAMS, AASHTO, BULB TEE, 74 IN, BR NO - LF		6,567.000		6,568.620		
				264.300		.000		
						6,568.620	\$.00	\$1,736,086.27
		15						
1430	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000		1.000		
				1700000.000		.000		
						1.000	\$.00	\$1,700,000.00
		15						

Rpt-ID: RCPESPRJ

Georgia

Date: 03/05/2025

User: garay

Department of Transportation

Page 11 of 30

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0048

Pay Period: 02/01/2025
to 02/28/2025

Project Number 0012701

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0801 BRIDGES							
1465	507-9030	PSC BEAMS, AASHTO, BULB TEE, 54 IN, BR NO - LF		2,811.000 252.790	2,814.740 .000 2,814.740	\$0.00	\$711,538.12
	21						
1495	500-1006	SUPERSTR CONCRETE, CL AA, BR NO - LS	LS	1.000 800000.000	1.000 .000 1.000	\$0.00	\$800,000.00
	21						
1510	520-2220	PILING, PSC, 20 IN SQ	LF	1,760.000 154.470	1,280.050 .000 1,280.050	\$0.00	\$197,729.32
1515	520-2216	PILING, PSC, 16 IN SQ	LF	1,920.000 62.970	1,313.720 .000 1,313.720	\$0.00	\$82,724.95
1520	500-0100	GROOVED CONCRETE	SY	1,840.000 3.240	.000 1,840.000 1,840.000	\$5,961.60	\$5,961.60
Category Amount:						\$5,961.60	\$9,042,078.57
Category Number: 0100 ROADWAY							
1665	621-6210	CONCRETE SIDE BARRIER, TP 6-S	LF	290.000 485.960	225.000 .000 225.000	\$0.00	\$109,341.00
1675	430-0210	PLAIN PC CONC PVMT, CL 1 CONC, 11 INCH THK SY		31,673.000 56.090	15,393.250 .000 15,393.250	\$0.00	\$863,407.39
1725	441-0050	CONC SLOPE DRAIN	SY	7.000 165.660	9.000 .000 9.000	\$0.00	\$1,490.94

Rpt-ID: RCPESPRJ

Georgia

Date: 03/05/2025

User: garay

Department of Transportation

Page 12 of 30

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0048

Pay Period: 02/01/2025
to 02/28/2025

Project Number 0012701

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100		ROADWAY					
1755	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	6.000	5.630		
				1200.000	.000		
					5.630	\$.00	\$6,756.00
1790	441-0204	PLAIN CONC DITCH PAVING, 4 IN	SY	1,850.000	.000		
				102.240	12.000		
					12.000	\$1,226.88	\$1,226.88
Category Amount:						\$1,226.88	\$982,222.21
Category Number: 0901		MSE WALLS					
1840	627-1030	MSE WALL FACE, GTR THAN 30 FT HT, WALL NC SF		9,099.000	9,099.000		
				55.700	.000		
					9,099.000	\$.00	\$506,814.30
	21						
Category Amount:						\$0.00	\$506,814.30
Category Number: 0801		BRIDGES					
1860	441-0004	CONC SLOPE PAV, 4 IN	SY	1,118.000	1,215.780		
				180.930	.000		
					1,215.780	\$.00	\$219,971.08
1870	441-0004	CONC SLOPE PAV, 4 IN	SY	661.000	300.670		
				180.930	.000		
					300.670	\$.00	\$54,400.22
1880	449-1350	PREFORMED SILICONE JOINT SEAL, BR NO. -	LF	64.000	.000		
				63.840	64.000		
					64.000	\$4,085.76	\$4,085.76
	7						
Category Amount:						\$4,085.76	\$278,457.06
Category Number: 0100		ROADWAY					
1935	668-2100	DROP INLET, GP 1	EA	100.000	61.000		
				4036.080	7.000		
					68.000	\$28,252.56	\$274,453.44
Category Amount:						\$28,252.56	\$274,453.44

Rpt-ID: RCPESPRJ

Georgia

Date: 03/05/2025

User: garay

Department of Transportation

Page 13 of 30

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0048

Pay Period: 02/01/2025

to 02/28/2025

Project Number 0012701

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0901 MSE WALLS							
1940	627-1030	MSE WALL FACE, GTR THAN 30 FT HT, WALL NC SF		98.000	101.000		
				55.700	.000		
					101.000	\$0.00	\$5,625.70
	39						
Category Amount:						\$0.00	\$5,625.70
Category Number: 0801 BRIDGES							
1950	507-9003	PSC BEAMS, AASHTO TYPE III, BR NO -	LF	649.000	647.860		
				194.200	.000		
					647.860	\$0.00	\$125,814.41
	15						
Category Amount:						\$0.00	\$125,814.41
Category Number: 0100 ROADWAY							
1955	500-3002	CLASS AA CONCRETE	CY	321.000	321.000		
				946.050	.000		
					321.000	\$0.00	\$303,682.05
Category Amount:						\$0.00	\$303,682.05
Category Number: 0801 BRIDGES							
1960	500-0100	GROOVED CONCRETE	SY	1,435.000	.000		
				3.240	1,434.849		
					1,434.849	\$4,648.91	\$4,648.91
Category Amount:						\$4,648.91	\$4,648.91
Category Number: 0100 ROADWAY							
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000	172,612.580		
				1.000	5,067.960		
					177,680.540	\$5,067.96	\$177,680.54
	(IN#9)						
9115	621-6200	CONCRETE SIDE BARRIER, TP 2-S	LF	.000	3,822.890		
				481.380	.000		
					3,822.890	\$0.00	\$1,840,262.79
		MODIFIED TP 2-S CONCRETE SIDE BARRIER					
Category Amount:						\$5,067.96	\$2,017,943.33

Rpt-ID: RCPEsprj

Georgia

Date: 03/05/2025

User: garay

Department of Transportation

Page 14 of 30

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0048

Pay Period: 02/01/2025
to 02/28/2025

Project Number 0012701

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0901 MSE WALLS					
9120	624-0410	SOUND BARRIER	SF	.000	.000		
				66.780	38,043.000		
					38,043.000	\$2,540,511.54	\$2,540,511.54
		SOUND BARRIER N7					
		ITEM ADDED BY SA					
9125	627-1160	TRAFFIC BARRIER H, WALL NO -	LF	.000	.000		
				454.370	831.000		
					831.000	\$377,581.47	\$377,581.47
		TRAFFIC BARRIER H, WALL NO 30					
		ITEM ADDED BY SA					
9130	627-1160	TRAFFIC BARRIER H, WALL NO -	LF	.000	.000		
				458.830	449.000		
					449.000	\$206,014.67	\$206,014.67
		TRAFFIC BARRIER H, WALL NO 32					
		ITEM ADDED BY SA					
Category Amount:						\$3,124,107.68	\$3,124,107.68
Project Total Amount:						\$2,620,657.55	\$73,590,536.71

Rpt-ID: RCPESPRJ

Georgia

Date: 03/05/2025

User: garay

Department of Transportation

Page 15 of 30

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0048

Pay Period: 02/01/2025
to 02/28/2025

Project Number 311005-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0010	649-0018	CONCRETE GLARE SCREEN, 18 INCH	LF	7,741.000 25.000	240.000 .000 240.000	\$0.00	\$6,000.00
0045	621-3125	CONCRETE BARRIER, TP 25S, MODIFIED	LF	749.000 161.970	.000 123.000 123.000	\$19,922.31	\$19,922.31
0080	621-6001	CONCRETE BARRIER, TP S-1	LF	1,550.000 163.900	1,300.000 .000 1,300.000	\$0.00	\$213,070.00
0085	668-4400	STORM SEWER MANHOLE, TP 2	EA	1.000 3498.510	1.000 .000 1.000	\$0.00	\$3,498.51
0090	668-2200	DROP INLET, GP 2	EA	4.000 6445.050	3.000 .000 3.000	\$0.00	\$19,335.15
0100	621-6210	CONCRETE SIDE BARRIER, TP 6-S	LF	63.000 485.960	63.000 .000 63.000	\$0.00	\$30,615.48
0105	621-6002	CONCRETE BARRIER, TP S-2	LF	7,381.000 196.980	1,776.000 .000 1,776.000	\$0.00	\$349,836.48
0150	668-1200	CATCH BASIN, GP 2	EA	1.000 5840.690	1.000 .000 1.000	\$0.00	\$5,840.69
0155	621-6003	CONCRETE BARRIER, TP S-3	LF	1,930.000 348.290	100.000 255.000 355.000	\$88,813.95	\$123,642.95

Rpt-ID: RCPESPRJ

Georgia

Date: 03/05/2025

User: garay

Department of Transportation

Page 16 of 30

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0048

Pay Period: 02/01/2025
to 02/28/2025

Project Number 311005-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0160	621-6013	CONCRETE SIDE BARRIER, TP 7-TS	LF	14.000 210.280	.000 42.000 42.000	\$8,831.76	\$8,831.76
0165	615-1000	JACK OR BORE PIPE - STEEL, 18 IN DIA, 0.250 IN THK	LF	270.000 445.000	.000 346.000 346.000	\$153,970.00	\$153,970.00
0200	641-1100	GUARDRAIL, TP T	LF	363.000 70.220	81.000 21.000 102.000	\$1,474.62	\$7,162.44
0207	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME REVISED TEMPORARY PAVEMENT		.000 87.250	6,286.680 212.970 6,499.650	\$18,581.63	\$567,094.46
0210	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		26,148.000 74.500	3,305.970 .000 3,305.970	\$0.00	\$246,294.77
0212	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME REVISED TEMPORARY PAVEMENT		.000 73.750	8,949.710 241.170 9,190.880	\$17,786.29	\$677,827.40
0215	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	11.000 1200.000	11.000 .000 11.000	\$0.00	\$13,200.00
0230	621-4086	CONCRETE SIDE BARRIER, TYPE 7WS	LF	1,374.000 110.010	863.000 .000 863.000	\$0.00	\$94,938.63
0247	402-4510	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN R-MODIFIED BITUM MATL & H LIME REVISED TEMPORARY PAVEMENT		.000 121.250	3,960.767 140.200 4,100.967	\$16,999.25	\$497,242.25

Rpt-ID: RCPEsprj

Georgia

Date: 03/05/2025

User: garay

Department of Transportation

Page 17 of 30

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0048

Pay Period: 02/01/2025

to 02/28/2025

Project Number 311005-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0250	433-1100	REINF CONC APPROACH SLAB, INCL CURB	SY	382.000 163.390	351.670 .000 351.670	\$.00	\$57,459.36
0255	430-0220	PLAIN PC CONC PVMT, CL 1 CONC, 12 INCH THK	SY	108,833.000 57.930	23,589.060 .000 23,589.060	\$.00	\$1,366,514.25
0265	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	4,410.000 24.250	2,674.740 .000 2,674.740	\$.00	\$64,862.45
0270	433-1300	REINF CONC APPROACH SLAB, INCL BARRIER	SY	2,813.000 239.360	903.334 493.333 1,396.667	\$118,084.19	\$334,306.21
0280	641-5001	GUARDRAIL ANCHORAGE, TP 1	EA	3.000 1837.090	.000 1.000 1.000	\$1,837.09	\$1,837.09
0290	150-1000	TRAFFIC CONTROL -	LS	1.000 2000000.000	.968 .007 .975	\$84,000.00	\$11,700,000.00
		311005					
0295	433-1200	REINF CONC APPROACH SLAB, INCL SLOPED E	SY	575.000 229.250	730.000 .000 730.000	\$.00	\$167,352.50
0300	441-3999	CONCRETE V GUTTER	LF	2,196.000 28.000	2,317.500 .000 2,317.500	\$.00	\$64,890.00
0312	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		.000 108.250	148.940 .000 148.940	\$.00	\$16,122.76
		REVISED TEMPORARY PAVEMENT					

Rpt-ID: RCPEsprj

Georgia

Date: 03/05/2025

User: garay

Department of Transportation

Page 18 of 30

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0048

Pay Period: 02/01/2025
to 02/28/2025

Project Number 311005-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
	Category Number:	0100 ROADWAY					
0330	550-1240	STORM DRAIN PIPE, 24 IN, H 1-10	LF	667.000	172.500		
				50.060	225.000		
					397.500	\$11,263.50	\$19,898.85
0340	150-9011	TRAFFIC CONTROL - WORKZONE LAW ENFORC HR		10,000.000	2,891.000		
				34.000	270.500		
					3,161.500	\$9,197.00	\$107,491.00
0345	641-1200	GUARDRAIL, TP W	LF	8,974.000	6,072.000		
				23.560	40.000		
					6,112.000	\$942.40	\$143,998.72
0355	441-0104	CONC SIDEWALK, 4 IN	SY	2,910.000	2,255.900		
				49.180	.000		
					2,255.900	\$.00	\$110,945.16
0365	668-1100	CATCH BASIN, GP 1	EA	14.000	14.000		
				5841.110	.000		
					14.000	\$.00	\$81,775.54
0370	668-2100	DROP INLET, GP 1	EA	99.000	62.000		
				4036.080	11.000		
					73.000	\$44,396.88	\$294,633.84
0380	668-4300	STORM SEWER MANHOLE, TP 1	EA	7.000	4.000		
				2406.000	.000		
					4.000	\$.00	\$9,624.00
0395	668-5000	JUNCTION BOX	EA	1.000	1.000		
				6674.430	.000		
					1.000	\$.00	\$6,674.43
0400	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	9,049.000	7,684.750		
				36.410	141.000		
					7,825.750	\$5,133.81	\$284,935.56

Rpt-ID: RCPESPRJ

Georgia

Date: 03/05/2025

User: garay

Department of Transportation

Page 19 of 30

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0048

Pay Period: 02/01/2025
to 02/28/2025

Project Number 311005-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0100 ROADWAY					
0405	550-4230	FLARED END SECTION 30 IN, STORM DRAIN	EA	2.000	1.000		
				1232.570	1.000		
					2.000	\$1,232.57	\$2,465.14
0480	163-0240	MULCH	TN	849.000	507.606		
				230.000	6.875		
					514.481	\$1,581.25	\$118,330.63
0510	167-1500	WATER QUALITY INSPECTIONS	MO	48.000	46.000		
				1250.000	1.000		
					47.000	\$1,250.00	\$58,750.00
Category Amount:						\$605,298.50	\$18,051,190.77
Category Number:		0901 MSE WALLS					
0915	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	2,560.000	2,554.000		
				55.700	.000		
					2,554.000	\$0.00	\$142,257.80
		28					
0920	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO -	SF	7,288.000	7,281.000		
				55.700	.000		
					7,281.000	\$0.00	\$405,551.70
		28					
Category Amount:						\$0.00	\$547,809.50
Category Number:		0100 ROADWAY					
0930	621-6201	CONCRETE SIDE BARRIER, TP 2-SA	LF	2,623.000	1,953.000		
				369.880	.000		
					1,953.000	\$0.00	\$722,375.64
Category Amount:						\$0.00	\$722,375.64
Category Number:		0901 MSE WALLS					
0940	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	400.000	400.000		
				55.700	.000		
					400.000	\$0.00	\$22,280.00
		28					

Rpt-ID: RCPESPRJ

Georgia

Date: 03/05/2025

User: garay

Department of Transportation

Page 20 of 30

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0048

Pay Period: 02/01/2025
to 02/28/2025

Project Number 311005-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0901 MSE WALLS							
0950	627-1100	COPING A, WALL NO -	LF	64.000 98.950	64.000 -64.000 .000	\$-6,332.80	\$0.00
		29					
0955	627-1160	TRAFFIC BARRIER H, WALL NO -	LF	583.000 300.020	583.000 .000 583.000	\$0.00	\$174,911.66
		29					
0965	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	8,400.000 55.700	8,400.000 .000 8,400.000	\$0.00	\$467,880.00
		29					
0970	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	1,127.000 55.700	1,127.000 .000 1,127.000	\$0.00	\$62,773.90
		29					
0975	627-1160	TRAFFIC BARRIER H, WALL NO -	LF	141.000 300.020	139.000 .000 139.000	\$0.00	\$41,702.78
		32A					
1010	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO -	SF	1,650.000 55.700	603.000 .000 603.000	\$0.00	\$33,587.10
		37					
1015	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	1,766.000 74.730	1,766.000 .000 1,766.000	\$0.00	\$131,973.18
		37					
1020	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	1,396.000 55.700	1,396.000 .000 1,396.000	\$0.00	\$77,757.20
		37					
1035	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	14,995.000 57.500	14,995.000 .000 14,995.000	\$0.00	\$862,212.50
		38					

Rpt-ID: RCPESPRJ

Georgia

Date: 03/05/2025

User: garay

Department of Transportation

Page 21 of 30

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0048

Pay Period: 02/01/2025
to 02/28/2025

Project Number 311005-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0901 MSE WALLS							
1045	627-1160	TRAFFIC BARRIER H, WALL NO -	LF	2,198.000 300.020	2,198.000 .000 2,198.000	\$.00	\$659,443.96
		38					
1050	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO -	SF	6,683.000 55.700	6,445.000 .000 6,445.000	\$.00	\$358,986.50
		38					
1055	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	22.000 55.700	22.000 .000 22.000	\$.00	\$1,225.40
		38					
1060	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO -	SF	19,687.000 55.700	16,338.000 .000 16,338.000	\$.00	\$910,026.60
		41					
1065	627-1160	TRAFFIC BARRIER H, WALL NO -	LF	1,142.000 300.020	206.000 .000 206.000	\$.00	\$61,804.12
		41					
1075	627-1030	MSE WALL FACE, GTR THAN 30 FT HT, WALL NC SF		4,349.000 55.700	2,005.000 .000 2,005.000	\$.00	\$111,678.50
		41					
1080	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	4,241.000 55.700	4,241.000 .000 4,241.000	\$.00	\$236,223.70
		41					
1085	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	878.000 55.700	878.000 .000 878.000	\$.00	\$48,904.60
		41					
1095	627-1160	TRAFFIC BARRIER H, WALL NO -	LF	722.000 300.020	722.000 .000 722.000	\$.00	\$216,614.44
		42					

Rpt-ID: RCPESPRJ

Georgia

Date: 03/05/2025

User: garay

Department of Transportation

Page 22 of 30

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0048

Pay Period: 02/01/2025
to 02/28/2025

Project Number 311005-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0901 MSE WALLS							
1110	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO - 42	SF	10,183.000 55.700	7,829.000 .000 7,829.000	\$0.00	\$436,075.30
1115	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO - 42	SF	1,827.000 55.700	1,827.000 .000 1,827.000	\$0.00	\$101,763.90
1125	627-1160	TRAFFIC BARRIER H, WALL NO - 46	LF	892.000 300.020	892.000 .000 892.000	\$0.00	\$267,617.84
1130	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO - 46	SF	12,582.000 55.700	12,494.000 .000 12,494.000	\$0.00	\$695,915.80
1135	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO - 46	SF	439.000 55.700	452.000 .000 452.000	\$0.00	\$25,176.40
1145	627-1120	COPING B, WALL NO - 47	LF	363.000 280.000	363.000 .000 363.000	\$0.00	\$101,640.00
1155	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO - 47	SF	1,023.000 55.700	1,023.000 .000 1,023.000	\$0.00	\$56,981.10
1160	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO - 47	SF	3,996.000 55.700	3,996.000 .000 3,996.000	\$0.00	\$222,577.20
1165	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO - 47	SF	1,424.000 55.700	1,424.000 .000 1,424.000	\$0.00	\$79,316.80

Rpt-ID: RCPESPRJ

Georgia

Date: 03/05/2025

User: garay

Department of Transportation

Page 23 of 30

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0048

Pay Period: 02/01/2025
to 02/28/2025

Project Number 311005-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0901 MSE WALLS							
1180	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO -	SF	922.000 55.700	931.000 .000 931.000	\$0.00	\$51,856.70
	54						
1185	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	4,127.000 55.700	4,130.000 .000 4,130.000	\$0.00	\$230,041.00
	54						
1190	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	215.000 55.700	219.000 .000 219.000	\$0.00	\$12,198.30
	54						
Category Amount:						\$-6,332.80	\$6,761,146.48
Category Number: 0100 ROADWAY							
1360	682-6225	CONDUIT, NONMETL, TP 2, 2 1/2 IN	LF	8,485.000 11.760	2,190.000 1,230.000 3,420.000	\$14,464.80	\$40,219.20
1365	681-4300	LIGHTING STD, 30 FT MH, 6 FT ARM	EA	130.000 4643.600	64.500 21.000 85.500	\$97,515.60	\$397,027.80
1370	682-9023	ELECTRICAL JUNCTION BOX, GALVANIZED, SIZE 6 IN X 6 IN X 6 IN	EA	48.000 180.260	37.000 4.000 41.000	\$721.04	\$7,390.66
1375	682-6222	CONDUIT, NONMETL, TP 2, 2 IN	LF	62,665.000 7.610	36,020.000 880.000 36,900.000	\$6,696.80	\$280,809.00
1380	681-6200	LUMINAIRE, TYPE 2, LED	EA	374.000 1326.780	116.000 21.000 137.000	\$27,862.38	\$181,768.86
Category Amount:						\$147,260.62	\$907,215.52

Rpt-ID: RCPESPRJ

Georgia

Date: 03/05/2025

User: garay

Department of Transportation

Page 24 of 30

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0048

Pay Period: 02/01/2025
to 02/28/2025

Project Number 311005-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0801 BRIDGES							
1415	507-9002	PSC BEAMS, AASHTO TYPE II, BR NO - 2A	LF	2,867.000 163.420	1,147.000 .000 1,147.000	\$0.00	\$187,442.74
1425	500-3002	CLASS AA CONCRETE	CY	7,138.000 733.240	6,225.280 49.400 6,274.680	\$36,222.06	\$4,600,846.36
1435	500-2100	CONCRETE BARRIER	LF	12,297.000 55.520	3,463.200 3,118.000 6,581.200	\$173,111.36	\$365,388.22
1450	500-1006	SUPERSTR CONCRETE, CL AA, BR NO - 2A	LS	1.000 500000.000	.500 .000 .500	\$0.00	\$250,000.00
1460	500-0100	GROOVED CONCRETE	SY	1,458.000 3.240	.000 522.409 522.409	\$1,692.61	\$1,692.61
1470	511-1000	BAR REINF STEEL	LB	,829,040.000 0.900	1,683,844.529 8,294.000 1,692,138.529	\$7,464.60	\$1,522,924.68
1485	500-3650	CLASS AA-1 CONCRETE	CY	513.000 646.230	512.400 .000 512.400	\$0.00	\$331,128.25
1525	500-1006	SUPERSTR CONCRETE, CL AA, BR NO - 4	LS	1.000 850000.000	.568 .042 .610	\$35,700.00	\$518,500.00
1530	511-3000	SUPERSTR REINF STEEL, BR NO - 4	LS	1.000 181979.700	.568 .034 .602	\$6,187.31	\$109,551.78

Rpt-ID: RCPESPRJ

Georgia

Date: 03/05/2025

User: garay

Department of Transportation

Page 25 of 30

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0048

Pay Period: 02/01/2025

to 02/28/2025

Project Number 311005-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0801 BRIDGES							
1535	507-9002	PSC BEAMS, AASHTO TYPE II, BR NO -	LF	325.000 163.420	324.460 .000 324.460	\$.00	\$53,023.25
	5						
1565	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000 1300000.000	1.000 .000 1.000	\$.00	\$1,300,000.00
	5						
1595	507-9030	PSC BEAMS, AASHTO, BULB TEE, 54 IN, BR NO -	LF	2,497.000 252.790	2,505.850 .000 2,505.850	\$.00	\$633,453.82
	5						
1605	507-9003	PSC BEAMS, AASHTO TYPE III, BR NO -	LF	2,841.000 194.200	2,838.780 .000 2,838.780	\$.00	\$551,291.08
	5						
1625	500-3650	CLASS AA-1 CONCRETE	CY	2,565.000 646.230	2,565.300 .000 2,565.300	\$.00	\$1,657,773.82
1650	500-2110	CONCRETE PARAPET, SPCL DESIGN	LF	2,427.000 262.670	1,226.550 133.000 1,359.550	\$34,935.11	\$357,113.00
1660	520-1147	PILING IN PLACE, STEEL H, HP 14 X 73	LF	4,120.000 87.650	4,641.780 1,016.000 5,657.780	\$89,052.40	\$495,904.42
1665	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000 5500000.000	.838 .013 .851	\$71,500.00	\$4,680,500.00
	6						
1675	511-3000	SUPERSTR REINF STEEL, BR NO -	LS	1.000 846211.620	.803 .005 .808	\$4,231.06	\$683,738.99
	6						

Rpt-ID: RCPEsprj

Georgia

Date: 03/05/2025

User: garay

Department of Transportation

Page 26 of 30

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0048

Pay Period: 02/01/2025
to 02/28/2025

Project Number 311005-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
	Category Number:	0801 BRIDGES					
1710	507-9034	PSC BEAMS, AASHTO, BULB TEE, 65 IN, BR NO - LF		2,114.000	1,057.580		
				251.550	.000		
					1,057.580	\$.00	\$266,034.25
		6					
1715	507-9033	PSC BEAMS, AASHTO, BULB TEE, 74 IN, BR NO - LF		18,427.000	17,276.850		
				264.300	.000		
					17,276.850	\$.00	\$4,566,271.46
		6					
1730	507-9002	PSC BEAMS, AASHTO TYPE II, BR NO - LF		402.000	401.790		
				163.420	.000		
					401.790	\$.00	\$65,660.52
		8A					
1740	441-0004	CONC SLOPE PAV, 4 IN	SY	791.000	434.000		
				180.930	.000		
					434.000	\$.00	\$78,523.62
1765	500-1006	SUPERSTR CONCRETE, CL AA, BR NO - LS		1.000	1.000		
				600000.000	.000		
					1.000	\$.00	\$600,000.00
		8A					
1795	500-0100	GROOVED CONCRETE	SY	1,785.000	.000		
				3.240	1,784.816		
					1,784.816	\$5,782.80	\$5,782.80
1800	449-1350	PREFORMED SILICONE JOINT SEAL, BR NO. - LF		81.000	.000		
				63.840	81.000		
					81.000	\$5,171.04	\$5,171.04
		8A					
1895	500-1006	SUPERSTR CONCRETE, CL AA, BR NO - LS		1.000	1.000		
				2300000.000	.000		
					1.000	\$.00	\$2,300,000.00
		11C					
1915	507-9034	PSC BEAMS, AASHTO, BULB TEE, 65 IN, BR NO - LF		8,235.000	8,235.090		
				251.550	.000		
					8,235.090	\$.00	\$2,071,536.89
		11C					

Rpt-ID: RCPESPRJ

Georgia

Date: 03/05/2025

User: garay

Department of Transportation

Page 27 of 30

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0048

Pay Period: 02/01/2025
to 02/28/2025

Project Number 311005-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0801 BRIDGES							
1935	507-9003	PSC BEAMS, AASHTO TYPE III, BR NO - 11C	LF	1,249.000 194.200	1,248.800 .000 1,248.800	\$0.00	\$242,516.96
1980	500-1006	SUPERSTR CONCRETE, CL AA, BR NO - 13	LS	1.000 900000.000	.815 .031 .846	\$27,900.00	\$761,400.00
1990	511-3000	SUPERSTR REINF STEEL, BR NO - 13	LS	1.000 343917.800	.815 .031 .846	\$10,661.45	\$290,954.46
2010	507-9033	PSC BEAMS, AASHTO, BULB TEE, 74 IN, BR NO - 13	LF	6,586.000 264.300	6,583.600 .000 6,583.600	\$0.00	\$1,740,045.48
2030	507-9003	PSC BEAMS, AASHTO TYPE III, BR NO - 13	LF	1,067.000 194.200	1,066.400 .000 1,066.400	\$0.00	\$207,094.88
2195	500-1006	SUPERSTR CONCRETE, CL AA, BR NO - 20	LS	1.000 850000.000	1.000 .000 1.000	\$0.00	\$850,000.00
2220	507-9030	PSC BEAMS, AASHTO, BULB TEE, 54 IN, BR NO - 20	LF	3,590.000 252.790	3,589.400 .000 3,589.400	\$0.00	\$907,364.43
2225	449-1350	PREFORMED SILICONE JOINT SEAL, BR NO. - 20	LF	157.000 63.840	.000 157.000 157.000	\$10,022.88	\$10,022.88
2245	507-9033	PSC BEAMS, AASHTO, BULB TEE, 74 IN, BR NO - 4	LF	3,319.000 264.300	3,094.580 .000 3,094.580	\$0.00	\$817,897.49

Rpt-ID: RCPESPRJ

Georgia

Date: 03/05/2025

User: garay

Department of Transportation

Page 28 of 30

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0048

Pay Period: 02/01/2025
to 02/28/2025

Project Number 311005-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0801 BRIDGES							
2260	507-9003	PSC BEAMS, AASHTO TYPE III, BR NO -	LF	237.000 194.200	236.520 .000 236.520	\$.00	\$45,932.18
	4						
2275	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000 1600000.000	1.000 .000 1.000	\$.00	\$1,600,000.00
	12						
2285	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000 900000.000	.815 .031 .846	\$27,900.00	\$761,400.00
	13						
Category Amount:						\$547,534.68	\$36,493,882.36
Category Number: 0100 ROADWAY							
2425	668-3300	SAN SEWER MANHOLE, TP 1	EA	14.000 12077.940	11.000 .000 11.000	\$.00	\$132,857.34
2430	207-0203	FOUND BKFILL MATL, TP II	CY	113.000 77.190	27.778 74.444 102.222	\$5,746.33	\$7,890.52
Category Amount:						\$5,746.33	\$140,747.86
Category Number: 0801 BRIDGES							
2565	507-9003	PSC BEAMS, AASHTO TYPE III, BR NO -	LF	1,905.000 194.200	1,905.100 .000 1,905.100	\$.00	\$369,970.42
	8A						
2660	507-9003	PSC BEAMS, AASHTO TYPE III, BR NO -	LF	487.000 194.200	487.300 .000 487.300	\$.00	\$94,633.66
	12						
2665	507-9031	PSC BEAMS, AASHTO, BULB TEE, 63 IN, BR NO -	LF	4,462.000 261.700	4,461.860 .000 4,461.860	\$.00	\$1,167,668.76
	12						

Rpt-ID: RCPEsprj

Georgia

Date: 03/05/2025

User: garay

Department of Transportation

Page 29 of 30

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0048

Pay Period: 02/01/2025
to 02/28/2025

Project Number 311005-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0801 BRIDGES							
2670	507-9033	PSC BEAMS, AASHTO, BULB TEE, 74 IN, BR NO - LF		1,063.000	1,063.380		
				264.300	.000		
					1,063.380	\$0.00	\$281,051.33
		12					
Category Amount:						\$0.00	\$1,913,324.17
Category Number: 0100 ROADWAY							
2815	430-0210	PLAIN PC CONC PVMT, CL 1 CONC, 11 INCH THK SY		40,119.000	23,736.810		
				56.090	.000		
					23,736.810	\$0.00	\$1,331,397.67
Category Amount:						\$0.00	\$1,331,397.67
Category Number: 0801 BRIDGES							
2985	540-1101	REMOVAL OF EXISTING BR, STA NO -	LS	1.000	.000		
				46255.510	1.000		
					1.000	\$46,255.51	\$46,255.51
		662+00, BR 2B					
Category Amount:						\$46,255.51	\$46,255.51
Category Number: 0100 ROADWAY							
9010	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000	264,988.310		
				1.000	4,361.910		
					269,350.220	\$4,361.91	\$269,350.22
		(IN#9)					
9080	621-6200	CONCRETE SIDE BARRIER, TP 2-S	LF	.000	2,654.000		
				481.380	73.000		
					2,727.000	\$35,140.74	\$1,312,723.26
		MODIFIED TP 2-S CONCRETE SIDE BARRIER					
9095	004-0018	EXTRA WORK -	LF	.000	21,770.000		
				1.830	1,598.000		
					23,368.000	\$2,924.34	\$42,763.44
		CABLE, TP RHH/RHW/THWN, AWG NO 6					
9100	004-0018	EXTRA WORK -	LF	.000	40,316.000		
				3.310	8,575.000		
					48,891.000	\$28,383.25	\$161,829.21
		CABLE, TP RHH/RHW/THWN, AWG NO 4					

Rpt-ID: RCPEsprj

Georgia

Date: 03/05/2025

User: garay

Department of Transportation

Page 30 of 30

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0048

Pay Period: 02/01/2025
to 02/28/2025

Project Number 311005-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100 ROADWAY							
9105	004-0018	EXTRA WORK -	LF	.000	51,514.000		
				3.750	22,686.000		
					74,200.000	\$85,072.50	\$278,250.00
		CABLE, TP RHH/RHW/THWN, AWG NO 2					
Category Amount:						\$155,882.74	\$2,064,916.13
Project Total Amount:						\$1,501,645.58	\$106,929,685.78