

Rpt-ID: RCPESPRJ

Georgia

Date: 04/03/2025

User: garay

Department of Transportation

Page 1 of 32

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0049

Pay Period: 03/01/2025
to 03/31/2025

Contract Location:

I-16/SR 404 EAST AND WEST BOUND BEGINNING AT I-75/SR
WEST BOUND BEGINNING AT I-75/SR 401 AND EXTENDING

Time Allowed: 1311 Days

Elapsed Calender Days: 1380 Days

Percent Time: 105.26

District: 3

Area: 04

Contractor:

WEBBER, LLC./UNITED INFRASTRUCTURE GROUP
1725 HUGHES LANDING BLVD
SUITE 1200

THE WOODLANDS TX 77380

Phone: (281)907-8600

Date Let: 02/12/2021

Date Awarded: 03/05/2021

Date Contract Executed: 04/13/2021

Date Notice to Proceed: 06/21/2021

Date Work Began: 06/21/2021

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 01/10/2025

Escrow Agent:

Surety Co: THE CONTINENTAL INSURANCE COMPANY

Current Contract Amount \$239,769,724.96

Original Contract Amount \$228,945,834.92

Funds Available \$53,805,227.99

Percent Complete 76.60%

Counties:

Bibb

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0012701	\$91,297,781.21	\$85,134,955.33	\$16,222,688.19	82.23%	\$1,046,279.89
311005-	\$148,471,943.75	\$143,810,879.59	\$37,582,539.84	74.69%	\$1,835,901.81

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 04/03/2025

User: garay

Department of Transportation

Page 2 of 32

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0049

Pay Period: 03/01/2025
to 03/31/2025

Project Number: 0012701 I-16/SR 404 - INTERCHG IMPROV

Federal State Project Number: 0012701

	Total to Date	Prev to Date	This Estimate
Participating	\$59,709,453.30	\$58,872,429.38	\$837,023.92
Non-Participating	\$14,927,363.30	\$14,718,107.33	\$209,255.97
Total Earnings	\$74,636,816.60	\$73,590,536.71	\$1,046,279.89
Stockpiled Materials	\$438,276.42	\$438,276.42	\$0.00
Gross Earnings	\$75,075,093.02	\$74,028,813.13	\$1,046,279.89
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$75,075,093.02	\$74,028,813.13	

Total Payable: **\$1,046,279.89**

Rpt-ID: RCPESPRJ

Georgia

Date: 04/03/2025

User: garay

Department of Transportation

Page 3 of 32

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0049

Pay Period: 03/01/2025
to 03/31/2025

Project Number: 311005- I-16/I-75 - INTERCHG IMPROV

Federal State Project Number: 311005-

	Total to Date	Prev to Date	This Estimate
Participating	\$87,227,013.34	\$85,543,748.58	\$1,683,264.76
Non-Participating	\$21,806,753.41	\$21,385,937.20	\$420,816.21
Total Earnings	\$109,033,766.75	\$106,929,685.78	\$2,104,080.97
Stockpiled Materials	\$1,855,637.16	\$2,123,816.32	(\$268,179.16)
Gross Earnings	\$110,889,403.91	\$109,053,502.10	\$1,835,901.81
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$597,120.00	\$365,736.00	\$231,384.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	(\$597,120.00)	(\$365,736.00)	(\$231,384.00)
Total:	\$110,889,403.91	\$109,053,502.10	

Total Payable: **\$1,835,901.81**

Rpt-ID: RCPEsprj

Georgia

Date: 04/03/2025

User: garay

Department of Transportation

Page 4 of 32

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0049

Pay Period: 03/01/2025
to 03/31/2025

Project Number 0012701

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100		ROADWAY					
0030	621-6212	CONCRETE SIDE BARRIER, TP 6-SB	LF	64.000	64.000		
				717.620	.000		
					64.000	\$.00	\$45,927.68
0050	621-6013	CONCRETE SIDE BARRIER, TP 7-TS	LF	56.000	42.000		
				210.280	.000		
					42.000	\$.00	\$8,831.76
0055	668-2200	DROP INLET, GP 2	EA	2.000	2.000		
				6445.050	.000		
					2.000	\$.00	\$12,890.10
0065	668-2210	DROP INLET, GP 2, ADDL DEPTH	LF	46.000	11.000		
				567.250	35.000		
					46.000	\$19,853.75	\$26,093.50
0090	668-2110	DROP INLET, GP 1, ADDL DEPTH	LF	321.000	195.000		
				551.580	56.750		
					251.750	\$31,302.17	\$138,860.27
0110	668-4313	STORM SEWER MANHOLE, TP 1, ADDL DEPTH, (LF	LF	18.000	5.000		
				317.770	13.000		
					18.000	\$4,131.01	\$5,719.86
0120	621-6001	CONCRETE BARRIER, TP S-1	LF	50.000	.000		
				163.900	50.000		
					50.000	\$8,195.00	\$8,195.00
0135	641-1200	GUARDRAIL, TP W	LF	14,689.000	11,492.000		
				23.560	575.000		
					12,067.000	\$13,547.00	\$284,298.52
0140	433-1200	REINF CONC APPROACH SLAB, INCL SLOPED E SY		931.000	797.557		
				229.250	139.443		
					937.000	\$31,967.31	\$214,807.25

Rpt-ID: RCPESPRJ

Georgia

Date: 04/03/2025

User: garay

Department of Transportation

Page 5 of 32

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0049

Pay Period: 03/01/2025

to 03/31/2025

Project Number 0012701

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0145	621-6202	CONCRETE SIDE BARRIER, TP 2-SB	LF	328.000 488.600	79.000 .000 79.000	\$0.00	\$38,599.40
0150	621-6002	CONCRETE BARRIER, TP S-2	LF	3,262.000 196.980	736.000 .000 736.000	\$0.00	\$144,977.28
0185	641-1100	GUARDRAIL, TP T	LF	432.000 70.220	231.000 30.000 261.000	\$2,106.60	\$18,327.42
0215	441-3999	CONCRETE V GUTTER	LF	3,081.000 28.000	1,006.000 .000 1,006.000	\$0.00	\$28,168.00
Category Amount:						\$111,102.84	\$975,696.04
Category Number: 0801 BRIDGES							
0225	500-3002	CLASS AA CONCRETE	CY	3,853.000 733.240	3,690.619 15.250 3,705.869	\$11,181.91	\$2,717,291.39
Category Amount:						\$11,181.91	\$2,717,291.39
Category Number: 0100 ROADWAY							
0255	413-0750	TACK COAT	GL	8,747.000 3.250	985.000 -180.000 805.000	\$-585.00	\$2,616.25
0265	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		31,045.000 74.500	21,402.860 23.000 21,425.860	\$1,713.50	\$1,596,226.57
0275	433-1300	REINF CONC APPROACH SLAB, INCL BARRIER	SY	1,465.000 239.360	259.166 143.333 402.499	\$34,308.19	\$96,342.16

Rpt-ID: RCPESPRJ

Georgia

Date: 04/03/2025

User: garay

Department of Transportation

Page 6 of 32

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0049

Pay Period: 03/01/2025
to 03/31/2025

Project Number 0012701

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0285	150-9011	TRAFFIC CONTROL - WORKZONE LAW ENFORC HR		10,000.000	3,271.810		
				34.000	92.000		
					3,363.810	\$3,128.00	\$114,369.54
Category Amount:						\$38,564.69	\$1,809,554.52
Category Number: 0801 BRIDGES							
0295	511-1000	BAR REINF STEEL	LB	763,393.000	769,750.374		
				0.900	3,015.000		
					772,765.374	\$2,713.50	\$695,488.84
Category Amount:						\$2,713.50	\$695,488.84
Category Number: 0100 ROADWAY							
0300	621-4086	CONCRETE SIDE BARRIER, TYPE 7WS	LF	1,478.000	873.000		
				110.010	.000		
					873.000	\$0.00	\$96,038.73
0315	621-6201	CONCRETE SIDE BARRIER, TP 2-SA	LF	1,533.000	786.000		
				369.880	110.000		
					896.000	\$40,686.80	\$331,412.48
0320	441-0104	CONC SIDEWALK, 4 IN	SY	542.000	138.890		
				49.180	.000		
					138.890	\$0.00	\$6,830.61
0330	430-0220	PLAIN PC CONC PVMT, CL 1 CONC, 12 INCH THK SY		126,107.000	86,426.370		
				57.930	.000		
					86,426.370	\$0.00	\$5,006,679.61
0345	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		7,508.000	983.480		
				88.000	.000		
					983.480	\$0.00	\$86,546.24
0350	621-6003	CONCRETE BARRIER, TP S-3	LF	2,684.000	2,108.500		
				348.290	107.500		
					2,216.000	\$37,441.18	\$771,810.64

Rpt-ID: RCPEsprj

Georgia

Date: 04/03/2025

User: garay

Department of Transportation

Page 7 of 32

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0049

Pay Period: 03/01/2025
to 03/31/2025

Project Number 0012701

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100 ROADWAY							
0360	310-1101	GR AGGR BASE CRS, INCL MATL	TN	96,589.000	94,491.083		
				26.360	5,094.750		
					99,585.833	\$134,297.61	\$2,625,082.56
0370	441-0303	CONC SPILLWAY, TP 3	EA	1.000	1.000		
				3350.000	.000		
					1.000	\$.00	\$3,350.00
0390	668-4300	STORM SEWER MANHOLE, TP 1	EA	7.000	2.000		
				2406.000	.000		
					2.000	\$.00	\$4,812.00
0400	668-5000	JUNCTION BOX	EA	3.000	2.000		
				6674.430	.000		
					2.000	\$.00	\$13,348.86
0440	167-1500	WATER QUALITY INSPECTIONS	MO	48.000	47.000		
				1250.000	1.000		
					48.000	\$1,250.00	\$60,000.00
0455	603-2181	STN DUMPED RIP RAP, TP 3, 18 IN	SY	556.000	811.333		
				62.640	77.000		
					888.333	\$4,823.28	\$55,645.18
0465	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		28,906.000	30,922.200		
				0.800	2,735.000		
					33,657.200	\$2,188.00	\$26,925.76
0515	165-0105	MAINTENANCE OF INLET SEDIMENT TRAP	EA	624.000	61.000		
				60.000	8.000		
					69.000	\$480.00	\$4,140.00

Rpt-ID: RCPESPRJ

Georgia

Date: 04/03/2025

User: garay

Department of Transportation

Page 8 of 32

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0049

Pay Period: 03/01/2025
to 03/31/2025

Project Number 0012701

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
	Category Number:	0100 ROADWAY					
0540	603-7000	PLASTIC FILTER FABRIC	SY	2,587.000	811.333		
				2.000	65.000		
					876.333	\$130.00	\$1,752.67
					Category Amount:	\$221,296.87	\$9,094,375.34
	Category Number:	0901 MSE WALLS					
0860	621-6210	CONCRETE SIDE BARRIER, TP 6-S	LF	290.000	290.000		
				431.530	.000		
					290.000	\$.00	\$125,143.70
0865	627-1160	TRAFFIC BARRIER H, WALL NO -	LF	696.000	696.000		
				300.020	.000		
					696.000	\$.00	\$208,813.92
		21					
0870	627-1100	COPING A, WALL NO -	LF	43.000	.000		
				98.950	43.000		
					43.000	\$4,254.85	\$4,254.85
		21					
0875	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO -	SF	3,556.000	3,556.000		
				55.700	.000		
					3,556.000	\$.00	\$198,069.20
		21					
0880	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	5,025.000	5,025.000		
				55.700	.000		
					5,025.000	\$.00	\$279,892.50
		21					
0885	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	7.000	7.000		
				55.700	.000		
					7.000	\$.00	\$389.90
		21					
0895	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	3,626.000	3,626.000		
				59.500	.000		
					3,626.000	\$.00	\$215,747.00
		30					

Rpt-ID: RCPESPRJ

Georgia

Date: 04/03/2025

User: garay

Department of Transportation

Page 9 of 32

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0049

Pay Period: 03/01/2025

to 03/31/2025

Project Number 0012701

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0901 MSE WALLS							
0900	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO - 30	SF	4,459.000 58.790	4,459.000 .000 4,459.000	\$0.00	\$262,144.61
0910	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO - 32	SF	4,194.000 55.700	4,194.000 .000 4,194.000	\$0.00	\$233,605.80
0915	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO - 32	SF	694.000 55.700	694.000 .000 694.000	\$0.00	\$38,655.80
0935	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO - 39	SF	13,039.000 55.700	11,282.000 .000 11,282.000	\$0.00	\$628,407.40
0940	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO - 39	SF	10,801.000 55.700	12,107.000 .000 12,107.000	\$0.00	\$674,359.90
0945	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO - 39	SF	2,806.000 55.700	2,755.000 .000 2,755.000	\$0.00	\$153,453.50
0950	627-1160	TRAFFIC BARRIER H, WALL NO - 39	LF	1,379.000 300.020	1,334.000 .000 1,334.000	\$0.00	\$400,226.68
Category Amount:						\$4,254.85	\$3,423,164.76
Category Number: 0801 BRIDGES							
0995	520-1104	PILING IN PLACE, STEEL H, HP 10 X 42	LF	3,535.000 70.510	2,847.133 1,442.000 4,289.133	\$101,675.42	\$302,426.77

Rpt-ID: RCPEsprj

Georgia

Date: 04/03/2025

User: garay

Department of Transportation

Page 10 of 32

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0049

Pay Period: 03/01/2025

to 03/31/2025

Project Number 0012701

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0801 BRIDGES							
1020	507-9030	PSC BEAMS, AASHTO, BULB TEE, 54 IN, BR NO - LF		2,569.000	2,569.010		
				252.790	.000		
					2,569.010	\$.00	\$649,420.04
		1					
1025	507-9002	PSC BEAMS, AASHTO TYPE II, BR NO - LF	LF	1,155.000	1,157.290		
				163.420	.000		
					1,157.290	\$.00	\$189,124.33
		1					
1035	500-2100	CONCRETE BARRIER	LF	7,166.000	6,357.090		
				55.520	.000		
					6,357.090	\$.00	\$352,945.64
1055	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000	1.000		
				800000.000	.000		
					1.000	\$.00	\$800,000.00
		1					
1065	520-1147	PILING IN PLACE, STEEL H, HP 14 X 73	LF	350.000	105.167		
				87.650	342.000		
					447.167	\$29,976.30	\$39,194.19
1070	207-0203	FOUND BKFILL MATL, TP II	CY	8.000	.000		
				75.790	7.407		
					7.407	\$561.38	\$561.38
1100	211-0200	BRIDGE EXCAVATION, GRADE SEPARATION	CY	47.000	.000		
				70.350	47.799		
					47.799	\$3,362.66	\$3,362.66
1160	507-9033	PSC BEAMS, AASHTO, BULB TEE, 74 IN, BR NO - LF		1,616.000	1,615.620		
				264.300	.000		
					1,615.620	\$.00	\$427,008.37
		7					

Rpt-ID: RCPEsprj

Georgia

Date: 04/03/2025

User: garay

Department of Transportation

Page 11 of 32

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0049

Pay Period: 03/01/2025
to 03/31/2025

Project Number 0012701

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0801		BRIDGES					
1175	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000	1.000		
				500000.000	.000		
					1.000	\$.00	\$500,000.00
		7					
Category Amount:						\$135,575.76	\$3,264,043.38
Category Number: 0100		ROADWAY					
1220	441-0004	CONC SLOPE PAV, 4 IN	SY	659.000	901.190		
				178.540	.000		
					901.190	\$.00	\$160,898.46
Category Amount:						\$0.00	\$160,898.46
Category Number: 0801		BRIDGES					
1245	540-1102	REMOVAL OF EXISTING BR, BR NO -	LS	1.000	.000		
				450000.000	.800		
					.800	\$360,000.00	\$360,000.00
		8B					
1290	507-9033	PSC BEAMS, AASHTO, BULB TEE, 74 IN, BR NO - LF		6,360.000	6,359.870		
				264.300	.000		
					6,359.870	\$.00	\$1,680,913.64
		14					
1295	507-9003	PSC BEAMS, AASHTO TYPE III, BR NO -	LF	1,170.000	1,169.540		
				194.200	.000		
					1,169.540	\$.00	\$227,124.67
		14					
1330	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000	1.000		
				1900000.000	.000		
					1.000	\$.00	\$1,900,000.00
		14					
1375	507-9033	PSC BEAMS, AASHTO, BULB TEE, 74 IN, BR NO - LF		6,567.000	6,568.620		
				264.300	.000		
					6,568.620	\$.00	\$1,736,086.27
		15					

Rpt-ID: RCPESPRJ

Georgia

Date: 04/03/2025

User: garay

Department of Transportation

Page 12 of 32

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0049

Pay Period: 03/01/2025
to 03/31/2025

Project Number 0012701

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0801 BRIDGES							
1430	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000 1700000.000	1.000 .000 1.000	\$0.00	\$1,700,000.00
	15						
Category Amount:						\$360,000.00	\$7,604,124.58
Category Number: 0100 ROADWAY							
1460	441-0004	CONC SLOPE PAV, 4 IN	SY	1,118.000 178.540	.000 419.023 419.023	\$74,812.37	\$74,812.37
Category Amount:						\$74,812.37	\$74,812.37
Category Number: 0801 BRIDGES							
1465	507-9030	PSC BEAMS, AASHTO, BULB TEE, 54 IN, BR NO · LF		2,811.000 252.790	2,814.740 .000 2,814.740	\$0.00	\$711,538.12
	21						
1495	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000 800000.000	1.000 .000 1.000	\$0.00	\$800,000.00
	21						
1510	520-2220	PILING, PSC, 20 IN SQ	LF	1,760.000 154.470	1,280.050 .000 1,280.050	\$0.00	\$197,729.32
1515	520-2216	PILING, PSC, 16 IN SQ	LF	1,920.000 62.970	1,313.720 .000 1,313.720	\$0.00	\$82,724.95
Category Amount:						\$0.00	\$1,791,992.39
Category Number: 0100 ROADWAY							
1665	621-6210	CONCRETE SIDE BARRIER, TP 6-S	LF	290.000 485.960	225.000 .000 225.000	\$0.00	\$109,341.00

Rpt-ID: RCPESPRJ

Georgia

Date: 04/03/2025

User: garay

Department of Transportation

Page 13 of 32

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0049

Pay Period: 03/01/2025
to 03/31/2025

Project Number 0012701

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
1675	430-0210	PLAIN PC CONC PVMT, CL 1 CONC, 11 INCH THK SY		31,673.000 56.090	15,393.250 .000 15,393.250	\$0.00	\$863,407.39
1720	620-0100	TEMPORARY BARRIER, METHOD NO. 1	LF	13,440.000 47.880	10,950.000 1,559.500 12,509.500	\$74,668.86	\$598,954.86
1725	441-0050	CONC SLOPE DRAIN	SY	7.000 165.660	9.000 .000 9.000	\$0.00	\$1,490.94
1755	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	6.000 1200.000	5.630 .000 5.630	\$0.00	\$6,756.00
1790	441-0204	PLAIN CONC DITCH PAVING, 4 IN	SY	1,850.000 102.240	12.000 .000 12.000	\$0.00	\$1,226.88
Category Amount:						\$74,668.86	\$1,581,177.07
Category Number: 0901 MSE WALLS							
1840	627-1030	MSE WALL FACE, GTR THAN 30 FT HT, WALL NC SF		9,099.000 55.700	9,099.000 .000 9,099.000	\$0.00	\$506,814.30
	21						
Category Amount:						\$0.00	\$506,814.30
Category Number: 0801 BRIDGES							
1860	441-0004	CONC SLOPE PAV, 4 IN	SY	1,118.000 180.930	1,215.780 .000 1,215.780	\$0.00	\$219,971.08

Rpt-ID: RCPESPRJ

Georgia

Date: 04/03/2025

User: garay

Department of Transportation

Page 14 of 32

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0049

Pay Period: 03/01/2025
to 03/31/2025

Project Number 0012701

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0801 BRIDGES							
1870	441-0004	CONC SLOPE PAV, 4 IN	SY	661.000 180.930	300.670 .000 300.670	\$0.00	\$54,400.22
Category Amount:						\$0.00	\$274,371.30
Category Number: 0100 ROADWAY							
1935	668-2100	DROP INLET, GP 1	EA	100.000 4036.080	68.000 3.000 71.000	\$12,108.24	\$286,561.68
Category Amount:						\$12,108.24	\$286,561.68
Category Number: 0901 MSE WALLS							
1940	627-1030	MSE WALL FACE, GTR THAN 30 FT HT, WALL NC SF		98.000 55.700	101.000 .000 101.000	\$0.00	\$5,625.70
	39						
Category Amount:						\$0.00	\$5,625.70
Category Number: 0801 BRIDGES							
1950	507-9003	PSC BEAMS, AASHTO TYPE III, BR NO -	LF	649.000 194.200	647.860 .000 647.860	\$0.00	\$125,814.41
	15						
Category Amount:						\$0.00	\$125,814.41
Category Number: 0100 ROADWAY							
1955	500-3002	CLASS AA CONCRETE	CY	321.000 946.050	321.000 .000 321.000	\$0.00	\$303,682.05
9115	621-6200	CONCRETE SIDE BARRIER, TP 2-S	LF	.000 481.380	3,822.890 .000 3,822.890	\$0.00	\$1,840,262.79
		MODIFIED TP 2-S CONCRETE SIDE BARRIER					
Category Amount:						\$0.00	\$2,143,944.84

Rpt-ID: RCPEsprj

Georgia

Date: 04/03/2025

User: garay

Department of Transportation

Page 15 of 32

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0049

Pay Period: 03/01/2025
to 03/31/2025

Project Number 0012701

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Qty This Period			
		Supplemental Description 1		Qty To Date			
		Supplemental Description 2		Unit Price			
	Category Number:	0901 MSE WALLS					
9125	627-1160	TRAFFIC BARRIER H, WALL NO -	LF	.000	831.000		
				454.370	.000		
					831.000	\$.00	\$377,581.47
		TRAFFIC BARRIER H, WALL NO 30					
		ITEM ADDED BY SA					
9130	627-1160	TRAFFIC BARRIER H, WALL NO -	LF	.000	449.000		
				458.830	.000		
					449.000	\$.00	\$206,014.67
		TRAFFIC BARRIER H, WALL NO 32					
		ITEM ADDED BY SA					
Category Amount:						\$0.00	\$583,596.14
Project Total Amount:						\$1,046,279.89	\$74,636,816.60

Rpt-ID: RCPESPRJ

Georgia

Date: 04/03/2025

User: garay

Department of Transportation

Page 16 of 32

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0049

Pay Period: 03/01/2025
to 03/31/2025

Project Number 311005-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0010	649-0018	CONCRETE GLARE SCREEN, 18 INCH	LF	7,741.000 25.000	240.000 .000 240.000	\$0.00	\$6,000.00
0020	668-4313	STORM SEWER MANHOLE, TP 1, ADDL DEPTH, (LF		36.000 317.770	2.000 17.000 19.000	\$5,402.09	\$6,037.63
0045	621-3125	CONCRETE BARRIER, TP 25S, MODIFIED	LF	749.000 161.970	123.000 .000 123.000	\$0.00	\$19,922.31
0070	668-2110	DROP INLET, GP 1, ADDL DEPTH	LF	189.000 551.580	139.625 31.250 170.875	\$17,236.88	\$94,251.23
0080	621-6001	CONCRETE BARRIER, TP S-1	LF	1,550.000 163.900	1,300.000 .000 1,300.000	\$0.00	\$213,070.00
0085	668-4400	STORM SEWER MANHOLE, TP 2	EA	1.000 3498.510	1.000 .000 1.000	\$0.00	\$3,498.51
0090	668-2200	DROP INLET, GP 2	EA	4.000 6445.050	3.000 .000 3.000	\$0.00	\$19,335.15
0100	621-6210	CONCRETE SIDE BARRIER, TP 6-S	LF	63.000 485.960	63.000 .000 63.000	\$0.00	\$30,615.48
0105	621-6002	CONCRETE BARRIER, TP S-2	LF	7,381.000 196.980	1,776.000 399.000 2,175.000	\$78,595.02	\$428,431.50

Rpt-ID: RCPEsprj

Georgia

Date: 04/03/2025

User: garay

Department of Transportation

Page 17 of 32

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0049

Pay Period: 03/01/2025

to 03/31/2025

Project Number 311005-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100		ROADWAY					
0110	668-2210	DROP INLET, GP 2, ADDL DEPTH	LF	53.000	25.000		
				567.250	4.000		
					29.000	\$2,269.00	\$16,450.25
0150	668-1200	CATCH BASIN, GP 2	EA	1.000	1.000		
				5840.690	.000		
					1.000	\$.00	\$5,840.69
0155	621-6003	CONCRETE BARRIER, TP S-3	LF	1,930.000	355.000		
				348.290	356.000		
					711.000	\$123,991.24	\$247,634.19
0160	621-6013	CONCRETE SIDE BARRIER, TP 7-TS	LF	14.000	42.000		
				210.280	.000		
					42.000	\$.00	\$8,831.76
0180	668-1110	CATCH BASIN, GP 1, ADDL DEPTH	LF	95.000	78.000		
				174.350	17.000		
					95.000	\$2,963.95	\$16,563.25
0207	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		.000	6,499.650		
		TL & H LIME		87.250	161.700		
		REVISED TEMPORARY PAVEMENT			6,661.350	\$14,108.33	\$581,202.79
0210	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		26,148.000	3,305.970		
		L & H LIME		74.500	.000		
					3,305.970	\$.00	\$246,294.77
0212	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		.000	9,190.880		
		L & H LIME		73.750	53.560		
		REVISED TEMPORARY PAVEMENT			9,244.440	\$3,950.05	\$681,777.45
0215	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	11.000	11.000		
				1200.000	.000		
					11.000	\$.00	\$13,200.00

Estimate Summary By Project

Pay Period: 03/01/2025

to 03/31/2025

Project Number 311005-

		Item Description 1			Prev Qty		
		Item Description 2		Auth Qty	Qty This Period	Amount	
LIN	Item Code	Supplemental Description 1	Units	Unit Price	Qty To Date	This Period	Cumulative Amount
		Supplemental Description 2					
Category Number: 0100 ROADWAY							
0225	310-1101	GR AGGR BASE CRS, INCL MATL	TN	85,037.000	34,575.736		
				26.360	6,731.334		
					41,307.070	\$177,437.96	\$1,088,854.37
0230	621-4086	CONCRETE SIDE BARRIER, TYPE 7WS	LF	1,374.000	863.000		
				110.010	248.000		
					1,111.000	\$27,282.48	\$122,221.11
0240	413-0750	TACK COAT	GL	6,189.000	3,539.000		
				3.250	-63.000		
					3,476.000	\$-204.75	\$11,297.00
0247	402-4510	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN		.000	4,100.967		
		R-MODIFIED BITUM MATL & H LIME		121.250	54.143		
					4,155.110	\$6,564.84	\$503,807.09
		REVISED TEMPORARY PAVEMENT					
0250	433-1100	REINF CONC APPROACH SLAB, INCL CURB	SY	382.000	351.670		
				163.390	.000		
					351.670	\$.00	\$57,459.36
0255	430-0220	PLAIN PC CONC PVMT, CL 1 CONC, 12 INCH THK	SY	108,833.000	23,589.060		
				57.930	.000		
					23,589.060	\$.00	\$1,366,514.25
0265	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	4,410.000	2,674.740		
				24.250	.000		
					2,674.740	\$.00	\$64,862.45
0270	433-1300	REINF CONC APPROACH SLAB, INCL BARRIER	SY	2,813.000	1,396.667		
				239.360	113.333		
					1,510.000	\$27,127.39	\$361,433.60
0290	150-1000	TRAFFIC CONTROL -	LS	1.000	.975		
				2000000.000	.010		
					.985	\$120,000.00	\$11,820,000.00
		311005					

Rpt-ID: RCPEsprj

Georgia

Date: 04/03/2025

User: garay

Department of Transportation

Page 19 of 32

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0049

Pay Period: 03/01/2025
to 03/31/2025

Project Number 311005-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100 ROADWAY							
0295	433-1200	REINF CONC APPROACH SLAB, INCL SLOPED E SY		575.000	730.000		
				229.250	-299.000		
					431.000	\$-68,545.75	\$98,806.75
0300	441-3999	CONCRETE V GUTTER	LF	2,196.000	2,317.500		
				28.000	.000		
					2,317.500	\$0.00	\$64,890.00
0312	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		.000	148.940		
				108.250	.000		
					148.940	\$0.00	\$16,122.76
		REVISED TEMPORARY PAVEMENT					
0340	150-9011	TRAFFIC CONTROL - WORKZONE LAW ENFORC HR		10,000.000	3,161.500		
				34.000	463.500		
					3,625.000	\$15,759.00	\$123,250.00
0355	441-0104	CONC SIDEWALK, 4 IN	SY	2,910.000	2,255.900		
				49.180	.000		
					2,255.900	\$0.00	\$110,945.16
0365	668-1100	CATCH BASIN, GP 1	EA	14.000	14.000		
				5841.110	.000		
					14.000	\$0.00	\$81,775.54
0370	668-2100	DROP INLET, GP 1	EA	99.000	73.000		
				4036.080	4.000		
					77.000	\$16,144.32	\$310,778.16
0380	668-4300	STORM SEWER MANHOLE, TP 1	EA	7.000	4.000		
				2406.000	1.000		
					5.000	\$2,406.00	\$12,030.00
0395	668-5000	JUNCTION BOX	EA	1.000	1.000		
				6674.430	.000		
					1.000	\$0.00	\$6,674.43

Rpt-ID: RCPEsprj

Georgia

Date: 04/03/2025

User: garay

Department of Transportation

Page 20 of 32

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0049

Pay Period: 03/01/2025

to 03/31/2025

Project Number 311005-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date		
		Supplemental Description 2					
Category Number: 0100 ROADWAY							
0415	165-0041	MAINTENANCE OF CHECK DAMS - ALL TYPES	LF	6,120.000	492.000		
				5.000	286.000		
					778.000	\$1,430.00	\$3,890.00
0425	711-0100	TURF REINFORCING MATTING, TP 1	SY	1,097.000	.000		
				3.000	400.000		
					400.000	\$1,200.00	\$1,200.00
0430	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		26,427.000	29,364.000		
				0.800	2,934.000		
					32,298.000	\$2,347.20	\$25,838.40
0455	716-2000	EROSION CONTROL MATS, SLOPES	SY	97,435.000	37,990.334		
				0.810	6,355.000		
					44,345.334	\$5,147.55	\$35,919.72
0460	700-8000	FERTILIZER MIXED GRADE	TN	35.000	4.430		
				600.000	.200		
					4.630	\$120.00	\$2,778.00
0470	163-0232	TEMPORARY GRASSING	AC	28.000	14.567		
				500.000	1.347		
					15.914	\$673.50	\$7,957.00
0480	163-0240	MULCH	TN	849.000	514.481		
				230.000	15.240		
					529.721	\$3,505.20	\$121,835.83
0485	603-7000	PLASTIC FILTER FABRIC	SY	3,276.000	247.920		
				2.000	38.080		
					286.000	\$76.16	\$572.00
0510	167-1500	WATER QUALITY INSPECTIONS	MO	48.000	47.000		
				1250.000	1.000		
					48.000	\$1,250.00	\$60,000.00

Rpt-ID: RCPESPRJ

Georgia

Date: 04/03/2025

User: garay

Department of Transportation

Page 21 of 32

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0049

Pay Period: 03/01/2025
to 03/31/2025

Project Number 311005-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0540	603-2181	STN DUMPED RIP RAP, TP 3, 18 IN	SY	353.000 62.640	224.920 26.080 251.000	\$1,633.65	\$15,722.64
0550	700-7000	AGRICULTURAL LIME	TN	150.000 210.000	.490 .080 .570	\$16.80	\$119.70
0555	700-6910	PERMANENT GRASSING	AC	55.000 900.000	15.598 1.095 16.693	\$985.50	\$15,023.70
Category Amount:						\$590,873.61	\$19,151,535.98
Category Number: 0901 MSE WALLS							
0915	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO - 28	SF	2,560.000 55.700	2,554.000 .000 2,554.000	\$0.00	\$142,257.80
0920	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO - 28	SF	7,288.000 55.700	7,281.000 .000 7,281.000	\$0.00	\$405,551.70
Category Amount:						\$0.00	\$547,809.50
Category Number: 0100 ROADWAY							
0930	621-6201	CONCRETE SIDE BARRIER, TP 2-SA	LF	2,623.000 369.880	1,953.000 45.000 1,998.000	\$16,644.60	\$739,020.24
Category Amount:						\$16,644.60	\$739,020.24
Category Number: 0901 MSE WALLS							
0940	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO - 28	SF	400.000 55.700	400.000 .000 400.000	\$0.00	\$22,280.00

Rpt-ID: RCPESPRJ

Georgia

Date: 04/03/2025

User: garay

Department of Transportation

Page 22 of 32

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0049

Pay Period: 03/01/2025

to 03/31/2025

Project Number 311005-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
	Category Number:	0901	MSE WALLS				
0950	627-1100	COPING A, WALL NO -	LF	64.000	.000		
				98.950	64.000		
					64.000	\$6,332.80	\$6,332.80
	29						
0955	627-1160	TRAFFIC BARRIER H, WALL NO -	LF	583.000	583.000		
				300.020	.000		
					583.000	\$.00	\$174,911.66
	29						
0965	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	8,400.000	8,400.000		
				55.700	.000		
					8,400.000	\$.00	\$467,880.00
	29						
0970	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	1,127.000	1,127.000		
				55.700	.000		
					1,127.000	\$.00	\$62,773.90
	29						
0975	627-1160	TRAFFIC BARRIER H, WALL NO -	LF	141.000	139.000		
				300.020	.000		
					139.000	\$.00	\$41,702.78
	32A						
1010	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO -	SF	1,650.000	603.000		
				55.700	.000		
					603.000	\$.00	\$33,587.10
	37						
1015	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	1,766.000	1,766.000		
				74.730	.000		
					1,766.000	\$.00	\$131,973.18
	37						
1020	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	1,396.000	1,396.000		
				55.700	.000		
					1,396.000	\$.00	\$77,757.20
	37						
1035	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	14,995.000	14,995.000		
				57.500	.000		
					14,995.000	\$.00	\$862,212.50
	38						

Rpt-ID: RCPEsprj

Georgia

Date: 04/03/2025

User: garay

Department of Transportation

Page 23 of 32

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0049

Pay Period: 03/01/2025
to 03/31/2025

Project Number 311005-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
	Category Number:	0901	MSE WALLS				
1045	627-1160	TRAFFIC BARRIER H, WALL NO -	LF	2,198.000	2,198.000		
				300.020	.000		
					2,198.000	\$.00	\$659,443.96
		38					
1050	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO -	SF	6,683.000	6,445.000		
				55.700	.000		
					6,445.000	\$.00	\$358,986.50
		38					
1055	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	22.000	22.000		
				55.700	.000		
					22.000	\$.00	\$1,225.40
		38					
1060	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO -	SF	19,687.000	16,338.000		
				55.700	.000		
					16,338.000	\$.00	\$910,026.60
		41					
1065	627-1160	TRAFFIC BARRIER H, WALL NO -	LF	1,142.000	206.000		
				300.020	.000		
					206.000	\$.00	\$61,804.12
		41					
1075	627-1030	MSE WALL FACE, GTR THAN 30 FT HT, WALL NC SF		4,349.000	2,005.000		
				55.700	.000		
					2,005.000	\$.00	\$111,678.50
		41					
1080	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	4,241.000	4,241.000		
				55.700	.000		
					4,241.000	\$.00	\$236,223.70
		41					
1085	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	878.000	878.000		
				55.700	.000		
					878.000	\$.00	\$48,904.60
		41					
1095	627-1160	TRAFFIC BARRIER H, WALL NO -	LF	722.000	722.000		
				300.020	.000		
					722.000	\$.00	\$216,614.44
		42					

Rpt-ID: RCPESPRJ

Georgia

Date: 04/03/2025

User: garay

Department of Transportation

Page 24 of 32

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0049

Pay Period: 03/01/2025
to 03/31/2025

Project Number 311005-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
	Category Number: 0901	MSE WALLS					
1110	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	10,183.000	7,829.000		
				55.700	.000		
	42				7,829.000	\$.00	\$436,075.30
1115	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	1,827.000	1,827.000		
				55.700	.000		
	42				1,827.000	\$.00	\$101,763.90
1120	617-0510	PERMANENTLY ANCHORED WALL, NO -	LS	1.000	.000		
				430956.950	.400		
	44				.400	\$172,382.78	\$172,382.78
1125	627-1160	TRAFFIC BARRIER H, WALL NO -	LF	892.000	892.000		
				300.020	.000		
	46				892.000	\$.00	\$267,617.84
1130	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	12,582.000	12,494.000		
				55.700	.000		
	46				12,494.000	\$.00	\$695,915.80
1135	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	439.000	452.000		
				55.700	.000		
	46				452.000	\$.00	\$25,176.40
1145	627-1120	COPING B, WALL NO -	LF	363.000	363.000		
				280.000	.000		
	47				363.000	\$.00	\$101,640.00
1155	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO -	SF	1,023.000	1,023.000		
				55.700	.000		
	47				1,023.000	\$.00	\$56,981.10
1160	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	3,996.000	3,996.000		
				55.700	.000		
	47				3,996.000	\$.00	\$222,577.20

Rpt-ID: RCPESPRJ

Georgia

Date: 04/03/2025

User: garay

Department of Transportation

Page 25 of 32

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0049

Pay Period: 03/01/2025
to 03/31/2025

Project Number 311005-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0901 MSE WALLS							
1165	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	1,424.000 55.700	1,424.000 .000 1,424.000	\$0.00	\$79,316.80
		47					
1180	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO -	SF	922.000 55.700	931.000 .000 931.000	\$0.00	\$51,856.70
		54					
1185	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	4,127.000 55.700	4,130.000 .000 4,130.000	\$0.00	\$230,041.00
		54					
1190	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	215.000 55.700	219.000 .000 219.000	\$0.00	\$12,198.30
		54					
Category Amount:						\$178,715.58	\$6,939,862.06
Category Number: 0100 ROADWAY							
1285	682-9023	ELECTRICAL JUNCTION BOX, GALVANIZED, SIZE 4 IN X 4 IN X 4 IN		220.000 114.390	5.000 4.000 9.000	\$457.56	\$1,029.51
1310	682-6110	CONDUIT, RIGID, 1 IN	LF	8,380.000 14.420	950.000 480.000 1,430.000	\$6,921.60	\$20,620.60
1340	681-4510	LIGHTING STD, 50 FT MH, DUAL 6 FT ARM	EA	54.000 7580.970	13.500 -1.000 12.500	\$-7,580.97	\$94,762.13
1345	681-4500	LIGHTING STD, 50 FT MH, 6 FT ARM	EA	86.000 7369.800	72.000 -9.500 62.500	\$-70,013.10	\$460,612.50

Rpt-ID: RCPESPRJ

Georgia

Date: 04/03/2025

User: garay

Department of Transportation

Page 26 of 32

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0049

Pay Period: 03/01/2025

to 03/31/2025

Project Number 311005-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
1350	681-4310	LIGHTING STD, 30 FT MH, DUAL 6 FT ARM	EA	9.000 6179.450	1.000 -.500 .500	\$-3,089.73	\$3,089.73
1360	682-6225	CONDUIT, NONMETL, TP 2, 2 1/2 IN	LF	8,485.000 11.760	3,420.000 370.000 3,790.000	\$4,351.20	\$44,570.40
1365	681-4300	LIGHTING STD, 30 FT MH, 6 FT ARM	EA	130.000 4643.600	85.500 11.500 97.000	\$53,401.40	\$450,429.20
1370	682-9023	ELECTRICAL JUNCTION BOX, GALVANIZED, SIZE 6 IN X 6 IN X 6 IN	EA	48.000 180.260	41.000 5.000 46.000	\$901.30	\$8,291.96
1375	682-6222	CONDUIT, NONMETL, TP 2, 2 IN	LF	62,665.000 7.610	36,900.000 1,360.000 38,260.000	\$10,349.60	\$291,158.60
1380	681-6200	LUMINAIRE, TYPE 2, LED	EA	374.000 1326.780	137.000 26.000 163.000	\$34,496.28	\$216,265.14
Category Amount:						\$30,195.14	\$1,590,829.77
Category Number: 0801 BRIDGES							
1415	507-9002	PSC BEAMS, AASHTO TYPE II, BR NO - 2A	LF	2,867.000 163.420	1,147.000 .000 1,147.000	\$.00	\$187,442.74
1425	500-3002	CLASS AA CONCRETE	CY	7,138.000 733.240	6,274.680 74.100 6,348.780	\$54,333.08	\$4,655,179.45

Rpt-ID: RCPESPRJ

Georgia

Date: 04/03/2025

User: garay

Department of Transportation

Page 27 of 32

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0049

Pay Period: 03/01/2025
to 03/31/2025

Project Number 311005-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0801 BRIDGES							
1435	500-2100	CONCRETE BARRIER	LF	12,297.000 55.520	6,581.200 .000 6,581.200	\$0.00	\$365,388.22
1445	520-1104	PILING IN PLACE, STEEL H, HP 10 X 42	LF	5,680.000 70.510	3,329.586 749.000 4,078.586	\$52,811.99	\$287,581.10
1450	500-1006	SUPERSTR CONCRETE, CL AA, BR NO - 2A	LS	1.000 500000.000	.500 .000 .500	\$0.00	\$250,000.00
1470	511-1000	BAR REINF STEEL	LB	,829,040.000 0.900	1,692,138.529 12,909.000 1,705,047.529	\$11,618.10	\$1,534,542.78
1485	500-3650	CLASS AA-1 CONCRETE	CY	513.000 646.230	512.400 .000 512.400	\$0.00	\$331,128.25
1490	544-1000	DECK DRAIN SYSTEM, BR NO - 4	LS	1.000 96643.310	.000 .477 .477	\$46,098.86	\$46,098.86
1525	500-1006	SUPERSTR CONCRETE, CL AA, BR NO - 4	LS	1.000 850000.000	.610 .126 .736	\$107,100.00	\$625,600.00
1530	511-3000	SUPERSTR REINF STEEL, BR NO - 4	LS	1.000 181979.700	.602 .034 .636	\$6,187.31	\$115,739.09
1535	507-9002	PSC BEAMS, AASHTO TYPE II, BR NO - 5	LF	325.000 163.420	324.460 .000 324.460	\$0.00	\$53,023.25

Rpt-ID: RCPESPRJ

Georgia

Date: 04/03/2025

User: garay

Department of Transportation

Page 28 of 32

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0049

Pay Period: 03/01/2025

to 03/31/2025

Project Number 311005-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0801 BRIDGES							
1565	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000 1300000.000	1.000 .000 1.000	\$.00	\$1,300,000.00
	5						
1595	507-9030	PSC BEAMS, AASHTO, BULB TEE, 54 IN, BR NO · LF		2,497.000 252.790	2,505.850 .000 2,505.850	\$.00	\$633,453.82
	5						
1605	507-9003	PSC BEAMS, AASHTO TYPE III, BR NO -	LF	2,841.000 194.200	2,838.780 .000 2,838.780	\$.00	\$551,291.08
	5						
1625	500-3650	CLASS AA-1 CONCRETE	CY	2,565.000 646.230	2,565.300 .000 2,565.300	\$.00	\$1,657,773.82
1650	500-2110	CONCRETE PARAPET, SPCL DESIGN	LF	2,427.000 262.670	1,359.550 242.000 1,601.550	\$63,566.14	\$420,679.14
1665	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000 5500000.000	.850 .000 .850	\$.00	\$4,675,000.00
	6						
1710	507-9034	PSC BEAMS, AASHTO, BULB TEE, 65 IN, BR NO · LF		2,114.000 251.550	1,057.584 1,057.584 2,115.168	\$266,035.26	\$532,070.51
	6						
1715	507-9033	PSC BEAMS, AASHTO, BULB TEE, 74 IN, BR NO · LF		18,427.000 264.300	17,276.848 1,159.128 18,435.976	\$306,357.53	\$4,872,628.46
	6						
1730	507-9002	PSC BEAMS, AASHTO TYPE II, BR NO -	LF	402.000 163.420	401.790 .000 401.790	\$.00	\$65,660.52
	8A						

Rpt-ID: RCPESPRJ

Georgia

Date: 04/03/2025

User: garay

Department of Transportation

Page 29 of 32

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0049

Pay Period: 03/01/2025
to 03/31/2025

Project Number 311005-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0801 BRIDGES							
1740	441-0004	CONC SLOPE PAV, 4 IN	SY	791.000 180.930	434.000 .000 434.000	\$0.00	\$78,523.62
1765	500-1006	SUPERSTR CONCRETE, CL AA, BR NO - 8A	LS	1.000 600000.000	1.000 .000 1.000	\$0.00	\$600,000.00
1895	500-1006	SUPERSTR CONCRETE, CL AA, BR NO - 11C	LS	1.000 2300000.000	1.000 .000 1.000	\$0.00	\$2,300,000.00
1915	507-9034	PSC BEAMS, AASHTO, BULB TEE, 65 IN, BR NO - LF 11C		8,235.000 251.550	8,235.090 .000 8,235.090	\$0.00	\$2,071,536.89
1935	507-9003	PSC BEAMS, AASHTO TYPE III, BR NO - 11C	LF	1,249.000 194.200	1,248.800 .000 1,248.800	\$0.00	\$242,516.96
1980	500-1006	SUPERSTR CONCRETE, CL AA, BR NO - 13	LS	1.000 900000.000	.846 .031 .877	\$27,900.00	\$789,300.00
1990	511-3000	SUPERSTR REINF STEEL, BR NO - 13	LS	1.000 343917.800	.846 .031 .877	\$10,661.45	\$301,615.91
2010	507-9033	PSC BEAMS, AASHTO, BULB TEE, 74 IN, BR NO - LF 13		6,586.000 264.300	6,583.600 .000 6,583.600	\$0.00	\$1,740,045.48
2030	507-9003	PSC BEAMS, AASHTO TYPE III, BR NO - 13	LF	1,067.000 194.200	1,066.400 .000 1,066.400	\$0.00	\$207,094.88

Rpt-ID: RCPESPRJ

Georgia

Date: 04/03/2025

User: garay

Department of Transportation

Page 30 of 32

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0049

Pay Period: 03/01/2025

to 03/31/2025

Project Number 311005-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0801 BRIDGES							
2195	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000 850000.000	1.000 .000 1.000	\$0.00	\$850,000.00
	20						
2220	507-9030	PSC BEAMS, AASHTO, BULB TEE, 54 IN, BR NO · LF		3,590.000 252.790	3,589.400 .000 3,589.400	\$0.00	\$907,364.43
	20						
2245	507-9033	PSC BEAMS, AASHTO, BULB TEE, 74 IN, BR NO · LF		3,319.000 264.300	3,094.580 .000 3,094.580	\$0.00	\$817,897.49
	4						
2260	507-9003	PSC BEAMS, AASHTO TYPE III, BR NO -	LF	237.000 194.200	236.520 .000 236.520	\$0.00	\$45,932.18
	4						
2275	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000 1600000.000	1.000 .000 1.000	\$0.00	\$1,600,000.00
	12						
2285	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000 900000.000	.846 .031 .877	\$27,900.00	\$789,300.00
	13						
Category Amount:						\$980,569.72	\$36,501,408.93
Category Number: 0100 ROADWAY							
2425	668-3300	SAN SEWER MANHOLE, TP 1	EA	14.000 12077.940	11.000 3.000 14.000	\$36,233.82	\$169,091.16
Category Amount:						\$36,233.82	\$169,091.16
Category Number: 0801 BRIDGES							
2565	507-9003	PSC BEAMS, AASHTO TYPE III, BR NO -	LF	1,905.000 194.200	1,905.100 .000 1,905.100	\$0.00	\$369,970.42
	8A						

Rpt-ID: RCPEsprj

Georgia

Date: 04/03/2025

User: garay

Department of Transportation

Page 31 of 32

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0049

Pay Period: 03/01/2025
to 03/31/2025

Project Number 311005-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0801 BRIDGES							
2660	507-9003	PSC BEAMS, AASHTO TYPE III, BR NO -	LF	487.000 194.200	487.300 .000 487.300	\$0.00	\$94,633.66
		12					
2665	507-9031	PSC BEAMS, AASHTO, BULB TEE, 63 IN, BR NO · LF	LF	4,462.000 261.700	4,461.860 .000 4,461.860	\$0.00	\$1,167,668.76
		12					
2670	507-9033	PSC BEAMS, AASHTO, BULB TEE, 74 IN, BR NO · LF	LF	1,063.000 264.300	1,063.380 .000 1,063.380	\$0.00	\$281,051.33
		12					
Category Amount:						\$0.00	\$1,913,324.17
Category Number: 0100 ROADWAY							
2815	430-0210	PLAIN PC CONC PVMT, CL 1 CONC, 11 INCH THK SY		40,119.000 56.090	23,736.810 .000 23,736.810	\$0.00	\$1,331,397.67
Category Amount:						\$0.00	\$1,331,397.67
Category Number: 0801 BRIDGES							
2960	441-0004	CONC SLOPE PAV, 4 IN	SY	490.000 180.930	.000 1,005.333 1,005.333	\$181,894.90	\$181,894.90
Category Amount:						\$181,894.90	\$181,894.90
Category Number: 0100 ROADWAY							
3030	681-4361	RESET LIGHT POLE	EA	100.000 3092.040	.000 17.000 17.000	\$52,564.68	\$52,564.68
9080	621-6200	CONCRETE SIDE BARRIER, TP 2-S	LF	.000 481.380	2,727.000 50.000 2,777.000	\$24,069.00	\$1,336,792.26
		MODIFIED TP 2-S CONCRETE SIDE BARRIER					

Rpt-ID: RCPEsprj

Georgia

Date: 04/03/2025

User: garay

Department of Transportation

Page 32 of 32

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0049

Pay Period: 03/01/2025
to 03/31/2025

Project Number 311005-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Qty This Period			
		Supplemental Description 1		Qty To Date			
		Supplemental Description 2					
	Category Number:	0100 ROADWAY					
9090	004-0018	EXTRA WORK -	LF	.000	35,989.000		
				1.740	1,704.000		
					37,693.000	\$2,964.96	\$65,585.82
		CABLE, TP RHH/RHW/THWN, AWG NO 8					
9095	004-0018	EXTRA WORK -	LF	.000	23,368.000		
				1.830	5,112.000		
					28,480.000	\$9,354.96	\$52,118.40
		CABLE, TP RHH/RHW/THWN, AWG NO 6					
Category Amount:						\$88,953.60	\$1,507,061.16
Project Total Amount:						\$2,104,080.97	\$109,033,766.75