

Rpt-ID: RCPESPRJ

Georgia

Date: 05/02/2025

User: garay

Department of Transportation

Page 1 of 29

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0050

Pay Period: 04/01/2025
to 04/30/2025

Contract Location:

I-16/SR 404 EAST AND WEST BOUND BEGINNING AT I-75/SR
WEST BOUND BEGINNING AT I-75/SR 401 AND EXTENDING

Time Allowed: 1311 Days

Elapsed Calender Days: 1410 Days

Percent Time: 107.55

District: 3

Area: 04

Contractor:

WEBBER, LLC./UNITED INFRASTRUCTURE GROUP
1725 HUGHES LANDING BLVD
SUITE 1200

THE WOODLANDS TX 77380

Phone: (281)907-8600

Date Let: 02/12/2021

Date Awarded: 03/05/2021

Date Contract Executed: 04/13/2021

Date Notice to Proceed: 06/21/2021

Date Work Began: 06/21/2021

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 01/10/2025

Escrow Agent:

Surety Co: THE CONTINENTAL INSURANCE COMPANY

Current Contract Amount \$239,769,724.96

Original Contract Amount \$228,945,834.92

Funds Available \$51,949,560.03

Percent Complete 77.40%

Counties:

Bibb

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0012701	\$91,297,781.21	\$85,134,955.33	\$15,588,044.70	82.93%	\$634,643.49
311005-	\$148,471,943.75	\$143,810,879.59	\$36,361,515.37	75.51%	\$1,221,024.47

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 05/02/2025

User: garay

Department of Transportation

Page 2 of 29

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0050

Pay Period: 04/01/2025
to 04/30/2025

Project Number: 0012701 I-16/SR 404 - INTERCHG IMPROV

Federal State Project Number: 0012701

	Total to Date	Prev to Date	This Estimate
Participating	\$60,217,168.10	\$59,709,453.30	\$507,714.80
Non-Participating	\$15,054,291.99	\$14,927,363.30	\$126,928.69
Total Earnings	\$75,271,460.09	\$74,636,816.60	\$634,643.49
Stockpiled Materials	\$438,276.42	\$438,276.42	\$0.00
Gross Earnings	\$75,709,736.51	\$75,075,093.02	\$634,643.49
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$75,709,736.51	\$75,075,093.02	

Total Payable: **\$634,643.49**

Rpt-ID: RCPESPRJ

Georgia

Date: 05/02/2025

User: garay

Department of Transportation

Page 3 of 29

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0050

Pay Period: 04/01/2025
to 04/30/2025

Project Number: 311005- I-16/I-75 - INTERCHG IMPROV

Federal State Project Number: 311005-

	Total to Date	Prev to Date	This Estimate
Participating	\$88,248,726.57	\$87,227,013.34	\$1,021,713.23
Non-Participating	\$22,062,181.73	\$21,806,753.41	\$255,428.32
Total Earnings	\$110,310,908.30	\$109,033,766.75	\$1,277,141.55
Stockpiled Materials	\$1,799,520.08	\$1,855,637.16	(\$56,117.08)
Gross Earnings	\$112,110,428.38	\$110,889,403.91	\$1,221,024.47
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$821,040.00	\$597,120.00	\$223,920.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	(\$821,040.00)	(\$597,120.00)	(\$223,920.00)
Total:	\$112,110,428.38	\$110,889,403.91	

Total Payable: **\$1,221,024.47**

Rpt-ID: RCPEsprj

Georgia

Date: 05/02/2025

User: garay

Department of Transportation

Page 4 of 29

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0050

Pay Period: 04/01/2025

to 04/30/2025

Project Number 0012701

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date		
		Supplemental Description 2					
Category Number: 0100 ROADWAY							
0010	668-4400	STORM SEWER MANHOLE, TP 2	EA	2.000	.000		
				3498.510	2.000		
					2.000	\$6,997.02	\$6,997.02
0030	621-6212	CONCRETE SIDE BARRIER, TP 6-SB	LF	64.000	64.000		
				717.620	.000		
					64.000	\$.00	\$45,927.68
0045	550-1183	STORM DRAIN PIPE, 18 IN, H 20-25	LF	753.000	732.000		
				74.200	87.000		
					819.000	\$6,455.40	\$60,769.80
0050	621-6013	CONCRETE SIDE BARRIER, TP 7-TS	LF	56.000	42.000		
				210.280	.000		
					42.000	\$.00	\$8,831.76
0055	668-2200	DROP INLET, GP 2	EA	2.000	2.000		
				6445.050	.000		
					2.000	\$.00	\$12,890.10
0095	550-1242	STORM DRAIN PIPE, 24 IN, H 15-20	LF	994.000	856.000		
				56.360	138.000		
					994.000	\$7,777.68	\$56,021.84
0100	668-4414	STORM SEWER MANHOLE, TP 2, ADDL DEPTH, (LF		60.000	.000		
				297.740	39.000		
					39.000	\$11,611.86	\$11,611.86
0120	621-6001	CONCRETE BARRIER, TP S-1	LF	50.000	50.000		
				163.900	.000		
					50.000	\$.00	\$8,195.00
0140	433-1200	REINF CONC APPROACH SLAB, INCL SLOPED E SY		931.000	937.000		
				229.250	.000		
					937.000	\$.00	\$214,807.25

Rpt-ID: RCPESPRJ

Georgia

Date: 05/02/2025

User: garay

Department of Transportation

Page 5 of 29

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0050

Pay Period: 04/01/2025

to 04/30/2025

Project Number 0012701

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0100 ROADWAY					
0145	621-6202	CONCRETE SIDE BARRIER, TP 2-SB	LF	328.000	79.000		
				488.600	.000		
					79.000	\$.00	\$38,599.40
0150	621-6002	CONCRETE BARRIER, TP S-2	LF	3,262.000	736.000		
				196.980	.000		
					736.000	\$.00	\$144,977.28
0215	441-3999	CONCRETE V GUTTER	LF	3,081.000	1,006.000		
				28.000	.000		
					1,006.000	\$.00	\$28,168.00
Category Amount:						\$32,841.96	\$637,796.99
Category Number:		0801 BRIDGES					
0225	500-3002	CLASS AA CONCRETE	CY	3,853.000	3,705.869		
				733.240	115.780		
					3,821.649	\$84,894.53	\$2,802,185.91
Category Amount:						\$84,894.53	\$2,802,185.91
Category Number:		0100 ROADWAY					
0265	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		31,045.000	21,425.860		
		L & H LIME		74.500	919.100		
					22,344.960	\$68,472.95	\$1,664,699.52
0275	433-1300	REINF CONC APPROACH SLAB, INCL BARRIER	SY	1,465.000	402.500		
				239.360	.000		
					402.500	\$.00	\$96,342.40
0285	150-9011	TRAFFIC CONTROL - WORKZONE LAW ENFORC	HR	10,000.000	3,363.810		
				34.000	247.500		
					3,611.310	\$8,415.00	\$122,784.54
Category Amount:						\$76,887.95	\$1,883,826.46

Rpt-ID: RCPESPRJ

Georgia

Date: 05/02/2025

User: garay

Department of Transportation

Page 6 of 29

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0050

Pay Period: 04/01/2025
to 04/30/2025

Project Number 0012701

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0801 BRIDGES							
0295	511-1000	BAR REINF STEEL	LB	763,393.000 0.900	772,765.374 22,962.070 795,727.444	\$20,665.86	\$716,154.70
Category Amount:						\$20,665.86	\$716,154.70
Category Number: 0100 ROADWAY							
0300	621-4086	CONCRETE SIDE BARRIER, TYPE 7WS	LF	1,478.000 110.010	873.000 2.000 875.000	\$220.02	\$96,258.75
0315	621-6201	CONCRETE SIDE BARRIER, TP 2-SA	LF	1,533.000 369.880	896.000 .000 896.000	\$0.00	\$331,412.48
0320	441-0104	CONC SIDEWALK, 4 IN	SY	542.000 49.180	138.890 .000 138.890	\$0.00	\$6,830.61
0330	430-0220	PLAIN PC CONC PVMT, CL 1 CONC, 12 INCH THK	SY	126,107.000 57.930	86,426.370 .000 86,426.370	\$0.00	\$5,006,679.61
0345	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		7,508.000 88.000	983.480 .000 983.480	\$0.00	\$86,546.24
0350	621-6003	CONCRETE BARRIER, TP S-3	LF	2,684.000 348.290	2,216.000 .000 2,216.000	\$0.00	\$771,810.64
0365	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	6,808.000 36.410	5,012.500 377.000 5,389.500	\$13,726.57	\$196,231.70

Rpt-ID: RCPEsprj

Georgia

Date: 05/02/2025

User: garay

Department of Transportation

Page 7 of 29

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0050

Pay Period: 04/01/2025

to 04/30/2025

Project Number 0012701

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date		
		Supplemental Description 2					
Category Number: 0100 ROADWAY							
0370	441-0303	CONC SPILLWAY, TP 3	EA	1.000	1.000		
				3350.000	.000		
					1.000	\$.00	\$3,350.00
0375	550-1240	STORM DRAIN PIPE, 24 IN, H 1-10	LF	492.000	383.000		
				50.060	56.000		
					439.000	\$2,803.36	\$21,976.34
0390	668-4300	STORM SEWER MANHOLE, TP 1	EA	7.000	2.000		
				2406.000	2.000		
					4.000	\$4,812.00	\$9,624.00
0400	668-5000	JUNCTION BOX	EA	3.000	2.000		
				6674.430	.000		
					2.000	\$.00	\$13,348.86
0440	167-1500	WATER QUALITY INSPECTIONS	MO	48.000	48.000		
				1250.000	1.000		
					49.000	\$1,250.00	\$61,250.00
0505	163-0240	MULCH	TN	686.000	523.295		
				230.000	7.280		
					530.575	\$1,674.40	\$122,032.25
0685	639-5000	PRESTRESSED CONC STRAIN POLE, TP -	EA	5.000	.000		
				8133.120	2.000		
					2.000	\$16,266.24	\$16,266.24
		IV					
Category Amount:						\$40,752.59	\$6,743,617.72
Category Number: 0901 MSE WALLS							
0860	621-6210	CONCRETE SIDE BARRIER, TP 6-S	LF	290.000	290.000		
				431.530	.000		
					290.000	\$.00	\$125,143.70

Rpt-ID: RCPESPRJ

Georgia

Date: 05/02/2025

User: garay

Department of Transportation

Page 8 of 29

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0050

Pay Period: 04/01/2025
to 04/30/2025

Project Number 0012701

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
	Category Number: 0901	MSE WALLS					
0865	627-1160	TRAFFIC BARRIER H, WALL NO -	LF	696.000	696.000		
				300.020	.000		
	21				696.000	\$.00	\$208,813.92
0875	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO -	SF	3,556.000	3,556.000		
				55.700	.000		
	21				3,556.000	\$.00	\$198,069.20
0880	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	5,025.000	5,025.000		
				55.700	.000		
	21				5,025.000	\$.00	\$279,892.50
0885	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	7.000	7.000		
				55.700	.000		
	21				7.000	\$.00	\$389.90
0895	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	3,626.000	3,626.000		
				59.500	.000		
	30				3,626.000	\$.00	\$215,747.00
0900	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	4,459.000	4,459.000		
				58.790	.000		
	30				4,459.000	\$.00	\$262,144.61
0910	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	4,194.000	4,194.000		
				55.700	.000		
	32				4,194.000	\$.00	\$233,605.80
0915	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	694.000	694.000		
				55.700	.000		
	32				694.000	\$.00	\$38,655.80
0935	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO -	SF	13,039.000	11,282.000		
				55.700	.000		
	39				11,282.000	\$.00	\$628,407.40

Rpt-ID: RCPESPRJ

Georgia

Date: 05/02/2025

User: garay

Department of Transportation

Page 9 of 29

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0050

Pay Period: 04/01/2025
to 04/30/2025

Project Number 0012701

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0901 MSE WALLS							
0940	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	10,801.000	12,107.000		
				55.700	.000		
		39			12,107.000	\$.00	\$674,359.90
0945	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	2,806.000	2,755.000		
				55.700	.000		
		39			2,755.000	\$.00	\$153,453.50
0950	627-1160	TRAFFIC BARRIER H, WALL NO -	LF	1,379.000	1,334.000		
				300.020	.000		
		39			1,334.000	\$.00	\$400,226.68
Category Amount:						\$0.00	\$3,418,909.91
Category Number: 0801 BRIDGES							
1020	507-9030	PSC BEAMS, AASHTO, BULB TEE, 54 IN, BR NO -	LF	2,569.000	2,569.010		
				252.790	.000		
		1			2,569.010	\$.00	\$649,420.04
1025	507-9002	PSC BEAMS, AASHTO TYPE II, BR NO -	LF	1,155.000	1,157.290		
				163.420	.000		
		1			1,157.290	\$.00	\$189,124.33
1035	500-2100	CONCRETE BARRIER	LF	7,166.000	6,357.090		
				55.520	.000		
					6,357.090	\$.00	\$352,945.64
1040	211-0200	BRIDGE EXCAVATION, GRADE SEPARATION	CY	1,130.000	956.459		
				70.350	54.000		
					1,010.459	\$3,798.90	\$71,085.79
1055	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000	1.000		
				800000.000	.000		
		1			1.000	\$.00	\$800,000.00

Rpt-ID: RCPESPRJ

Georgia

Date: 05/02/2025

User: garay

Department of Transportation

Page 10 of 29

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0050

Pay Period: 04/01/2025

to 04/30/2025

Project Number 0012701

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0801 BRIDGES							
1160	507-9033	PSC BEAMS, AASHTO, BULB TEE, 74 IN, BR NO - LF		1,616.000 264.300	1,615.620 .000 1,615.620		
	7					\$0.00	\$427,008.37
1175	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000 500000.000	1.000 .000 1.000		
	7					\$0.00	\$500,000.00
1185	520-1125	PILING IN PLACE, STEEL H, HP 12 X 53	LF	1,870.000 84.170	.000 633.800 633.800		
						\$53,346.95	\$53,346.95
Category Amount:						\$57,145.85	\$3,042,931.12
Category Number: 0100 ROADWAY							
1220	441-0004	CONC SLOPE PAV, 4 IN	SY	659.000 178.540	901.190 .000 901.190		
						\$0.00	\$160,898.46
Category Amount:						\$0.00	\$160,898.46
Category Number: 0801 BRIDGES							
1265	207-0203	FOUND BKFILL MATL, TP II	CY	21.000 75.790	13.815 8.028 21.843		
						\$608.44	\$1,655.48
1290	507-9033	PSC BEAMS, AASHTO, BULB TEE, 74 IN, BR NO - LF		6,360.000 264.300	6,359.870 .000 6,359.870		
	14					\$0.00	\$1,680,913.64
1295	507-9003	PSC BEAMS, AASHTO TYPE III, BR NO -	LF	1,170.000 194.200	1,169.540 .000 1,169.540		
	14					\$0.00	\$227,124.67
1330	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000 1900000.000	1.000 .000 1.000		
	14					\$0.00	\$1,900,000.00

Rpt-ID: RCPEsprj

Georgia

Date: 05/02/2025

User: garay

Department of Transportation

Page 11 of 29

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0050

Pay Period: 04/01/2025
to 04/30/2025

Project Number 0012701

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
	Category Number:	0801 BRIDGES					
1375	507-9033	PSC BEAMS, AASHTO, BULB TEE, 74 IN, BR NO - LF		6,567.000	6,568.620		
				264.300	.000		
					6,568.620	\$.00	\$1,736,086.27
	15						
1430	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000	1.000		
				1700000.000	.000		
					1.000	\$.00	\$1,700,000.00
	15						
Category Amount:						\$608.44	\$7,245,780.06
	Category Number:	0100 ROADWAY					
1460	441-0004	CONC SLOPE PAV, 4 IN	SY	1,118.000	419.020		
				178.540	.000		
					419.020	\$.00	\$74,811.83
Category Amount:						\$0.00	\$74,811.83
	Category Number:	0801 BRIDGES					
1465	507-9030	PSC BEAMS, AASHTO, BULB TEE, 54 IN, BR NO - LF		2,811.000	2,814.740		
				252.790	.000		
					2,814.740	\$.00	\$711,538.12
	21						
1495	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000	1.000		
				800000.000	.000		
					1.000	\$.00	\$800,000.00
	21						
1510	520-2220	PILING, PSC, 20 IN SQ	LF	1,760.000	1,280.050		
				154.470	.000		
					1,280.050	\$.00	\$197,729.32
1515	520-2216	PILING, PSC, 16 IN SQ	LF	1,920.000	1,313.720		
				62.970	.000		
					1,313.720	\$.00	\$82,724.95
Category Amount:						\$0.00	\$1,791,992.39

Rpt-ID: RCPEsprj

Georgia

Date: 05/02/2025

User: garay

Department of Transportation

Page 12 of 29

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0050

Pay Period: 04/01/2025

to 04/30/2025

Project Number 0012701

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100 ROADWAY							
1665	621-6210	CONCRETE SIDE BARRIER, TP 6-S	LF	290.000	225.000		
				485.960	.000		
					225.000	\$.00	\$109,341.00
1675	430-0210	PLAIN PC CONC PVMT, CL 1 CONC, 11 INCH THK SY		31,673.000	15,393.250		
				56.090	.000		
					15,393.250	\$.00	\$863,407.39
1685	205-0001	UNCLASS EXCAV	CY	71,915.000	83,998.726		
				9.040	1,048.900		
					85,047.626	\$9,482.06	\$768,830.54
1690	206-0002	BORROW EXCAV, INCL MATL	CY	449,664.000	323,193.856		
				0.010	13,265.600		
					336,459.456	\$132.66	\$3,364.59
1725	441-0050	CONC SLOPE DRAIN	SY	7.000	9.000		
				165.660	.000		
					9.000	\$.00	\$1,490.94
1755	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	6.000	5.630		
				1200.000	.000		
					5.630	\$.00	\$6,756.00
1790	441-0204	PLAIN CONC DITCH PAVING, 4 IN	SY	1,850.000	12.000		
				102.240	.000		
					12.000	\$.00	\$1,226.88
1795	550-1483	STORM DRAIN PIPE, 48 IN, H 20-25	LF	80.000	.000		
				187.150	80.000		
					80.000	\$14,972.00	\$14,972.00
Category Amount:						\$24,586.72	\$1,769,389.34

Estimate Summary By Project

Pay Period: 04/01/2025

to 04/30/2025

Project Number 0012701

		Item Description 1			Prev Qty			
LIN	Item Code	Item Description 2		Auth Qty	Qty This Period	Amount		
		Supplemental Description 1	Units	Unit Price	Qty To Date	This Period		Cumulative Amount
		Supplemental Description 2						
	Category Number:	0901 MSE WALLS						
1840	627-1030	MSE WALL FACE, GTR THAN 30 FT HT, WALL NC SF		9,099.000	9,099.000			
				55.700	.000			
					9,099.000	\$.00		\$506,814.30
	21							
Category Amount:						\$0.00		\$506,814.30
	Category Number:	0801 BRIDGES						
1860	441-0004	CONC SLOPE PAV, 4 IN	SY	1,118.000	1,215.780			
				180.930	.000			
					1,215.780	\$.00		\$219,971.08
1870	441-0004	CONC SLOPE PAV, 4 IN	SY	661.000	300.670			
				180.930	.000			
					300.670	\$.00		\$54,400.22
Category Amount:						\$0.00		\$274,371.30
	Category Number:	0100 ROADWAY						
1935	668-2100	DROP INLET, GP 1	EA	100.000	71.000			
				4036.080	3.000			
					74.000	\$12,108.24		\$298,669.92
Category Amount:						\$12,108.24		\$298,669.92
	Category Number:	0901 MSE WALLS						
1940	627-1030	MSE WALL FACE, GTR THAN 30 FT HT, WALL NC SF		98.000	101.000			
				55.700	.000			
					101.000	\$.00		\$5,625.70
	39							
Category Amount:						\$0.00		\$5,625.70
	Category Number:	0801 BRIDGES						
1950	507-9003	PSC BEAMS, AASHTO TYPE III, BR NO -	LF	649.000	647.860			
				194.200	.000			
					647.860	\$.00		\$125,814.41
	15							
Category Amount:						\$0.00		\$125,814.41

Rpt-ID: RCPESPRJ

Georgia

Date: 05/02/2025

User: garay

Department of Transportation

Page 14 of 29

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0050

Pay Period: 04/01/2025
to 04/30/2025

Project Number 0012701

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0100 ROADWAY					
1955	500-3002	CLASS AA CONCRETE	CY	321.000	321.000		
				946.050	.000		
					321.000	\$.00	\$303,682.05
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000	177,680.540		
				1.000	6,395.090		
					184,075.630	\$6,395.09	\$184,075.63
		(IN#9)					
9115	621-6200	CONCRETE SIDE BARRIER, TP 2-S	LF	.000	3,822.890		
				481.380	577.000		
					4,399.890	\$277,756.26	\$2,118,019.05
		MODIFIED TP 2-S CONCRETE SIDE BARRIER					
Category Amount:						\$284,151.35	\$2,605,776.73
Category Number:		0901 MSE WALLS					
9125	627-1160	TRAFFIC BARRIER H, WALL NO -	LF	.000	831.000		
				454.370	.000		
					831.000	\$.00	\$377,581.47
		TRAFFIC BARRIER H, WALL NO 30 ITEM ADDED BY SA					
9130	627-1160	TRAFFIC BARRIER H, WALL NO -	LF	.000	449.000		
				458.830	.000		
					449.000	\$.00	\$206,014.67
		TRAFFIC BARRIER H, WALL NO 32 ITEM ADDED BY SA					
Category Amount:						\$0.00	\$583,596.14
Project Total Amount:						\$634,643.49	\$75,271,460.09

Rpt-ID: RCPEsprj

Georgia

Date: 05/02/2025

User: garay

Department of Transportation

Page 15 of 29

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0050

Pay Period: 04/01/2025

to 04/30/2025

Project Number 311005-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100 ROADWAY							
0010	649-0018	CONCRETE GLARE SCREEN, 18 INCH	LF	7,741.000	240.000		
				25.000	.000		
					240.000	\$.00	\$6,000.00
0020	668-4313	STORM SEWER MANHOLE, TP 1, ADDL DEPTH, (LF		36.000	19.000		
				317.770	10.000		
					29.000	\$3,177.70	\$9,215.33
0035	550-1183	STORM DRAIN PIPE, 18 IN, H 20-25	LF	1,254.000	1,010.500		
				74.200	109.000		
					1,119.500	\$8,087.80	\$83,066.90
0045	621-3125	CONCRETE BARRIER, TP 25S, MODIFIED	LF	749.000	123.000		
				161.970	.000		
					123.000	\$.00	\$19,922.31
0055	550-1362	STORM DRAIN PIPE, 36 IN, H 15-20	LF	66.000	.000		
				78.950	66.000		
					66.000	\$5,210.70	\$5,210.70
0080	621-6001	CONCRETE BARRIER, TP S-1	LF	1,550.000	1,300.000		
				163.900	.000		
					1,300.000	\$.00	\$213,070.00
0085	668-4400	STORM SEWER MANHOLE, TP 2	EA	1.000	1.000		
				3498.510	.000		
					1.000	\$.00	\$3,498.51
0090	668-2200	DROP INLET, GP 2	EA	4.000	3.000		
				6445.050	.000		
					3.000	\$.00	\$19,335.15
0100	621-6210	CONCRETE SIDE BARRIER, TP 6-S	LF	63.000	63.000		
				485.960	.000		
					63.000	\$.00	\$30,615.48

Rpt-ID: RCPEsprj

Georgia

Date: 05/02/2025

User: garay

Department of Transportation

Page 16 of 29

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0050

Pay Period: 04/01/2025

to 04/30/2025

Project Number 311005-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount	Cumulative
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date	This Period	Amount
		Supplemental Description 2					
Category Number: 0100 ROADWAY							
0105	621-6002	CONCRETE BARRIER, TP S-2	LF	7,381.000	2,175.000		
				196.980	30.000		
					2,205.000	\$5,909.40	\$434,340.90
0150	668-1200	CATCH BASIN, GP 2	EA	1.000	1.000		
				5840.690	.000		
					1.000	\$.00	\$5,840.69
0155	621-6003	CONCRETE BARRIER, TP S-3	LF	1,930.000	711.000		
				348.290	167.000		
					878.000	\$58,164.43	\$305,798.62
0160	621-6013	CONCRETE SIDE BARRIER, TP 7-TS	LF	14.000	42.000		
				210.280	.000		
					42.000	\$.00	\$8,831.76
0200	641-1100	GUARDRAIL, TP T	LF	363.000	102.000		
				70.220	21.000		
					123.000	\$1,474.62	\$8,637.06
0207	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		.000	6,661.350		
		TL & H LIME		87.250	52.040		
					6,713.390	\$4,540.49	\$585,743.28
		REVISED TEMPORARY PAVEMENT					
0210	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		26,148.000	3,305.970		
		L & H LIME		74.500	4,827.540		
					8,133.510	\$359,651.73	\$605,946.50
0212	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		.000	9,244.440		
		L & H LIME		73.750	39.980		
					9,284.420	\$2,948.53	\$684,725.98
		REVISED TEMPORARY PAVEMENT					
0215	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	11.000	11.000		
				1200.000	.000		
					11.000	\$.00	\$13,200.00

Rpt-ID: RCPESPRJ

Georgia

Date: 05/02/2025

User: garay

Department of Transportation

Page 17 of 29

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0050

Pay Period: 04/01/2025

to 04/30/2025

Project Number 311005-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0225	310-1101	GR AGGR BASE CRS, INCL MATL	TN	85,037.000 26.360	41,307.070 2,630.040 43,937.110	\$69,327.85	\$1,158,182.22
0230	621-4086	CONCRETE SIDE BARRIER, TYPE 7WS	LF	1,374.000 110.010	1,111.000 .000 1,111.000	\$0.00	\$122,221.11
0247	402-4510	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN R-MODIFIED BITUM MATL & H LIME REVISED TEMPORARY PAVEMENT		.000 121.250	4,155.110 28.770 4,183.880	\$3,488.36	\$507,295.45
0250	433-1100	REINF CONC APPROACH SLAB, INCL CURB	SY	382.000 163.390	351.670 .000 351.670	\$0.00	\$57,459.36
0255	430-0220	PLAIN PC CONC PVMT, CL 1 CONC, 12 INCH THK	SY	108,833.000 57.930	23,589.060 .000 23,589.060	\$0.00	\$1,366,514.25
0265	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	4,410.000 24.250	2,674.740 .000 2,674.740	\$0.00	\$64,862.45
0270	433-1300	REINF CONC APPROACH SLAB, INCL BARRIER	SY	2,813.000 239.360	1,510.000 .000 1,510.000	\$0.00	\$361,433.60
0290	150-1000	TRAFFIC CONTROL -	LS	1.000 2000000.000	.985 .012 .997	\$144,000.00	\$11,964,000.00
		311005					
0295	433-1200	REINF CONC APPROACH SLAB, INCL SLOPED E	SY	575.000 229.250	431.000 .000 431.000	\$0.00	\$98,806.75

Rpt-ID: RCPEsprj

Georgia

Date: 05/02/2025

User: garay

Department of Transportation

Page 18 of 29

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0050

Pay Period: 04/01/2025

to 04/30/2025

Project Number 311005-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100 ROADWAY							
0300	441-3999	CONCRETE V GUTTER	LF	2,196.000	2,317.500		
				28.000	.000		
					2,317.500	\$.00	\$64,890.00
0312	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		.000	148.940		
				108.250	.000		
					148.940	\$.00	\$16,122.76
		REVISED TEMPORARY PAVEMENT					
0345	641-1200	GUARDRAIL, TP W	LF	8,974.000	6,112.000		
				23.560	601.000		
					6,713.000	\$14,159.56	\$158,158.28
0355	441-0104	CONC SIDEWALK, 4 IN	SY	2,910.000	2,255.900		
				49.180	.000		
					2,255.900	\$.00	\$110,945.16
0365	668-1100	CATCH BASIN, GP 1	EA	14.000	14.000		
				5841.110	.000		
					14.000	\$.00	\$81,775.54
0370	668-2100	DROP INLET, GP 1	EA	99.000	77.000		
				4036.080	.000		
					77.000	\$.00	\$310,778.16
0380	668-4300	STORM SEWER MANHOLE, TP 1	EA	7.000	5.000		
				2406.000	2.000		
					7.000	\$4,812.00	\$16,842.00
0395	668-5000	JUNCTION BOX	EA	1.000	1.000		
				6674.430	.000		
					1.000	\$.00	\$6,674.43
0400	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	9,049.000	7,825.750		
				36.410	651.000		
					8,476.750	\$23,702.91	\$308,638.47

Rpt-ID: RCPESPRJ

Georgia

Date: 05/02/2025

User: garay

Department of Transportation

Page 19 of 29

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0050

Pay Period: 04/01/2025
to 04/30/2025

Project Number 311005-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0100 ROADWAY					
0510	167-1500	WATER QUALITY INSPECTIONS	MO	48.000	48.000		
				1250.000	1.000		
					49.000	\$1,250.00	\$61,250.00
Category Amount:						\$709,906.08	\$19,879,849.16
Category Number:		0901 MSE WALLS					
0915	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	2,560.000	2,554.000		
				55.700	.000		
					2,554.000	\$0.00	\$142,257.80
		28					
0920	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO -	SF	7,288.000	7,281.000		
				55.700	.000		
					7,281.000	\$0.00	\$405,551.70
		28					
Category Amount:						\$0.00	\$547,809.50
Category Number:		0100 ROADWAY					
0930	621-6201	CONCRETE SIDE BARRIER, TP 2-SA	LF	2,623.000	1,998.000		
				369.880	125.000		
					2,123.000	\$46,235.00	\$785,255.24
Category Amount:						\$46,235.00	\$785,255.24
Category Number:		0901 MSE WALLS					
0940	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	400.000	400.000		
				55.700	.000		
					400.000	\$0.00	\$22,280.00
		28					
0955	627-1160	TRAFFIC BARRIER H, WALL NO -	LF	583.000	583.000		
				300.020	.000		
					583.000	\$0.00	\$174,911.66
		29					
0965	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	8,400.000	8,400.000		
				55.700	.000		
					8,400.000	\$0.00	\$467,880.00
		29					

Rpt-ID: RCPESPRJ

Georgia

Date: 05/02/2025

User: garay

Department of Transportation

Page 20 of 29

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0050

Pay Period: 04/01/2025
to 04/30/2025

Project Number 311005-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0901 MSE WALLS							
0970	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	1,127.000 55.700	1,127.000 .000 1,127.000	\$0.00	\$62,773.90
		29					
0975	627-1160	TRAFFIC BARRIER H, WALL NO -	LF	141.000 300.020	139.000 .000 139.000	\$0.00	\$41,702.78
		32A					
1010	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO -	SF	1,650.000 55.700	603.000 .000 603.000	\$0.00	\$33,587.10
		37					
1015	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	1,766.000 74.730	1,766.000 .000 1,766.000	\$0.00	\$131,973.18
		37					
1020	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	1,396.000 55.700	1,396.000 .000 1,396.000	\$0.00	\$77,757.20
		37					
1035	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	14,995.000 57.500	14,995.000 .000 14,995.000	\$0.00	\$862,212.50
		38					
1045	627-1160	TRAFFIC BARRIER H, WALL NO -	LF	2,198.000 300.020	2,198.000 .000 2,198.000	\$0.00	\$659,443.96
		38					
1050	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO -	SF	6,683.000 55.700	6,445.000 .000 6,445.000	\$0.00	\$358,986.50
		38					
1055	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	22.000 55.700	22.000 .000 22.000	\$0.00	\$1,225.40
		38					

Rpt-ID: RCPEsprj

Georgia

Date: 05/02/2025

User: garay

Department of Transportation

Page 21 of 29

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0050

Pay Period: 04/01/2025

to 04/30/2025

Project Number 311005-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0901 MSE WALLS							
1060	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO -	SF	19,687.000	16,338.000		
				55.700	.000		
	41				16,338.000	\$.00	\$910,026.60
1065	627-1160	TRAFFIC BARRIER H, WALL NO -	LF	1,142.000	206.000		
				300.020	.000		
	41				206.000	\$.00	\$61,804.12
1075	627-1030	MSE WALL FACE, GTR THAN 30 FT HT, WALL NC SF	SF	4,349.000	2,005.000		
				55.700	.000		
	41				2,005.000	\$.00	\$111,678.50
1080	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	4,241.000	4,241.000		
				55.700	.000		
	41				4,241.000	\$.00	\$236,223.70
1085	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	878.000	878.000		
				55.700	.000		
	41				878.000	\$.00	\$48,904.60
1095	627-1160	TRAFFIC BARRIER H, WALL NO -	LF	722.000	722.000		
				300.020	.000		
	42				722.000	\$.00	\$216,614.44
1110	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	10,183.000	7,829.000		
				55.700	.000		
	42				7,829.000	\$.00	\$436,075.30
1115	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	1,827.000	1,827.000		
				55.700	.000		
	42				1,827.000	\$.00	\$101,763.90
1125	627-1160	TRAFFIC BARRIER H, WALL NO -	LF	892.000	892.000		
				300.020	.000		
	46				892.000	\$.00	\$267,617.84

Rpt-ID: RCPEsprj

Georgia

Date: 05/02/2025

User: garay

Department of Transportation

Page 22 of 29

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0050

Pay Period: 04/01/2025
to 04/30/2025

Project Number 311005-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0901 MSE WALLS							
1130	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	12,582.000	12,494.000		
				55.700	.000		
					12,494.000	\$.00	\$695,915.80
	46						
1135	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	439.000	452.000		
				55.700	.000		
					452.000	\$.00	\$25,176.40
	46						
1145	627-1120	COPING B, WALL NO -	LF	363.000	363.000		
				280.000	.000		
					363.000	\$.00	\$101,640.00
	47						
1155	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO -	SF	1,023.000	1,023.000		
				55.700	.000		
					1,023.000	\$.00	\$56,981.10
	47						
1160	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	3,996.000	3,996.000		
				55.700	.000		
					3,996.000	\$.00	\$222,577.20
	47						
1165	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	1,424.000	1,424.000		
				55.700	.000		
					1,424.000	\$.00	\$79,316.80
	47						
1180	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO -	SF	922.000	931.000		
				55.700	.000		
					931.000	\$.00	\$51,856.70
	54						
1185	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	4,127.000	4,130.000		
				55.700	.000		
					4,130.000	\$.00	\$230,041.00
	54						

Rpt-ID: RCPESPRJ

Georgia

Date: 05/02/2025

User: garay

Department of Transportation

Page 23 of 29

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0050

Pay Period: 04/01/2025
to 04/30/2025

Project Number 311005-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0901 MSE WALLS							
1190	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	215.000 55.700	219.000 .000 219.000	\$0.00	\$12,198.30
	54						
Category Amount:						\$0.00	\$6,761,146.48
Category Number: 0100 ROADWAY							
1275	682-9950	DIRECTIONAL BORE -	LF	2,885.000 42.580	1,932.000 340.000 2,272.000	\$14,477.20	\$96,741.76
	4 IN						
1335	681-6600	LUMINAIRE, TP A, LED	EA	246.000 3066.990	13.000 4.000 17.000	\$12,267.96	\$52,138.83
1340	681-4510	LIGHTING STD, 50 FT MH, DUAL 6 FT ARM	EA	54.000 7580.970	12.500 2.500 15.000	\$18,952.43	\$113,714.55
1345	681-4500	LIGHTING STD, 50 FT MH, 6 FT ARM	EA	86.000 7369.800	62.500 5.500 68.000	\$40,533.90	\$501,146.40
1365	681-4300	LIGHTING STD, 30 FT MH, 6 FT ARM	EA	130.000 4643.600	97.000 4.000 101.000	\$18,574.40	\$469,003.60
1375	682-6222	CONDUIT, NONMETL, TP 2, 2 IN	LF	62,665.000 7.610	38,260.000 1,190.000 39,450.000	\$9,055.90	\$300,214.50
Category Amount:						\$113,861.79	\$1,532,959.64
Category Number: 0801 BRIDGES							
1415	507-9002	PSC BEAMS, AASHTO TYPE II, BR NO -	LF	2,867.000 163.420	1,147.000 .000 1,147.000	\$0.00	\$187,442.74
	2A						

Rpt-ID: RCPEsprj

Georgia

Date: 05/02/2025

User: garay

Department of Transportation

Page 24 of 29

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0050

Pay Period: 04/01/2025

to 04/30/2025

Project Number 311005-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0801 BRIDGES							
1425	500-3002	CLASS AA CONCRETE	CY	7,138.000 733.240	6,348.780 26.300 6,375.080	\$19,284.21	\$4,674,463.66
1435	500-2100	CONCRETE BARRIER	LF	12,297.000 55.520	6,581.200 .000 6,581.200	\$0.00	\$365,388.22
1450	500-1006	SUPERSTR CONCRETE, CL AA, BR NO - 2A	LS	1.000 500000.000	.500 .000 .500	\$0.00	\$250,000.00
1470	511-1000	BAR REINF STEEL	LB	,829,040.000 0.900	1,705,047.529 3,148.000 1,708,195.529	\$2,833.20	\$1,537,375.98
1485	500-3650	CLASS AA-1 CONCRETE	CY	513.000 646.230	512.400 .000 512.400	\$0.00	\$331,128.25
1525	500-1006	SUPERSTR CONCRETE, CL AA, BR NO - 4	LS	1.000 850000.000	.740 .000 .740	\$0.00	\$629,000.00
1535	507-9002	PSC BEAMS, AASHTO TYPE II, BR NO - 5	LF	325.000 163.420	324.460 .000 324.460	\$0.00	\$53,023.25
1565	500-1006	SUPERSTR CONCRETE, CL AA, BR NO - 5	LS	1.000 1300000.000	1.000 .000 1.000	\$0.00	\$1,300,000.00
1595	507-9030	PSC BEAMS, AASHTO, BULB TEE, 54 IN, BR NO - 5	LF	2,497.000 252.790	2,505.850 .000 2,505.850	\$0.00	\$633,453.82

Rpt-ID: RCPEsprj

Georgia

Date: 05/02/2025

User: garay

Department of Transportation

Page 25 of 29

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0050

Pay Period: 04/01/2025

to 04/30/2025

Project Number 311005-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0801 BRIDGES							
1605	507-9003	PSC BEAMS, AASHTO TYPE III, BR NO -	LF	2,841.000 194.200	2,838.780 .000 2,838.780	\$.00	\$551,291.08
	5						
1620	501-2000	STR STEEL, BR NO -	LS	1.000 74493.230	.000 1.000 1.000	\$74,493.23	\$74,493.23
	6						
1625	500-3650	CLASS AA-1 CONCRETE	CY	2,565.000 646.230	2,565.300 .000 2,565.300	\$.00	\$1,657,773.82
1650	500-2110	CONCRETE PARAPET, SPCL DESIGN	LF	2,427.000 262.670	1,601.550 .000 1,601.550	\$.00	\$420,679.14
1655	643-1172	CH LK FENCE, ZC COAT, 10 FT, 9 GA	LF	2,423.000 29.840	.000 421.600 421.600	\$12,580.54	\$12,580.54
1665	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000 5500000.000	.851 .020 .871	\$110,000.00	\$4,790,500.00
	6						
1710	507-9034	PSC BEAMS, AASHTO, BULB TEE, 65 IN, BR NO -	LF	2,114.000 251.550	2,115.170 .000 2,115.170	\$.00	\$532,071.01
	6						
1715	507-9033	PSC BEAMS, AASHTO, BULB TEE, 74 IN, BR NO -	LF	18,427.000 264.300	18,435.980 .000 18,435.980	\$.00	\$4,872,629.51
	6						
1730	507-9002	PSC BEAMS, AASHTO TYPE II, BR NO -	LF	402.000 163.420	401.790 .000 401.790	\$.00	\$65,660.52
	8A						

Rpt-ID: RCPESPRJ

Georgia

Date: 05/02/2025

User: garay

Department of Transportation

Page 26 of 29

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0050

Pay Period: 04/01/2025
to 04/30/2025

Project Number 311005-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0801 BRIDGES							
1740	441-0004	CONC SLOPE PAV, 4 IN	SY	791.000 180.930	434.000 .000 434.000	\$0.00	\$78,523.62
1765	500-1006	SUPERSTR CONCRETE, CL AA, BR NO - 8A	LS	1.000 600000.000	1.000 .000 1.000	\$0.00	\$600,000.00
1895	500-1006	SUPERSTR CONCRETE, CL AA, BR NO - 11C	LS	1.000 2300000.000	1.000 .000 1.000	\$0.00	\$2,300,000.00
1915	507-9034	PSC BEAMS, AASHTO, BULB TEE, 65 IN, BR NO - LF 11C		8,235.000 251.550	8,235.090 .000 8,235.090	\$0.00	\$2,071,536.89
1935	507-9003	PSC BEAMS, AASHTO TYPE III, BR NO - 11C	LF	1,249.000 194.200	1,248.800 .000 1,248.800	\$0.00	\$242,516.96
1980	500-1006	SUPERSTR CONCRETE, CL AA, BR NO - 13	LS	1.000 900000.000	.877 .062 .939	\$55,800.00	\$845,100.00
1990	511-3000	SUPERSTR REINF STEEL, BR NO - 13	LS	1.000 343917.800	.877 .062 .939	\$21,322.90	\$322,938.81
2010	507-9033	PSC BEAMS, AASHTO, BULB TEE, 74 IN, BR NO - LF 13		6,586.000 264.300	6,583.600 .000 6,583.600	\$0.00	\$1,740,045.48
2030	507-9003	PSC BEAMS, AASHTO TYPE III, BR NO - 13	LF	1,067.000 194.200	1,066.400 .000 1,066.400	\$0.00	\$207,094.88

Rpt-ID: RCPESPRJ

Georgia

Date: 05/02/2025

User: garay

Department of Transportation

Page 27 of 29

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0050

Pay Period: 04/01/2025
to 04/30/2025

Project Number 311005-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0801 BRIDGES							
2195	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000 850000.000	1.000 .000 1.000	\$0.00	\$850,000.00
	20						
2220	507-9030	PSC BEAMS, AASHTO, BULB TEE, 54 IN, BR NO · LF		3,590.000 252.790	3,589.400 .000 3,589.400	\$0.00	\$907,364.43
	20						
2245	507-9033	PSC BEAMS, AASHTO, BULB TEE, 74 IN, BR NO · LF		3,319.000 264.300	3,094.580 .000 3,094.580	\$0.00	\$817,897.49
	4						
2260	507-9003	PSC BEAMS, AASHTO TYPE III, BR NO -	LF	237.000 194.200	236.520 .000 236.520	\$0.00	\$45,932.18
	4						
2275	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000 1600000.000	1.000 .000 1.000	\$0.00	\$1,600,000.00
	12						
2285	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000 900000.000	.877 .062 .939	\$55,800.00	\$845,100.00
	13						
Category Amount:						\$352,114.08	\$36,413,005.51
Category Number: 0100 ROADWAY							
2425	668-3300	SAN SEWER MANHOLE, TP 1	EA	14.000 12077.940	14.000 .000 14.000	\$0.00	\$169,091.16
Category Amount:						\$0.00	\$169,091.16
Category Number: 0801 BRIDGES							
2565	507-9003	PSC BEAMS, AASHTO TYPE III, BR NO -	LF	1,905.000 194.200	1,905.100 .000 1,905.100	\$0.00	\$369,970.42
	8A						

Rpt-ID: RCPESPRJ

Georgia

Date: 05/02/2025

User: garay

Department of Transportation

Page 28 of 29

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0050

Pay Period: 04/01/2025
to 04/30/2025

Project Number 311005-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0801 BRIDGES							
2660	507-9003	PSC BEAMS, AASHTO TYPE III, BR NO -	LF	487.000	487.300		
				194.200	.000		
					487.300	\$.00	\$94,633.66
		12					
2665	507-9031	PSC BEAMS, AASHTO, BULB TEE, 63 IN, BR NO · LF	LF	4,462.000	4,461.860		
				261.700	.000		
					4,461.860	\$.00	\$1,167,668.76
		12					
2670	507-9033	PSC BEAMS, AASHTO, BULB TEE, 74 IN, BR NO · LF	LF	1,063.000	1,063.380		
				264.300	.000		
					1,063.380	\$.00	\$281,051.33
		12					
Category Amount:						\$0.00	\$1,913,324.17
Category Number: 0100 ROADWAY							
2815	430-0210	PLAIN PC CONC PVMT, CL 1 CONC, 11 INCH THK SY		40,119.000	23,736.810		
				56.090	.000		
					23,736.810	\$.00	\$1,331,397.67
2820	205-0001	UNCLASS EXCAV	CY	79,302.000	62,905.755		
				9.040	108.900		
					63,014.655	\$984.46	\$569,652.48
2825	206-0002	BORROW EXCAV, INCL MATL	CY	291,559.000	312,728.575		
				0.010	74.200		
					312,802.775	\$.74	\$3,128.03
Category Amount:						\$985.20	\$1,904,178.18
Category Number: 0801 BRIDGES							
2960	441-0004	CONC SLOPE PAV, 4 IN	SY	490.000	1,005.330		
				180.930	.000		
					1,005.330	\$.00	\$181,894.36
Category Amount:						\$0.00	\$181,894.36

Rpt-ID: RCPEsprj

Georgia

Date: 05/02/2025

User: garay

Department of Transportation

Page 29 of 29

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0050

Pay Period: 04/01/2025

to 04/30/2025

Project Number 311005-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date		
		Supplemental Description 2					
Category Number: 0100 ROADWAY							
9010	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000	269,350.220		
				1.000	34,455.760		
					303,805.980	\$34,455.76	\$303,805.98
		(IN#9)					
9080	621-6200	CONCRETE SIDE BARRIER, TP 2-S	LF	.000	2,777.000		
				481.380	33.000		
					2,810.000	\$15,885.54	\$1,352,677.80
		MODIFIED TP 2-S CONCRETE SIDE BARRIER					
9090	004-0018	EXTRA WORK -	LF	.000	37,693.000		
				1.740	1,610.000		
					39,303.000	\$2,801.40	\$68,387.22
		CABLE, TP RHH/RHW/THWN, AWG NO 8					
9095	004-0018	EXTRA WORK -	LF	.000	28,480.000		
				1.830	490.000		
					28,970.000	\$896.70	\$53,015.10
		CABLE, TP RHH/RHW/THWN, AWG NO 6					
Category Amount:						\$54,039.40	\$1,777,886.10
Project Total Amount:						\$1,277,141.55	\$110,310,908.30