

Rpt-ID: RCPESPRJ

Georgia

Date: 06/04/2025

User: garay

Department of Transportation

Page 1 of 29

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0051

Pay Period: 05/01/2025
to 05/31/2025

Contract Location:

I-16/SR 404 EAST AND WEST BOUND BEGINNING AT I-75/SR
WEST BOUND BEGINNING AT I-75/SR 401 AND EXTENDING

Time Allowed: 1311 Days

Elapsed Calender Days: 1441 Days

Percent Time: 109.92

District: 3

Area: 04

Contractor:

WEBBER, LLC./UNITED INFRASTRUCTURE GROUP
1725 HUGHES LANDING BLVD
SUITE 1200

THE WOODLANDS TX 77380

Phone: (281)907-8600

Date Let: 02/12/2021

Date Awarded: 03/05/2021

Date Contract Executed: 04/13/2021

Date Notice to Proceed: 06/21/2021

Date Work Began: 06/21/2021

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 01/10/2025

Escrow Agent:

Surety Co: THE CONTINENTAL INSURANCE COMPANY

Current Contract Amount \$239,879,146.12

Original Contract Amount \$228,945,834.92

Funds Available \$49,082,712.69

Percent Complete 78.82%

Counties:

Bibb

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0012701	\$91,297,781.21	\$85,134,955.33	\$15,002,386.54	83.57%	\$585,658.16
311005-	\$148,581,364.91	\$143,810,879.59	\$34,080,326.19	77.06%	\$2,390,610.34

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 06/04/2025

User: garay

Department of Transportation

Page 2 of 29

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0051

Pay Period: 05/01/2025
to 05/31/2025

Project Number: 0012701 I-16/SR 404 - INTERCHG IMPROV

Federal State Project Number: 0012701

	Total to Date	Prev to Date	This Estimate
Participating	\$60,805,790.31	\$60,217,168.10	\$588,622.21
Non-Participating	\$15,201,447.55	\$15,054,291.99	\$147,155.56
Total Earnings	\$76,007,237.86	\$75,271,460.09	\$735,777.77
Stockpiled Materials	\$288,156.81	\$438,276.42	(\$150,119.61)
Gross Earnings	\$76,295,394.67	\$75,709,736.51	\$585,658.16
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$76,295,394.67	\$75,709,736.51	

Total Payable: **\$585,658.16**

Rpt-ID: RCPESPRJ

Georgia

Date: 06/04/2025

User: garay

Department of Transportation

Page 3 of 29

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0051

Pay Period: 05/01/2025
to 05/31/2025

Project Number: 311005- I-16/I-75 - INTERCHG IMPROV

Federal State Project Number: 311005-

	Total to Date	Prev to Date	This Estimate
Participating	\$90,454,660.51	\$88,248,726.57	\$2,205,933.94
Non-Participating	\$22,613,665.21	\$22,062,181.73	\$551,483.48
Total Earnings	\$113,068,325.72	\$110,310,908.30	\$2,757,417.42
Stockpiled Materials	\$1,664,097.00	\$1,799,520.08	(\$135,423.08)
Gross Earnings	\$114,732,422.72	\$112,110,428.38	\$2,621,994.34
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$821,040.00	\$821,040.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	(\$1,052,424.00)	(\$821,040.00)	(\$231,384.00)
Total:	\$114,501,038.72	\$112,110,428.38	

Total Payable: **\$2,390,610.34**

Rpt-ID: RCPEsprj

Georgia

Date: 06/04/2025

User: garay

Department of Transportation

Page 4 of 29

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0051

Pay Period: 05/01/2025
to 05/31/2025

Project Number 0012701

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100		ROADWAY					
0010	668-4400	STORM SEWER MANHOLE, TP 2	EA	2.000	2.000		
				3498.510	.000		
					2.000	\$.00	\$6,997.02
0030	621-6212	CONCRETE SIDE BARRIER, TP 6-SB	LF	64.000	64.000		
				717.620	.000		
					64.000	\$.00	\$45,927.68
0050	621-6013	CONCRETE SIDE BARRIER, TP 7-TS	LF	56.000	42.000		
				210.280	.000		
					42.000	\$.00	\$8,831.76
0055	668-2200	DROP INLET, GP 2	EA	2.000	2.000		
				6445.050	.000		
					2.000	\$.00	\$12,890.10
0120	621-6001	CONCRETE BARRIER, TP S-1	LF	50.000	50.000		
				163.900	.000		
					50.000	\$.00	\$8,195.00
0140	433-1200	REINF CONC APPROACH SLAB, INCL SLOPED E SY		931.000	937.000		
				229.250	.000		
					937.000	\$.00	\$214,807.25
0145	621-6202	CONCRETE SIDE BARRIER, TP 2-SB	LF	328.000	79.000		
				488.600	.000		
					79.000	\$.00	\$38,599.40
0150	621-6002	CONCRETE BARRIER, TP S-2	LF	3,262.000	736.000		
				196.980	.000		
					736.000	\$.00	\$144,977.28

Rpt-ID: RCPESPRJ

Georgia

Date: 06/04/2025

User: garay

Department of Transportation

Page 5 of 29

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0051

Pay Period: 05/01/2025
to 05/31/2025

Project Number 0012701

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0100 ROADWAY					
0215	441-3999	CONCRETE V GUTTER	LF	3,081.000	1,006.000		
				28.000	.000		
					1,006.000	\$0.00	\$28,168.00
Category Amount:						\$0.00	\$509,393.49
Category Number:		0801 BRIDGES					
0225	500-3002	CLASS AA CONCRETE	CY	3,853.000	3,821.649		
				733.240	17.500		
					3,839.149	\$12,831.70	\$2,815,017.61
Category Amount:						\$12,831.70	\$2,815,017.61
Category Number:		0100 ROADWAY					
0265	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		31,045.000	22,344.960		
		L & H LIME		74.500	13.040		
					22,358.000	\$971.48	\$1,665,671.00
0275	433-1300	REINF CONC APPROACH SLAB, INCL BARRIER	SY	1,465.000	402.500		
				239.360	.000		
					402.500	\$0.00	\$96,342.40
0285	150-9011	TRAFFIC CONTROL - WORKZONE LAW ENFORC HR		10,000.000	3,611.310		
				34.000	219.500		
					3,830.810	\$7,463.00	\$130,247.54
Category Amount:						\$8,434.48	\$1,892,260.94
Category Number:		0801 BRIDGES					
0295	511-1000	BAR REINF STEEL	LB	763,393.000	795,727.444		
				0.900	2,139.000		
					797,866.444	\$1,925.10	\$718,079.80
Category Amount:						\$1,925.10	\$718,079.80

Rpt-ID: RCPESPRJ

Georgia

Date: 06/04/2025

User: garay

Department of Transportation

Page 6 of 29

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0051

Pay Period: 05/01/2025
to 05/31/2025

Project Number 0012701

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0300	621-4086	CONCRETE SIDE BARRIER, TYPE 7WS	LF	1,478.000 110.010	875.000 .000 875.000	\$0.00	\$96,258.75
0315	621-6201	CONCRETE SIDE BARRIER, TP 2-SA	LF	1,533.000 369.880	896.000 .000 896.000	\$0.00	\$331,412.48
0320	441-0104	CONC SIDEWALK, 4 IN	SY	542.000 49.180	138.890 .000 138.890	\$0.00	\$6,830.61
0330	430-0220	PLAIN PC CONC PVMT, CL 1 CONC, 12 INCH THK	SY	126,107.000 57.930	86,426.370 4,629.333 91,055.703	\$268,177.26	\$5,274,856.87
0345	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		7,508.000 88.000	983.480 .000 983.480	\$0.00	\$86,546.24
0350	621-6003	CONCRETE BARRIER, TP S-3	LF	2,684.000 348.290	2,216.000 .000 2,216.000	\$0.00	\$771,810.64
0360	310-1101	GR AGGR BASE CRS, INCL MATL	TN	96,589.000 26.360	99,585.833 935.510 100,521.343	\$24,660.04	\$2,649,742.60
0365	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	6,808.000 36.410	5,389.500 185.000 5,574.500	\$6,735.85	\$202,967.55
0370	441-0303	CONC SPILLWAY, TP 3	EA	1.000 3350.000	1.000 .000 1.000	\$0.00	\$3,350.00

Rpt-ID: RCPEsprj

Georgia

Date: 06/04/2025

User: garay

Department of Transportation

Page 7 of 29

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0051

Pay Period: 05/01/2025
to 05/31/2025

Project Number 0012701

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100		ROADWAY					
0390	668-4300	STORM SEWER MANHOLE, TP 1	EA	7.000	4.000		
				2406.000	.000		
					4.000	\$.00	\$9,624.00
0400	668-5000	JUNCTION BOX	EA	3.000	2.000		
				6674.430	.000		
					2.000	\$.00	\$13,348.86
0430	163-0550	CONSTRUCT AND REMOVE INLET SEDIMENT TF	EA	312.000	22.500		
				145.000	6.000		
					28.500	\$870.00	\$4,132.50
0440	167-1500	WATER QUALITY INSPECTIONS	MO	48.000	49.000		
				1250.000	1.000		
					50.000	\$1,250.00	\$62,500.00
0465	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF	LF	28,906.000	33,657.200		
				0.800	4,088.000		
					37,745.200	\$3,270.40	\$30,196.16
0505	163-0240	MULCH	TN	686.000	530.575		
				230.000	16.115		
					546.690	\$3,706.45	\$125,738.70
0515	165-0105	MAINTENANCE OF INLET SEDIMENT TRAP	EA	624.000	69.000		
				60.000	5.000		
					74.000	\$300.00	\$4,440.00
0665	682-9950	DIRECTIONAL BORE -	LF	240.000	569.000		
				19.810	422.000		
					991.000	\$8,359.82	\$19,631.71
		3IN					

Rpt-ID: RCPESPRJ

Georgia

Date: 06/04/2025

User: garay

Department of Transportation

Page 8 of 29

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0051

Pay Period: 05/01/2025
to 05/31/2025

Project Number 0012701

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0685	639-5000	PRESTRESSED CONC STRAIN POLE, TP -	EA	5.000 8133.120	2.000 .000 2.000	\$0.00	\$16,266.24
		IV					
Category Amount:						\$317,329.82	\$9,709,653.91
Category Number: 0901 MSE WALLS							
0860	621-6210	CONCRETE SIDE BARRIER, TP 6-S	LF	290.000 431.530	290.000 .000 290.000	\$0.00	\$125,143.70
0865	627-1160	TRAFFIC BARRIER H, WALL NO -	LF	696.000 300.020	696.000 .000 696.000	\$0.00	\$208,813.92
		21					
0875	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO -	SF	3,556.000 55.700	3,556.000 .000 3,556.000	\$0.00	\$198,069.20
		21					
0880	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	5,025.000 55.700	5,025.000 .000 5,025.000	\$0.00	\$279,892.50
		21					
0885	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	7.000 55.700	7.000 .000 7.000	\$0.00	\$389.90
		21					
0895	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	3,626.000 59.500	3,626.000 .000 3,626.000	\$0.00	\$215,747.00
		30					
0900	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	4,459.000 58.790	4,459.000 .000 4,459.000	\$0.00	\$262,144.61
		30					

Rpt-ID: RCPESPRJ

Georgia

Date: 06/04/2025

User: garay

Department of Transportation

Page 9 of 29

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0051

Pay Period: 05/01/2025
to 05/31/2025

Project Number 0012701

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0901 MSE WALLS							
0910	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO - 32	SF	4,194.000 55.700	4,194.000 .000 4,194.000	\$0.00	\$233,605.80
0915	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO - 32	SF	694.000 55.700	694.000 .000 694.000	\$0.00	\$38,655.80
0935	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO - 39	SF	13,039.000 55.700	11,282.000 .000 11,282.000	\$0.00	\$628,407.40
0940	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO - 39	SF	10,801.000 55.700	12,107.000 .000 12,107.000	\$0.00	\$674,359.90
0945	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO - 39	SF	2,806.000 55.700	2,755.000 .000 2,755.000	\$0.00	\$153,453.50
0950	627-1160	TRAFFIC BARRIER H, WALL NO - 39	LF	1,379.000 300.020	1,334.000 .000 1,334.000	\$0.00	\$400,226.68
Category Amount:						\$0.00	\$3,418,909.91
Category Number: 0801 BRIDGES							
1020	507-9030	PSC BEAMS, AASHTO, BULB TEE, 54 IN, BR NO - 1	LF	2,569.000 252.790	2,569.010 .000 2,569.010	\$0.00	\$649,420.04
1025	507-9002	PSC BEAMS, AASHTO TYPE II, BR NO - 1	LF	1,155.000 163.420	1,157.290 .000 1,157.290	\$0.00	\$189,124.33

Estimate Summary By Project

Pay Period: 05/01/2025

to 05/31/2025

Project Number 0012701

		Item Description 1			Prev Qty		
		Item Description 2		Auth Qty	Qty This Period	Amount	
LIN	Item Code	Supplemental Description 1	Units	Unit Price	Qty To Date	This Period	Cumulative Amount
		Supplemental Description 2					
Category Number:		0801 BRIDGES					
1035	500-2100	CONCRETE BARRIER	LF	7,166.000	6,357.090		
				55.520	.000		
					6,357.090	\$.00	\$352,945.64
1055	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000	1.000		
				800000.000	.000		
					1.000	\$.00	\$800,000.00
		1					
1080	511-3000	SUPERSTR REINF STEEL, BR NO -	LS	1.000	.000		
				51306.530	.050		
					.050	\$2,565.33	\$2,565.33
		2B					
1090	507-9002	PSC BEAMS, AASHTO TYPE II, BR NO -	LF	1,577.000	.000		
				163.420	1,577.411		
					1,577.411	\$257,780.51	\$257,780.51
		2B					
1120	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000	.000		
				300000.000	.250		
					.250	\$75,000.00	\$75,000.00
		2B					
1160	507-9033	PSC BEAMS, AASHTO, BULB TEE, 74 IN, BR NO -	LF	1,616.000	1,615.620		
				264.300	.000		
					1,615.620	\$.00	\$427,008.37
		7					
1175	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000	1.000		
				500000.000	.000		
					1.000	\$.00	\$500,000.00
		7					
Category Amount:						\$335,345.84	\$3,253,844.22
Category Number:		0100 ROADWAY					
1220	441-0004	CONC SLOPE PAV, 4 IN	SY	659.000	901.190		
				178.540	.000		
					901.190	\$.00	\$160,898.46
Category Amount:						\$0.00	\$160,898.46

Rpt-ID: RCPESPRJ

Georgia

Date: 06/04/2025

User: garay

Department of Transportation

Page 11 of 29

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0051

Pay Period: 05/01/2025
to 05/31/2025

Project Number 0012701

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0801 BRIDGES							
1290	507-9033	PSC BEAMS, AASHTO, BULB TEE, 74 IN, BR NO - LF		6,360.000 264.300	6,359.870 .000 6,359.870	\$.00	\$1,680,913.64
	14						
1295	507-9003	PSC BEAMS, AASHTO TYPE III, BR NO - LF	LF	1,170.000 194.200	1,169.540 .000 1,169.540	\$.00	\$227,124.67
	14						
1330	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000 1900000.000	1.000 .000 1.000	\$.00	\$1,900,000.00
	14						
1375	507-9033	PSC BEAMS, AASHTO, BULB TEE, 74 IN, BR NO - LF		6,567.000 264.300	6,568.620 .000 6,568.620	\$.00	\$1,736,086.27
	15						
1430	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000 1700000.000	1.000 .000 1.000	\$.00	\$1,700,000.00
	15						
Category Amount:						\$0.00	\$7,244,124.58
Category Number: 0100 ROADWAY							
1460	441-0004	CONC SLOPE PAV, 4 IN	SY	1,118.000 178.540	419.020 .000 419.020	\$.00	\$74,811.83
Category Amount:						\$0.00	\$74,811.83
Category Number: 0801 BRIDGES							
1465	507-9030	PSC BEAMS, AASHTO, BULB TEE, 54 IN, BR NO - LF		2,811.000 252.790	2,814.740 .000 2,814.740	\$.00	\$711,538.12
	21						
1495	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000 800000.000	1.000 .000 1.000	\$.00	\$800,000.00
	21						

Rpt-ID: RCPEsprj

Georgia

Date: 06/04/2025

User: garay

Department of Transportation

Page 12 of 29

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0051

Pay Period: 05/01/2025
to 05/31/2025

Project Number 0012701

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date		
		Supplemental Description 2					
Category Number:		0801 BRIDGES					
1510	520-2220	PILING, PSC, 20 IN SQ	LF	1,760.000	1,280.050		
				154.470	.000		
					1,280.050	\$.00	\$197,729.32
1515	520-2216	PILING, PSC, 16 IN SQ	LF	1,920.000	1,313.720		
				62.970	.000		
					1,313.720	\$.00	\$82,724.95
Category Amount:						\$0.00	\$1,791,992.39
Category Number:		0100 ROADWAY					
1665	621-6210	CONCRETE SIDE BARRIER, TP 6-S	LF	290.000	225.000		
				485.960	.000		
					225.000	\$.00	\$109,341.00
1675	430-0210	PLAIN PC CONC PVMT, CL 1 CONC, 11 INCH THK SY		31,673.000	15,393.250		
				56.090	.000		
					15,393.250	\$.00	\$863,407.39
1725	441-0050	CONC SLOPE DRAIN	SY	7.000	9.000		
				165.660	.000		
					9.000	\$.00	\$1,490.94
1755	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	6.000	5.630		
				1200.000	.000		
					5.630	\$.00	\$6,756.00
1790	441-0204	PLAIN CONC DITCH PAVING, 4 IN	SY	1,850.000	12.000		
				102.240	41.683		
					53.683	\$4,261.67	\$5,488.55
Category Amount:						\$4,261.67	\$986,483.88

Estimate Summary By Project

Pay Period: 05/01/2025

to 05/31/2025

Project Number 0012701

		Item Description 1			Prev Qty		Amount	
LIN	Item Code	Item Description 2		Auth Qty	Qty This Period		This	Cumulative
		Supplemental Description 1	Units	Unit Price	Qty To Date		Period	Amount
		Supplemental Description 2						
	Category Number:	0901 MSE WALLS						
1840	627-1030	MSE WALL FACE, GTR THAN 30 FT HT, WALL NC SF		9,099.000	9,099.000			
				55.700	.000			
					9,099.000		\$.00	\$506,814.30
	21							
Category Amount:							\$0.00	\$506,814.30
	Category Number:	0801 BRIDGES						
1860	441-0004	CONC SLOPE PAV, 4 IN	SY	1,118.000	1,215.780			
				180.930	.000			
					1,215.780		\$.00	\$219,971.08
1870	441-0004	CONC SLOPE PAV, 4 IN	SY	661.000	300.670			
				180.930	.000			
					300.670		\$.00	\$54,400.22
Category Amount:							\$0.00	\$274,371.30
	Category Number:	0100 ROADWAY						
1935	668-2100	DROP INLET, GP 1	EA	100.000	74.000			
				4036.080	3.000			
					77.000		\$12,108.24	\$310,778.16
Category Amount:							\$12,108.24	\$310,778.16
	Category Number:	0901 MSE WALLS						
1940	627-1030	MSE WALL FACE, GTR THAN 30 FT HT, WALL NC SF		98.000	101.000			
				55.700	.000			
					101.000		\$.00	\$5,625.70
	39							
Category Amount:							\$0.00	\$5,625.70
	Category Number:	0801 BRIDGES						
1950	507-9003	PSC BEAMS, AASHTO TYPE III, BR NO -	LF	649.000	647.860			
				194.200	.000			
					647.860		\$.00	\$125,814.41
	15							
Category Amount:							\$0.00	\$125,814.41

Rpt-ID: RCPEsprj

Georgia

Date: 06/04/2025

User: garay

Department of Transportation

Page 14 of 29

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0051

Pay Period: 05/01/2025
to 05/31/2025

Project Number 0012701

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date		
		Supplemental Description 2					
Category Number: 0100 ROADWAY							
1955	500-3002	CLASS AA CONCRETE	CY	321.000	321.000		
				946.050	.000		
					321.000	\$.00	\$303,682.05
9115	621-6200	CONCRETE SIDE BARRIER, TP 2-S	LF	.000	4,399.890		
				481.380	48.000		
					4,447.890	\$23,106.24	\$2,141,125.29
		MODIFIED TP 2-S CONCRETE SIDE BARRIER					
Category Amount:						\$23,106.24	\$2,444,807.34
Category Number: 0901 MSE WALLS							
9120	624-0410	SOUND BARRIER	SF	.000	38,043.000		
				66.780	306.000		
					38,349.000	\$20,434.68	\$2,560,946.22
		SOUND BARRIER N7					
		ITEM ADDED BY SA					
9125	627-1160	TRAFFIC BARRIER H, WALL NO -	LF	.000	831.000		
				454.370	.000		
					831.000	\$.00	\$377,581.47
		TRAFFIC BARRIER H, WALL NO 30					
		ITEM ADDED BY SA					
9130	627-1160	TRAFFIC BARRIER H, WALL NO -	LF	.000	449.000		
				458.830	.000		
					449.000	\$.00	\$206,014.67
		TRAFFIC BARRIER H, WALL NO 32					
		ITEM ADDED BY SA					
Category Amount:						\$20,434.68	\$3,144,542.36
Project Total Amount:						\$735,777.77	\$76,007,237.86

Rpt-ID: RCPESPRJ

Georgia

Date: 06/04/2025

User: garay

Department of Transportation

Page 15 of 29

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0051

Pay Period: 05/01/2025
to 05/31/2025

Project Number 311005-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0010	649-0018	CONCRETE GLARE SCREEN, 18 INCH	LF	7,741.000 25.000	240.000 .000 240.000	\$0.00	\$6,000.00
0045	621-3125	CONCRETE BARRIER, TP 25S, MODIFIED	LF	749.000 161.970	123.000 272.000 395.000	\$44,055.84	\$63,978.15
0080	621-6001	CONCRETE BARRIER, TP S-1	LF	1,550.000 163.900	1,300.000 .000 1,300.000	\$0.00	\$213,070.00
0085	668-4400	STORM SEWER MANHOLE, TP 2	EA	1.000 3498.510	1.000 .000 1.000	\$0.00	\$3,498.51
0090	668-2200	DROP INLET, GP 2	EA	4.000 6445.050	3.000 .000 3.000	\$0.00	\$19,335.15
0100	621-6210	CONCRETE SIDE BARRIER, TP 6-S	LF	63.000 485.960	63.000 .000 63.000	\$0.00	\$30,615.48
0105	621-6002	CONCRETE BARRIER, TP S-2	LF	7,381.000 196.980	2,205.000 .000 2,205.000	\$0.00	\$434,340.90
0150	668-1200	CATCH BASIN, GP 2	EA	1.000 5840.690	1.000 .000 1.000	\$0.00	\$5,840.69
0155	621-6003	CONCRETE BARRIER, TP S-3	LF	1,930.000 348.290	878.000 44.000 922.000	\$15,324.76	\$321,123.38

Rpt-ID: RCPEsprj

Georgia

Date: 06/04/2025

User: garay

Department of Transportation

Page 16 of 29

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0051

Pay Period: 05/01/2025
to 05/31/2025

Project Number 311005-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100 ROADWAY							
0160	621-6013	CONCRETE SIDE BARRIER, TP 7-TS	LF	14.000	42.000		
				210.280	.000		
					42.000	\$.00	\$8,831.76
0207	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		.000	6,713.390		
		TL & H LIME		87.250	.000		
					6,713.390	\$.00	\$585,743.28
		REVISED TEMPORARY PAVEMENT					
0210	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		26,148.000	8,133.510		
		L & H LIME		74.500	.000		
					8,133.510	\$.00	\$605,946.50
0212	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		.000	9,284.420		
		L & H LIME		73.750	.000		
					9,284.420	\$.00	\$684,725.98
		REVISED TEMPORARY PAVEMENT					
0215	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	11.000	11.000		
				1200.000	.000		
					11.000	\$.00	\$13,200.00
0225	310-1101	GR AGGR BASE CRS, INCL MATL	TN	85,037.000	43,937.110		
				26.360	10,958.720		
					54,895.830	\$288,871.86	\$1,447,054.08
0230	621-4086	CONCRETE SIDE BARRIER, TYPE 7WS	LF	1,374.000	1,111.000		
				110.010	.000		
					1,111.000	\$.00	\$122,221.11
0250	433-1100	REINF CONC APPROACH SLAB, INCL CURB	SY	382.000	351.670		
				163.390	.000		
					351.670	\$.00	\$57,459.36
0255	430-0220	PLAIN PC CONC PVMT, CL 1 CONC, 12 INCH THK	SY	108,833.000	23,589.063		
				57.930	11,826.666		
					35,415.729	\$685,118.76	\$2,051,633.18

Rpt-ID: RCPEsprj

Georgia

Date: 06/04/2025

User: garay

Department of Transportation

Page 17 of 29

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0051

Pay Period: 05/01/2025

to 05/31/2025

Project Number 311005-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount	Cumulative
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date	This Period	Amount
		Supplemental Description 2					
Category Number: 0100 ROADWAY							
0265	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	4,410.000	2,674.740		
				24.250	.000		
					2,674.740	\$.00	\$64,862.45
0270	433-1300	REINF CONC APPROACH SLAB, INCL BARRIER	SY	2,813.000	1,510.000		
				239.360	.000		
					1,510.000	\$.00	\$361,433.60
0290	150-1000	TRAFFIC CONTROL -	LS	1.000	.997		
				2000000.000	.003		
					1.000	\$36,000.00	\$12,000,000.00
		311005					
0295	433-1200	REINF CONC APPROACH SLAB, INCL SLOPED E	SY	575.000	431.000		
				229.250	.000		
					431.000	\$.00	\$98,806.75
0300	441-3999	CONCRETE V GUTTER	LF	2,196.000	2,317.500		
				28.000	.000		
					2,317.500	\$.00	\$64,890.00
0312	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		.000	148.940		
				108.250	.000		
					148.940	\$.00	\$16,122.76
		REVISED TEMPORARY PAVEMENT					
0315	441-6740	CONC CURB & GUTTER, 8 IN X 30 IN, TP 7	LF	3,002.000	3,659.220		
				24.750	75.000		
					3,734.220	\$1,856.25	\$92,421.95
0340	150-9011	TRAFFIC CONTROL - WORKZONE LAW ENFORC HR		10,000.000	3,625.000		
				34.000	98.500		
					3,723.500	\$3,349.00	\$126,599.00
0355	441-0104	CONC SIDEWALK, 4 IN	SY	2,910.000	2,255.900		
				49.180	.000		
					2,255.900	\$.00	\$110,945.16

Rpt-ID: RCPEsprj

Georgia

Date: 06/04/2025

User: garay

Department of Transportation

Page 18 of 29

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0051

Pay Period: 05/01/2025

to 05/31/2025

Project Number 311005-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
	Category Number: 0100	ROADWAY					
0365	668-1100	CATCH BASIN, GP 1	EA	14.000	14.000		
				5841.110	.000		
					14.000	\$.00	\$81,775.54
0370	668-2100	DROP INLET, GP 1	EA	99.000	77.000		
				4036.080	3.000		
					80.000	\$12,108.24	\$322,886.40
0380	668-4300	STORM SEWER MANHOLE, TP 1	EA	7.000	7.000		
				2406.000	.000		
					7.000	\$.00	\$16,842.00
0395	668-5000	JUNCTION BOX	EA	1.000	1.000		
				6674.430	.000		
					1.000	\$.00	\$6,674.43
0400	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	9,049.000	8,476.750		
				36.410	97.000		
					8,573.750	\$3,531.77	\$312,170.24
0430	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		26,427.000	32,298.000		
				0.800	4,593.000		
					36,891.000	\$3,674.40	\$29,512.80
0480	163-0240	MULCH	TN	849.000	529.721		
				230.000	15.870		
					545.591	\$3,650.10	\$125,485.93
0500	165-0105	MAINTENANCE OF INLET SEDIMENT TRAP	EA	38.000	18.000		
				60.000	10.000		
					28.000	\$600.00	\$1,680.00
0510	167-1500	WATER QUALITY INSPECTIONS	MO	48.000	49.000		
				1250.000	1.000		
					50.000	\$1,250.00	\$62,500.00

Rpt-ID: RCPEsprj

Georgia

Date: 06/04/2025

User: garay

Department of Transportation

Page 19 of 29

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0051

Pay Period: 05/01/2025
to 05/31/2025

Project Number 311005-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0100 ROADWAY					
0520	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	26,427.000	17,791.500		
				2.550	210.000		
					18,001.500	\$535.50	\$45,903.83
0590	682-6233	CONDUIT, NONMETL, TP 3, 2 IN	LF	980.000	545.000		
				8.560	422.000		
					967.000	\$3,612.32	\$8,277.52
Category Amount:						\$1,103,538.80	\$20,624,407.87
Category Number:		0901 MSE WALLS					
0915	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	2,560.000	2,554.000		
				55.700	.000		
		28			2,554.000	\$0.00	\$142,257.80
0920	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO -	SF	7,288.000	7,281.000		
				55.700	.000		
		28			7,281.000	\$0.00	\$405,551.70
Category Amount:						\$0.00	\$547,809.50
Category Number:		0100 ROADWAY					
0930	621-6201	CONCRETE SIDE BARRIER, TP 2-SA	LF	2,623.000	2,123.000		
				369.880	.000		
					2,123.000	\$0.00	\$785,255.24
Category Amount:						\$0.00	\$785,255.24
Category Number:		0901 MSE WALLS					
0940	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	400.000	400.000		
				55.700	.000		
		28			400.000	\$0.00	\$22,280.00
0955	627-1160	TRAFFIC BARRIER H, WALL NO -	LF	583.000	583.000		
				300.020	.000		
		29			583.000	\$0.00	\$174,911.66

Rpt-ID: RCPEsprj

Georgia

Date: 06/04/2025

User: garay

Department of Transportation

Page 20 of 29

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0051

Pay Period: 05/01/2025
to 05/31/2025

Project Number 311005-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
	Category Number:	0901	MSE WALLS				
0965	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	8,400.000	8,400.000		
				55.700	.000		
					8,400.000	\$.00	\$467,880.00
		29					
0970	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	1,127.000	1,127.000		
				55.700	.000		
					1,127.000	\$.00	\$62,773.90
		29					
0975	627-1160	TRAFFIC BARRIER H, WALL NO -	LF	141.000	139.000		
				300.020	.000		
					139.000	\$.00	\$41,702.78
		32A					
1010	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO -	SF	1,650.000	603.000		
				55.700	.000		
					603.000	\$.00	\$33,587.10
		37					
1015	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	1,766.000	1,766.000		
				74.730	.000		
					1,766.000	\$.00	\$131,973.18
		37					
1020	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	1,396.000	1,396.000		
				55.700	.000		
					1,396.000	\$.00	\$77,757.20
		37					
1035	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	14,995.000	14,995.000		
				57.500	.000		
					14,995.000	\$.00	\$862,212.50
		38					
1045	627-1160	TRAFFIC BARRIER H, WALL NO -	LF	2,198.000	2,198.000		
				300.020	.000		
					2,198.000	\$.00	\$659,443.96
		38					
1050	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO -	SF	6,683.000	6,445.000		
				55.700	.000		
					6,445.000	\$.00	\$358,986.50
		38					

Rpt-ID: RCPEsprj

Georgia

Date: 06/04/2025

User: garay

Department of Transportation

Page 21 of 29

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0051

Pay Period: 05/01/2025
to 05/31/2025

Project Number 311005-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
	Category Number:	0901	MSE WALLS				
1055	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	22.000	22.000		
				55.700	.000		
					22.000	\$.00	\$1,225.40
	38						
1060	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO -	SF	19,687.000	16,338.000		
				55.700	3,349.000		
					19,687.000	\$186,539.30	\$1,096,565.90
	41						
1065	627-1160	TRAFFIC BARRIER H, WALL NO -	LF	1,142.000	206.000		
				300.020	.000		
					206.000	\$.00	\$61,804.12
	41						
1075	627-1030	MSE WALL FACE, GTR THAN 30 FT HT, WALL NC SF		4,349.000	2,005.000		
				55.700	2,344.000		
					4,349.000	\$130,560.80	\$242,239.30
	41						
1080	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	4,241.000	4,241.000		
				55.700	.000		
					4,241.000	\$.00	\$236,223.70
	41						
1085	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	878.000	878.000		
				55.700	.000		
					878.000	\$.00	\$48,904.60
	41						
1095	627-1160	TRAFFIC BARRIER H, WALL NO -	LF	722.000	722.000		
				300.020	.000		
					722.000	\$.00	\$216,614.44
	42						
1105	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO -	SF	496.000	.000		
				55.700	496.000		
					496.000	\$27,627.20	\$27,627.20
	42						
1110	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	10,183.000	7,829.000		
				55.700	2,354.000		
					10,183.000	\$131,117.80	\$567,193.10
	42						

Rpt-ID: RCPEsprj

Georgia

Date: 06/04/2025

User: garay

Department of Transportation

Page 22 of 29

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0051

Pay Period: 05/01/2025
to 05/31/2025

Project Number 311005-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0901 MSE WALLS							
1115	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	1,827.000	1,827.000		
				55.700	.000		
	42				1,827.000	\$.00	\$101,763.90
1125	627-1160	TRAFFIC BARRIER H, WALL NO -	LF	892.000	892.000		
				300.020	.000		
	46				892.000	\$.00	\$267,617.84
1130	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	12,582.000	12,494.000		
				55.700	.000		
	46				12,494.000	\$.00	\$695,915.80
1135	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	439.000	452.000		
				55.700	.000		
	46				452.000	\$.00	\$25,176.40
1145	627-1120	COPING B, WALL NO -	LF	363.000	363.000		
				280.000	.000		
	47				363.000	\$.00	\$101,640.00
1155	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO -	SF	1,023.000	1,023.000		
				55.700	.000		
	47				1,023.000	\$.00	\$56,981.10
1160	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	3,996.000	3,996.000		
				55.700	.000		
	47				3,996.000	\$.00	\$222,577.20
1165	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	1,424.000	1,424.000		
				55.700	.000		
	47				1,424.000	\$.00	\$79,316.80
1180	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO -	SF	922.000	931.000		
				55.700	.000		
	54				931.000	\$.00	\$51,856.70

Rpt-ID: RCPEsprj

Georgia

Date: 06/04/2025

User: garay

Department of Transportation

Page 23 of 29

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0051

Pay Period: 05/01/2025
to 05/31/2025

Project Number 311005-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0901 MSE WALLS							
1185	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	4,127.000 55.700	4,130.000 .000 4,130.000	\$0.00	\$230,041.00
		54					
1190	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	215.000 55.700	219.000 .000 219.000	\$0.00	\$12,198.30
		54					
Category Amount:						\$475,845.10	\$7,236,991.58
Category Number: 0100 ROADWAY							
1310	682-6110	CONDUIT, RIGID, 1 IN	LF	8,380.000 14.420	1,430.000 260.000 1,690.000	\$3,749.20	\$24,369.80
1360	682-6225	CONDUIT, NONMETL, TP 2, 2 1/2 IN	LF	8,485.000 11.760	3,790.000 120.000 3,910.000	\$1,411.20	\$45,981.60
1365	681-4300	LIGHTING STD, 30 FT MH, 6 FT ARM	EA	130.000 4643.600	101.000 1.000 102.000	\$4,643.60	\$473,647.20
1370	682-9023	ELECTRICAL JUNCTION BOX, GALVANIZED, SIZE 6 IN X 6 IN X 6 IN	EA	48.000 180.260	46.000 9.000 55.000	\$1,622.34	\$9,914.30
1375	682-6222	CONDUIT, NONMETL, TP 2, 2 IN	LF	62,665.000 7.610	39,450.000 1,430.000 40,880.000	\$10,882.30	\$311,096.80
Category Amount:						\$22,308.64	\$865,009.70
Category Number: 0801 BRIDGES							
1415	507-9002	PSC BEAMS, AASHTO TYPE II, BR NO -	LF	2,867.000 163.420	1,147.000 1,720.800 2,867.800	\$281,213.14	\$468,655.88
		2A					

Rpt-ID: RCPEsprj

Georgia

Date: 06/04/2025

User: garay

Department of Transportation

Page 24 of 29

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0051

Pay Period: 05/01/2025
to 05/31/2025

Project Number 311005-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
	Category Number:	0801 BRIDGES					
1425	500-3002	CLASS AA CONCRETE	CY	7,138.000	6,375.080		
				733.240	.000		
					6,375.080	\$.00	\$4,674,463.66
1435	500-2100	CONCRETE BARRIER	LF	12,297.000	6,581.200		
				55.520	1,761.000		
					8,342.200	\$97,770.72	\$463,158.94
1450	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000	.500		
				500000.000	.150		
					.650	\$75,000.00	\$325,000.00
		2A					
1455	511-3000	SUPERSTR REINF STEEL, BR NO -	LS	1.000	.500		
				84881.190	.150		
					.650	\$12,732.18	\$55,172.77
		2A					
1485	500-3650	CLASS AA-1 CONCRETE	CY	513.000	512.400		
				646.230	.000		
					512.400	\$.00	\$331,128.25
1525	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000	.740		
				850000.000	.000		
					.740	\$.00	\$629,000.00
		4					
1535	507-9002	PSC BEAMS, AASHTO TYPE II, BR NO -	LF	325.000	324.460		
				163.420	.000		
					324.460	\$.00	\$53,023.25
		5					
1565	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000	1.000		
				1300000.000	.000		
					1.000	\$.00	\$1,300,000.00
		5					
1595	507-9030	PSC BEAMS, AASHTO, BULB TEE, 54 IN, BR NO -	LF	2,497.000	2,505.850		
				252.790	.000		
					2,505.850	\$.00	\$633,453.82
		5					

Rpt-ID: RCPEsprj

Georgia

Date: 06/04/2025

User: garay

Department of Transportation

Page 25 of 29

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0051

Pay Period: 05/01/2025
to 05/31/2025

Project Number 311005-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2		Unit Price			
Category Number: 0801 BRIDGES							
1605	507-9003	PSC BEAMS, AASHTO TYPE III, BR NO -	LF	2,841.000	2,838.780		
				194.200	.000		
					2,838.780	\$.00	\$551,291.08
		5					
1625	500-3650	CLASS AA-1 CONCRETE	CY	2,565.000	2,565.300		
				646.230	.000		
					2,565.300	\$.00	\$1,657,773.82
1650	500-2110	CONCRETE PARAPET, SPCL DESIGN	LF	2,427.000	1,601.550		
				262.670	150.000		
					1,751.550	\$39,400.50	\$460,079.64
1665	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000	.871		
				5500000.000	.018		
					.889	\$99,000.00	\$4,889,500.00
		6					
1675	511-3000	SUPERSTR REINF STEEL, BR NO -	LS	1.000	.808		
				846211.620	.010		
					.818	\$8,462.12	\$692,201.11
		6					
1710	507-9034	PSC BEAMS, AASHTO, BULB TEE, 65 IN, BR NO -	LF	2,114.000	2,115.170		
				251.550	.000		
					2,115.170	\$.00	\$532,071.01
		6					
1715	507-9033	PSC BEAMS, AASHTO, BULB TEE, 74 IN, BR NO -	LF	18,427.000	18,435.980		
				264.300	.000		
					18,435.980	\$.00	\$4,872,629.51
		6					
1730	507-9002	PSC BEAMS, AASHTO TYPE II, BR NO -	LF	402.000	401.790		
				163.420	.000		
					401.790	\$.00	\$65,660.52
		8A					
1740	441-0004	CONC SLOPE PAV, 4 IN	SY	791.000	434.000		
				180.930	.000		
					434.000	\$.00	\$78,523.62

Rpt-ID: RCPESPRJ

Georgia

Date: 06/04/2025

User: garay

Department of Transportation

Page 26 of 29

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0051

Pay Period: 05/01/2025

to 05/31/2025

Project Number 311005-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0801 BRIDGES							
1765	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000 600000.000	1.000 .000 1.000	\$.00	\$600,000.00
		8A					
1895	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000 2300000.000	1.000 .000 1.000	\$.00	\$2,300,000.00
		11C					
1915	507-9034	PSC BEAMS, AASHTO, BULB TEE, 65 IN, BR NO - LF		8,235.000 251.550	8,235.090 .000 8,235.090	\$.00	\$2,071,536.89
		11C					
1935	507-9003	PSC BEAMS, AASHTO TYPE III, BR NO -	LF	1,249.000 194.200	1,248.800 .000 1,248.800	\$.00	\$242,516.96
		11C					
1980	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000 900000.000	.939 .031 .970	\$27,900.00	\$873,000.00
		13					
1990	511-3000	SUPERSTR REINF STEEL, BR NO -	LS	1.000 343917.800	.939 .031 .970	\$10,661.45	\$333,600.27
		13					
2010	507-9033	PSC BEAMS, AASHTO, BULB TEE, 74 IN, BR NO - LF		6,586.000 264.300	6,583.600 .000 6,583.600	\$.00	\$1,740,045.48
		13					
2030	507-9003	PSC BEAMS, AASHTO TYPE III, BR NO -	LF	1,067.000 194.200	1,066.400 .000 1,066.400	\$.00	\$207,094.88
		13					
2195	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000 850000.000	1.000 .000 1.000	\$.00	\$850,000.00
		20					

Rpt-ID: RCPESPRJ

Georgia

Date: 06/04/2025

User: garay

Department of Transportation

Page 27 of 29

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0051

Pay Period: 05/01/2025

to 05/31/2025

Project Number 311005-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0801 BRIDGES							
2220	507-9030	PSC BEAMS, AASHTO, BULB TEE, 54 IN, BR NO - LF		3,590.000 252.790	3,589.400 .000 3,589.400	\$0.00	\$907,364.43
	20						
2245	507-9033	PSC BEAMS, AASHTO, BULB TEE, 74 IN, BR NO - LF		3,319.000 264.300	3,094.580 .000 3,094.580	\$0.00	\$817,897.49
	4						
2260	507-9003	PSC BEAMS, AASHTO TYPE III, BR NO - LF	LF	237.000 194.200	236.520 .000 236.520	\$0.00	\$45,932.18
	4						
2275	500-1006	SUPERSTR CONCRETE, CL AA, BR NO - LS	LS	1.000 1600000.000	1.000 .000 1.000	\$0.00	\$1,600,000.00
	12						
2285	500-1006	SUPERSTR CONCRETE, CL AA, BR NO - LS	LS	1.000 900000.000	.939 .031 .970	\$27,900.00	\$873,000.00
	13						
Category Amount:						\$680,040.11	\$36,194,775.46
Category Number: 0100 ROADWAY							
2425	668-3300	SAN SEWER MANHOLE, TP 1 EA	EA	14.000 12077.940	14.000 .000 14.000	\$0.00	\$169,091.16
Category Amount:						\$0.00	\$169,091.16
Category Number: 0801 BRIDGES							
2565	507-9003	PSC BEAMS, AASHTO TYPE III, BR NO - LF	LF	1,905.000 194.200	1,905.100 .000 1,905.100	\$0.00	\$369,970.42
	8A						
2660	507-9003	PSC BEAMS, AASHTO TYPE III, BR NO - LF	LF	487.000 194.200	487.300 .000 487.300	\$0.00	\$94,633.66
	12						

Rpt-ID: RCPEsprj

Georgia

Date: 06/04/2025

User: garay

Department of Transportation

Page 28 of 29

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0051

Pay Period: 05/01/2025
to 05/31/2025

Project Number 311005-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0801 BRIDGES					
2665	507-9031	PSC BEAMS, AASHTO, BULB TEE, 63 IN, BR NO · LF		4,462.000	4,461.860		
				261.700	.000		
					4,461.860	\$.00	\$1,167,668.76
		12					
2670	507-9033	PSC BEAMS, AASHTO, BULB TEE, 74 IN, BR NO · LF		1,063.000	1,063.380		
				264.300	.000		
					1,063.380	\$.00	\$281,051.33
		12					
Category Amount:						\$0.00	\$1,913,324.17
Category Number:		0100 ROADWAY					
2815	430-0210	PLAIN PC CONC PVMT, CL 1 CONC, 11 INCH THK SY		40,119.000	23,736.805		
				56.090	156.444		
					23,893.249	\$8,774.94	\$1,340,172.34
Category Amount:						\$8,774.94	\$1,340,172.34
Category Number:		0801 BRIDGES					
2960	441-0004	CONC SLOPE PAV, 4 IN	SY	490.000	1,005.330		
				180.930	.000		
					1,005.330	\$.00	\$181,894.36
Category Amount:						\$0.00	\$181,894.36
Category Number:		0100 ROADWAY					
9045	004-0012	EXTRA WORK -	EA	.000	.000		
				6605.540	69.000		
					69.000	\$455,782.26	\$455,782.26
		LIGHTING POLE FOUNDATION					
9080	621-6200	CONCRETE SIDE BARRIER, TP 2-S	LF	.000	2,810.000		
				481.380	.000		
					2,810.000	\$.00	\$1,352,677.80
		MODIFIED TP 2-S CONCRETE SIDE BARRIER					
9085	004-0018	EXTRA WORK -	LF	.000	310.000		
				0.910	660.000		
					970.000	\$600.60	\$882.70
		CABLE, TP RHH/RHW/THWN, AWG NO 10					

Rpt-ID: RCPEsprj

Georgia

Date: 06/04/2025

User: garay

Department of Transportation

Page 29 of 29

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0051

Pay Period: 05/01/2025
to 05/31/2025

Project Number 311005-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
	Category Number:	0100 ROADWAY					
9090	004-0018	EXTRA WORK -	LF	.000	39,303.000		
				1.740	1,182.000		
					40,485.000	\$2,056.68	\$70,443.90
		CABLE, TP RHH/RHW/THWN, AWG NO 8					
9100	004-0018	EXTRA WORK -	LF	.000	48,891.000		
				3.310	2,559.000		
					51,450.000	\$8,470.29	\$170,299.50
		CABLE, TP RHH/RHW/THWN, AWG NO 4					
Category Amount:						\$466,909.83	\$2,050,086.16
Project Total Amount:						\$2,757,417.42	\$113,068,325.72