

Rpt-ID: RCPESPRJ

Georgia

Date: 07/01/2025

User: garay

Department of Transportation

Page 1 of 30

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0052

Pay Period: 06/01/2025
to 06/30/2025

Contract Location:

I-16/SR 404 EAST AND WEST BOUND BEGINNING AT I-75/SR
WEST BOUND BEGINNING AT I-75/SR 401 AND EXTENDING

Time Allowed: 1311 Days

Elapsed Calender Days: 1471 Days

Percent Time: 112.20

District: 3

Area: 04

Contractor:

WEBBER, LLC./UNITED INFRASTRUCTURE GROUP
1725 HUGHES LANDING BLVD
SUITE 1200

THE WOODLANDS TX 77380

Phone: (281)907-8600

Date Let: 02/12/2021

Date Awarded: 03/05/2021

Date Contract Executed: 04/13/2021

Date Notice to Proceed: 06/21/2021

Date Work Began: 06/21/2021

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 01/10/2025

Escrow Agent:

Surety Co: THE CONTINENTAL INSURANCE COMPANY

Current Contract Amount \$239,879,146.12

Original Contract Amount \$228,945,834.92

Funds Available \$45,786,895.88

Percent Complete 80.21%

Counties:

Bibb

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0012701	\$91,297,781.21	\$85,134,955.33	\$13,886,360.26	84.79%	\$1,116,026.28
311005-	\$148,581,364.91	\$143,810,879.59	\$31,900,535.66	78.53%	\$2,179,790.53

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 07/01/2025

User: garay

Department of Transportation

Page 2 of 30

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0052

Pay Period: 06/01/2025
to 06/30/2025

Project Number: 0012701 I-16/SR 404 - INTERCHG IMPROV

Federal State Project Number: 0012701

	Total to Date	Prev to Date	This Estimate
Participating	\$61,656,102.23	\$60,805,790.31	\$850,311.92
Non-Participating	\$15,414,025.54	\$15,201,447.55	\$212,577.99
Total Earnings	\$77,070,127.77	\$76,007,237.86	\$1,062,889.91
Stockpiled Materials	\$341,293.18	\$288,156.81	\$53,136.37
Gross Earnings	\$77,411,420.95	\$76,295,394.67	\$1,116,026.28
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$77,411,420.95	\$76,295,394.67	

Total Payable: **\$1,116,026.28**

Rpt-ID: RCPESPRJ

Georgia

Date: 07/01/2025

User: garay

Department of Transportation

Page 3 of 30

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0052

Pay Period: 06/01/2025
to 06/30/2025

Project Number: 311005- I-16/I-75 - INTERCHG IMPROV

Federal State Project Number: 311005-

	Total to Date	Prev to Date	This Estimate
Participating	\$92,278,106.91	\$90,454,660.51	\$1,823,446.40
Non-Participating	\$23,069,526.80	\$22,613,665.21	\$455,861.59
Total Earnings	\$115,347,633.71	\$113,068,325.72	\$2,279,307.99
Stockpiled Materials	\$1,788,499.54	\$1,664,097.00	\$124,402.54
Gross Earnings	\$117,136,133.25	\$114,732,422.72	\$2,403,710.53
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$821,040.00	\$821,040.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	(\$1,276,344.00)	(\$1,052,424.00)	(\$223,920.00)
Total:	\$116,680,829.25	\$114,501,038.72	
		Total Payable:	\$2,179,790.53

Rpt-ID: RCPEsprj

Georgia

Date: 07/01/2025

User: garay

Department of Transportation

Page 4 of 30

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0052

Pay Period: 06/01/2025
to 06/30/2025

Project Number 0012701

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100		ROADWAY					
0010	668-4400	STORM SEWER MANHOLE, TP 2	EA	2.000	2.000		
				3498.510	.000		
					2.000	\$.00	\$6,997.02
0030	621-6212	CONCRETE SIDE BARRIER, TP 6-SB	LF	64.000	64.000		
				717.620	.000		
					64.000	\$.00	\$45,927.68
0050	621-6013	CONCRETE SIDE BARRIER, TP 7-TS	LF	56.000	42.000		
				210.280	.000		
					42.000	\$.00	\$8,831.76
0055	668-2200	DROP INLET, GP 2	EA	2.000	2.000		
				6445.050	.000		
					2.000	\$.00	\$12,890.10
0120	621-6001	CONCRETE BARRIER, TP S-1	LF	50.000	50.000		
				163.900	.000		
					50.000	\$.00	\$8,195.00
0140	433-1200	REINF CONC APPROACH SLAB, INCL SLOPED E SY		931.000	937.000		
				229.250	.000		
					937.000	\$.00	\$214,807.25
0145	621-6202	CONCRETE SIDE BARRIER, TP 2-SB	LF	328.000	79.000		
				488.600	.000		
					79.000	\$.00	\$38,599.40
0150	621-6002	CONCRETE BARRIER, TP S-2	LF	3,262.000	736.000		
				196.980	.000		
					736.000	\$.00	\$144,977.28

Rpt-ID: RCPESPRJ

Georgia

Date: 07/01/2025

User: garay

Department of Transportation

Page 5 of 30

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0052

Pay Period: 06/01/2025
to 06/30/2025

Project Number 0012701

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0215	441-3999	CONCRETE V GUTTER	LF	3,081.000 28.000	1,006.000 .000 1,006.000	\$0.00	\$28,168.00
Category Amount:						\$0.00	\$509,393.49
Category Number: 0801 BRIDGES							
0225	500-3002	CLASS AA CONCRETE	CY	3,853.000 733.240	3,839.149 53.976 3,893.125	\$39,577.36	\$2,854,594.98
Category Amount:						\$39,577.36	\$2,854,594.98
Category Number: 0100 ROADWAY							
0255	413-0750	TACK COAT	GL	8,747.000 3.250	805.000 2,769.000 3,574.000	\$8,999.25	\$11,615.50
0265	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		31,045.000 74.500	22,358.000 2,262.300 24,620.300	\$168,541.35	\$1,834,212.35
0270	150-5010	TRAFFIC CONTROL, PORTABLE IMPACT ATTENL EA T-3-U-30		9.000 7195.000	14.000 1.000 15.000	\$7,195.00	\$107,925.00
0275	433-1300	REINF CONC APPROACH SLAB, INCL BARRIER SY		1,465.000 239.360	402.500 .000 402.500	\$0.00	\$96,342.40
Category Amount:						\$184,735.60	\$2,050,095.25
Category Number: 0801 BRIDGES							
0295	511-1000	BAR REINF STEEL	LB	763,393.000 0.900	797,866.444 9,944.760 807,811.204	\$8,950.28	\$727,030.08
Category Amount:						\$8,950.28	\$727,030.08

Rpt-ID: RCPESPRJ

Georgia

Date: 07/01/2025

User: garay

Department of Transportation

Page 6 of 30

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0052

Pay Period: 06/01/2025
to 06/30/2025

Project Number 0012701

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0300	621-4086	CONCRETE SIDE BARRIER, TYPE 7WS	LF	1,478.000 110.010	875.000 .000 875.000	\$0.00	\$96,258.75
0315	621-6201	CONCRETE SIDE BARRIER, TP 2-SA	LF	1,533.000 369.880	896.000 .000 896.000	\$0.00	\$331,412.48
0320	441-0104	CONC SIDEWALK, 4 IN	SY	542.000 49.180	138.890 .000 138.890	\$0.00	\$6,830.61
0330	430-0220	PLAIN PC CONC PVMT, CL 1 CONC, 12 INCH THK	SY	126,107.000 57.930	91,055.703 2,761.556 93,817.259	\$159,976.94	\$5,434,833.81
0345	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		7,508.000 88.000	983.480 .000 983.480	\$0.00	\$86,546.24
0350	621-6003	CONCRETE BARRIER, TP S-3	LF	2,684.000 348.290	2,216.000 .000 2,216.000	\$0.00	\$771,810.64
0360	310-1101	GR AGGR BASE CRS, INCL MATL	TN	96,589.000 26.360	100,521.343 2,491.860 103,013.203	\$65,685.43	\$2,715,428.03
0370	441-0303	CONC SPILLWAY, TP 3	EA	1.000 3350.000	1.000 .000 1.000	\$0.00	\$3,350.00
0390	668-4300	STORM SEWER MANHOLE, TP 1	EA	7.000 2406.000	4.000 .000 4.000	\$0.00	\$9,624.00

Rpt-ID: RCPESPRJ

Georgia

Date: 07/01/2025

User: garay

Department of Transportation

Page 7 of 30

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0052

Pay Period: 06/01/2025
to 06/30/2025

Project Number 0012701

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0100 ROADWAY					
0400	668-5000	JUNCTION BOX	EA	3.000	2.000		
				6674.430	.000		
					2.000	\$.00	\$13,348.86
0440	167-1500	WATER QUALITY INSPECTIONS	MO	48.000	50.000		
				1250.000	1.000		
					51.000	\$1,250.00	\$63,750.00
0685	639-5000	PRESTRESSED CONC STRAIN POLE, TP -	EA	5.000	2.000		
				8133.120	.000		
					2.000	\$.00	\$16,266.24
		IV					
Category Amount:						\$226,912.37	\$9,549,459.66
Category Number:		0901 MSE WALLS					
0860	621-6210	CONCRETE SIDE BARRIER, TP 6-S	LF	290.000	290.000		
				431.530	.000		
					290.000	\$.00	\$125,143.70
0865	627-1160	TRAFFIC BARRIER H, WALL NO -	LF	696.000	696.000		
				300.020	.000		
					696.000	\$.00	\$208,813.92
		21					
0875	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO -	SF	3,556.000	3,556.000		
				55.700	.000		
					3,556.000	\$.00	\$198,069.20
		21					
0880	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	5,025.000	5,025.000		
				55.700	.000		
					5,025.000	\$.00	\$279,892.50
		21					
0885	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	7.000	7.000		
				55.700	.000		
					7.000	\$.00	\$389.90
		21					

Rpt-ID: RCPEsprj

Georgia

Date: 07/01/2025

User: garay

Department of Transportation

Page 8 of 30

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0052

Pay Period: 06/01/2025

to 06/30/2025

Project Number 0012701

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Qty This Period			
		Supplemental Description 1		Qty To Date			
		Supplemental Description 2		Unit Price			
	Category Number:	0901 MSE WALLS					
0895	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	3,626.000	3,626.000		
				59.500	.000		
		30			3,626.000	\$.00	\$215,747.00
0900	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	4,459.000	4,459.000		
				58.790	.000		
		30			4,459.000	\$.00	\$262,144.61
0910	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	4,194.000	4,194.000		
				55.700	.000		
		32			4,194.000	\$.00	\$233,605.80
0915	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	694.000	694.000		
				55.700	.000		
		32			694.000	\$.00	\$38,655.80
0920	627-1180	ADDITIONAL MSE BACKFILL	CY	1,312.000	773.000		
				29.780	398.000		
					1,171.000	\$11,852.44	\$34,872.38
0935	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO -	SF	13,039.000	11,282.000		
				55.700	.000		
		39			11,282.000	\$.00	\$628,407.40
0940	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	10,801.000	12,107.000		
				55.700	.000		
		39			12,107.000	\$.00	\$674,359.90
0945	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	2,806.000	2,755.000		
				55.700	.000		
		39			2,755.000	\$.00	\$153,453.50

Rpt-ID: RCPESPRJ

Georgia

Date: 07/01/2025

User: garay

Department of Transportation

Page 9 of 30

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0052

Pay Period: 06/01/2025
to 06/30/2025

Project Number 0012701

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0901 MSE WALLS							
0950	627-1160	TRAFFIC BARRIER H, WALL NO -	LF	1,379.000 300.020	1,334.000 .000 1,334.000	\$0.00	\$400,226.68
	39						
Category Amount:						\$11,852.44	\$3,453,782.29
Category Number: 0801 BRIDGES							
1020	507-9030	PSC BEAMS, AASHTO, BULB TEE, 54 IN, BR NO -	LF	2,569.000 252.790	2,569.010 .000 2,569.010	\$0.00	\$649,420.04
	1						
1025	507-9002	PSC BEAMS, AASHTO TYPE II, BR NO -	LF	1,155.000 163.420	1,157.290 .000 1,157.290	\$0.00	\$189,124.33
	1						
1035	500-2100	CONCRETE BARRIER	LF	7,166.000 55.520	6,357.090 .000 6,357.090	\$0.00	\$352,945.64
1055	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000 800000.000	1.000 .000 1.000	\$0.00	\$800,000.00
	1						
1080	511-3000	SUPERSTR REINF STEEL, BR NO -	LS	1.000 51306.530	.050 .825 .875	\$42,327.89	\$44,893.21
	2B						
1090	507-9002	PSC BEAMS, AASHTO TYPE II, BR NO -	LF	1,577.000 163.420	1,577.410 .000 1,577.410	\$0.00	\$257,780.34
	2B						
1120	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000 300000.000	.250 .625 .875	\$187,500.00	\$262,500.00
	2B						

Rpt-ID: RCPEsprj

Georgia

Date: 07/01/2025

User: garay

Department of Transportation

Page 10 of 30

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0052

Pay Period: 06/01/2025

to 06/30/2025

Project Number 0012701

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0801 BRIDGES							
1145	520-1125	PILING IN PLACE, STEEL H, HP 12 X 53	LF	865.000 84.170	637.417 622.000 1,259.417	\$52,353.74	\$106,005.13
1160	507-9033	PSC BEAMS, AASHTO, BULB TEE, 74 IN, BR NO - LF	LF	1,616.000 264.300	1,615.620 .000 1,615.620	\$0.00	\$427,008.37
	7						
1175	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000 500000.000	1.000 .000 1.000	\$0.00	\$500,000.00
	7						
1185	520-1125	PILING IN PLACE, STEEL H, HP 12 X 53	LF	1,870.000 84.170	633.800 513.000 1,146.800	\$43,179.21	\$96,526.16
Category Amount:						\$325,360.84	\$3,686,203.22
Category Number: 0100 ROADWAY							
1220	441-0004	CONC SLOPE PAV, 4 IN	SY	659.000 178.540	901.190 .000 901.190	\$0.00	\$160,898.46
Category Amount:						\$0.00	\$160,898.46
Category Number: 0801 BRIDGES							
1245	540-1102	REMOVAL OF EXISTING BR, BR NO -	LS	1.000 450000.000	.800 .200 1.000	\$90,000.00	\$450,000.00
	8B						
1290	507-9033	PSC BEAMS, AASHTO, BULB TEE, 74 IN, BR NO - LF	LF	6,360.000 264.300	6,359.870 .000 6,359.870	\$0.00	\$1,680,913.64
	14						
1295	507-9003	PSC BEAMS, AASHTO TYPE III, BR NO -	LF	1,170.000 194.200	1,169.540 .000 1,169.540	\$0.00	\$227,124.67
	14						

Rpt-ID: RCPESPRJ

Georgia

Date: 07/01/2025

User: garay

Department of Transportation

Page 11 of 30

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0052

Pay Period: 06/01/2025
to 06/30/2025

Project Number 0012701

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0801 BRIDGES							
1330	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000 1900000.000	1.000 .000 1.000	\$.00	\$1,900,000.00
	14						
1375	507-9033	PSC BEAMS, AASHTO, BULB TEE, 74 IN, BR NO · LF		6,567.000 264.300	6,568.620 .000 6,568.620	\$.00	\$1,736,086.27
	15						
1430	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000 1700000.000	1.000 .000 1.000	\$.00	\$1,700,000.00
	15						
Category Amount:						\$90,000.00	\$7,694,124.58
Category Number: 0100 ROADWAY							
1460	441-0004	CONC SLOPE PAV, 4 IN	SY	1,118.000 178.540	419.023 402.789 821.812	\$71,913.95	\$146,726.31
Category Amount:						\$71,913.95	\$146,726.31
Category Number: 0801 BRIDGES							
1465	507-9030	PSC BEAMS, AASHTO, BULB TEE, 54 IN, BR NO · LF		2,811.000 252.790	2,814.740 .000 2,814.740	\$.00	\$711,538.12
	21						
1495	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000 800000.000	1.000 .000 1.000	\$.00	\$800,000.00
	21						
1510	520-2220	PILING, PSC, 20 IN SQ	LF	1,760.000 154.470	1,280.050 .000 1,280.050	\$.00	\$197,729.32

Rpt-ID: RCPESPRJ

Georgia

Date: 07/01/2025

User: garay

Department of Transportation

Page 12 of 30

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0052

Pay Period: 06/01/2025
to 06/30/2025

Project Number 0012701

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0801 BRIDGES							
1515	520-2216	PILING, PSC, 16 IN SQ	LF	1,920.000 62.970	1,313.720 .000 1,313.720	\$0.00	\$82,724.95
Category Amount:						\$0.00	\$1,791,992.39
Category Number: 0100 ROADWAY							
1665	621-6210	CONCRETE SIDE BARRIER, TP 6-S	LF	290.000 485.960	225.000 .000 225.000	\$0.00	\$109,341.00
1675	430-0210	PLAIN PC CONC PVMT, CL 1 CONC, 11 INCH THK SY		31,673.000 56.090	15,393.248 81.889 15,475.137	\$4,593.15	\$868,000.43
1725	441-0050	CONC SLOPE DRAIN	SY	7.000 165.660	9.000 .000 9.000	\$0.00	\$1,490.94
1755	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	6.000 1200.000	5.630 .000 5.630	\$0.00	\$6,756.00
1790	441-0204	PLAIN CONC DITCH PAVING, 4 IN	SY	1,850.000 102.240	53.680 .000 53.680	\$0.00	\$5,488.24
Category Amount:						\$4,593.15	\$991,076.61
Category Number: 0901 MSE WALLS							
1840	627-1030	MSE WALL FACE, GTR THAN 30 FT HT, WALL NC SF		9,099.000 55.700	9,099.000 .000 9,099.000	\$0.00	\$506,814.30
	21						
Category Amount:						\$0.00	\$506,814.30

Rpt-ID: RCPESPRJ

Georgia

Date: 07/01/2025

User: garay

Department of Transportation

Page 13 of 30

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0052

Pay Period: 06/01/2025
to 06/30/2025

Project Number 0012701

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0801 BRIDGES							
1860	441-0004	CONC SLOPE PAV, 4 IN	SY	1,118.000 180.930	1,215.780 .000 1,215.780	\$0.00	\$219,971.08
1865	441-0004	CONC SLOPE PAV, 4 IN	SY	649.000 180.930	.000 477.333 477.333	\$86,363.86	\$86,363.86
1870	441-0004	CONC SLOPE PAV, 4 IN	SY	661.000 180.930	300.670 .000 300.670	\$0.00	\$54,400.22
Category Amount:						\$86,363.86	\$360,735.16
Category Number: 0100 ROADWAY							
1920	638-1001	STR SUPPORT FOR OVERHEAD SIGN, TP I , ST/LS		1.000 70848.500	.000 .000 .000	\$0.00	\$0.00
		138+57					
1935	668-2100	DROP INLET, GP 1	EA	100.000 4036.080	77.000 .000 77.000	\$0.00	\$310,778.16
Category Amount:						\$0.00	\$310,778.16
Category Number: 0901 MSE WALLS							
1940	627-1030	MSE WALL FACE, GTR THAN 30 FT HT, WALL NC SF		98.000 55.700	101.000 .000 101.000	\$0.00	\$5,625.70
		39					
Category Amount:						\$0.00	\$5,625.70
Category Number: 0801 BRIDGES							
1950	507-9003	PSC BEAMS, AASHTO TYPE III, BR NO -	LF	649.000 194.200	647.860 .000 647.860	\$0.00	\$125,814.41
		15					
Category Amount:						\$0.00	\$125,814.41

Rpt-ID: RCPESPRJ

Georgia

Date: 07/01/2025

User: garay

Department of Transportation

Page 14 of 30

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0052

Pay Period: 06/01/2025
to 06/30/2025

Project Number 0012701

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0100 ROADWAY					
1955	500-3002	CLASS AA CONCRETE	CY	321.000	321.000		
				946.050	.000		
					321.000	\$.00	\$303,682.05
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000	184,075.630		
				1.000	12,630.060		
					196,705.690	\$12,630.06	\$196,705.69
		(IN#9)					
9115	621-6200	CONCRETE SIDE BARRIER, TP 2-S	LF	.000	4,447.890		
				481.380	.000		
					4,447.890	\$.00	\$2,141,125.29
		MODIFIED TP 2-S CONCRETE SIDE BARRIER					
Category Amount:						\$12,630.06	\$2,641,513.03
Category Number:		0901 MSE WALLS					
9125	627-1160	TRAFFIC BARRIER H, WALL NO -	LF	.000	831.000		
				454.370	.000		
					831.000	\$.00	\$377,581.47
		TRAFFIC BARRIER H, WALL NO 30 ITEM ADDED BY SA					
9130	627-1160	TRAFFIC BARRIER H, WALL NO -	LF	.000	449.000		
				458.830	.000		
					449.000	\$.00	\$206,014.67
		TRAFFIC BARRIER H, WALL NO 32 ITEM ADDED BY SA					
Category Amount:						\$0.00	\$583,596.14
Project Total Amount:						\$1,062,889.91	\$77,070,127.77

Rpt-ID: RCPEsprj

Georgia

Date: 07/01/2025

User: garay

Department of Transportation

Page 15 of 30

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0052

Pay Period: 06/01/2025
to 06/30/2025

Project Number 311005-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100 ROADWAY							
0010	649-0018	CONCRETE GLARE SCREEN, 18 INCH	LF	7,741.000	240.000		
				25.000	3,881.000		
					4,121.000	\$97,025.00	\$103,025.00
0045	621-3125	CONCRETE BARRIER, TP 25S, MODIFIED	LF	749.000	395.000		
				161.970	.000		
					395.000	\$0.00	\$63,978.15
0080	621-6001	CONCRETE BARRIER, TP S-1	LF	1,550.000	1,300.000		
				163.900	.000		
					1,300.000	\$0.00	\$213,070.00
0085	668-4400	STORM SEWER MANHOLE, TP 2	EA	1.000	1.000		
				3498.510	.000		
					1.000	\$0.00	\$3,498.51
0090	668-2200	DROP INLET, GP 2	EA	4.000	3.000		
				6445.050	.000		
					3.000	\$0.00	\$19,335.15
0100	621-6210	CONCRETE SIDE BARRIER, TP 6-S	LF	63.000	63.000		
				485.960	.000		
					63.000	\$0.00	\$30,615.48
0105	621-6002	CONCRETE BARRIER, TP S-2	LF	7,381.000	2,205.000		
				196.980	604.000		
					2,809.000	\$118,975.92	\$553,316.82
0150	668-1200	CATCH BASIN, GP 2	EA	1.000	1.000		
				5840.690	.000		
					1.000	\$0.00	\$5,840.69
0155	621-6003	CONCRETE BARRIER, TP S-3	LF	1,930.000	922.000		
				348.290	286.000		
					1,208.000	\$99,610.94	\$420,734.32

Rpt-ID: RCPEsprj

Georgia

Date: 07/01/2025

User: garay

Department of Transportation

Page 16 of 30

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0052

Pay Period: 06/01/2025
to 06/30/2025

Project Number 311005-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0160	621-6013	CONCRETE SIDE BARRIER, TP 7-TS	LF	14.000 210.280	42.000 .000 42.000	\$0.00	\$8,831.76
0207	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME REVISED TEMPORARY PAVEMENT		.000 87.250	6,713.390 .000 6,713.390	\$0.00	\$585,743.28
0210	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		26,148.000 74.500	8,133.510 3,054.130 11,187.640	\$227,532.69	\$833,479.18
0212	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME REVISED TEMPORARY PAVEMENT		.000 73.750	9,284.420 .000 9,284.420	\$0.00	\$684,725.98
0215	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	11.000 1200.000	11.000 .000 11.000	\$0.00	\$13,200.00
0225	310-1101	GR AGGR BASE CRS, INCL MATL	TN	85,037.000 26.360	54,895.830 18.860 54,914.690	\$497.15	\$1,447,551.23
0230	621-4086	CONCRETE SIDE BARRIER, TYPE 7WS	LF	1,374.000 110.010	1,111.000 .000 1,111.000	\$0.00	\$122,221.11
0250	433-1100	REINF CONC APPROACH SLAB, INCL CURB	SY	382.000 163.390	351.670 .000 351.670	\$0.00	\$57,459.36
0255	430-0220	PLAIN PC CONC PVMT, CL 1 CONC, 12 INCH THK	SY	108,833.000 57.930	35,415.729 16,581.779 51,997.508	\$960,582.46	\$3,012,215.64

Rpt-ID: RCPEsprj

Georgia

Date: 07/01/2025

User: garay

Department of Transportation

Page 17 of 30

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0052

Pay Period: 06/01/2025
to 06/30/2025

Project Number 311005-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
	Category Number:	0100 ROADWAY					
0260	441-0740	CONCRETE MEDIAN, 4 IN	SY	480.000	594.444		
				49.000	338.500		
					932.944	\$16,586.50	\$45,714.26
0265	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	4,410.000	2,674.740		
				24.250	.000		
					2,674.740	\$.00	\$64,862.45
0270	433-1300	REINF CONC APPROACH SLAB, INCL BARRIER	SY	2,813.000	1,510.000		
				239.360	.000		
					1,510.000	\$.00	\$361,433.60
0295	433-1200	REINF CONC APPROACH SLAB, INCL SLOPED E	SY	575.000	431.000		
				229.250	140.000		
					571.000	\$32,095.00	\$130,901.75
0300	441-3999	CONCRETE V GUTTER	LF	2,196.000	2,317.500		
				28.000	480.000		
					2,797.500	\$13,440.00	\$78,330.00
0312	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		.000	148.940		
				108.250	.000		
					148.940	\$.00	\$16,122.76
		REVISED TEMPORARY PAVEMENT					
0340	150-9011	TRAFFIC CONTROL - WORKZONE LAW ENFORC HR		10,000.000	3,723.500		
				34.000	57.000		
					3,780.500	\$1,938.00	\$128,537.00
0355	441-0104	CONC SIDEWALK, 4 IN	SY	2,910.000	2,255.900		
				49.180	.000		
					2,255.900	\$.00	\$110,945.16
0365	668-1100	CATCH BASIN, GP 1	EA	14.000	14.000		
				5841.110	.000		
					14.000	\$.00	\$81,775.54

Rpt-ID: RCPEsprj

Georgia

Date: 07/01/2025

User: garay

Department of Transportation

Page 18 of 30

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0052

Pay Period: 06/01/2025

to 06/30/2025

Project Number 311005-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
	Category Number:	0100 ROADWAY					
0370	668-2100	DROP INLET, GP 1	EA	99.000	80.000		
				4036.080	.000		
					80.000	\$.00	\$322,886.40
0380	668-4300	STORM SEWER MANHOLE, TP 1	EA	7.000	7.000		
				2406.000	.000		
					7.000	\$.00	\$16,842.00
0395	668-5000	JUNCTION BOX	EA	1.000	1.000		
				6674.430	.000		
					1.000	\$.00	\$6,674.43
0430	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		26,427.000	36,891.000		
				0.800	2,382.000		
					39,273.000	\$1,905.60	\$31,418.40
0455	716-2000	EROSION CONTROL MATS, SLOPES	SY	97,435.000	44,345.334		
				0.810	2,250.000		
					46,595.334	\$1,822.50	\$37,742.22
0460	700-8000	FERTILIZER MIXED GRADE	TN	35.000	4.630		
				600.000	.075		
					4.705	\$45.00	\$2,823.00
0480	163-0240	MULCH	TN	849.000	545.591		
				230.000	12.433		
					558.024	\$2,859.59	\$128,345.52
0500	165-0105	MAINTENANCE OF INLET SEDIMENT TRAP	EA	38.000	28.000		
				60.000	2.000		
					30.000	\$120.00	\$1,800.00
0510	167-1500	WATER QUALITY INSPECTIONS	MO	48.000	50.000		
				1250.000	1.000		
					51.000	\$1,250.00	\$63,750.00

Rpt-ID: RCPESPRJ

Georgia

Date: 07/01/2025

User: garay

Department of Transportation

Page 19 of 30

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0052

Pay Period: 06/01/2025
to 06/30/2025

Project Number 311005-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100		ROADWAY					
0550	700-7000	AGRICULTURAL LIME	TN	150.000	.570		
				210.000	.020		
					.590	\$4.20	\$123.90
0555	700-6910	PERMANENT GRASSING	AC	55.000	16.693		
				900.000	.465		
					17.158	\$418.50	\$15,442.20
Category Amount:						\$1,576,709.05	\$9,825,312.25
Category Number: 0901		MSE WALLS					
0915	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	2,560.000	2,554.000		
				55.700	.000		
					2,554.000	\$0.00	\$142,257.80
		28					
0920	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO -	SF	7,288.000	7,281.000		
				55.700	.000		
					7,281.000	\$0.00	\$405,551.70
		28					
Category Amount:						\$0.00	\$547,809.50
Category Number: 0100		ROADWAY					
0930	621-6201	CONCRETE SIDE BARRIER, TP 2-SA	LF	2,623.000	2,123.000		
				369.880	.000		
					2,123.000	\$0.00	\$785,255.24
Category Amount:						\$0.00	\$785,255.24
Category Number: 0901		MSE WALLS					
0940	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	400.000	400.000		
				55.700	.000		
					400.000	\$0.00	\$22,280.00
		28					
0945	627-1180	ADDITIONAL MSE BACKFILL	CY	3,632.000	1,994.000		
				29.780	1,480.000		
					3,474.000	\$44,074.40	\$103,455.72

Rpt-ID: RCPESPRJ

Georgia

Date: 07/01/2025

User: garay

Department of Transportation

Page 20 of 30

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0052

Pay Period: 06/01/2025
to 06/30/2025

Project Number 311005-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
	Category Number:	0901	MSE WALLS				
0955	627-1160	TRAFFIC BARRIER H, WALL NO -	LF	583.000	583.000		
				300.020	.000		
	29				583.000	\$.00	\$174,911.66
0965	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	8,400.000	8,400.000		
				55.700	.000		
	29				8,400.000	\$.00	\$467,880.00
0970	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	1,127.000	1,127.000		
				55.700	.000		
	29				1,127.000	\$.00	\$62,773.90
0975	627-1160	TRAFFIC BARRIER H, WALL NO -	LF	141.000	139.000		
				300.020	.000		
	32A				139.000	\$.00	\$41,702.78
1010	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO -	SF	1,650.000	603.000		
				55.700	.000		
	37				603.000	\$.00	\$33,587.10
1015	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	1,766.000	1,766.000		
				74.730	.000		
	37				1,766.000	\$.00	\$131,973.18
1020	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	1,396.000	1,396.000		
				55.700	.000		
	37				1,396.000	\$.00	\$77,757.20
1035	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	14,995.000	14,995.000		
				57.500	.000		
	38				14,995.000	\$.00	\$862,212.50
1045	627-1160	TRAFFIC BARRIER H, WALL NO -	LF	2,198.000	2,198.000		
				300.020	.000		
	38				2,198.000	\$.00	\$659,443.96

Rpt-ID: RCPEsprj

Georgia

Date: 07/01/2025

User: garay

Department of Transportation

Page 21 of 30

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0052

Pay Period: 06/01/2025
to 06/30/2025

Project Number 311005-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0901 MSE WALLS							
1050	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO -	SF	6,683.000	6,445.000		
				55.700	.000		
		38			6,445.000	\$.00	\$358,986.50
1055	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	22.000	22.000		
				55.700	.000		
		38			22.000	\$.00	\$1,225.40
1060	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO -	SF	19,687.000	19,687.000		
				55.700	.000		
		41			19,687.000	\$.00	\$1,096,565.90
1065	627-1160	TRAFFIC BARRIER H, WALL NO -	LF	1,142.000	206.000		
				300.020	.000		
		41			206.000	\$.00	\$61,804.12
1075	627-1030	MSE WALL FACE, GTR THAN 30 FT HT, WALL NC SF		4,349.000	4,349.000		
				55.700	.000		
		41			4,349.000	\$.00	\$242,239.30
1080	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	4,241.000	4,241.000		
				55.700	.000		
		41			4,241.000	\$.00	\$236,223.70
1085	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	878.000	878.000		
				55.700	.000		
		41			878.000	\$.00	\$48,904.60
1095	627-1160	TRAFFIC BARRIER H, WALL NO -	LF	722.000	722.000		
				300.020	.000		
		42			722.000	\$.00	\$216,614.44
1105	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO -	SF	496.000	496.000		
				55.700	.000		
		42			496.000	\$.00	\$27,627.20

Rpt-ID: RCPESPRJ

Georgia

Date: 07/01/2025

User: garay

Department of Transportation

Page 22 of 30

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0052

Pay Period: 06/01/2025
to 06/30/2025

Project Number 311005-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0901 MSE WALLS							
1110	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO - 42	SF	10,183.000 55.700	10,183.000 .000 10,183.000	\$0.00	\$567,193.10
1115	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO - 42	SF	1,827.000 55.700	1,827.000 .000 1,827.000	\$0.00	\$101,763.90
1120	617-0510	PERMANENTLY ANCHORED WALL, NO - 44	LS	1.000 430956.950	.400 .072 .472	\$31,028.90	\$203,411.68
1125	627-1160	TRAFFIC BARRIER H, WALL NO - 46	LF	892.000 300.020	892.000 .000 892.000	\$0.00	\$267,617.84
1130	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO - 46	SF	12,582.000 55.700	12,494.000 .000 12,494.000	\$0.00	\$695,915.80
1135	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO - 46	SF	439.000 55.700	452.000 .000 452.000	\$0.00	\$25,176.40
1145	627-1120	COPING B, WALL NO - 47	LF	363.000 280.000	363.000 .000 363.000	\$0.00	\$101,640.00
1155	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO - 47	SF	1,023.000 55.700	1,023.000 .000 1,023.000	\$0.00	\$56,981.10
1160	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO - 47	SF	3,996.000 55.700	3,996.000 .000 3,996.000	\$0.00	\$222,577.20

Rpt-ID: RCPESPRJ

Georgia

Date: 07/01/2025

User: garay

Department of Transportation

Page 23 of 30

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0052

Pay Period: 06/01/2025
to 06/30/2025

Project Number 311005-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0901 MSE WALLS							
1165	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	1,424.000 55.700	1,424.000 .000 1,424.000	\$0.00	\$79,316.80
	47						
1180	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO -	SF	922.000 55.700	931.000 .000 931.000	\$0.00	\$51,856.70
	54						
1185	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	4,127.000 55.700	4,130.000 .000 4,130.000	\$0.00	\$230,041.00
	54						
1190	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	215.000 55.700	219.000 .000 219.000	\$0.00	\$12,198.30
	54						
Category Amount:						\$75,103.30	\$7,543,858.98
Category Number: 0100 ROADWAY							
1340	681-4510	LIGHTING STD, 50 FT MH, DUAL 6 FT ARM	EA	54.000 7580.970	15.000 4.000 19.000	\$30,323.88	\$144,038.43
1370	682-9023	ELECTRICAL JUNCTION BOX, GALVANIZED, SIZE 6 IN X 6 IN X 6 IN	EA	48.000 180.260	55.000 1.000 56.000	\$180.26	\$10,094.56
1375	682-6222	CONDUIT, NONMETL, TP 2, 2 IN	LF	62,665.000 7.610	40,880.000 1,870.000 42,750.000	\$14,230.70	\$325,327.50
Category Amount:						\$44,734.84	\$479,460.49
Category Number: 0801 BRIDGES							
1415	507-9002	PSC BEAMS, AASHTO TYPE II, BR NO -	LF	2,867.000 163.420	2,867.800 .000 2,867.800	\$0.00	\$468,655.88
	2A						

Rpt-ID: RCPEsprj

Georgia

Date: 07/01/2025

User: garay

Department of Transportation

Page 24 of 30

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0052

Pay Period: 06/01/2025
to 06/30/2025

Project Number 311005-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0801 BRIDGES							
1425	500-3002	CLASS AA CONCRETE	CY	7,138.000	6,375.080		
				733.240	.000		
					6,375.080	\$.00	\$4,674,463.66
1435	500-2100	CONCRETE BARRIER	LF	12,297.000	8,342.200		
				55.520	.000		
					8,342.200	\$.00	\$463,158.94
1450	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000	.650		
				500000.000	.100		
					.750	\$50,000.00	\$375,000.00
		2A					
1455	511-3000	SUPERSTR REINF STEEL, BR NO -	LS	1.000	.650		
				84881.190	.100		
					.750	\$8,488.12	\$63,660.89
		2A					
1485	500-3650	CLASS AA-1 CONCRETE	CY	513.000	512.400		
				646.230	.000		
					512.400	\$.00	\$331,128.25
1525	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000	.740		
				850000.000	.000		
					.740	\$.00	\$629,000.00
		4					
1535	507-9002	PSC BEAMS, AASHTO TYPE II, BR NO -	LF	325.000	324.460		
				163.420	.000		
					324.460	\$.00	\$53,023.25
		5					
1565	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000	1.000		
				1300000.000	.000		
					1.000	\$.00	\$1,300,000.00
		5					
1575	500-0100	GROOVED CONCRETE	SY	4,798.000	.000		
				3.240	4,222.222		
					4,222.222	\$13,680.00	\$13,680.00

Rpt-ID: RCPESPRJ

Georgia

Date: 07/01/2025

User: garay

Department of Transportation

Page 25 of 30

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0052

Pay Period: 06/01/2025
to 06/30/2025

Project Number 311005-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0801 BRIDGES							
1595	507-9030	PSC BEAMS, AASHTO, BULB TEE, 54 IN, BR NO - LF		2,497.000 252.790	2,505.850 .000 2,505.850	\$.00	\$633,453.82
	5						
1605	507-9003	PSC BEAMS, AASHTO TYPE III, BR NO - LF	LF	2,841.000 194.200	2,838.780 .000 2,838.780	\$.00	\$551,291.08
	5						
1625	500-3650	CLASS AA-1 CONCRETE	CY	2,565.000 646.230	2,565.300 .000 2,565.300	\$.00	\$1,657,773.82
1650	500-2110	CONCRETE PARAPET, SPCL DESIGN	LF	2,427.000 262.670	1,751.550 242.000 1,993.550	\$63,566.14	\$523,645.78
1665	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000 5500000.000	.889 .037 .926	\$203,500.00	\$5,093,000.00
	6						
1675	511-3000	SUPERSTR REINF STEEL, BR NO -	LS	1.000 846211.620	.818 .108 .926	\$91,390.85	\$783,591.96
	6						
1690	500-0100	GROOVED CONCRETE	SY	11,668.000 3.240	6,283.089 5,284.889 11,567.978	\$17,123.04	\$37,480.25
1710	507-9034	PSC BEAMS, AASHTO, BULB TEE, 65 IN, BR NO - LF		2,114.000 251.550	2,115.170 .000 2,115.170	\$.00	\$532,071.01
	6						
1715	507-9033	PSC BEAMS, AASHTO, BULB TEE, 74 IN, BR NO - LF		18,427.000 264.300	18,435.980 .000 18,435.980	\$.00	\$4,872,629.51
	6						

Rpt-ID: RCPESPRJ

Georgia

Date: 07/01/2025

User: garay

Department of Transportation

Page 26 of 30

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0052

Pay Period: 06/01/2025

to 06/30/2025

Project Number 311005-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0801 BRIDGES							
1730	507-9002	PSC BEAMS, AASHTO TYPE II, BR NO -	LF	402.000	401.790		
				163.420	.000		
		8A			401.790	\$.00	\$65,660.52
1740	441-0004	CONC SLOPE PAV, 4 IN	SY	791.000	434.000		
				180.930	.000		
					434.000	\$.00	\$78,523.62
1765	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000	1.000		
				600000.000	.000		
		8A			1.000	\$.00	\$600,000.00
1800	449-1350	PREFORMED SILICONE JOINT SEAL, BR NO. -	LF	81.000	81.000		
				63.840	-81.000		
		8A			.000	\$-5,171.04	\$0.00
1895	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000	1.000		
				2300000.000	.000		
		11C			1.000	\$.00	\$2,300,000.00
1915	507-9034	PSC BEAMS, AASHTO, BULB TEE, 65 IN, BR NO -	LF	8,235.000	8,235.090		
				251.550	.000		
		11C			8,235.090	\$.00	\$2,071,536.89
1935	507-9003	PSC BEAMS, AASHTO TYPE III, BR NO -	LF	1,249.000	1,248.800		
				194.200	.000		
		11C			1,248.800	\$.00	\$242,516.96
1945	544-1000	DECK DRAIN SYSTEM, BR NO -	LS	1.000	.000		
				96643.310	.500		
		13			.500	\$48,321.66	\$48,321.66
1980	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000	.970		
				900000.000	.000		
		13			.970	\$.00	\$873,000.00

Rpt-ID: RCPEsprj

Georgia

Date: 07/01/2025

User: garay

Department of Transportation

Page 27 of 30

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0052

Pay Period: 06/01/2025
to 06/30/2025

Project Number 311005-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount	Cumulative
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0801 BRIDGES					
2010	507-9033	PSC BEAMS, AASHTO, BULB TEE, 74 IN, BR NO - LF		6,586.000	6,583.600		
				264.300	.000		
					6,583.600	\$.00	\$1,740,045.48
		13					
2030	507-9003	PSC BEAMS, AASHTO TYPE III, BR NO - LF		1,067.000	1,066.400		
				194.200	.000		
					1,066.400	\$.00	\$207,094.88
		13					
2195	500-1006	SUPERSTR CONCRETE, CL AA, BR NO - LS		1.000	1.000		
				850000.000	.000		
					1.000	\$.00	\$850,000.00
		20					
2220	507-9030	PSC BEAMS, AASHTO, BULB TEE, 54 IN, BR NO - LF		3,590.000	3,589.400		
				252.790	.000		
					3,589.400	\$.00	\$907,364.43
		20					
2230	500-0100	GROOVED CONCRETE	SY	2,379.000	.000		
				3.240	2,368.889		
					2,368.889	\$7,675.20	\$7,675.20
2245	507-9033	PSC BEAMS, AASHTO, BULB TEE, 74 IN, BR NO - LF		3,319.000	3,094.580		
				264.300	.000		
					3,094.580	\$.00	\$817,897.49
		4					
2260	507-9003	PSC BEAMS, AASHTO TYPE III, BR NO - LF		237.000	236.520		
				194.200	.000		
					236.520	\$.00	\$45,932.18
		4					
2275	500-1006	SUPERSTR CONCRETE, CL AA, BR NO - LS		1.000	1.000		
				1600000.000	.000		
					1.000	\$.00	\$1,600,000.00
		12					

Rpt-ID: RCPESPRJ

Georgia

Date: 07/01/2025

User: garay

Department of Transportation

Page 28 of 30

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0052

Pay Period: 06/01/2025
to 06/30/2025

Project Number 311005-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0801 BRIDGES							
2285	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000	.970		
				900000.000	.000		
					.970	\$.00	\$873,000.00
	13						
Category Amount:						\$498,573.97	\$36,385,277.41
Category Number: 0100 ROADWAY							
2425	668-3300	SAN SEWER MANHOLE, TP 1	EA	14.000	14.000		
				12077.940	.000		
					14.000	\$.00	\$169,091.16
Category Amount:						\$0.00	\$169,091.16
Category Number: 0801 BRIDGES							
2565	507-9003	PSC BEAMS, AASHTO TYPE III, BR NO -	LF	1,905.000	1,905.100		
				194.200	.000		
					1,905.100	\$.00	\$369,970.42
	8A						
2590	500-0100	GROOVED CONCRETE	SY	2,600.000	.000		
				3.240	2,248.333		
					2,248.333	\$7,284.60	\$7,284.60
2660	507-9003	PSC BEAMS, AASHTO TYPE III, BR NO -	LF	487.000	487.300		
				194.200	.000		
					487.300	\$.00	\$94,633.66
	12						
2665	507-9031	PSC BEAMS, AASHTO, BULB TEE, 63 IN, BR NO -	LF	4,462.000	4,461.860		
				261.700	.000		
					4,461.860	\$.00	\$1,167,668.76
	12						
2670	507-9033	PSC BEAMS, AASHTO, BULB TEE, 74 IN, BR NO -	LF	1,063.000	1,063.380		
				264.300	.000		
					1,063.380	\$.00	\$281,051.33
	12						
Category Amount:						\$7,284.60	\$1,920,608.77

Rpt-ID: RCPEsprj

Georgia

Date: 07/01/2025

User: garay

Department of Transportation

Page 29 of 30

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0052

Pay Period: 06/01/2025
to 06/30/2025

Project Number 311005-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100		ROADWAY					
2815	430-0210	PLAIN PC CONC PVMT, CL 1 CONC, 11 INCH THK SY		40,119.000	23,893.250		
				56.090	.000		
					23,893.250	\$0.00	\$1,340,172.39
2950	638-1001	STR SUPPORT FOR OVERHEAD SIGN, TP I , STA/LS		1.000	.500		
				172805.000	.000		
					.500	\$0.00	\$86,402.50
		620+00					
Category Amount:						\$0.00	\$1,426,574.89
Category Number: 0801		BRIDGES					
2960	441-0004	CONC SLOPE PAV, 4 IN	SY	490.000	1,005.330		
				180.930	.000		
					1,005.330	\$0.00	\$181,894.36
Category Amount:						\$0.00	\$181,894.36
Category Number: 0100		ROADWAY					
3035	638-1001	STR SUPPORT FOR OVERHEAD SIGN, TP I , STA/LS		1.000	.000		
				70848.500	.000		
					.000	\$0.00	\$0.00
		138+57					
3055	638-1001	STR SUPPORT FOR OVERHEAD SIGN, TP I , STA/LS		1.000	.500		
				147445.000	.000		
					.500	\$0.00	\$73,722.50
		623+50					
9010	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000	303,805.980		
				1.000	20,286.910		
					324,092.890	\$20,286.91	\$324,092.89
		(IN#9)					
9045	004-0012	EXTRA WORK -	EA	.000	69.000		
				6605.540	5.000		
					74.000	\$33,027.70	\$488,809.96
		LIGHTING POLE FOUNDATION					

Rpt-ID: RCPEsprj

Georgia

Date: 07/01/2025

User: garay

Department of Transportation

Page 30 of 30

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0052

Pay Period: 06/01/2025
to 06/30/2025

Project Number 311005-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2			Unit Price		
Category Number: 0100 ROADWAY							
9080	621-6200	CONCRETE SIDE BARRIER, TP 2-S	LF	.000	2,810.000		
				481.380	49.000		
					2,859.000	\$23,587.62	\$1,376,265.42
		MODIFIED TP 2-S CONCRETE SIDE BARRIER					
Category Amount:						\$76,902.23	\$2,262,890.77
Project Total Amount:						\$2,279,307.99	\$115,347,633.71