

Rpt-ID: RCPESPRJ

Georgia

Date: 08/04/2025

User: garay

Department of Transportation

Page 1 of 30

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0053

Pay Period: 07/01/2025
to 07/31/2025

Contract Location:

I-16/SR 404 EAST AND WEST BOUND BEGINNING AT I-75/SR
WEST BOUND BEGINNING AT I-75/SR 401 AND EXTENDING

Time Allowed: 1311 Days

Elapsed Calender Days: 1502 Days

Percent Time: 114.57

District: 3

Area: 04

Contractor:

WEBBER, LLC./UNITED INFRASTRUCTURE GROUP
1725 HUGHES LANDING BLVD
SUITE 1200

THE WOODLANDS TX 77380

Phone: (281)907-8600

Date Let: 02/12/2021

Date Awarded: 03/05/2021

Date Contract Executed: 04/13/2021

Date Notice to Proceed: 06/21/2021

Date Work Began: 06/21/2021

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 01/10/2025

Escrow Agent:

Surety Co: THE CONTINENTAL INSURANCE COMPANY

Current Contract Amount \$239,879,146.12

Original Contract Amount \$228,945,834.92

Funds Available \$43,231,059.76

Percent Complete 81.46%

Counties:

Bibb

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0012701	\$91,297,781.21	\$85,134,955.33	\$12,415,021.15	86.40%	\$1,471,339.11
311005-	\$148,581,364.91	\$143,810,879.59	\$30,816,038.65	79.26%	\$1,084,497.01

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 08/04/2025

User: garay

Department of Transportation

Page 2 of 30

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0053

Pay Period: 07/01/2025
to 07/31/2025

Project Number: 0012701 I-16/SR 404 - INTERCHG IMPROV

Federal State Project Number: 0012701

	Total to Date	Prev to Date	This Estimate
Participating	\$62,833,173.51	\$61,656,102.23	\$1,177,071.28
Non-Participating	\$15,708,293.37	\$15,414,025.54	\$294,267.83
Total Earnings	\$78,541,466.88	\$77,070,127.77	\$1,471,339.11
Stockpiled Materials	\$341,293.18	\$341,293.18	\$0.00
Gross Earnings	\$78,882,760.06	\$77,411,420.95	\$1,471,339.11
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$78,882,760.06	\$77,411,420.95	

Total Payable: \$1,471,339.11

Rpt-ID: RCPESPRJ

Georgia

Date: 08/04/2025

User: garay

Department of Transportation

Page 3 of 30

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0053

Pay Period: 07/01/2025
to 07/31/2025

Project Number: 311005- I-16/I-75 - INTERCHG IMPROV

Federal State Project Number: 311005-

	Total to Date	Prev to Date	This Estimate
Participating	\$93,494,324.68	\$92,278,106.91	\$1,216,217.77
Non-Participating	\$23,373,581.25	\$23,069,526.80	\$304,054.45
Total Earnings	\$116,867,905.93	\$115,347,633.71	\$1,520,272.22
Stockpiled Materials	\$1,584,108.33	\$1,788,499.54	(\$204,391.21)
Gross Earnings	\$118,452,014.26	\$117,136,133.25	\$1,315,881.01
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$821,040.00	\$821,040.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	(\$1,507,728.00)	(\$1,276,344.00)	(\$231,384.00)
Total:	\$117,765,326.26	\$116,680,829.25	

Total Payable: **\$1,084,497.01**

Rpt-ID: RCPESPRJ

Georgia

Date: 08/04/2025

User: garay

Department of Transportation

Page 4 of 30

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0053

Pay Period: 07/01/2025
to 07/31/2025

Project Number 0012701

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100		ROADWAY					
0010	668-4400	STORM SEWER MANHOLE, TP 2	EA	2.000	2.000		
				3498.510	.000		
					2.000	\$.00	\$6,997.02
0030	621-6212	CONCRETE SIDE BARRIER, TP 6-SB	LF	64.000	64.000		
				717.620	.000		
					64.000	\$.00	\$45,927.68
0050	621-6013	CONCRETE SIDE BARRIER, TP 7-TS	LF	56.000	42.000		
				210.280	.000		
					42.000	\$.00	\$8,831.76
0055	668-2200	DROP INLET, GP 2	EA	2.000	2.000		
				6445.050	.000		
					2.000	\$.00	\$12,890.10
0120	621-6001	CONCRETE BARRIER, TP S-1	LF	50.000	50.000		
				163.900	.000		
					50.000	\$.00	\$8,195.00
0130	441-0754	CONCRETE MEDIAN, 7 1/2 IN	SY	620.000	.000		
				88.080	338.500		
					338.500	\$29,815.08	\$29,815.08
0140	433-1200	REINF CONC APPROACH SLAB, INCL SLOPED E SY		931.000	937.000		
				229.250	.000		
					937.000	\$.00	\$214,807.25
0145	621-6202	CONCRETE SIDE BARRIER, TP 2-SB	LF	328.000	79.000		
				488.600	.000		
					79.000	\$.00	\$38,599.40
0150	621-6002	CONCRETE BARRIER, TP S-2	LF	3,262.000	736.000		
				196.980	.000		
					736.000	\$.00	\$144,977.28

Rpt-ID: RCPESPRJ

Georgia

Date: 08/04/2025

User: garay

Department of Transportation

Page 5 of 30

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0053

Pay Period: 07/01/2025
to 07/31/2025

Project Number 0012701

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0190	163-0232	TEMPORARY GRASSING	AC	21.000 500.000	9.162 .348 9.510	\$174.00	\$4,755.00
0215	441-3999	CONCRETE V GUTTER	LF	3,081.000 28.000	1,006.000 29.000 1,035.000	\$812.00	\$28,980.00
Category Amount:						\$30,801.08	\$544,775.57
Category Number: 0801 BRIDGES							
0225	500-3002	CLASS AA CONCRETE	CY	3,853.000 733.240	3,893.130 .000 3,893.130	\$0.00	\$2,854,598.64
Category Amount:						\$0.00	\$2,854,598.64
Category Number: 0100 ROADWAY							
0265	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		31,045.000 74.500	24,620.300 -791.440 23,828.860	\$-58,962.28	\$1,775,250.07
0275	433-1300	REINF CONC APPROACH SLAB, INCL BARRIER	SY	1,465.000 239.360	402.500 .000 402.500	\$0.00	\$96,342.40
0285	150-9011	TRAFFIC CONTROL - WORKZONE LAW ENFORC HR		10,000.000 34.000	3,830.810 174.000 4,004.810	\$5,916.00	\$136,163.54
0300	621-4086	CONCRETE SIDE BARRIER, TYPE 7WS	LF	1,478.000 110.010	875.000 .000 875.000	\$0.00	\$96,258.75
0315	621-6201	CONCRETE SIDE BARRIER, TP 2-SA	LF	1,533.000 369.880	896.000 .000 896.000	\$0.00	\$331,412.48

Rpt-ID: RCPEsprj

Georgia

Date: 08/04/2025

User: garay

Department of Transportation

Page 6 of 30

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0053

Pay Period: 07/01/2025

to 07/31/2025

Project Number 0012701

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100 ROADWAY							
0320	441-0104	CONC SIDEWALK, 4 IN	SY	542.000	138.890		
				49.180	.000		
					138.890	\$.00	\$6,830.61
0330	430-0220	PLAIN PC CONC PVMT, CL 1 CONC, 12 INCH THK	SY	126,107.000	93,817.259		
				57.930	15,213.333		
					109,030.592	\$881,308.38	\$6,316,142.19
0345	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		7,508.000	983.480		
		TL & H LIME		88.000	.000		
					983.480	\$.00	\$86,546.24
0350	621-6003	CONCRETE BARRIER, TP S-3	LF	2,684.000	2,216.000		
				348.290	.000		
					2,216.000	\$.00	\$771,810.64
0370	441-0303	CONC SPILLWAY, TP 3	EA	1.000	1.000		
				3350.000	2.000		
					3.000	\$6,700.00	\$10,050.00
0390	668-4300	STORM SEWER MANHOLE, TP 1	EA	7.000	4.000		
				2406.000	.000		
					4.000	\$.00	\$9,624.00
0400	668-5000	JUNCTION BOX	EA	3.000	2.000		
				6674.430	.000		
					2.000	\$.00	\$13,348.86
0440	167-1500	WATER QUALITY INSPECTIONS	MO	48.000	51.000		
				1250.000	1.000		
					52.000	\$1,250.00	\$65,000.00
0465	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TP LF	LF	28,906.000	37,745.200		
				0.800	1,665.000		
					39,410.200	\$1,332.00	\$31,528.16

Rpt-ID: RCPESPRJ

Georgia

Date: 08/04/2025

User: garay

Department of Transportation

Page 7 of 30

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0053

Pay Period: 07/01/2025
to 07/31/2025

Project Number 0012701

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0480	711-0100	TURF REINFORCING MATTING, TP 1	SY	1,968.000 3.000	1,100.000 490.000 1,590.000	\$1,470.00	\$4,770.00
0505	163-0240	MULCH	TN	686.000 230.000	546.690 5.100 551.790	\$1,173.00	\$126,911.70
0685	639-5000	PRESTRESSED CONC STRAIN POLE, TP - IV	EA	5.000 8133.120	2.000 2.000 4.000	\$16,266.24	\$32,532.48
Category Amount:						\$856,453.34	\$9,910,522.12
Category Number: 0901 MSE WALLS							
0860	621-6210	CONCRETE SIDE BARRIER, TP 6-S	LF	290.000 431.530	290.000 .000 290.000	\$0.00	\$125,143.70
0865	627-1160	TRAFFIC BARRIER H, WALL NO - 21	LF	696.000 300.020	696.000 .000 696.000	\$0.00	\$208,813.92
0875	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO - 21	SF	3,556.000 55.700	3,556.000 .000 3,556.000	\$0.00	\$198,069.20
0880	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO - 21	SF	5,025.000 55.700	5,025.000 .000 5,025.000	\$0.00	\$279,892.50
0885	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO - 21	SF	7.000 55.700	7.000 .000 7.000	\$0.00	\$389.90

Rpt-ID: RCPESPRJ

Georgia

Date: 08/04/2025

User: garay

Department of Transportation

Page 8 of 30

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0053

Pay Period: 07/01/2025
to 07/31/2025

Project Number 0012701

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0901 MSE WALLS							
0895	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	3,626.000 59.500	3,626.000 .000 3,626.000	\$.00	\$215,747.00
		30					
0900	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	4,459.000 58.790	4,459.000 .000 4,459.000	\$.00	\$262,144.61
		30					
0910	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	4,194.000 55.700	4,194.000 .000 4,194.000	\$.00	\$233,605.80
		32					
0915	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	694.000 55.700	694.000 .000 694.000	\$.00	\$38,655.80
		32					
0935	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO -	SF	13,039.000 55.700	11,282.000 .000 11,282.000	\$.00	\$628,407.40
		39					
0940	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	10,801.000 55.700	12,107.000 .000 12,107.000	\$.00	\$674,359.90
		39					
0945	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	2,806.000 55.700	2,755.000 .000 2,755.000	\$.00	\$153,453.50
		39					
0950	627-1160	TRAFFIC BARRIER H, WALL NO -	LF	1,379.000 300.020	1,334.000 .000 1,334.000	\$.00	\$400,226.68
		39					
0970	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	7,704.000 55.700	.000 7,704.000 7,704.000	\$429,112.80	\$429,112.80
		40					

Rpt-ID: RCPESPRJ

Georgia

Date: 08/04/2025

User: garay

Department of Transportation

Page 9 of 30

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0053

Pay Period: 07/01/2025
to 07/31/2025

Project Number 0012701

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0901 MSE WALLS							
0975	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	598.000 55.700	.000 598.000 598.000	\$33,308.60	\$33,308.60
		40					
Category Amount:						\$462,421.40	\$3,881,331.31
Category Number: 0801 BRIDGES							
1020	507-9030	PSC BEAMS, AASHTO, BULB TEE, 54 IN, BR NO -	LF	2,569.000 252.790	2,569.010 .000 2,569.010	\$0.00	\$649,420.04
		1					
1025	507-9002	PSC BEAMS, AASHTO TYPE II, BR NO -	LF	1,155.000 163.420	1,157.290 .000 1,157.290	\$0.00	\$189,124.33
		1					
1035	500-2100	CONCRETE BARRIER	LF	7,166.000 55.520	6,357.090 .000 6,357.090	\$0.00	\$352,945.64
1055	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000 800000.000	1.000 .000 1.000	\$0.00	\$800,000.00
		1					
1080	511-3000	SUPERSTR REINF STEEL, BR NO -	LS	1.000 51306.530	.875 .125 1.000	\$6,413.32	\$51,306.53
		2B					
1090	507-9002	PSC BEAMS, AASHTO TYPE II, BR NO -	LF	1,577.000 163.420	1,577.410 .000 1,577.410	\$0.00	\$257,780.34
		2B					
1120	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000 300000.000	.875 .125 1.000	\$37,500.00	\$300,000.00
		2B					

Rpt-ID: RCPEsprj

Georgia

Date: 08/04/2025

User: garay

Department of Transportation

Page 10 of 30

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0053

Pay Period: 07/01/2025

to 07/31/2025

Project Number 0012701

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0801 BRIDGES					
1160	507-9033	PSC BEAMS, AASHTO, BULB TEE, 74 IN, BR NO - LF		1,616.000	1,615.620		
				264.300	.000		
					1,615.620	\$.00	\$427,008.37
		7					
1175	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000	1.000		
				500000.000	.000		
					1.000	\$.00	\$500,000.00
		7					
Category Amount:						\$43,913.32	\$3,527,585.25
Category Number:		0100 ROADWAY					
1220	441-0004	CONC SLOPE PAV, 4 IN	SY	659.000	901.190		
				178.540	.000		
					901.190	\$.00	\$160,898.46
Category Amount:						\$0.00	\$160,898.46
Category Number:		0801 BRIDGES					
1290	507-9033	PSC BEAMS, AASHTO, BULB TEE, 74 IN, BR NO - LF		6,360.000	6,359.870		
				264.300	.000		
					6,359.870	\$.00	\$1,680,913.64
		14					
1295	507-9003	PSC BEAMS, AASHTO TYPE III, BR NO -	LF	1,170.000	1,169.540		
				194.200	.000		
					1,169.540	\$.00	\$227,124.67
		14					
1330	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000	1.000		
				1900000.000	.000		
					1.000	\$.00	\$1,900,000.00
		14					
1375	507-9033	PSC BEAMS, AASHTO, BULB TEE, 74 IN, BR NO - LF		6,567.000	6,568.620		
				264.300	.000		
					6,568.620	\$.00	\$1,736,086.27
		15					

Rpt-ID: RCPESPRJ

Georgia

Date: 08/04/2025

User: garay

Department of Transportation

Page 11 of 30

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0053

Pay Period: 07/01/2025
to 07/31/2025

Project Number 0012701

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0801 BRIDGES							
1430	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000 1700000.000	1.000 .000 1.000	\$0.00	\$1,700,000.00
	15						
Category Amount:						\$0.00	\$7,244,124.58
Category Number: 0100 ROADWAY							
1460	441-0004	CONC SLOPE PAV, 4 IN	SY	1,118.000 178.540	821.810 .000 821.810	\$0.00	\$146,725.96
Category Amount:						\$0.00	\$146,725.96
Category Number: 0801 BRIDGES							
1465	507-9030	PSC BEAMS, AASHTO, BULB TEE, 54 IN, BR NO · LF		2,811.000 252.790	2,814.740 .000 2,814.740	\$0.00	\$711,538.12
	21						
1495	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000 800000.000	1.000 .000 1.000	\$0.00	\$800,000.00
	21						
1510	520-2220	PILING, PSC, 20 IN SQ	LF	1,760.000 154.470	1,280.050 .000 1,280.050	\$0.00	\$197,729.32
1515	520-2216	PILING, PSC, 16 IN SQ	LF	1,920.000 62.970	1,313.720 .000 1,313.720	\$0.00	\$82,724.95
Category Amount:						\$0.00	\$1,791,992.39
Category Number: 0100 ROADWAY							
1665	621-6210	CONCRETE SIDE BARRIER, TP 6-S	LF	290.000 485.960	225.000 .000 225.000	\$0.00	\$109,341.00

Rpt-ID: RCPESPRJ

Georgia

Date: 08/04/2025

User: garay

Department of Transportation

Page 12 of 30

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0053

Pay Period: 07/01/2025
to 07/31/2025

Project Number 0012701

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0100 ROADWAY					
1675	430-0210	PLAIN PC CONC PVMT, CL 1 CONC, 11 INCH THK SY		31,673.000	15,475.137		
				56.090	1,312.000		
					16,787.137	\$73,590.08	\$941,590.51
1725	441-0050	CONC SLOPE DRAIN	SY	7.000	9.000		
				165.660	25.111		
					34.111	\$4,159.89	\$5,650.83
1755	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	6.000	5.630		
				1200.000	.000		
					5.630	\$0.00	\$6,756.00
1790	441-0204	PLAIN CONC DITCH PAVING, 4 IN	SY	1,850.000	53.680		
				102.240	.000		
					53.680	\$0.00	\$5,488.24
Category Amount:						\$77,749.97	\$1,068,826.58
Category Number:		0901 MSE WALLS					
1840	627-1030	MSE WALL FACE, GTR THAN 30 FT HT, WALL NC SF		9,099.000	9,099.000		
				55.700	.000		
					9,099.000	\$0.00	\$506,814.30
	21						
Category Amount:						\$0.00	\$506,814.30
Category Number:		0801 BRIDGES					
1860	441-0004	CONC SLOPE PAV, 4 IN	SY	1,118.000	1,215.780		
				180.930	.000		
					1,215.780	\$0.00	\$219,971.08
1865	441-0004	CONC SLOPE PAV, 4 IN	SY	649.000	477.330		
				180.930	.000		
					477.330	\$0.00	\$86,363.32

Rpt-ID: RCPESPRJ

Georgia

Date: 08/04/2025

User: garay

Department of Transportation

Page 13 of 30

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0053

Pay Period: 07/01/2025
to 07/31/2025

Project Number 0012701

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0801 BRIDGES							
1870	441-0004	CONC SLOPE PAV, 4 IN	SY	661.000 180.930	300.670 .000 300.670	\$0.00	\$54,400.22
Category Amount:						\$0.00	\$360,734.62
Category Number: 0100 ROADWAY							
1935	668-2100	DROP INLET, GP 1	EA	100.000 4036.080	77.000 .000 77.000	\$0.00	\$310,778.16
Category Amount:						\$0.00	\$310,778.16
Category Number: 0901 MSE WALLS							
1940	627-1030	MSE WALL FACE, GTR THAN 30 FT HT, WALL NC SF		98.000 55.700	101.000 .000 101.000	\$0.00	\$5,625.70
	39						
Category Amount:						\$0.00	\$5,625.70
Category Number: 0801 BRIDGES							
1950	507-9003	PSC BEAMS, AASHTO TYPE III, BR NO -	LF	649.000 194.200	647.860 .000 647.860	\$0.00	\$125,814.41
	15						
Category Amount:						\$0.00	\$125,814.41
Category Number: 0100 ROADWAY							
1955	500-3002	CLASS AA CONCRETE	CY	321.000 946.050	321.000 .000 321.000	\$0.00	\$303,682.05
9115	621-6200	CONCRETE SIDE BARRIER, TP 2-S	LF	.000 481.380	4,447.890 .000 4,447.890	\$0.00	\$2,141,125.29
		MODIFIED TP 2-S CONCRETE SIDE BARRIER					
Category Amount:						\$0.00	\$2,444,807.34

Rpt-ID: RCPESPRJ

Georgia

Date: 08/04/2025

User: garay

Department of Transportation

Page 14 of 30

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0053

Pay Period: 07/01/2025
to 07/31/2025

Project Number 0012701

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Qty This Period			
		Supplemental Description 1		Qty To Date			
		Supplemental Description 2					
Category Number: 0901 MSE WALLS							
9125	627-1160	TRAFFIC BARRIER H, WALL NO -	LF	.000	831.000		
				454.370	.000		
					831.000	\$.00	\$377,581.47
		TRAFFIC BARRIER H, WALL NO 30					
		ITEM ADDED BY SA					
9130	627-1160	TRAFFIC BARRIER H, WALL NO -	LF	.000	449.000		
				458.830	.000		
					449.000	\$.00	\$206,014.67
		TRAFFIC BARRIER H, WALL NO 32					
		ITEM ADDED BY SA					
Category Amount:						\$0.00	\$583,596.14
Project Total Amount:						\$1,471,339.11	\$78,541,466.88

Rpt-ID: RCPEsprj

Georgia

Date: 08/04/2025

User: garay

Department of Transportation

Page 15 of 30

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0053

Pay Period: 07/01/2025
to 07/31/2025

Project Number 311005-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100 ROADWAY							
0010	649-0018	CONCRETE GLARE SCREEN, 18 INCH	LF	7,741.000 25.000	4,121.000 .000 4,121.000	\$0.00	\$103,025.00
0045	621-3125	CONCRETE BARRIER, TP 25S, MODIFIED	LF	749.000 161.970	395.000 .000 395.000	\$0.00	\$63,978.15
0080	621-6001	CONCRETE BARRIER, TP S-1	LF	1,550.000 163.900	1,300.000 .000 1,300.000	\$0.00	\$213,070.00
0085	668-4400	STORM SEWER MANHOLE, TP 2	EA	1.000 3498.510	1.000 .000 1.000	\$0.00	\$3,498.51
0090	668-2200	DROP INLET, GP 2	EA	4.000 6445.050	3.000 .000 3.000	\$0.00	\$19,335.15
0100	621-6210	CONCRETE SIDE BARRIER, TP 6-S	LF	63.000 485.960	63.000 .000 63.000	\$0.00	\$30,615.48
0105	621-6002	CONCRETE BARRIER, TP S-2	LF	7,381.000 196.980	2,809.000 205.000 3,014.000	\$40,380.90	\$593,697.72
0150	668-1200	CATCH BASIN, GP 2	EA	1.000 5840.690	1.000 .000 1.000	\$0.00	\$5,840.69
0155	621-6003	CONCRETE BARRIER, TP S-3	LF	1,930.000 348.290	1,208.000 .000 1,208.000	\$0.00	\$420,734.32

Rpt-ID: RCPEsprj

Georgia

Date: 08/04/2025

User: garay

Department of Transportation

Page 16 of 30

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0053

Pay Period: 07/01/2025
to 07/31/2025

Project Number 311005-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100 ROADWAY							
0160	621-6013	CONCRETE SIDE BARRIER, TP 7-TS	LF	14.000	42.000		
				210.280	.000		
					42.000	\$.00	\$8,831.76
0200	641-1100	GUARDRAIL, TP T	LF	363.000	123.000		
				70.220	150.000		
					273.000	\$10,533.00	\$19,170.06
0207	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		.000	6,713.390		
		TL & H LIME		87.250	.000		
					6,713.390	\$.00	\$585,743.28
		REVISED TEMPORARY PAVEMENT					
0210	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		26,148.000	11,187.640		
		L & H LIME		74.500	-179.000		
					11,008.640	\$-13,335.50	\$820,143.68
0212	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		.000	9,284.420		
		L & H LIME		73.750	.000		
					9,284.420	\$.00	\$684,725.98
		REVISED TEMPORARY PAVEMENT					
0215	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	11.000	11.000		
				1200.000	.000		
					11.000	\$.00	\$13,200.00
0225	310-1101	GR AGGR BASE CRS, INCL MATL	TN	85,037.000	54,914.690		
				26.360	1,053.600		
					55,968.290	\$27,772.90	\$1,475,324.12
0230	621-4086	CONCRETE SIDE BARRIER, TYPE 7WS	LF	1,374.000	1,111.000		
				110.010	.000		
					1,111.000	\$.00	\$122,221.11
0250	433-1100	REINF CONC APPROACH SLAB, INCL CURB	SY	382.000	351.670		
				163.390	.000		
					351.670	\$.00	\$57,459.36

Rpt-ID: RCPEsprj

Georgia

Date: 08/04/2025

User: garay

Department of Transportation

Page 17 of 30

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0053

Pay Period: 07/01/2025
to 07/31/2025

Project Number 311005-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0255	430-0220	PLAIN PC CONC PVMT, CL 1 CONC, 12 INCH THK SY		108,833.000	51,997.510		
				57.930	.000		
					51,997.510	\$.00	\$3,012,215.75
0260	441-0740	CONCRETE MEDIAN, 4 IN	SY	480.000	932.944		
				49.000	-338.500		
					594.444	\$-16,586.50	\$29,127.76
0265	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	4,410.000	2,674.740		
				24.250	700.000		
					3,374.740	\$16,975.00	\$81,837.45
0270	433-1300	REINF CONC APPROACH SLAB, INCL BARRIER	SY	2,813.000	1,510.000		
				239.360	.000		
					1,510.000	\$.00	\$361,433.60
0295	433-1200	REINF CONC APPROACH SLAB, INCL SLOPED E	SY	575.000	571.000		
				229.250	.000		
					571.000	\$.00	\$130,901.75
0300	441-3999	CONCRETE V GUTTER	LF	2,196.000	2,797.500		
				28.000	.000		
					2,797.500	\$.00	\$78,330.00
0312	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		.000	148.940		
				108.250	.000		
					148.940	\$.00	\$16,122.76
		REVISED TEMPORARY PAVEMENT					
0315	441-6740	CONC CURB & GUTTER, 8 IN X 30 IN, TP 7	LF	3,002.000	3,734.220		
				24.750	459.000		
					4,193.220	\$11,360.25	\$103,782.20
0320	621-3126	CONCRETE BARRIER, TYPE 26S	LF	435.000	.000		
				309.880	295.000		
					295.000	\$91,414.60	\$91,414.60

Rpt-ID: RCPEsprj

Georgia

Date: 08/04/2025

User: garay

Department of Transportation

Page 18 of 30

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0053

Pay Period: 07/01/2025
to 07/31/2025

Project Number 311005-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100 ROADWAY							
0340	150-9011	TRAFFIC CONTROL - WORKZONE LAW ENFORC HR		10,000.000	3,780.500		
				34.000	251.500		
					4,032.000	\$8,551.00	\$137,088.00
0345	641-1200	GUARDRAIL, TP W	LF	8,974.000	6,713.000		
				23.560	2,225.000		
					8,938.000	\$52,421.00	\$210,579.28
0355	441-0104	CONC SIDEWALK, 4 IN	SY	2,910.000	2,255.900		
				49.180	.000		
					2,255.900	\$.00	\$110,945.16
0365	668-1100	CATCH BASIN, GP 1	EA	14.000	14.000		
				5841.110	.000		
					14.000	\$.00	\$81,775.54
0370	668-2100	DROP INLET, GP 1	EA	99.000	80.000		
				4036.080	.000		
					80.000	\$.00	\$322,886.40
0380	668-4300	STORM SEWER MANHOLE, TP 1	EA	7.000	7.000		
				2406.000	.000		
					7.000	\$.00	\$16,842.00
0395	668-5000	JUNCTION BOX	EA	1.000	1.000		
				6674.430	.000		
					1.000	\$.00	\$6,674.43
0415	165-0041	MAINTENANCE OF CHECK DAMS - ALL TYPES	LF	6,120.000	778.000		
				5.000	240.000		
					1,018.000	\$1,200.00	\$5,090.00
0430	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TP	LF	26,427.000	39,273.000		
				0.800	875.000		
					40,148.000	\$700.00	\$32,118.40

Rpt-ID: RCPEsprj

Georgia

Date: 08/04/2025

User: garay

Department of Transportation

Page 19 of 30

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0053

Pay Period: 07/01/2025

to 07/31/2025

Project Number 311005-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100		ROADWAY					
0455	716-2000	EROSION CONTROL MATS, SLOPES	SY	97,435.000	46,595.334		
				0.810	3,640.000		
					50,235.334	\$2,948.40	\$40,690.62
0460	700-8000	FERTILIZER MIXED GRADE	TN	35.000	4.705		
				600.000	.200		
					4.905	\$120.00	\$2,943.00
0480	163-0240	MULCH	TN	849.000	558.024		
				230.000	6.866		
					564.890	\$1,579.18	\$129,924.70
0485	603-7000	PLASTIC FILTER FABRIC	SY	3,276.000	286.000		
				2.000	36.333		
					322.333	\$72.67	\$644.67
0510	167-1500	WATER QUALITY INSPECTIONS	MO	48.000	51.000		
				1250.000	1.000		
					52.000	\$1,250.00	\$65,000.00
0540	603-2181	STN DUMPED RIP RAP, TP 3, 18 IN	SY	353.000	251.000		
				62.640	36.333		
					287.333	\$2,275.90	\$17,998.54
0550	700-7000	AGRICULTURAL LIME	TN	150.000	.590		
				210.000	.060		
					.650	\$12.60	\$136.50
0555	700-6910	PERMANENT GRASSING	AC	55.000	17.158		
				900.000	.853		
					18.011	\$767.70	\$16,209.90

Category Amount:

\$240,413.10

\$10,343,327.38

Rpt-ID: RCPEsprj

Georgia

Date: 08/04/2025

User: garay

Department of Transportation

Page 20 of 30

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0053

Pay Period: 07/01/2025
to 07/31/2025

Project Number 311005-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0901 MSE WALLS					
0915	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	2,560.000	2,554.000		
				55.700	.000		
					2,554.000	\$.00	\$142,257.80
		28					
0920	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO -	SF	7,288.000	7,281.000		
				55.700	.000		
					7,281.000	\$.00	\$405,551.70
		28					
Category Amount:						\$0.00	\$547,809.50
Category Number:		0100 ROADWAY					
0930	621-6201	CONCRETE SIDE BARRIER, TP 2-SA	LF	2,623.000	2,123.000		
				369.880	.000		
					2,123.000	\$.00	\$785,255.24
Category Amount:						\$0.00	\$785,255.24
Category Number:		0901 MSE WALLS					
0940	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	400.000	400.000		
				55.700	.000		
					400.000	\$.00	\$22,280.00
		28					
0955	627-1160	TRAFFIC BARRIER H, WALL NO -	LF	583.000	583.000		
				300.020	.000		
					583.000	\$.00	\$174,911.66
		29					
0965	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	8,400.000	8,400.000		
				55.700	.000		
					8,400.000	\$.00	\$467,880.00
		29					
0970	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	1,127.000	1,127.000		
				55.700	.000		
					1,127.000	\$.00	\$62,773.90
		29					
0975	627-1160	TRAFFIC BARRIER H, WALL NO -	LF	141.000	139.000		
				300.020	.000		
					139.000	\$.00	\$41,702.78
		32A					

Rpt-ID: RCPESPRJ

Georgia

Date: 08/04/2025

User: garay

Department of Transportation

Page 21 of 30

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0053

Pay Period: 07/01/2025
to 07/31/2025

Project Number 311005-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0901 MSE WALLS							
1010	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO -	SF	1,650.000 55.700	603.000 .000 603.000	\$0.00	\$33,587.10
		37					
1015	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	1,766.000 74.730	1,766.000 .000 1,766.000	\$0.00	\$131,973.18
		37					
1020	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	1,396.000 55.700	1,396.000 .000 1,396.000	\$0.00	\$77,757.20
		37					
1035	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	14,995.000 57.500	14,995.000 .000 14,995.000	\$0.00	\$862,212.50
		38					
1045	627-1160	TRAFFIC BARRIER H, WALL NO -	LF	2,198.000 300.020	2,198.000 .000 2,198.000	\$0.00	\$659,443.96
		38					
1050	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO -	SF	6,683.000 55.700	6,445.000 .000 6,445.000	\$0.00	\$358,986.50
		38					
1055	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	22.000 55.700	22.000 .000 22.000	\$0.00	\$1,225.40
		38					
1060	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO -	SF	19,687.000 55.700	19,687.000 .000 19,687.000	\$0.00	\$1,096,565.90
		41					
1065	627-1160	TRAFFIC BARRIER H, WALL NO -	LF	1,142.000 300.020	206.000 .000 206.000	\$0.00	\$61,804.12
		41					

Rpt-ID: RCPEsprj

Georgia

Date: 08/04/2025

User: garay

Department of Transportation

Page 22 of 30

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0053

Pay Period: 07/01/2025
to 07/31/2025

Project Number 311005-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
	Category Number:	0901	MSE WALLS				
1070	627-1100	COPING A, WALL NO -	LF	200.000	.000		
				98.950	200.000		
					200.000	\$19,790.00	\$19,790.00
	41						
1075	627-1030	MSE WALL FACE, GTR THAN 30 FT HT, WALL NC SF		4,349.000	4,349.000		
				55.700	.000		
					4,349.000	\$.00	\$242,239.30
	41						
1080	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	4,241.000	4,241.000		
				55.700	.000		
					4,241.000	\$.00	\$236,223.70
	41						
1085	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	878.000	878.000		
				55.700	.000		
					878.000	\$.00	\$48,904.60
	41						
1095	627-1160	TRAFFIC BARRIER H, WALL NO -	LF	722.000	722.000		
				300.020	.000		
					722.000	\$.00	\$216,614.44
	42						
1100	627-1100	COPING A, WALL NO -	LF	201.000	.000		
				98.950	201.000		
					201.000	\$19,888.95	\$19,888.95
	42						
1105	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO -	SF	496.000	496.000		
				55.700	.000		
					496.000	\$.00	\$27,627.20
	42						
1110	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	10,183.000	10,183.000		
				55.700	.000		
					10,183.000	\$.00	\$567,193.10
	42						
1115	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	1,827.000	1,827.000		
				55.700	.000		
					1,827.000	\$.00	\$101,763.90
	42						

Rpt-ID: RCPESPRJ

Georgia

Date: 08/04/2025

User: garay

Department of Transportation

Page 23 of 30

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0053

Pay Period: 07/01/2025
to 07/31/2025

Project Number 311005-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0901 MSE WALLS							
1120	617-0510	PERMANENTLY ANCHORED WALL, NO -	LS	1.000	.472		
				430956.950	.144		
	44				.616	\$62,057.80	\$265,469.48
1125	627-1160	TRAFFIC BARRIER H, WALL NO -	LF	892.000	892.000		
				300.020	.000		
	46				892.000	\$0.00	\$267,617.84
1130	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	12,582.000	12,494.000		
				55.700	.000		
	46				12,494.000	\$0.00	\$695,915.80
1135	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	439.000	452.000		
				55.700	.000		
	46				452.000	\$0.00	\$25,176.40
1145	627-1120	COPING B, WALL NO -	LF	363.000	363.000		
				280.000	.000		
	47				363.000	\$0.00	\$101,640.00
1150	627-1100	COPING A, WALL NO -	LF	127.000	60.000		
				98.950	67.000		
	47				127.000	\$6,629.65	\$12,566.65
1155	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO -	SF	1,023.000	1,023.000		
				55.700	.000		
	47				1,023.000	\$0.00	\$56,981.10
1160	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	3,996.000	3,996.000		
				55.700	.000		
	47				3,996.000	\$0.00	\$222,577.20
1165	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	1,424.000	1,424.000		
				55.700	.000		
	47				1,424.000	\$0.00	\$79,316.80

Rpt-ID: RCPESPRJ

Georgia

Date: 08/04/2025

User: garay

Department of Transportation

Page 24 of 30

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0053

Pay Period: 07/01/2025
to 07/31/2025

Project Number 311005-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0901		MSE WALLS					
1180	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO -	SF	922.000	931.000		
				55.700	.000		
					931.000	\$.00	\$51,856.70
		54					
1185	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	4,127.000	4,130.000		
				55.700	.000		
					4,130.000	\$.00	\$230,041.00
		54					
1190	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	215.000	219.000		
				55.700	.000		
					219.000	\$.00	\$12,198.30
		54					
Category Amount:						\$108,366.40	\$7,554,706.66
Category Number: 0100		ROADWAY					
1280	682-9023	ELECTRICAL JUNCTION BOX, GALVANIZED, SIZE EA		68.000	49.500		
				321.630	2.000		
					51.500	\$643.26	\$16,563.95
		12 IN X 12 IN X 12 IN					
1340	681-4510	LIGHTING STD, 50 FT MH, DUAL 6 FT ARM	EA	54.000	19.000		
				7580.970	1.000		
					20.000	\$7,580.97	\$151,619.40
1350	681-4310	LIGHTING STD, 30 FT MH, DUAL 6 FT ARM	EA	9.000	.500		
				6179.450	.500		
					1.000	\$3,089.73	\$6,179.45
1365	681-4300	LIGHTING STD, 30 FT MH, 6 FT ARM	EA	130.000	102.000		
				4643.600	11.000		
					113.000	\$51,079.60	\$524,726.80
1375	682-6222	CONDUIT, NONMETL, TP 2, 2 IN	LF	62,665.000	42,750.000		
				7.610	1,040.000		
					43,790.000	\$7,914.40	\$333,241.90

Rpt-ID: RCPESPRJ

Georgia

Date: 08/04/2025

User: garay

Department of Transportation

Page 25 of 30

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0053

Pay Period: 07/01/2025
to 07/31/2025

Project Number 311005-

		Item Description 1			Prev Qty		
		Item Description 2		Auth Qty	Qty This Period	Amount	
LIN	Item Code	Supplemental Description 1	Units	Unit Price	Qty To Date	This Period	Cumulative Amount
		Supplemental Description 2					
Category Number:		0100 ROADWAY					
1380	681-6200	LUMINAIRE, TYPE 2, LED	EA	374.000	163.000		
				1326.780	16.000		
					179.000	\$21,228.48	\$237,493.62
Category Amount:						\$91,536.44	\$1,269,825.12
Category Number:		0801 BRIDGES					
1415	507-9002	PSC BEAMS, AASHTO TYPE II, BR NO -	LF	2,867.000	2,867.800		
				163.420	.000		
					2,867.800	\$.00	\$468,655.88
		2A					
1425	500-3002	CLASS AA CONCRETE	CY	7,138.000	6,375.080		
				733.240	.000		
					6,375.080	\$.00	\$4,674,463.66
1435	500-2100	CONCRETE BARRIER	LF	12,297.000	8,342.200		
				55.520	.000		
					8,342.200	\$.00	\$463,158.94
1450	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000	.750		
				500000.000	.100		
					.850	\$50,000.00	\$425,000.00
		2A					
1455	511-3000	SUPERSTR REINF STEEL, BR NO -	LS	1.000	.750		
				84881.190	.100		
					.850	\$8,488.12	\$72,149.01
		2A					
1485	500-3650	CLASS AA-1 CONCRETE	CY	513.000	512.400		
				646.230	.000		
					512.400	\$.00	\$331,128.25
1525	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000	.740		
				850000.000	.000		
					.740	\$.00	\$629,000.00

Rpt-ID: RCPESPRJ

Georgia

Date: 08/04/2025

User: garay

Department of Transportation

Page 26 of 30

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0053

Pay Period: 07/01/2025

to 07/31/2025

Project Number 311005-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0801 BRIDGES							
1535	507-9002	PSC BEAMS, AASHTO TYPE II, BR NO -	LF	325.000 163.420	324.460 .000 324.460	\$0.00	\$53,023.25
	5						
1565	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000 1300000.000	1.000 .000 1.000	\$0.00	\$1,300,000.00
	5						
1595	507-9030	PSC BEAMS, AASHTO, BULB TEE, 54 IN, BR NO -	LF	2,497.000 252.790	2,505.850 .000 2,505.850	\$0.00	\$633,453.82
	5						
1605	507-9003	PSC BEAMS, AASHTO TYPE III, BR NO -	LF	2,841.000 194.200	2,838.780 .000 2,838.780	\$0.00	\$551,291.08
	5						
1625	500-3650	CLASS AA-1 CONCRETE	CY	2,565.000 646.230	2,565.300 .000 2,565.300	\$0.00	\$1,657,773.82
1650	500-2110	CONCRETE PARAPET, SPCL DESIGN	LF	2,427.000 262.670	1,993.550 .000 1,993.550	\$0.00	\$523,645.78
1665	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000 5500000.000	.926 .042 .968	\$231,000.00	\$5,324,000.00
	6						
1675	511-3000	SUPERSTR REINF STEEL, BR NO -	LS	1.000 846211.620	.926 .042 .968	\$35,540.89	\$819,132.85
	6						
1710	507-9034	PSC BEAMS, AASHTO, BULB TEE, 65 IN, BR NO -	LF	2,114.000 251.550	2,115.170 .000 2,115.170	\$0.00	\$532,071.01
	6						

Rpt-ID: RCPESPRJ

Georgia

Date: 08/04/2025

User: garay

Department of Transportation

Page 27 of 30

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0053

Pay Period: 07/01/2025
to 07/31/2025

Project Number 311005-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0801 BRIDGES							
1715	507-9033	PSC BEAMS, AASHTO, BULB TEE, 74 IN, BR NO - LF		18,427.000 264.300	18,435.980 .000 18,435.980	\$0.00	\$4,872,629.51
		6					
1730	507-9002	PSC BEAMS, AASHTO TYPE II, BR NO - LF	LF	402.000 163.420	401.790 .000 401.790	\$0.00	\$65,660.52
		8A					
1740	441-0004	CONC SLOPE PAV, 4 IN	SY	791.000 180.930	434.000 .000 434.000	\$0.00	\$78,523.62
1765	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000 600000.000	1.000 .000 1.000	\$0.00	\$600,000.00
		8A					
1895	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000 2300000.000	1.000 .000 1.000	\$0.00	\$2,300,000.00
		11C					
1915	507-9034	PSC BEAMS, AASHTO, BULB TEE, 65 IN, BR NO - LF		8,235.000 251.550	8,235.090 .000 8,235.090	\$0.00	\$2,071,536.89
		11C					
1935	507-9003	PSC BEAMS, AASHTO TYPE III, BR NO -	LF	1,249.000 194.200	1,248.800 .000 1,248.800	\$0.00	\$242,516.96
		11C					
1980	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000 900000.000	.970 .000 .970	\$0.00	\$873,000.00
		13					
2010	507-9033	PSC BEAMS, AASHTO, BULB TEE, 74 IN, BR NO - LF		6,586.000 264.300	6,583.600 .000 6,583.600	\$0.00	\$1,740,045.48
		13					

Rpt-ID: RCPEsprj

Georgia

Date: 08/04/2025

User: garay

Department of Transportation

Page 28 of 30

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0053

Pay Period: 07/01/2025
to 07/31/2025

Project Number 311005-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0801 BRIDGES							
2030	507-9003	PSC BEAMS, AASHTO TYPE III, BR NO -	LF	1,067.000	1,066.400		
				194.200	.000		
		13			1,066.400	\$.00	\$207,094.88
2195	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000	1.000		
				850000.000	.000		
		20			1.000	\$.00	\$850,000.00
2220	507-9030	PSC BEAMS, AASHTO, BULB TEE, 54 IN, BR NO -	LF	3,590.000	3,589.400		
				252.790	.000		
		20			3,589.400	\$.00	\$907,364.43
2245	507-9033	PSC BEAMS, AASHTO, BULB TEE, 74 IN, BR NO -	LF	3,319.000	3,094.579		
				264.300	226.000		
		4			3,320.579	\$59,731.80	\$877,629.03
2255	507-9031	PSC BEAMS, AASHTO, BULB TEE, 63 IN, BR NO -	LF	558.000	.000		
				261.700	557.688		
		4			557.688	\$145,946.95	\$145,946.95
2260	507-9003	PSC BEAMS, AASHTO TYPE III, BR NO -	LF	237.000	236.520		
				194.200	.000		
		4			236.520	\$.00	\$45,932.18
2275	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000	1.000		
				1600000.000	.000		
		12			1.000	\$.00	\$1,600,000.00
2285	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000	.970		
				900000.000	.000		
		13			.970	\$.00	\$873,000.00
Category Amount:						\$530,707.76	\$36,808,827.80

Rpt-ID: RCPESPRJ

Georgia

Date: 08/04/2025

User: garay

Department of Transportation

Page 29 of 30

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0053

Pay Period: 07/01/2025
to 07/31/2025

Project Number 311005-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
2425	668-3300	SAN SEWER MANHOLE, TP 1	EA	14.000 12077.940	14.000 .000 14.000	\$0.00	\$169,091.16
Category Amount:						\$0.00	\$169,091.16
Category Number: 0801 BRIDGES							
2565	507-9003	PSC BEAMS, AASHTO TYPE III, BR NO - 8A	LF	1,905.000 194.200	1,905.100 .000 1,905.100	\$0.00	\$369,970.42
2660	507-9003	PSC BEAMS, AASHTO TYPE III, BR NO - 12	LF	487.000 194.200	487.300 .000 487.300	\$0.00	\$94,633.66
2665	507-9031	PSC BEAMS, AASHTO, BULB TEE, 63 IN, BR NO - 12	LF	4,462.000 261.700	4,461.860 .000 4,461.860	\$0.00	\$1,167,668.76
2670	507-9033	PSC BEAMS, AASHTO, BULB TEE, 74 IN, BR NO - 12	LF	1,063.000 264.300	1,063.380 .000 1,063.380	\$0.00	\$281,051.33
Category Amount:						\$0.00	\$1,913,324.17
Category Number: 0100 ROADWAY							
2815	430-0210	PLAIN PC CONC PVMT, CL 1 CONC, 11 INCH THK SY		40,119.000 56.090	23,893.249 1,312.000 25,205.249	\$73,590.08	\$1,413,762.42
Category Amount:						\$73,590.08	\$1,413,762.42
Category Number: 0801 BRIDGES							
2960	441-0004	CONC SLOPE PAV, 4 IN	SY	490.000 180.930	1,005.330 .000 1,005.330	\$0.00	\$181,894.36
Category Amount:						\$0.00	\$181,894.36

Rpt-ID: RCPEsprj

Georgia

Date: 08/04/2025

User: garay

Department of Transportation

Page 30 of 30

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0053

Pay Period: 07/01/2025

to 07/31/2025

Project Number 311005-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date		
		Supplemental Description 2					
Category Number: 0100 ROADWAY							
3020	615-1000	JACK OR BORE PIPE -	LF	140.000	.000		
				1790.230	160.000		
					160.000	\$286,436.80	\$286,436.80
		STEEL, 60 IN DIA, 1.5 IN THK					
3035	638-1001	STR SUPPORT FOR OVERHEAD SIGN, TP I , STA LS		1.000	.000		
				70848.500	1.000		
					1.000	\$70,848.50	\$70,848.50
		138+57					
3060	638-1001	STR SUPPORT FOR OVERHEAD SIGN, TP I , STA LS		1.000	.000		
				149469.000	.500		
					.500	\$74,734.50	\$74,734.50
		639+00					
9080	621-6200	CONCRETE SIDE BARRIER, TP 2-S	LF	.000	2,859.000		
				481.380	.000		
					2,859.000	\$.00	\$1,376,265.42
		MODIFIED TP 2-S CONCRETE SIDE BARRIER					
9090	004-0018	EXTRA WORK -	LF	.000	40,485.000		
				1.740	1,840.000		
					42,325.000	\$3,201.60	\$73,645.50
		CABLE, TP RHH/RHW/THWN, AWG NO 8					
9095	004-0018	EXTRA WORK -	LF	.000	28,970.000		
				1.830	1,413.000		
					30,383.000	\$2,585.79	\$55,600.89
		CABLE, TP RHH/RHW/THWN, AWG NO 6					
9100	004-0018	EXTRA WORK -	LF	.000	51,450.000		
				3.310	5,875.000		
					57,325.000	\$19,446.25	\$189,745.75
		CABLE, TP RHH/RHW/THWN, AWG NO 4					
9105	004-0018	EXTRA WORK -	LF	.000	74,200.000		
				3.750	4,908.000		
					79,108.000	\$18,405.00	\$296,655.00
		CABLE, TP RHH/RHW/THWN, AWG NO 2					
Category Amount:						\$475,658.44	\$2,423,932.36
Project Total Amount:						\$1,520,272.22	\$116,867,905.93