

Rpt-ID: RCPESPRJ

Georgia

Date: 09/15/2025

User: garay

Department of Transportation

Page 1 of 29

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0054

Pay Period: 08/01/2025
to 08/31/2025

Contract Location:

I-16/SR 404 EAST AND WEST BOUND BEGINNING AT I-75/SR
WEST BOUND BEGINNING AT I-75/SR 401 AND EXTENDING

Time Allowed: 1311 Days

Elapsed Calender Days: 1533 Days

Percent Time: 116.93

District: 3

Area: 04

Contractor:

WEBBER, LLC./UNITED INFRASTRUCTURE GROUP
1725 HUGHES LANDING BLVD
SUITE 1200

THE WOODLANDS TX 77380

Phone: (281)907-8600

Date Let: 02/12/2021

Date Awarded: 03/05/2021

Date Contract Executed: 04/13/2021

Date Notice to Proceed: 06/21/2021

Date Work Began: 06/21/2021

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 01/10/2025

Escrow Agent:

Surety Co: THE CONTINENTAL INSURANCE COMPANY

Current Contract Amount \$240,036,849.07

Original Contract Amount \$228,945,834.92

Funds Available \$41,404,560.59

Percent Complete 82.35%

Counties:

Bibb

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0012701	\$91,455,484.16	\$85,134,955.33	\$11,759,443.52	87.14%	\$813,280.58
311005-	\$148,581,364.91	\$143,810,879.59	\$29,645,117.11	80.05%	\$1,170,921.54

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 09/15/2025

User: garay

Department of Transportation

Page 2 of 29

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0054

Pay Period: 08/01/2025
to 08/31/2025

Project Number: 0012701 I-16/SR 404 - INTERCHG IMPROV

Federal State Project Number: 0012701

	Total to Date	Prev to Date	This Estimate
Participating	\$63,483,797.99	\$62,833,173.51	\$650,624.48
Non-Participating	\$15,870,949.47	\$15,708,293.37	\$162,656.10
Total Earnings	\$79,354,747.46	\$78,541,466.88	\$813,280.58
Stockpiled Materials	\$341,293.18	\$341,293.18	\$0.00
Gross Earnings	\$79,696,040.64	\$78,882,760.06	\$813,280.58
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$79,696,040.64	\$78,882,760.06	

Total Payable: **\$813,280.58**

Rpt-ID: RCPESPRJ

Georgia

Date: 09/15/2025

User: garay

Department of Transportation

Page 3 of 29

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0054

Pay Period: 08/01/2025
to 08/31/2025

Project Number: 311005- I-16/I-75 - INTERCHG IMPROV

Federal State Project Number: 311005-

	Total to Date	Prev to Date	This Estimate
Participating	\$94,647,291.34	\$93,494,324.68	\$1,152,966.66
Non-Participating	\$23,661,822.93	\$23,373,581.25	\$288,241.68
Total Earnings	\$118,309,114.27	\$116,867,905.93	\$1,441,208.34
Stockpiled Materials	\$1,545,205.53	\$1,584,108.33	(\$38,902.80)
Gross Earnings	\$119,854,319.80	\$118,452,014.26	\$1,402,305.54
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$821,040.00	\$821,040.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	(\$1,739,112.00)	(\$1,507,728.00)	(\$231,384.00)
Total:	\$118,936,247.80	\$117,765,326.26	

Total Payable: **\$1,170,921.54**

Rpt-ID: RCPEsprj

Georgia

Date: 09/15/2025

User: garay

Department of Transportation

Page 4 of 29

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0054

Pay Period: 08/01/2025
to 08/31/2025

Project Number 0012701

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount	Cumulative
		Item Description 2					
		Supplemental Description 1		Unit Price	Qty This Period	This Period	Amount
		Supplemental Description 2			Qty To Date		
Category Number: 0100 ROADWAY							
0010	668-4400	STORM SEWER MANHOLE, TP 2	EA	2.000	2.000		
				3498.510	.000		
					2.000	\$.00	\$6,997.02
0030	621-6212	CONCRETE SIDE BARRIER, TP 6-SB	LF	64.000	64.000		
				717.620	.000		
					64.000	\$.00	\$45,927.68
0050	621-6013	CONCRETE SIDE BARRIER, TP 7-TS	LF	56.000	42.000		
				210.280	14.000		
					56.000	\$2,943.92	\$11,775.68
0055	668-2200	DROP INLET, GP 2	EA	2.000	2.000		
				6445.050	.000		
					2.000	\$.00	\$12,890.10
0120	621-6001	CONCRETE BARRIER, TP S-1	LF	50.000	50.000		
				163.900	.000		
					50.000	\$.00	\$8,195.00
0140	433-1200	REINF CONC APPROACH SLAB, INCL SLOPED E SY		931.000	937.000		
				229.250	.000		
					937.000	\$.00	\$214,807.25
0145	621-6202	CONCRETE SIDE BARRIER, TP 2-SB	LF	328.000	79.000		
				488.600	.000		
					79.000	\$.00	\$38,599.40
0150	621-6002	CONCRETE BARRIER, TP S-2	LF	3,262.000	736.000		
				196.980	.000		
					736.000	\$.00	\$144,977.28

Rpt-ID: RCPESPRJ

Georgia

Date: 09/15/2025

User: garay

Department of Transportation

Page 5 of 29

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0054

Pay Period: 08/01/2025
to 08/31/2025

Project Number 0012701

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0215	441-3999	CONCRETE V GUTTER	LF	3,081.000 28.000	1,035.000 .000 1,035.000	\$0.00	\$28,980.00
Category Amount:						\$2,943.92	\$513,149.41
Category Number: 0801 BRIDGES							
0225	500-3002	CLASS AA CONCRETE	CY	3,853.000 733.240	3,893.130 .000 3,893.130	\$0.00	\$2,854,598.64
Category Amount:						\$0.00	\$2,854,598.64
Category Number: 0100 ROADWAY							
0265	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		31,045.000 74.500	23,828.860 .000 23,828.860	\$0.00	\$1,775,250.07
0275	433-1300	REINF CONC APPROACH SLAB, INCL BARRIER	SY	1,465.000 239.360	402.500 .000 402.500	\$0.00	\$96,342.40
0285	150-9011	TRAFFIC CONTROL - WORKZONE LAW ENFORC HR		10,000.000 34.000	4,004.810 165.500 4,170.310	\$5,627.00	\$141,790.54
0300	621-4086	CONCRETE SIDE BARRIER, TYPE 7WS	LF	1,478.000 110.010	875.000 .000 875.000	\$0.00	\$96,258.75
0315	621-6201	CONCRETE SIDE BARRIER, TP 2-SA	LF	1,533.000 369.880	896.000 .000 896.000	\$0.00	\$331,412.48
0320	441-0104	CONC SIDEWALK, 4 IN	SY	542.000 49.180	138.890 .000 138.890	\$0.00	\$6,830.61

Rpt-ID: RCPEsprj

Georgia

Date: 09/15/2025

User: garay

Department of Transportation

Page 6 of 29

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0054

Pay Period: 08/01/2025

to 08/31/2025

Project Number 0012701

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100 ROADWAY							
0330	430-0220	PLAIN PC CONC PVMT, CL 1 CONC, 12 INCH THK SY		126,107.000	109,030.592		
				57.930	9,499.817		
					118,530.409	\$550,324.40	\$6,866,466.59
0345	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		7,508.000	983.480		
		TL & H LIME		88.000	.000		
					983.480	\$.00	\$86,546.24
0350	621-6003	CONCRETE BARRIER, TP S-3	LF	2,684.000	2,216.000		
				348.290	123.000		
					2,339.000	\$42,839.67	\$814,650.31
0365	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	6,808.000	5,574.500		
				36.410	422.000		
					5,996.500	\$15,365.02	\$218,332.57
0370	441-0303	CONC SPILLWAY, TP 3	EA	1.000	3.000		
				3350.000	.000		
					3.000	\$.00	\$10,050.00
0390	668-4300	STORM SEWER MANHOLE, TP 1	EA	7.000	4.000		
				2406.000	.000		
					4.000	\$.00	\$9,624.00
0400	668-5000	JUNCTION BOX	EA	3.000	2.000		
				6674.430	.000		
					2.000	\$.00	\$13,348.86
0440	167-1500	WATER QUALITY INSPECTIONS	MO	48.000	52.000		
				1250.000	1.000		
					53.000	\$1,250.00	\$66,250.00
0465	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		28,906.000	39,410.200		
				0.800	-4,936.000		
					34,474.200	\$-3,948.80	\$27,579.36

Rpt-ID: RCPESPRJ

Georgia

Date: 09/15/2025

User: garay

Department of Transportation

Page 7 of 29

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0054

Pay Period: 08/01/2025
to 08/31/2025

Project Number 0012701

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100		ROADWAY					
0475	700-6910	PERMANENT GRASSING	AC	41.000	9.506		
				900.000	.250		
					9.756	\$225.00	\$8,780.40
0505	163-0240	MULCH	TN	686.000	551.790		
				230.000	10.814		
					562.604	\$2,487.22	\$129,398.92
0685	639-5000	PRESTRESSED CONC STRAIN POLE, TP -	EA	5.000	4.000		
				8133.120	.000		
					4.000	\$.00	\$32,532.48
		IV					
Category Amount:						\$614,169.51	\$10,731,444.58
Category Number: 0901		MSE WALLS					
0860	621-6210	CONCRETE SIDE BARRIER, TP 6-S	LF	290.000	290.000		
				431.530	.000		
					290.000	\$.00	\$125,143.70
0865	627-1160	TRAFFIC BARRIER H, WALL NO -	LF	696.000	696.000		
				300.020	.000		
					696.000	\$.00	\$208,813.92
	21						
0875	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO -	SF	3,556.000	3,556.000		
				55.700	.000		
					3,556.000	\$.00	\$198,069.20
	21						
0880	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	5,025.000	5,025.000		
				55.700	.000		
					5,025.000	\$.00	\$279,892.50
	21						
0885	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	7.000	7.000		
				55.700	.000		
					7.000	\$.00	\$389.90
	21						

Rpt-ID: RCPESPRJ

Georgia

Date: 09/15/2025

User: garay

Department of Transportation

Page 8 of 29

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0054

Pay Period: 08/01/2025
to 08/31/2025

Project Number 0012701

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0901 MSE WALLS							
0895	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	3,626.000 59.500	3,626.000 .000 3,626.000	\$0.00	\$215,747.00
		30					
0900	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	4,459.000 58.790	4,459.000 .000 4,459.000	\$0.00	\$262,144.61
		30					
0910	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	4,194.000 55.700	4,194.000 .000 4,194.000	\$0.00	\$233,605.80
		32					
0915	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	694.000 55.700	694.000 .000 694.000	\$0.00	\$38,655.80
		32					
0935	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO -	SF	13,039.000 55.700	11,282.000 .000 11,282.000	\$0.00	\$628,407.40
		39					
0940	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	10,801.000 55.700	12,107.000 .000 12,107.000	\$0.00	\$674,359.90
		39					
0945	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	2,806.000 55.700	2,755.000 .000 2,755.000	\$0.00	\$153,453.50
		39					
0950	627-1160	TRAFFIC BARRIER H, WALL NO -	LF	1,379.000 300.020	1,334.000 .000 1,334.000	\$0.00	\$400,226.68
		39					
0970	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	7,704.000 55.700	7,704.000 .000 7,704.000	\$0.00	\$429,112.80
		40					

Rpt-ID: RCPESPRJ

Georgia

Date: 09/15/2025

User: garay

Department of Transportation

Page 9 of 29

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0054

Pay Period: 08/01/2025
to 08/31/2025

Project Number 0012701

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0901 MSE WALLS							
0975	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	598.000 55.700	598.000 .000 598.000	\$0.00	\$33,308.60
	40						
Category Amount:						\$0.00	\$3,881,331.31
Category Number: 0801 BRIDGES							
1020	507-9030	PSC BEAMS, AASHTO, BULB TEE, 54 IN, BR NO -	LF	2,569.000 252.790	2,569.010 .000 2,569.010	\$0.00	\$649,420.04
	1						
1025	507-9002	PSC BEAMS, AASHTO TYPE II, BR NO -	LF	1,155.000 163.420	1,157.290 .000 1,157.290	\$0.00	\$189,124.33
	1						
1035	500-2100	CONCRETE BARRIER	LF	7,166.000 55.520	6,357.090 .000 6,357.090	\$0.00	\$352,945.64
1055	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000 800000.000	1.000 .000 1.000	\$0.00	\$800,000.00
	1						
1090	507-9002	PSC BEAMS, AASHTO TYPE II, BR NO -	LF	1,577.000 163.420	1,577.410 .000 1,577.410	\$0.00	\$257,780.34
	2B						
1120	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000 300000.000	1.000 .000 1.000	\$0.00	\$300,000.00
	2B						
1160	507-9033	PSC BEAMS, AASHTO, BULB TEE, 74 IN, BR NO -	LF	1,616.000 264.300	1,615.620 .000 1,615.620	\$0.00	\$427,008.37
	7						

Rpt-ID: RCPEsprj

Georgia

Date: 09/15/2025

User: garay

Department of Transportation

Page 10 of 29

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0054

Pay Period: 08/01/2025
to 08/31/2025

Project Number 0012701

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0801 BRIDGES					
1175	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000	1.000		
				500000.000	.000		
					1.000	\$.00	\$500,000.00
	7						
Category Amount:						\$0.00	\$3,476,278.72
Category Number:		0100 ROADWAY					
1220	441-0004	CONC SLOPE PAV, 4 IN	SY	659.000	901.190		
				178.540	.000		
					901.190	\$.00	\$160,898.46
Category Amount:						\$0.00	\$160,898.46
Category Number:		0801 BRIDGES					
1290	507-9033	PSC BEAMS, AASHTO, BULB TEE, 74 IN, BR NO · LF		6,360.000	6,359.870		
				264.300	.000		
					6,359.870	\$.00	\$1,680,913.64
	14						
1295	507-9003	PSC BEAMS, AASHTO TYPE III, BR NO -	LF	1,170.000	1,169.540		
				194.200	.000		
					1,169.540	\$.00	\$227,124.67
	14						
1330	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000	1.000		
				1900000.000	.000		
					1.000	\$.00	\$1,900,000.00
	14						
1375	507-9033	PSC BEAMS, AASHTO, BULB TEE, 74 IN, BR NO · LF		6,567.000	6,568.620		
				264.300	.000		
					6,568.620	\$.00	\$1,736,086.27
	15						
1430	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000	1.000		
				1700000.000	.000		
					1.000	\$.00	\$1,700,000.00
	15						
Category Amount:						\$0.00	\$7,244,124.58

Rpt-ID: RCPESPRJ

Georgia

Date: 09/15/2025

User: garay

Department of Transportation

Page 11 of 29

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0054

Pay Period: 08/01/2025
to 08/31/2025

Project Number 0012701

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
1460	441-0004	CONC SLOPE PAV, 4 IN	SY	1,118.000 178.540	821.810 .000 821.810	\$0.00	\$146,725.96
Category Amount:						\$0.00	\$146,725.96
Category Number: 0801 BRIDGES							
1465	507-9030	PSC BEAMS, AASHTO, BULB TEE, 54 IN, BR NO - LF		2,811.000 252.790	2,814.740 .000 2,814.740	\$0.00	\$711,538.12
		21					
1495	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000 800000.000	1.000 .000 1.000	\$0.00	\$800,000.00
		21					
1510	520-2220	PILING, PSC, 20 IN SQ	LF	1,760.000 154.470	1,280.050 .000 1,280.050	\$0.00	\$197,729.32
1515	520-2216	PILING, PSC, 16 IN SQ	LF	1,920.000 62.970	1,313.720 .000 1,313.720	\$0.00	\$82,724.95
Category Amount:						\$0.00	\$1,791,992.39
Category Number: 0100 ROADWAY							
1665	621-6210	CONCRETE SIDE BARRIER, TP 6-S	LF	290.000 485.960	225.000 .000 225.000	\$0.00	\$109,341.00
1675	430-0210	PLAIN PC CONC PVMT, CL 1 CONC, 11 INCH THK SY		31,673.000 56.090	16,787.140 .000 16,787.140	\$0.00	\$941,590.68
1685	205-0001	UNCLASS EXCAV	CY	71,915.000 9.040	85,047.626 1,079.543 86,127.169	\$9,759.07	\$778,589.61

Rpt-ID: RCPESPRJ

Georgia

Date: 09/15/2025

User: garay

Department of Transportation

Page 12 of 29

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0054

Pay Period: 08/01/2025

to 08/31/2025

Project Number 0012701

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0100 ROADWAY					
1690	206-0002	BORROW EXCAV, INCL MATL	CY	449,664.000	336,459.456		
				0.010	25,679.641		
					362,139.097	\$256.80	\$3,621.39
1725	441-0050	CONC SLOPE DRAIN	SY	7.000	34.110		
				165.660	.000		
					34.110	\$0.00	\$5,650.66
1755	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	6.000	5.630		
				1200.000	.000		
					5.630	\$0.00	\$6,756.00
1790	441-0204	PLAIN CONC DITCH PAVING, 4 IN	SY	1,850.000	53.680		
				102.240	.000		
					53.680	\$0.00	\$5,488.24
Category Amount:						\$10,015.87	\$1,851,037.58
Category Number:		0901 MSE WALLS					
1840	627-1030	MSE WALL FACE, GTR THAN 30 FT HT, WALL NC SF		9,099.000	9,099.000		
				55.700	.000		
					9,099.000	\$0.00	\$506,814.30
	21						
Category Amount:						\$0.00	\$506,814.30
Category Number:		0801 BRIDGES					
1860	441-0004	CONC SLOPE PAV, 4 IN	SY	1,118.000	1,215.780		
				180.930	.000		
					1,215.780	\$0.00	\$219,971.08
1865	441-0004	CONC SLOPE PAV, 4 IN	SY	649.000	477.330		
				180.930	.000		
					477.330	\$0.00	\$86,363.32

Rpt-ID: RCPESPRJ

Georgia

Date: 09/15/2025

User: garay

Department of Transportation

Page 13 of 29

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0054

Pay Period: 08/01/2025
to 08/31/2025

Project Number 0012701

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0801 BRIDGES							
1870	441-0004	CONC SLOPE PAV, 4 IN	SY	661.000 180.930	300.670 .000 300.670	\$0.00	\$54,400.22
Category Amount:						\$0.00	\$360,734.62
Category Number: 0100 ROADWAY							
1935	668-2100	DROP INLET, GP 1	EA	100.000 4036.080	77.000 11.000 88.000	\$44,396.88	\$355,175.04
Category Amount:						\$44,396.88	\$355,175.04
Category Number: 0901 MSE WALLS							
1940	627-1030	MSE WALL FACE, GTR THAN 30 FT HT, WALL NC SF		98.000 55.700	101.000 .000 101.000	\$0.00	\$5,625.70
		39					
Category Amount:						\$0.00	\$5,625.70
Category Number: 0801 BRIDGES							
1950	507-9003	PSC BEAMS, AASHTO TYPE III, BR NO -	LF	649.000 194.200	647.860 .000 647.860	\$0.00	\$125,814.41
		15					
Category Amount:						\$0.00	\$125,814.41
Category Number: 0100 ROADWAY							
1955	500-3002	CLASS AA CONCRETE	CY	321.000 946.050	321.000 .000 321.000	\$0.00	\$303,682.05
9017	610-0959	REMOVE PIPE -	LF	.000 44.300	566.000 148.000 714.000	\$6,556.40	\$31,630.20
		VARIOUS SIZES					

Rpt-ID: RCPEsprj

Georgia

Date: 09/15/2025

User: garay

Department of Transportation

Page 14 of 29

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0054

Pay Period: 08/01/2025
to 08/31/2025

Project Number 0012701

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0100 ROADWAY					
9022	610-6015	REM DROP INLET	EA	.000	7.000		
				1576.890	5.000		
					12.000	\$7,884.45	\$18,922.68
		REM DROP INLET					
9115	621-6200	CONCRETE SIDE BARRIER, TP 2-S	LF	.000	4,447.890		
				481.380	60.000		
					4,507.890	\$28,882.80	\$2,170,008.09
		MODIFIED TP 2-S CONCRETE SIDE BARRIER					
Category Amount:						\$43,323.65	\$2,524,243.02
Category Number:		0901 MSE WALLS					
9125	627-1160	TRAFFIC BARRIER H, WALL NO -	LF	.000	831.000		
				454.370	.000		
					831.000	\$0.00	\$377,581.47
		TRAFFIC BARRIER H, WALL NO 30					
		ITEM ADDED BY SA					
9130	627-1160	TRAFFIC BARRIER H, WALL NO -	LF	.000	449.000		
				458.830	.000		
					449.000	\$0.00	\$206,014.67
		TRAFFIC BARRIER H, WALL NO 32					
		ITEM ADDED BY SA					
Category Amount:						\$0.00	\$583,596.14
Category Number:		0100 ROADWAY					
9165	004-0022	EXTRA WORK -	LS	.000	.000		
				98430.750	1.000		
					1.000	\$98,430.75	\$98,430.75
		HURRICANE HELENE EROSION AND SEDIMENT CONTROL IMPACT					
		ITEM ADDED BY SA					
Category Amount:						\$98,430.75	\$98,430.75
Project Total Amount:						\$813,280.58	\$79,354,747.46

Rpt-ID: RCPESPRJ

Georgia

Date: 09/15/2025

User: garay

Department of Transportation

Page 15 of 29

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0054

Pay Period: 08/01/2025
to 08/31/2025

Project Number 311005-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0010	649-0018	CONCRETE GLARE SCREEN, 18 INCH	LF	7,741.000 25.000	4,121.000 .000 4,121.000	\$0.00	\$103,025.00
0045	621-3125	CONCRETE BARRIER, TP 25S, MODIFIED	LF	749.000 161.970	395.000 100.000 495.000	\$16,197.00	\$80,175.15
0070	668-2110	DROP INLET, GP 1, ADDL DEPTH	LF	189.000 551.580	170.875 10.000 180.875	\$5,515.80	\$99,767.03
0080	621-6001	CONCRETE BARRIER, TP S-1	LF	1,550.000 163.900	1,300.000 .000 1,300.000	\$0.00	\$213,070.00
0085	668-4400	STORM SEWER MANHOLE, TP 2	EA	1.000 3498.510	1.000 .000 1.000	\$0.00	\$3,498.51
0090	668-2200	DROP INLET, GP 2	EA	4.000 6445.050	3.000 .000 3.000	\$0.00	\$19,335.15
0100	621-6210	CONCRETE SIDE BARRIER, TP 6-S	LF	63.000 485.960	63.000 .000 63.000	\$0.00	\$30,615.48
0105	621-6002	CONCRETE BARRIER, TP S-2	LF	7,381.000 196.980	3,014.000 .000 3,014.000	\$0.00	\$593,697.72
0150	668-1200	CATCH BASIN, GP 2	EA	1.000 5840.690	1.000 .000 1.000	\$0.00	\$5,840.69

Rpt-ID: RCPEsprj

Georgia

Date: 09/15/2025

User: garay

Department of Transportation

Page 16 of 29

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0054

Pay Period: 08/01/2025

to 08/31/2025

Project Number 311005-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100 ROADWAY							
0155	621-6003	CONCRETE BARRIER, TP S-3	LF	1,930.000	1,208.000		
				348.290	.000		
					1,208.000	\$.00	\$420,734.32
0160	621-6013	CONCRETE SIDE BARRIER, TP 7-TS	LF	14.000	42.000		
				210.280	.000		
					42.000	\$.00	\$8,831.76
0207	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		.000	6,713.390		
		TL & H LIME		87.250	.000		
					6,713.390	\$.00	\$585,743.28
		REVISED TEMPORARY PAVEMENT					
0210	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		26,148.000	11,008.640		
		L & H LIME		74.500	.000		
					11,008.640	\$.00	\$820,143.68
0212	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		.000	9,284.420		
		L & H LIME		73.750	.000		
					9,284.420	\$.00	\$684,725.98
		REVISED TEMPORARY PAVEMENT					
0215	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	11.000	11.000		
				1200.000	.000		
					11.000	\$.00	\$13,200.00
0230	621-4086	CONCRETE SIDE BARRIER, TYPE 7WS	LF	1,374.000	1,111.000		
				110.010	.000		
					1,111.000	\$.00	\$122,221.11
0250	433-1100	REINF CONC APPROACH SLAB, INCL CURB	SY	382.000	351.670		
				163.390	.000		
					351.670	\$.00	\$57,459.36
0255	430-0220	PLAIN PC CONC PVMT, CL 1 CONC, 12 INCH THK	SY	108,833.000	51,997.508		
				57.930	5,029.333		
					57,026.841	\$291,349.26	\$3,303,564.90

Rpt-ID: RCPEsprj

Georgia

Date: 09/15/2025

User: garay

Department of Transportation

Page 17 of 29

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0054

Pay Period: 08/01/2025
to 08/31/2025

Project Number 311005-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100 ROADWAY							
0265	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	4,410.000	3,374.740		
				24.250	.000		
					3,374.740	\$.00	\$81,837.45
0270	433-1300	REINF CONC APPROACH SLAB, INCL BARRIER	SY	2,813.000	1,510.000		
				239.360	.000		
					1,510.000	\$.00	\$361,433.60
0295	433-1200	REINF CONC APPROACH SLAB, INCL SLOPED E	SY	575.000	571.000		
				229.250	.000		
					571.000	\$.00	\$130,901.75
0300	441-3999	CONCRETE V GUTTER	LF	2,196.000	2,797.500		
				28.000	.000		
					2,797.500	\$.00	\$78,330.00
0312	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		.000	148.940		
				108.250	.000		
					148.940	\$.00	\$16,122.76
		REVISED TEMPORARY PAVEMENT					
0320	621-3126	CONCRETE BARRIER, TYPE 26S	LF	435.000	295.000		
				309.880	.000		
					295.000	\$.00	\$91,414.60
0355	441-0104	CONC SIDEWALK, 4 IN	SY	2,910.000	2,255.900		
				49.180	.000		
					2,255.900	\$.00	\$110,945.16
0365	668-1100	CATCH BASIN, GP 1	EA	14.000	14.000		
				5841.110	.000		
					14.000	\$.00	\$81,775.54
0370	668-2100	DROP INLET, GP 1	EA	99.000	80.000		
				4036.080	2.000		
					82.000	\$8,072.16	\$330,958.56

Estimate Summary By Project

Pay Period: 08/01/2025

to 08/31/2025

Project Number 311005-

		Item Description 1			Prev Qty		
LIN	Item Code	Item Description 2		Auth Qty	Qty This Period	Amount	Cumulative
		Supplemental Description 1	Units	Unit Price	Qty To Date	This Period	Amount
		Supplemental Description 2					
Category Number:		0100 ROADWAY					
0380	668-4300	STORM SEWER MANHOLE, TP 1	EA	7.000	7.000		
				2406.000	.000		
					7.000	\$.00	\$16,842.00
0395	668-5000	JUNCTION BOX	EA	1.000	1.000		
				6674.430	.000		
					1.000	\$.00	\$6,674.43
0400	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	9,049.000	8,573.750		
				36.410	555.000		
					9,128.750	\$20,207.55	\$332,377.79
0510	167-1500	WATER QUALITY INSPECTIONS	MO	48.000	52.000		
				1250.000	1.000		
					53.000	\$1,250.00	\$66,250.00
Category Amount:						\$342,591.77	\$8,871,512.76
Category Number:		0901 MSE WALLS					
0915	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	2,560.000	2,554.000		
				55.700	.000		
					2,554.000	\$.00	\$142,257.80
		28					
0920	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO -	SF	7,288.000	7,281.000		
				55.700	.000		
					7,281.000	\$.00	\$405,551.70
		28					
Category Amount:						\$0.00	\$547,809.50
Category Number:		0100 ROADWAY					
0930	621-6201	CONCRETE SIDE BARRIER, TP 2-SA	LF	2,623.000	2,123.000		
				369.880	.000		
					2,123.000	\$.00	\$785,255.24
Category Amount:						\$0.00	\$785,255.24

Rpt-ID: RCPESPRJ

Georgia

Date: 09/15/2025

User: garay

Department of Transportation

Page 19 of 29

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0054

Pay Period: 08/01/2025

to 08/31/2025

Project Number 311005-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0901 MSE WALLS							
0940	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	400.000 55.700	400.000 .000 400.000	\$0.00	\$22,280.00
		28					
0955	627-1160	TRAFFIC BARRIER H, WALL NO -	LF	583.000 300.020	583.000 .000 583.000	\$0.00	\$174,911.66
		29					
0965	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	8,400.000 55.700	8,400.000 .000 8,400.000	\$0.00	\$467,880.00
		29					
0970	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	1,127.000 55.700	1,127.000 .000 1,127.000	\$0.00	\$62,773.90
		29					
0975	627-1160	TRAFFIC BARRIER H, WALL NO -	LF	141.000 300.020	139.000 .000 139.000	\$0.00	\$41,702.78
		32A					
1010	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO -	SF	1,650.000 55.700	603.000 .000 603.000	\$0.00	\$33,587.10
		37					
1015	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	1,766.000 74.730	1,766.000 .000 1,766.000	\$0.00	\$131,973.18
		37					
1020	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	1,396.000 55.700	1,396.000 .000 1,396.000	\$0.00	\$77,757.20
		37					
1035	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	14,995.000 57.500	14,995.000 .000 14,995.000	\$0.00	\$862,212.50
		38					

Rpt-ID: RCPEsprj

Georgia

Date: 09/15/2025

User: garay

Department of Transportation

Page 20 of 29

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0054

Pay Period: 08/01/2025

to 08/31/2025

Project Number 311005-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount	Cumulative
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2			This Period		
	Category Number:	0901	MSE WALLS				
1045	627-1160	TRAFFIC BARRIER H, WALL NO -	LF	2,198.000	2,198.000		
				300.020	.000		
					2,198.000	\$.00	\$659,443.96
	38						
1050	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO -	SF	6,683.000	6,445.000		
				55.700	.000		
					6,445.000	\$.00	\$358,986.50
	38						
1055	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	22.000	22.000		
				55.700	.000		
					22.000	\$.00	\$1,225.40
	38						
1060	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO -	SF	19,687.000	19,687.000		
				55.700	.000		
					19,687.000	\$.00	\$1,096,565.90
	41						
1065	627-1160	TRAFFIC BARRIER H, WALL NO -	LF	1,142.000	206.000		
				300.020	.000		
					206.000	\$.00	\$61,804.12
	41						
1075	627-1030	MSE WALL FACE, GTR THAN 30 FT HT, WALL NC SF		4,349.000	4,349.000		
				55.700	.000		
					4,349.000	\$.00	\$242,239.30
	41						
1080	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	4,241.000	4,241.000		
				55.700	.000		
					4,241.000	\$.00	\$236,223.70
	41						
1085	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	878.000	878.000		
				55.700	.000		
					878.000	\$.00	\$48,904.60
	41						
1095	627-1160	TRAFFIC BARRIER H, WALL NO -	LF	722.000	722.000		
				300.020	.000		
					722.000	\$.00	\$216,614.44
	42						

Rpt-ID: RCPEsprj

Georgia

Date: 09/15/2025

User: garay

Department of Transportation

Page 21 of 29

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0054

Pay Period: 08/01/2025
to 08/31/2025

Project Number 311005-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0901 MSE WALLS							
1105	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO -	SF	496.000	496.000		
				55.700	.000		
	42				496.000	\$.00	\$27,627.20
1110	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	10,183.000	10,183.000		
				55.700	.000		
	42				10,183.000	\$.00	\$567,193.10
1115	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	1,827.000	1,827.000		
				55.700	.000		
	42				1,827.000	\$.00	\$101,763.90
1120	617-0510	PERMANENTLY ANCHORED WALL, NO -	LS	1.000	.616		
				430956.950	.184		
	44				.800	\$79,296.08	\$344,765.56
1125	627-1160	TRAFFIC BARRIER H, WALL NO -	LF	892.000	892.000		
				300.020	.000		
	46				892.000	\$.00	\$267,617.84
1130	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	12,582.000	12,494.000		
				55.700	.000		
	46				12,494.000	\$.00	\$695,915.80
1135	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	439.000	452.000		
				55.700	.000		
	46				452.000	\$.00	\$25,176.40
1145	627-1120	COPING B, WALL NO -	LF	363.000	363.000		
				280.000	.000		
	47				363.000	\$.00	\$101,640.00
1155	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO -	SF	1,023.000	1,023.000		
				55.700	.000		
	47				1,023.000	\$.00	\$56,981.10

Rpt-ID: RCPESPRJ

Georgia

Date: 09/15/2025

User: garay

Department of Transportation

Page 22 of 29

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0054

Pay Period: 08/01/2025
to 08/31/2025

Project Number 311005-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0901 MSE WALLS							
1160	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO - 47	SF	3,996.000 55.700	3,996.000 .000 3,996.000	\$0.00	\$222,577.20
1165	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO - 47	SF	1,424.000 55.700	1,424.000 .000 1,424.000	\$0.00	\$79,316.80
1180	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO - 54	SF	922.000 55.700	931.000 .000 931.000	\$0.00	\$51,856.70
1185	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO - 54	SF	4,127.000 55.700	4,130.000 .000 4,130.000	\$0.00	\$230,041.00
1190	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO - 54	SF	215.000 55.700	219.000 .000 219.000	\$0.00	\$12,198.30
Category Amount:						\$79,296.08	\$7,581,757.14
Category Number: 0100 ROADWAY							
1340	681-4510	LIGHTING STD, 50 FT MH, DUAL 6 FT ARM	EA	54.000 7580.970	20.000 6.000 26.000	\$45,485.82	\$197,105.22
1370	682-9023	ELECTRICAL JUNCTION BOX, GALVANIZED, SIZI 6 IN X 6 IN X 6 IN	EA	48.000 180.260	56.000 1.000 57.000	\$180.26	\$10,274.82
1375	682-6222	CONDUIT, NONMETL, TP 2, 2 IN	LF	62,665.000 7.610	43,790.000 185.000 43,975.000	\$1,407.85	\$334,649.75

Rpt-ID: RCPEsprj

Georgia

Date: 09/15/2025

User: garay

Department of Transportation

Page 23 of 29

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0054

Pay Period: 08/01/2025
to 08/31/2025

Project Number 311005-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
	Category Number:	0100 ROADWAY					
1380	681-6200	LUMINAIRE, TYPE 2, LED	EA	374.000	179.000		
				1326.780	24.000		
					203.000	\$31,842.72	\$269,336.34
1390	610-6605	REM LIGHTING STANDARD	EA	94.000	80.000		
				1003.570	9.000		
					89.000	\$9,032.13	\$89,317.73
Category Amount:						\$87,948.78	\$900,683.86
	Category Number:	0801 BRIDGES					
1415	507-9002	PSC BEAMS, AASHTO TYPE II, BR NO -	LF	2,867.000	2,867.800		
				163.420	.000		
		2A			2,867.800	\$.00	\$468,655.88
1425	500-3002	CLASS AA CONCRETE	CY	7,138.000	6,375.080		
				733.240	.000		
					6,375.080	\$.00	\$4,674,463.66
1435	500-2100	CONCRETE BARRIER	LF	12,297.000	8,342.200		
				55.520	.000		
					8,342.200	\$.00	\$463,158.94
1450	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000	.850		
				500000.000	.150		
		2A			1.000	\$75,000.00	\$500,000.00
1455	511-3000	SUPERSTR REINF STEEL, BR NO -	LS	1.000	.850		
				84881.190	.150		
		2A			1.000	\$12,732.18	\$84,881.19
1485	500-3650	CLASS AA-1 CONCRETE	CY	513.000	512.400		
				646.230	.000		
					512.400	\$.00	\$331,128.25

Rpt-ID: RCPESPRJ

Georgia

Date: 09/15/2025

User: garay

Department of Transportation

Page 24 of 29

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0054

Pay Period: 08/01/2025
to 08/31/2025

Project Number 311005-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0801 BRIDGES							
1525	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000	.736		
				850000.000	.030		
					.766	\$25,500.00	\$651,100.00
	4						
1530	511-3000	SUPERSTR REINF STEEL, BR NO -	LS	1.000	.636		
				181979.700	.130		
					.766	\$23,657.36	\$139,396.45
	4						
1535	507-9002	PSC BEAMS, AASHTO TYPE II, BR NO -	LF	325.000	324.460		
				163.420	.000		
					324.460	\$0.00	\$53,023.25
	5						
1565	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000	1.000		
				1300000.000	.000		
					1.000	\$0.00	\$1,300,000.00
	5						
1595	507-9030	PSC BEAMS, AASHTO, BULB TEE, 54 IN, BR NO -	LF	2,497.000	2,505.850		
				252.790	.000		
					2,505.850	\$0.00	\$633,453.82
	5						
1605	507-9003	PSC BEAMS, AASHTO TYPE III, BR NO -	LF	2,841.000	2,838.780		
				194.200	.000		
					2,838.780	\$0.00	\$551,291.08
	5						
1625	500-3650	CLASS AA-1 CONCRETE	CY	2,565.000	2,565.300		
				646.230	.000		
					2,565.300	\$0.00	\$1,657,773.82
1650	500-2110	CONCRETE PARAPET, SPCL DESIGN	LF	2,427.000	1,993.550		
				262.670	107.000		
					2,100.550	\$28,105.69	\$551,751.47
1665	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000	.968		
				5500000.000	.016		
					.984	\$88,000.00	\$5,412,000.00
	6						

Rpt-ID: RCPESPRJ

Georgia

Date: 09/15/2025

User: garay

Department of Transportation

Page 25 of 29

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0054

Pay Period: 08/01/2025
to 08/31/2025

Project Number 311005-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0801 BRIDGES							
1675	511-3000	SUPERSTR REINF STEEL, BR NO -	LS	1.000	.968		
				846211.620	.016		
					.984	\$13,539.39	\$832,672.23
	6						
1710	507-9034	PSC BEAMS, AASHTO, BULB TEE, 65 IN, BR NO · LF		2,114.000	2,115.170		
				251.550	.000		
					2,115.170	\$0.00	\$532,071.01
	6						
1715	507-9033	PSC BEAMS, AASHTO, BULB TEE, 74 IN, BR NO · LF		18,427.000	18,435.980		
				264.300	.000		
					18,435.980	\$0.00	\$4,872,629.51
	6						
1730	507-9002	PSC BEAMS, AASHTO TYPE II, BR NO -	LF	402.000	401.790		
				163.420	.000		
					401.790	\$0.00	\$65,660.52
	8A						
1740	441-0004	CONC SLOPE PAV, 4 IN	SY	791.000	434.000		
				180.930	.000		
					434.000	\$0.00	\$78,523.62
1765	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000	1.000		
				600000.000	.000		
					1.000	\$0.00	\$600,000.00
	8A						
1895	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000	1.000		
				2300000.000	.000		
					1.000	\$0.00	\$2,300,000.00
	11C						
1915	507-9034	PSC BEAMS, AASHTO, BULB TEE, 65 IN, BR NO · LF		8,235.000	8,235.090		
				251.550	.000		
					8,235.090	\$0.00	\$2,071,536.89
	11C						
1935	507-9003	PSC BEAMS, AASHTO TYPE III, BR NO -	LF	1,249.000	1,248.800		
				194.200	.000		
					1,248.800	\$0.00	\$242,516.96
	11C						

Rpt-ID: RCPEsprj

Georgia

Date: 09/15/2025

User: garay

Department of Transportation

Page 26 of 29

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0054

Pay Period: 08/01/2025
to 08/31/2025

Project Number 311005-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount	Cumulative
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2			This Period		
	Category Number:	0801 BRIDGES					
1945	544-1000	DECK DRAIN SYSTEM, BR NO -	LS	1.000	.500		
				96643.310	.450		
					.950	\$43,489.49	\$91,811.14
	13						
1980	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000	.970		
				900000.000	.030		
					1.000	\$27,000.00	\$900,000.00
	13						
1990	511-3000	SUPERSTR REINF STEEL, BR NO -	LS	1.000	.970		
				343917.800	.030		
					1.000	\$10,317.53	\$343,917.80
	13						
2010	507-9033	PSC BEAMS, AASHTO, BULB TEE, 74 IN, BR NO · LF		6,586.000	6,583.600		
				264.300	.000		
					6,583.600	\$.00	\$1,740,045.48
	13						
2030	507-9003	PSC BEAMS, AASHTO TYPE III, BR NO -	LF	1,067.000	1,066.400		
				194.200	.000		
					1,066.400	\$.00	\$207,094.88
	13						
2195	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000	1.000		
				850000.000	.000		
					1.000	\$.00	\$850,000.00
	20						
2220	507-9030	PSC BEAMS, AASHTO, BULB TEE, 54 IN, BR NO · LF		3,590.000	3,589.400		
				252.790	.000		
					3,589.400	\$.00	\$907,364.43
	20						
2245	507-9033	PSC BEAMS, AASHTO, BULB TEE, 74 IN, BR NO · LF		3,319.000	3,320.580		
				264.300	.000		
					3,320.580	\$.00	\$877,629.29
	4						
2255	507-9031	PSC BEAMS, AASHTO, BULB TEE, 63 IN, BR NO · LF		558.000	557.690		
				261.700	.000		
					557.690	\$.00	\$145,947.47
	4						

Rpt-ID: RCPESPRJ

Georgia

Date: 09/15/2025

User: garay

Department of Transportation

Page 27 of 29

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0054

Pay Period: 08/01/2025
to 08/31/2025

Project Number 311005-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0801 BRIDGES							
2260	507-9003	PSC BEAMS, AASHTO TYPE III, BR NO -	LF	237.000 194.200	236.520 .000 236.520	\$0.00	\$45,932.18
	4						
2275	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000 1600000.000	1.000 .000 1.000	\$0.00	\$1,600,000.00
	12						
2285	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000 900000.000	.970 .000 .970	\$0.00	\$873,000.00
	13						
Category Amount:						\$347,341.64	\$37,650,431.22
Category Number: 0100 ROADWAY							
2425	668-3300	SAN SEWER MANHOLE, TP 1	EA	14.000 12077.940	14.000 .000 14.000	\$0.00	\$169,091.16
Category Amount:						\$0.00	\$169,091.16
Category Number: 0801 BRIDGES							
2565	507-9003	PSC BEAMS, AASHTO TYPE III, BR NO -	LF	1,905.000 194.200	1,905.100 .000 1,905.100	\$0.00	\$369,970.42
	8A						
2660	507-9003	PSC BEAMS, AASHTO TYPE III, BR NO -	LF	487.000 194.200	487.300 .000 487.300	\$0.00	\$94,633.66
	12						
2665	507-9031	PSC BEAMS, AASHTO, BULB TEE, 63 IN, BR NO -	LF	4,462.000 261.700	4,461.860 .000 4,461.860	\$0.00	\$1,167,668.76
	12						

Rpt-ID: RCPESPRJ

Georgia

Date: 09/15/2025

User: garay

Department of Transportation

Page 28 of 29

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0054

Pay Period: 08/01/2025
to 08/31/2025

Project Number 311005-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0801 BRIDGES							
2670	507-9033	PSC BEAMS, AASHTO, BULB TEE, 74 IN, BR NO 1 LF		1,063.000	1,063.380		
				264.300	.000		
					1,063.380	\$0.00	\$281,051.33
		12					
Category Amount:						\$0.00	\$1,913,324.17
Category Number: 0100 ROADWAY							
2815	430-0210	PLAIN PC CONC PVMT, CL 1 CONC, 11 INCH THK SY		40,119.000	25,205.249		
				56.090	7,655.333		
					32,860.582	\$429,387.63	\$1,843,150.04
2820	205-0001	UNCLASS EXCAV	CY	79,302.000	63,014.655		
				9.040	77.200		
					63,091.855	\$697.89	\$570,350.37
2825	206-0002	BORROW EXCAV, INCL MATL	CY	291,559.000	312,802.775		
				0.010	10,419.160		
					323,221.935	\$104.19	\$3,232.22
Category Amount:						\$430,189.71	\$2,416,732.63
Category Number: 0801 BRIDGES							
2960	441-0004	CONC SLOPE PAV, 4 IN	SY	490.000	1,005.330		
				180.930	.000		
					1,005.330	\$0.00	\$181,894.36
Category Amount:						\$0.00	\$181,894.36
Category Number: 0100 ROADWAY							
9080	621-6200	CONCRETE SIDE BARRIER, TP 2-S	LF	.000	2,859.000		
				481.380	242.000		
					3,101.000	\$116,493.96	\$1,492,759.38
		MODIFIED TP 2-S CONCRETE SIDE BARRIER					
9100	004-0018	EXTRA WORK -	LF	.000	57,325.000		
				3.310	2,565.000		
					59,890.000	\$8,490.15	\$198,235.90
		CABLE, TP RHH/RHW/THWN, AWG NO 4					

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0054

Pay Period: 08/01/2025
to 08/31/2025

Project Number 311005-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100 ROADWAY							
9105	004-0018	EXTRA WORK -	LF	.000	79,108.000		
				3.750	7,695.000		
					86,803.000	\$28,856.25	\$325,511.25
		CABLE, TP RHH/RHW/THWN, AWG NO 2					
Category Amount:						\$153,840.36	\$2,016,506.53
Project Total Amount:						\$1,441,208.34	\$118,309,114.27