

Rpt-ID: RCPESPRJ

Georgia

Date: 10/06/2025

User: garay

Department of Transportation

Page 1 of 29

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0055

Pay Period: 09/01/2025
to 09/30/2025

Contract Location:

I-16/SR 404 EAST AND WEST BOUND BEGINNING AT I-75/SR
WEST BOUND BEGINNING AT I-75/SR 401 AND EXTENDING

Time Allowed: 1311 Days

Elapsed Calender Days: 1563 Days

Percent Time: 119.22

District: 3

Area: 04

Contractor:

WEBBER, LLC./UNITED INFRASTRUCTURE GROUP
1725 HUGHES LANDING BLVD
SUITE 1200

THE WOODLANDS TX 77380

Phone: (281)907-8600

Date Let: 02/12/2021

Date Awarded: 03/05/2021

Date Contract Executed: 04/13/2021

Date Notice to Proceed: 06/21/2021

Date Work Began: 06/21/2021

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 01/10/2025

Escrow Agent:

Surety Co: THE CONTINENTAL INSURANCE COMPANY

Current Contract Amount \$240,036,849.07

Original Contract Amount \$228,945,834.92

Funds Available \$36,928,933.57

Percent Complete 83.57%

Counties:

Bibb

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0012701	\$91,455,484.16	\$85,134,955.33	\$10,317,403.35	88.72%	\$1,442,040.17
311005-	\$148,581,364.91	\$143,810,879.59	\$26,611,530.26	82.09%	\$3,033,586.85

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 10/06/2025

User: garay

Department of Transportation

Page 2 of 29

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0055

Pay Period: 09/01/2025
to 09/30/2025

Project Number: 0012701 I-16/SR 404 - INTERCHG IMPROV

Federal State Project Number: 0012701

	Total to Date	Prev to Date	This Estimate
Participating	\$64,789,094.47	\$63,483,797.99	\$1,305,296.48
Non-Participating	\$16,197,273.59	\$15,870,949.47	\$326,324.12
Total Earnings	\$80,986,368.06	\$79,354,747.46	\$1,631,620.60
Stockpiled Materials	\$151,712.75	\$341,293.18	(\$189,580.43)
Gross Earnings	\$81,138,080.81	\$79,696,040.64	\$1,442,040.17
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$81,138,080.81	\$79,696,040.64	

Total Payable: **\$1,442,040.17**

Rpt-ID: RCPESPRJ

Georgia

Date: 10/06/2025

User: garay

Department of Transportation

Page 3 of 29

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0055

Pay Period: 09/01/2025
to 09/30/2025

Project Number: 311005- I-16/I-75 - INTERCHG IMPROV

Federal State Project Number: 311005-

	Total to Date	Prev to Date	This Estimate
Participating	\$95,694,161.13	\$94,647,291.34	\$1,046,869.79
Non-Participating	\$23,923,540.39	\$23,661,822.93	\$261,717.46
Total Earnings	\$119,617,701.52	\$118,309,114.27	\$1,308,587.25
Stockpiled Materials	\$1,531,093.13	\$1,545,205.53	(\$14,112.40)
Gross Earnings	\$121,148,794.65	\$119,854,319.80	\$1,294,474.85
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$2,784,072.00	\$821,040.00	\$1,963,032.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	(\$1,963,032.00)	(\$1,739,112.00)	(\$223,920.00)
Total:	\$121,969,834.65	\$118,936,247.80	

Total Payable: **\$3,033,586.85**

Rpt-ID: RCPESPRJ

Georgia

Date: 10/06/2025

User: garay

Department of Transportation

Page 4 of 29

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0055

Pay Period: 09/01/2025
to 09/30/2025

Project Number 0012701

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0010	668-4400	STORM SEWER MANHOLE, TP 2	EA	2.000 3498.510	2.000 .000 2.000	\$0.00	\$6,997.02
0030	621-6212	CONCRETE SIDE BARRIER, TP 6-SB	LF	64.000 717.620	64.000 .000 64.000	\$0.00	\$45,927.68
0050	621-6013	CONCRETE SIDE BARRIER, TP 7-TS	LF	56.000 210.280	56.000 .000 56.000	\$0.00	\$11,775.68
0055	668-2200	DROP INLET, GP 2	EA	2.000 6445.050	2.000 .000 2.000	\$0.00	\$12,890.10
0120	621-6001	CONCRETE BARRIER, TP S-1	LF	50.000 163.900	50.000 .000 50.000	\$0.00	\$8,195.00
0140	433-1200	REINF CONC APPROACH SLAB, INCL SLOPED E SY		931.000 229.250	937.000 .000 937.000	\$0.00	\$214,807.25
0145	621-6202	CONCRETE SIDE BARRIER, TP 2-SB	LF	328.000 488.600	79.000 .000 79.000	\$0.00	\$38,599.40
0150	621-6002	CONCRETE BARRIER, TP S-2	LF	3,262.000 196.980	736.000 .000 736.000	\$0.00	\$144,977.28
0165	621-3125	CONCRETE BARRIER, TP 25S, MODIFIED	LF	140.000 161.970	.000 140.000 140.000	\$22,675.80	\$22,675.80

Rpt-ID: RCPESPRJ

Georgia

Date: 10/06/2025

User: garay

Department of Transportation

Page 5 of 29

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0055

Pay Period: 09/01/2025
to 09/30/2025

Project Number 0012701

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date		
		Supplemental Description 2					
Category Number: 0100 ROADWAY							
0215	441-3999	CONCRETE V GUTTER	LF	3,081.000	1,035.000		
				28.000	.000		
					1,035.000	\$.00	\$28,980.00
Category Amount:						\$22,675.80	\$535,825.21
Category Number: 0801 BRIDGES							
0225	500-3002	CLASS AA CONCRETE	CY	3,853.000	3,893.125		
				733.240	121.130		
					4,014.255	\$88,817.36	\$2,943,412.34
Category Amount:						\$88,817.36	\$2,943,412.34
Category Number: 0100 ROADWAY							
0265	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		31,045.000	23,828.860		
		L & H LIME		74.500	351.100		
					24,179.960	\$26,156.95	\$1,801,407.02
0275	433-1300	REINF CONC APPROACH SLAB, INCL BARRIER	SY	1,465.000	402.500		
				239.360	.000		
					402.500	\$.00	\$96,342.40
0280	402-4510	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN		4,522.000	676.630		
		R-MODIFIED BITUM MATL & H LIME		122.000	85.180		
					761.810	\$10,391.96	\$92,940.82
Category Amount:						\$36,548.91	\$1,990,690.24
Category Number: 0801 BRIDGES							
0295	511-1000	BAR REINF STEEL	LB	763,393.000	807,811.204		
				0.900	23,782.170		
					831,593.374	\$21,403.95	\$748,434.04
Category Amount:						\$21,403.95	\$748,434.04

Rpt-ID: RCPESPRJ

Georgia

Date: 10/06/2025

User: garay

Department of Transportation

Page 6 of 29

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0055

Pay Period: 09/01/2025
to 09/30/2025

Project Number 0012701

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0300	621-4086	CONCRETE SIDE BARRIER, TYPE 7WS	LF	1,478.000 110.010	875.000 605.000 1,480.000	\$66,556.05	\$162,814.80
0315	621-6201	CONCRETE SIDE BARRIER, TP 2-SA	LF	1,533.000 369.880	896.000 .000 896.000	\$0.00	\$331,412.48
0320	441-0104	CONC SIDEWALK, 4 IN	SY	542.000 49.180	138.889 211.111 350.000	\$10,382.44	\$17,213.00
0330	430-0220	PLAIN PC CONC PVMT, CL 1 CONC, 12 INCH THK	SY	126,107.000 57.930	118,530.410 .000 118,530.410	\$0.00	\$6,866,466.65
0345	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		7,508.000 88.000	983.480 .000 983.480	\$0.00	\$86,546.24
0350	621-6003	CONCRETE BARRIER, TP S-3	LF	2,684.000 348.290	2,339.000 .000 2,339.000	\$0.00	\$814,650.31
0360	310-1101	GR AGGR BASE CRS, INCL MATL	TN	96,589.000 26.360	103,013.203 1,525.330 104,538.533	\$40,207.70	\$2,755,635.73
0370	441-0303	CONC SPILLWAY, TP 3	EA	1.000 3350.000	3.000 .000 3.000	\$0.00	\$10,050.00
0390	668-4300	STORM SEWER MANHOLE, TP 1	EA	7.000 2406.000	4.000 .000 4.000	\$0.00	\$9,624.00

Rpt-ID: RCPESPRJ

Georgia

Date: 10/06/2025

User: garay

Department of Transportation

Page 7 of 29

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0055

Pay Period: 09/01/2025
to 09/30/2025

Project Number 0012701

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100		ROADWAY					
0400	668-5000	JUNCTION BOX	EA	3.000	2.000		
				6674.430	.000		
					2.000	\$.00	\$13,348.86
0440	167-1500	WATER QUALITY INSPECTIONS	MO	48.000	53.000		
				1250.000	1.000		
					54.000	\$1,250.00	\$67,500.00
0505	163-0240	MULCH	TN	686.000	562.604		
				230.000	7.650		
					570.254	\$1,759.50	\$131,158.42
0685	639-5000	PRESTRESSED CONC STRAIN POLE, TP -	EA	5.000	4.000		
				8133.120	.000		
					4.000	\$.00	\$32,532.48
		IV					
Category Amount:						\$120,155.69	\$11,298,952.97
Category Number: 0901		MSE WALLS					
0860	621-6210	CONCRETE SIDE BARRIER, TP 6-S	LF	290.000	290.000		
				431.530	.000		
					290.000	\$.00	\$125,143.70
0865	627-1160	TRAFFIC BARRIER H, WALL NO -	LF	696.000	696.000		
				300.020	.000		
					696.000	\$.00	\$208,813.92
		21					
0875	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO -	SF	3,556.000	3,556.000		
				55.700	.000		
					3,556.000	\$.00	\$198,069.20
		21					
0880	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	5,025.000	5,025.000		
				55.700	.000		
					5,025.000	\$.00	\$279,892.50
		21					

Rpt-ID: RCPESPRJ

Georgia

Date: 10/06/2025

User: garay

Department of Transportation

Page 8 of 29

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0055

Pay Period: 09/01/2025
to 09/30/2025

Project Number 0012701

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0901 MSE WALLS							
0885	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	7.000 55.700	7.000 .000 7.000	\$0.00	\$389.90
		21					
0895	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	3,626.000 59.500	3,626.000 .000 3,626.000	\$0.00	\$215,747.00
		30					
0900	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	4,459.000 58.790	4,459.000 .000 4,459.000	\$0.00	\$262,144.61
		30					
0910	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	4,194.000 55.700	4,194.000 .000 4,194.000	\$0.00	\$233,605.80
		32					
0915	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	694.000 55.700	694.000 .000 694.000	\$0.00	\$38,655.80
		32					
0935	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO -	SF	13,039.000 55.700	11,282.000 .000 11,282.000	\$0.00	\$628,407.40
		39					
0940	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	10,801.000 55.700	12,107.000 .000 12,107.000	\$0.00	\$674,359.90
		39					
0945	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	2,806.000 55.700	2,755.000 .000 2,755.000	\$0.00	\$153,453.50
		39					
0950	627-1160	TRAFFIC BARRIER H, WALL NO -	LF	1,379.000 300.020	1,334.000 .000 1,334.000	\$0.00	\$400,226.68
		39					

Rpt-ID: RCPESPRJ

Georgia

Date: 10/06/2025

User: garay

Department of Transportation

Page 9 of 29

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0055

Pay Period: 09/01/2025
to 09/30/2025

Project Number 0012701

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0901 MSE WALLS							
0970	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	7,704.000 55.700	7,704.000 .000 7,704.000	\$.00	\$429,112.80
		40					
0975	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	598.000 55.700	598.000 .000 598.000	\$.00	\$33,308.60
		40					
Category Amount:						\$0.00	\$3,881,331.31
Category Number: 0801 BRIDGES							
1020	507-9030	PSC BEAMS, AASHTO, BULB TEE, 54 IN, BR NO -	LF	2,569.000 252.790	2,569.010 .000 2,569.010	\$.00	\$649,420.04
		1					
1025	507-9002	PSC BEAMS, AASHTO TYPE II, BR NO -	LF	1,155.000 163.420	1,157.290 .000 1,157.290	\$.00	\$189,124.33
		1					
1035	500-2100	CONCRETE BARRIER	LF	7,166.000 55.520	6,357.093 291.400 6,648.493	\$16,178.53	\$369,124.33
1055	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000 800000.000	1.000 .000 1.000	\$.00	\$800,000.00
		1					
1090	507-9002	PSC BEAMS, AASHTO TYPE II, BR NO -	LF	1,577.000 163.420	1,577.410 .000 1,577.410	\$.00	\$257,780.34
		2B					
1120	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000 300000.000	1.000 .000 1.000	\$.00	\$300,000.00
		2B					

Rpt-ID: RCPEsprj

Georgia

Date: 10/06/2025

User: garay

Department of Transportation

Page 10 of 29

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0055

Pay Period: 09/01/2025

to 09/30/2025

Project Number 0012701

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0801 BRIDGES							
1160	507-9033	PSC BEAMS, AASHTO, BULB TEE, 74 IN, BR NO - LF		1,616.000 264.300	1,615.620 .000 1,615.620		
	7					\$0.00	\$427,008.37
1175	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000 500000.000	1.000 .000 1.000		
	7					\$0.00	\$500,000.00
1210	511-3000	SUPERSTR REINF STEEL, BR NO -	LS	1.000 103307.010	.000 .550 .550		
	8B					\$56,818.86	\$56,818.86
Category Amount:						\$72,997.39	\$3,549,276.27
Category Number: 0100 ROADWAY							
1220	441-0004	CONC SLOPE PAV, 4 IN	SY	659.000 178.540	901.190 .000 901.190		
						\$0.00	\$160,898.46
Category Amount:						\$0.00	\$160,898.46
Category Number: 0801 BRIDGES							
1230	507-9003	PSC BEAMS, AASHTO TYPE III, BR NO -	LF	1,568.000 194.200	.000 1,567.849 1,567.849		
	8B					\$304,476.28	\$304,476.28
1235	507-9002	PSC BEAMS, AASHTO TYPE II, BR NO -	LF	352.000 163.420	.000 351.568 351.568		
	8B					\$57,453.24	\$57,453.24
1250	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000 550000.000	.000 .550 .550		
	8B					\$302,500.00	\$302,500.00
1290	507-9033	PSC BEAMS, AASHTO, BULB TEE, 74 IN, BR NO - LF		6,360.000 264.300	6,359.870 .000 6,359.870		
	14					\$0.00	\$1,680,913.64

Rpt-ID: RCPESPRJ

Georgia

Date: 10/06/2025

User: garay

Department of Transportation

Page 11 of 29

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0055

Pay Period: 09/01/2025
to 09/30/2025

Project Number 0012701

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0801 BRIDGES							
1295	507-9003	PSC BEAMS, AASHTO TYPE III, BR NO -	LF	1,170.000 194.200	1,169.540 .000 1,169.540	\$0.00	\$227,124.67
	14						
1330	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000 1900000.000	1.000 .000 1.000	\$0.00	\$1,900,000.00
	14						
1375	507-9033	PSC BEAMS, AASHTO, BULB TEE, 74 IN, BR NO -	LF	6,567.000 264.300	6,568.620 .000 6,568.620	\$0.00	\$1,736,086.27
	15						
1430	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000 1700000.000	1.000 .000 1.000	\$0.00	\$1,700,000.00
	15						
Category Amount:						\$664,429.52	\$7,908,554.10
Category Number: 0100 ROADWAY							
1460	441-0004	CONC SLOPE PAV, 4 IN	SY	1,118.000 178.540	821.810 .000 821.810	\$0.00	\$146,725.96
Category Amount:						\$0.00	\$146,725.96
Category Number: 0801 BRIDGES							
1465	507-9030	PSC BEAMS, AASHTO, BULB TEE, 54 IN, BR NO -	LF	2,811.000 252.790	2,814.740 .000 2,814.740	\$0.00	\$711,538.12
	21						
1495	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000 800000.000	1.000 .000 1.000	\$0.00	\$800,000.00
	21						
1510	520-2220	PILING, PSC, 20 IN SQ	LF	1,760.000 154.470	1,280.050 .000 1,280.050	\$0.00	\$197,729.32

Rpt-ID: RCPESPRJ

Georgia

Date: 10/06/2025

User: garay

Department of Transportation

Page 12 of 29

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0055

Pay Period: 09/01/2025
to 09/30/2025

Project Number 0012701

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1 Supplemental Description 2			Qty To Date		
	Category Number:	0801 BRIDGES					
1515	520-2216	PILING, PSC, 16 IN SQ	LF	1,920.000	1,313.720		
				62.970	.000		
					1,313.720	\$.00	\$82,724.95
Category Amount:						\$0.00	\$1,791,992.39
	Category Number:	0100 ROADWAY					
1665	621-6210	CONCRETE SIDE BARRIER, TP 6-S	LF	290.000	225.000		
				485.960	.000		
					225.000	\$.00	\$109,341.00
1670	441-0108	CONC SIDEWALK, 8 IN	SY	290.000	.000		
				72.760	6.445		
					6.445	\$468.94	\$468.94
1675	430-0210	PLAIN PC CONC PVMT, CL 1 CONC, 11 INCH THK	SY	31,673.000	16,787.140		
				56.090	.000		
					16,787.140	\$.00	\$941,590.68
1685	205-0001	UNCLASS EXCAV	CY	71,915.000	86,127.169		
				9.040	6,719.139		
					92,846.308	\$60,741.02	\$839,330.62
1690	206-0002	BORROW EXCAV, INCL MATL	CY	449,664.000	362,139.097		
				0.010	6,719.139		
					368,858.236	\$67.19	\$3,688.58
1725	441-0050	CONC SLOPE DRAIN	SY	7.000	34.110		
				165.660	.000		
					34.110	\$.00	\$5,650.66
1755	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	6.000	5.630		
				1200.000	.000		
					5.630	\$.00	\$6,756.00

Estimate Summary By Project

Pay Period: 09/01/2025

to 09/30/2025

Project Number 0012701

		Item Description 1			Prev Qty		Amount	
LIN	Item Code	Item Description 2		Auth Qty	Qty This Period		This	Cumulative
		Supplemental Description 1	Units	Unit Price	Qty To Date		Period	Amount
		Supplemental Description 2						
	Category Number:	0100 ROADWAY						
1790	441-0204	PLAIN CONC DITCH PAVING, 4 IN	SY	1,850.000	53.683			
				102.240	280.386			
					334.069		\$28,666.66	\$34,155.21
Category Amount:							\$89,943.81	\$1,940,981.69
	Category Number:	0901 MSE WALLS						
1840	627-1030	MSE WALL FACE, GTR THAN 30 FT HT, WALL NC SF		9,099.000	9,099.000			
				55.700	.000			
					9,099.000		\$0.00	\$506,814.30
		21						
Category Amount:							\$0.00	\$506,814.30
	Category Number:	0801 BRIDGES						
1860	441-0004	CONC SLOPE PAV, 4 IN	SY	1,118.000	1,215.780			
				180.930	.000			
					1,215.780		\$0.00	\$219,971.08
1865	441-0004	CONC SLOPE PAV, 4 IN	SY	649.000	477.330			
				180.930	.000			
					477.330		\$0.00	\$86,363.32
1870	441-0004	CONC SLOPE PAV, 4 IN	SY	661.000	300.670			
				180.930	.000			
					300.670		\$0.00	\$54,400.22
Category Amount:							\$0.00	\$360,734.62
	Category Number:	0100 ROADWAY						
1935	668-2100	DROP INLET, GP 1	EA	100.000	88.000			
				4036.080	.000			
					88.000		\$0.00	\$355,175.04
Category Amount:							\$0.00	\$355,175.04

Rpt-ID: RCPESPRJ

Georgia

Date: 10/06/2025

User: garay

Department of Transportation

Page 14 of 29

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0055

Pay Period: 09/01/2025
to 09/30/2025

Project Number 0012701

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0901 MSE WALLS							
1940	627-1030	MSE WALL FACE, GTR THAN 30 FT HT, WALL NC SF		98.000	101.000		
				55.700	.000		
					101.000	\$0.00	\$5,625.70
	39						
Category Amount:						\$0.00	\$5,625.70
Category Number: 0801 BRIDGES							
1950	507-9003	PSC BEAMS, AASHTO TYPE III, BR NO -	LF	649.000	647.860		
				194.200	.000		
					647.860	\$0.00	\$125,814.41
	15						
Category Amount:						\$0.00	\$125,814.41
Category Number: 0100 ROADWAY							
1955	500-3002	CLASS AA CONCRETE	CY	321.000	321.000		
				946.050	.000		
					321.000	\$0.00	\$303,682.05
9115	621-6200	CONCRETE SIDE BARRIER, TP 2-S	LF	.000	4,507.890		
				481.380	1,069.110		
					5,577.000	\$514,648.17	\$2,684,656.26
		MODIFIED TP 2-S CONCRETE SIDE BARRIER					
Category Amount:						\$514,648.17	\$2,988,338.31
Category Number: 0901 MSE WALLS							
9125	627-1160	TRAFFIC BARRIER H, WALL NO -	LF	.000	831.000		
				454.370	.000		
					831.000	\$0.00	\$377,581.47
		TRAFFIC BARRIER H, WALL NO 30					
		ITEM ADDED BY SA					
9130	627-1160	TRAFFIC BARRIER H, WALL NO -	LF	.000	449.000		
				458.830	.000		
					449.000	\$0.00	\$206,014.67
		TRAFFIC BARRIER H, WALL NO 32					
		ITEM ADDED BY SA					
Category Amount:						\$0.00	\$583,596.14
Project Total Amount:						\$1,631,620.60	\$80,986,368.06

Rpt-ID: RCPEsprj

Georgia

Date: 10/06/2025

User: garay

Department of Transportation

Page 15 of 29

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0055

Pay Period: 09/01/2025

to 09/30/2025

Project Number 311005-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date		
		Supplemental Description 2					
Category Number: 0100 ROADWAY							
0010	649-0018	CONCRETE GLARE SCREEN, 18 INCH	LF	7,741.000	4,121.000		
				25.000	.000		
					4,121.000	\$.00	\$103,025.00
0045	621-3125	CONCRETE BARRIER, TP 25S, MODIFIED	LF	749.000	495.000		
				161.970	442.000		
					937.000	\$71,590.74	\$151,765.89
0080	621-6001	CONCRETE BARRIER, TP S-1	LF	1,550.000	1,300.000		
				163.900	111.000		
					1,411.000	\$18,192.90	\$231,262.90
0085	668-4400	STORM SEWER MANHOLE, TP 2	EA	1.000	1.000		
				3498.510	.000		
					1.000	\$.00	\$3,498.51
0090	668-2200	DROP INLET, GP 2	EA	4.000	3.000		
				6445.050	.000		
					3.000	\$.00	\$19,335.15
0100	621-6210	CONCRETE SIDE BARRIER, TP 6-S	LF	63.000	63.000		
				485.960	.000		
					63.000	\$.00	\$30,615.48
0105	621-6002	CONCRETE BARRIER, TP S-2	LF	7,381.000	3,014.000		
				196.980	251.000		
					3,265.000	\$49,441.98	\$643,139.70
0150	668-1200	CATCH BASIN, GP 2	EA	1.000	1.000		
				5840.690	.000		
					1.000	\$.00	\$5,840.69
0155	621-6003	CONCRETE BARRIER, TP S-3	LF	1,930.000	1,208.000		
				348.290	.000		
					1,208.000	\$.00	\$420,734.32

Rpt-ID: RCPEsprj

Georgia

Date: 10/06/2025

User: garay

Department of Transportation

Page 16 of 29

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0055

Pay Period: 09/01/2025

to 09/30/2025

Project Number 311005-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date		
		Supplemental Description 2					
Category Number: 0100 ROADWAY							
0160	621-6013	CONCRETE SIDE BARRIER, TP 7-TS	LF	14.000	42.000		
				210.280	14.000		
					56.000	\$2,943.92	\$11,775.68
0205	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		5,332.000	.000		
		TL & H LIME		88.000	359.010		
					359.010	\$31,592.88	\$31,592.88
0207	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		.000	6,713.390		
		TL & H LIME		87.250	.000		
					6,713.390	\$0.00	\$585,743.28
		REVISED TEMPORARY PAVEMENT					
0210	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		26,148.000	11,008.640		
		L & H LIME		74.500	136.270		
					11,144.910	\$10,152.12	\$830,295.80
0212	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		.000	9,284.420		
		L & H LIME		73.750	.000		
					9,284.420	\$0.00	\$684,725.98
		REVISED TEMPORARY PAVEMENT					
0215	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	11.000	11.000		
				1200.000	.000		
					11.000	\$0.00	\$13,200.00
0225	310-1101	GR AGGR BASE CRS, INCL MATL	TN	85,037.000	55,968.290		
				26.360	956.040		
					56,924.330	\$25,201.21	\$1,500,525.34
0230	621-4086	CONCRETE SIDE BARRIER, TYPE 7WS	LF	1,374.000	1,111.000		
				110.010	.000		
					1,111.000	\$0.00	\$122,221.11
0250	433-1100	REINF CONC APPROACH SLAB, INCL CURB	SY	382.000	351.670		
				163.390	.000		
					351.670	\$0.00	\$57,459.36

Rpt-ID: RCPEsprj

Georgia

Date: 10/06/2025

User: garay

Department of Transportation

Page 17 of 29

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0055

Pay Period: 09/01/2025
to 09/30/2025

Project Number 311005-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100 ROADWAY							
0255	430-0220	PLAIN PC CONC PVMT, CL 1 CONC, 12 INCH THK SY		108,833.000	57,026.840		
				57.930	.000		
					57,026.840	\$.00	\$3,303,564.84
0260	441-0740	CONCRETE MEDIAN, 4 IN	SY	480.000	594.444		
				49.000	197.778		
					792.222	\$9,691.12	\$38,818.88
0265	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	4,410.000	3,374.740		
				24.250	.000		
					3,374.740	\$.00	\$81,837.45
0270	433-1300	REINF CONC APPROACH SLAB, INCL BARRIER	SY	2,813.000	1,510.000		
				239.360	379.720		
					1,889.720	\$90,889.78	\$452,323.38
0295	433-1200	REINF CONC APPROACH SLAB, INCL SLOPED E	SY	575.000	571.000		
				229.250	.000		
					571.000	\$.00	\$130,901.75
0300	441-3999	CONCRETE V GUTTER	LF	2,196.000	2,797.500		
				28.000	.000		
					2,797.500	\$.00	\$78,330.00
0312	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		.000	148.940		
				108.250	.000		
					148.940	\$.00	\$16,122.76
		REVISED TEMPORARY PAVEMENT					
0320	621-3126	CONCRETE BARRIER, TYPE 26S	LF	435.000	295.000		
				309.880	.000		
					295.000	\$.00	\$91,414.60
0355	441-0104	CONC SIDEWALK, 4 IN	SY	2,910.000	2,255.897		
				49.180	106.667		
					2,362.564	\$5,245.88	\$116,190.90

Estimate Summary By Project

Pay Period: 09/01/2025

to 09/30/2025

Project Number 311005-

		Item Description 1			Prev Qty		
LIN	Item Code	Item Description 2		Auth Qty	Qty This Period	Amount	Cumulative
		Supplemental Description 1	Units	Unit Price	Qty To Date	This Period	Amount
		Supplemental Description 2					
	Category Number:	0100 ROADWAY					
0365	668-1100	CATCH BASIN, GP 1	EA	14.000	14.000		
				5841.110	.000		
					14.000	\$.00	\$81,775.54
0370	668-2100	DROP INLET, GP 1	EA	99.000	82.000		
				4036.080	.000		
					82.000	\$.00	\$330,958.56
0380	668-4300	STORM SEWER MANHOLE, TP 1	EA	7.000	7.000		
				2406.000	.000		
					7.000	\$.00	\$16,842.00
0395	668-5000	JUNCTION BOX	EA	1.000	1.000		
				6674.430	.000		
					1.000	\$.00	\$6,674.43
0510	167-1500	WATER QUALITY INSPECTIONS	MO	48.000	53.000		
				1250.000	1.000		
					54.000	\$1,250.00	\$67,500.00
Category Amount:						\$316,192.53	\$10,260,012.16
	Category Number:	0901 MSE WALLS					
0915	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	2,560.000	2,554.000		
				55.700	.000		
					2,554.000	\$.00	\$142,257.80
		28					
0920	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO -	SF	7,288.000	7,281.000		
				55.700	.000		
					7,281.000	\$.00	\$405,551.70
		28					
Category Amount:						\$0.00	\$547,809.50

Rpt-ID: RCPESPRJ

Georgia

Date: 10/06/2025

User: garay

Department of Transportation

Page 19 of 29

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0055

Pay Period: 09/01/2025
to 09/30/2025

Project Number 311005-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0100 ROADWAY					
0930	621-6201	CONCRETE SIDE BARRIER, TP 2-SA	LF	2,623.000	2,123.000		
				369.880	.000		
					2,123.000	\$.00	\$785,255.24
Category Amount:						\$0.00	\$785,255.24
Category Number:		0901 MSE WALLS					
0940	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	400.000	400.000		
				55.700	.000		
		28			400.000	\$.00	\$22,280.00
0955	627-1160	TRAFFIC BARRIER H, WALL NO -	LF	583.000	583.000		
				300.020	.000		
		29			583.000	\$.00	\$174,911.66
0965	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	8,400.000	8,400.000		
				55.700	.000		
		29			8,400.000	\$.00	\$467,880.00
0970	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	1,127.000	1,127.000		
				55.700	.000		
		29			1,127.000	\$.00	\$62,773.90
0975	627-1160	TRAFFIC BARRIER H, WALL NO -	LF	141.000	139.000		
				300.020	.000		
		32A			139.000	\$.00	\$41,702.78
1010	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO -	SF	1,650.000	603.000		
				55.700	.000		
		37			603.000	\$.00	\$33,587.10
1015	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	1,766.000	1,766.000		
				74.730	.000		
		37			1,766.000	\$.00	\$131,973.18

Rpt-ID: RCPESPRJ

Georgia

Date: 10/06/2025

User: garay

Department of Transportation

Page 20 of 29

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0055

Pay Period: 09/01/2025
to 09/30/2025

Project Number 311005-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0901 MSE WALLS							
1020	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	1,396.000 55.700	1,396.000 .000 1,396.000	\$0.00	\$77,757.20
		37					
1035	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	14,995.000 57.500	14,995.000 .000 14,995.000	\$0.00	\$862,212.50
		38					
1045	627-1160	TRAFFIC BARRIER H, WALL NO -	LF	2,198.000 300.020	2,198.000 .000 2,198.000	\$0.00	\$659,443.96
		38					
1050	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO -	SF	6,683.000 55.700	6,445.000 .000 6,445.000	\$0.00	\$358,986.50
		38					
1055	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	22.000 55.700	22.000 .000 22.000	\$0.00	\$1,225.40
		38					
1060	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO -	SF	19,687.000 55.700	19,687.000 .000 19,687.000	\$0.00	\$1,096,565.90
		41					
1065	627-1160	TRAFFIC BARRIER H, WALL NO -	LF	1,142.000 300.020	206.000 .000 206.000	\$0.00	\$61,804.12
		41					
1075	627-1030	MSE WALL FACE, GTR THAN 30 FT HT, WALL NC SF		4,349.000 55.700	4,349.000 .000 4,349.000	\$0.00	\$242,239.30
		41					
1080	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	4,241.000 55.700	4,241.000 .000 4,241.000	\$0.00	\$236,223.70
		41					

Rpt-ID: RCPESPRJ

Georgia

Date: 10/06/2025

User: garay

Department of Transportation

Page 21 of 29

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0055

Pay Period: 09/01/2025

to 09/30/2025

Project Number 311005-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0901 MSE WALLS							
1085	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	878.000 55.700	878.000 .000 878.000	\$.00	\$48,904.60
		41					
1095	627-1160	TRAFFIC BARRIER H, WALL NO -	LF	722.000 300.020	722.000 .000 722.000	\$.00	\$216,614.44
		42					
1105	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO -	SF	496.000 55.700	496.000 .000 496.000	\$.00	\$27,627.20
		42					
1110	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	10,183.000 55.700	10,183.000 .000 10,183.000	\$.00	\$567,193.10
		42					
1115	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	1,827.000 55.700	1,827.000 .000 1,827.000	\$.00	\$101,763.90
		42					
1120	617-0510	PERMANENTLY ANCHORED WALL, NO -	LS	1.000 430956.950	.800 .100 .900	\$43,095.70	\$387,861.26
		44					
1125	627-1160	TRAFFIC BARRIER H, WALL NO -	LF	892.000 300.020	892.000 .000 892.000	\$.00	\$267,617.84
		46					
1130	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	12,582.000 55.700	12,494.000 .000 12,494.000	\$.00	\$695,915.80
		46					
1135	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	439.000 55.700	452.000 .000 452.000	\$.00	\$25,176.40
		46					

Rpt-ID: RCPESPRJ

Georgia

Date: 10/06/2025

User: garay

Department of Transportation

Page 22 of 29

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0055

Pay Period: 09/01/2025

to 09/30/2025

Project Number 311005-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount	Cumulative
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0901		MSE WALLS					
1145	627-1120	COPING B, WALL NO -	LF	363.000	363.000		
				280.000	.000		
					363.000	\$.00	\$101,640.00
	47						
1155	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO -	SF	1,023.000	1,023.000		
				55.700	.000		
					1,023.000	\$.00	\$56,981.10
	47						
1160	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	3,996.000	3,996.000		
				55.700	.000		
					3,996.000	\$.00	\$222,577.20
	47						
1165	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	1,424.000	1,424.000		
				55.700	.000		
					1,424.000	\$.00	\$79,316.80
	47						
1180	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO -	SF	922.000	931.000		
				55.700	.000		
					931.000	\$.00	\$51,856.70
	54						
1185	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	4,127.000	4,130.000		
				55.700	.000		
					4,130.000	\$.00	\$230,041.00
	54						
1190	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	215.000	219.000		
				55.700	.000		
					219.000	\$.00	\$12,198.30
	54						
Category Amount:						\$43,095.70	\$7,624,852.84
Category Number: 0100		ROADWAY					
1340	681-4510	LIGHTING STD, 50 FT MH, DUAL 6 FT ARM	EA	54.000	26.000		
				7580.970	2.000		
					28.000	\$15,161.94	\$212,267.16

Rpt-ID: RCPESPRJ

Georgia

Date: 10/06/2025

User: garay

Department of Transportation

Page 23 of 29

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0055

Pay Period: 09/01/2025
to 09/30/2025

Project Number 311005-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
1365	681-4300	LIGHTING STD, 30 FT MH, 6 FT ARM	EA	130.000 4643.600	113.000 .500 113.500	\$2,321.80	\$527,048.60
1370	682-9023	ELECTRICAL JUNCTION BOX, GALVANIZED, SIZE 6 IN X 6 IN X 6 IN	EA	48.000 180.260	57.000 3.000 60.000	\$540.78	\$10,815.60
1375	682-6222	CONDUIT, NONMETL, TP 2, 2 IN	LF	62,665.000 7.610	43,975.000 2,340.000 46,315.000	\$17,807.40	\$352,457.15
1380	681-6200	LUMINAIRE, TYPE 2, LED	EA	374.000 1326.780	203.000 8.000 211.000	\$10,614.24	\$279,950.58
Category Amount:						\$46,446.16	\$1,382,539.09
Category Number: 0801 BRIDGES							
1415	507-9002	PSC BEAMS, AASHTO TYPE II, BR NO - 2A	LF	2,867.000 163.420	2,867.800 .000 2,867.800	\$.00	\$468,655.88
1425	500-3002	CLASS AA CONCRETE	CY	7,138.000 733.240	6,375.080 115.000 6,490.080	\$84,322.60	\$4,758,786.26
1435	500-2100	CONCRETE BARRIER	LF	12,297.000 55.520	8,342.200 145.700 8,487.900	\$8,089.26	\$471,248.21
1450	500-1006	SUPERSTR CONCRETE, CL AA, BR NO - 2A	LS	1.000 500000.000	1.000 .000 1.000	\$.00	\$500,000.00

Rpt-ID: RCPESPRJ

Georgia

Date: 10/06/2025

User: garay

Department of Transportation

Page 24 of 29

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0055

Pay Period: 09/01/2025

to 09/30/2025

Project Number 311005-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0801 BRIDGES							
1460	500-0100	GROOVED CONCRETE	SY	1,458.000 3.240	522.409 935.502 1,457.911	\$3,031.03	\$4,723.63
1470	511-1000	BAR REINF STEEL	LB	,829,040.000 0.900	1,708,195.529 20,539.000 1,728,734.529	\$18,485.10	\$1,555,861.08
1485	500-3650	CLASS AA-1 CONCRETE	CY	513.000 646.230	512.400 .000 512.400	\$0.00	\$331,128.25
1525	500-1006	SUPERSTR CONCRETE, CL AA, BR NO - 4	LS	1.000 850000.000	.770 .000 .770	\$0.00	\$654,500.00
1535	507-9002	PSC BEAMS, AASHTO TYPE II, BR NO - 5	LF	325.000 163.420	324.460 .000 324.460	\$0.00	\$53,023.25
1560	211-0300	BRIDGE EXCAVATION, STREAM CROSSING	CY	2,386.000 82.580	2,429.255 128.000 2,557.255	\$10,570.24	\$211,178.12
1565	500-1006	SUPERSTR CONCRETE, CL AA, BR NO - 5	LS	1.000 1300000.000	1.000 .000 1.000	\$0.00	\$1,300,000.00
1595	507-9030	PSC BEAMS, AASHTO, BULB TEE, 54 IN, BR NO - 5	LF	2,497.000 252.790	2,505.850 .000 2,505.850	\$0.00	\$633,453.82
1605	507-9003	PSC BEAMS, AASHTO TYPE III, BR NO - 5	LF	2,841.000 194.200	2,838.780 .000 2,838.780	\$0.00	\$551,291.08

Rpt-ID: RCPEsprj

Georgia

Date: 10/06/2025

User: garay

Department of Transportation

Page 25 of 29

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0055

Pay Period: 09/01/2025

to 09/30/2025

Project Number 311005-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
	Category Number:	0801 BRIDGES					
1625	500-3650	CLASS AA-1 CONCRETE	CY	2,565.000	2,565.300		
				646.230	.000		
					2,565.300	\$.00	\$1,657,773.82
1650	500-2110	CONCRETE PARAPET, SPCL DESIGN	LF	2,427.000	2,100.550		
				262.670	225.600		
					2,326.150	\$59,258.35	\$611,009.82
1665	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000	.984		
				5500000.000	.016		
					1.000	\$88,000.00	\$5,500,000.00
	6						
1675	511-3000	SUPERSTR REINF STEEL, BR NO -	LS	1.000	.984		
				846211.620	.016		
					1.000	\$13,539.39	\$846,211.62
	6						
1710	507-9034	PSC BEAMS, AASHTO, BULB TEE, 65 IN, BR NO -	LF	2,114.000	2,115.170		
				251.550	.000		
					2,115.170	\$.00	\$532,071.01
	6						
1715	507-9033	PSC BEAMS, AASHTO, BULB TEE, 74 IN, BR NO -	LF	18,427.000	18,435.980		
				264.300	.000		
					18,435.980	\$.00	\$4,872,629.51
	6						
1730	507-9002	PSC BEAMS, AASHTO TYPE II, BR NO -	LF	402.000	401.790		
				163.420	.000		
					401.790	\$.00	\$65,660.52
	8A						
1740	441-0004	CONC SLOPE PAV, 4 IN	SY	791.000	434.000		
				180.930	.000		
					434.000	\$.00	\$78,523.62
1760	520-1147	PILING IN PLACE, STEEL H, HP 14 X 73	LF	1,020.000	174.200		
				87.650	1,032.220		
					1,206.420	\$90,474.08	\$105,742.71

Rpt-ID: RCPEsprj

Georgia

Date: 10/06/2025

User: garay

Department of Transportation

Page 26 of 29

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0055

Pay Period: 09/01/2025
to 09/30/2025

Project Number 311005-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0801		BRIDGES					
1765	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000	1.000		
				600000.000	.000		
					1.000	\$.00	\$600,000.00
		8A					
1785	211-0200	BRIDGE EXCAVATION, GRADE SEPARATION	CY	148.000	.000		
				70.350	135.200		
					135.200	\$9,511.32	\$9,511.32
1895	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000	1.000		
				2300000.000	.000		
					1.000	\$.00	\$2,300,000.00
		11C					
1915	507-9034	PSC BEAMS, AASHTO, BULB TEE, 65 IN, BR NO - LF		8,235.000	8,235.090		
				251.550	.000		
					8,235.090	\$.00	\$2,071,536.89
		11C					
1935	507-9003	PSC BEAMS, AASHTO TYPE III, BR NO -	LF	1,249.000	1,248.800		
				194.200	.000		
					1,248.800	\$.00	\$242,516.96
		11C					
1980	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000	1.000		
				900000.000	.000		
					1.000	\$.00	\$900,000.00
		13					
2010	507-9033	PSC BEAMS, AASHTO, BULB TEE, 74 IN, BR NO - LF		6,586.000	6,583.600		
				264.300	.000		
					6,583.600	\$.00	\$1,740,045.48
		13					
2030	507-9003	PSC BEAMS, AASHTO TYPE III, BR NO -	LF	1,067.000	1,066.400		
				194.200	.000		
					1,066.400	\$.00	\$207,094.88
		13					
2195	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000	1.000		
				850000.000	.000		
					1.000	\$.00	\$850,000.00
		20					

Rpt-ID: RCPEsprj

Georgia

Date: 10/06/2025

User: garay

Department of Transportation

Page 27 of 29

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0055

Pay Period: 09/01/2025
to 09/30/2025

Project Number 311005-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0801 BRIDGES							
2220	507-9030	PSC BEAMS, AASHTO, BULB TEE, 54 IN, BR NO · LF		3,590.000 252.790	3,589.400 .000 3,589.400	\$0.00	\$907,364.43
	20						
2245	507-9033	PSC BEAMS, AASHTO, BULB TEE, 74 IN, BR NO · LF		3,319.000 264.300	3,320.580 .000 3,320.580	\$0.00	\$877,629.29
	4						
2255	507-9031	PSC BEAMS, AASHTO, BULB TEE, 63 IN, BR NO · LF		558.000 261.700	557.690 .000 557.690	\$0.00	\$145,947.47
	4						
2260	507-9003	PSC BEAMS, AASHTO TYPE III, BR NO - LF	LF	237.000 194.200	236.520 .000 236.520	\$0.00	\$45,932.18
	4						
2275	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000 1600000.000	1.000 .000 1.000	\$0.00	\$1,600,000.00
	12						
2285	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000 900000.000	.970 .000 .970	\$0.00	\$873,000.00
	13						
Category Amount:						\$385,281.37	\$39,134,051.11
Category Number: 0100 ROADWAY							
2425	668-3300	SAN SEWER MANHOLE, TP 1	EA	14.000 12077.940	14.000 .000 14.000	\$0.00	\$169,091.16
Category Amount:						\$0.00	\$169,091.16
Category Number: 0801 BRIDGES							
2565	507-9003	PSC BEAMS, AASHTO TYPE III, BR NO -	LF	1,905.000 194.200	1,905.100 .000 1,905.100	\$0.00	\$369,970.42
	8A						

Rpt-ID: RCPEsprj

Georgia

Date: 10/06/2025

User: garay

Department of Transportation

Page 28 of 29

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0055

Pay Period: 09/01/2025
to 09/30/2025

Project Number 311005-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0801 BRIDGES					
2660	507-9003	PSC BEAMS, AASHTO TYPE III, BR NO -	LF	487.000	487.300		
				194.200	.000		
					487.300	\$.00	\$94,633.66
		12					
2665	507-9031	PSC BEAMS, AASHTO, BULB TEE, 63 IN, BR NO -	LF	4,462.000	4,461.860		
				261.700	.000		
					4,461.860	\$.00	\$1,167,668.76
		12					
2670	507-9033	PSC BEAMS, AASHTO, BULB TEE, 74 IN, BR NO -	LF	1,063.000	1,063.380		
				264.300	.000		
					1,063.380	\$.00	\$281,051.33
		12					
Category Amount:						\$0.00	\$1,913,324.17
Category Number:		0100 ROADWAY					
2815	430-0210	PLAIN PC CONC PVMT, CL 1 CONC, 11 INCH THK SY		40,119.000	32,860.580		
				56.090	.000		
					32,860.580	\$.00	\$1,843,149.93
Category Amount:						\$0.00	\$1,843,149.93
Category Number:		0801 BRIDGES					
2960	441-0004	CONC SLOPE PAV, 4 IN	SY	490.000	1,005.330		
				180.930	.000		
					1,005.330	\$.00	\$181,894.36
Category Amount:						\$0.00	\$181,894.36
Category Number:		0100 ROADWAY					
9010	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000	324,092.890		
				1.000	6,644.050		
					330,736.940	\$6,644.05	\$330,736.94
		(IN#9)					
Category Amount:						\$6,644.05	\$330,736.94

Rpt-ID: RCPEsprj

Georgia

Date: 10/06/2025

User: garay

Department of Transportation

Page 29 of 29

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0055

Pay Period: 09/01/2025
to 09/30/2025

Project Number 311005-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0801 BRIDGES					
9075	004-0022	EXTRA WORK -	LS	.000	.450		
				1415900.520	.300		
					.750	\$424,770.16	\$1,061,925.39
		BRIDGE 6 DECK DRAIN MODIFICATIONS					
Category Amount:						\$424,770.16	\$1,061,925.39
Category Number:		0100 ROADWAY					
9080	621-6200	CONCRETE SIDE BARRIER, TP 2-S	LF	.000	3,101.000		
				481.380	152.000		
					3,253.000	\$73,169.76	\$1,565,929.14
		MODIFIED TP 2-S CONCRETE SIDE BARRIER					
9100	004-0018	EXTRA WORK -	LF	.000	59,890.000		
				3.310	892.000		
					60,782.000	\$2,952.52	\$201,188.42
		CABLE, TP RHH/RHW/THWN, AWG NO 4					
9105	004-0018	EXTRA WORK -	LF	.000	86,803.000		
				3.750	2,676.000		
					89,479.000	\$10,035.00	\$335,546.25
		CABLE, TP RHH/RHW/THWN, AWG NO 2					
Category Amount:						\$86,157.28	\$2,102,663.81
Project Total Amount:						\$1,308,587.25	\$119,617,701.52