

Rpt-ID: RCPESPRJ

Georgia

Date: 11/06/2025

User: garay

Department of Transportation

Page 1 of 30

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0056

Pay Period: 10/01/2025
to 10/31/2025

Contract Location:

I-16/SR 404 EAST AND WEST BOUND BEGINNING AT I-75/SR
WEST BOUND BEGINNING AT I-75/SR 401 AND EXTENDING

Time Allowed: 1311 Days

Elapsed Calender Days: 1594 Days

Percent Time: 121.59

District: 3

Area: 04

Contractor:

WEBBER, LLC./UNITED INFRASTRUCTURE GROUP
1725 HUGHES LANDING BLVD
SUITE 1200

THE WOODLANDS TX 77380

Phone: (281)907-8600

Date Let: 02/12/2021

Date Awarded: 03/05/2021

Date Contract Executed: 04/13/2021

Date Notice to Proceed: 06/21/2021

Date Work Began: 06/21/2021

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 01/10/2025

Escrow Agent:

Surety Co: THE CONTINENTAL INSURANCE COMPANY

Current Contract Amount \$240,036,849.07

Original Contract Amount \$228,945,834.92

Funds Available \$36,440,432.73

Percent Complete 84.57%

Counties:

Bibb

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0012701	\$91,455,484.16	\$85,134,955.33	\$9,828,902.51	89.25%	\$488,500.84
311005-	\$148,581,364.91	\$143,810,879.59	\$26,611,530.26	82.09%	\$0.00

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 11/06/2025

User: garay

Department of Transportation

Page 2 of 30

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0056

Pay Period: 10/01/2025
to 10/31/2025

Project Number: 0012701 I-16/SR 404 - INTERCHG IMPROV

Federal State Project Number: 0012701

	Total to Date	Prev to Date	This Estimate
Participating	\$65,179,895.13	\$64,789,094.47	\$390,800.66
Non-Participating	\$16,294,973.77	\$16,197,273.59	\$97,700.18
Total Earnings	\$81,474,868.90	\$80,986,368.06	\$488,500.84
Stockpiled Materials	\$151,712.75	\$151,712.75	\$0.00
Gross Earnings	\$81,626,581.65	\$81,138,080.81	\$488,500.84
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$81,626,581.65	\$81,138,080.81	

Total Payable: **\$488,500.84**

Rpt-ID: RCPESPRJ

Georgia

Date: 11/06/2025

User: garay

Department of Transportation

Page 3 of 30

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0056

Pay Period: 10/01/2025
to 10/31/2025

Project Number: 311005- I-16/I-75 - INTERCHG IMPROV

Federal State Project Number: 311005-

	Total to Date	Prev to Date	This Estimate
Participating	\$97,226,245.00	\$95,694,161.13	\$1,532,083.87
Non-Participating	\$24,306,561.38	\$23,923,540.39	\$383,020.99
Total Earnings	\$121,532,806.38	\$119,617,701.52	\$1,915,104.86
Stockpiled Materials	\$1,320,890.94	\$1,531,093.13	(\$210,202.19)
Gross Earnings	\$122,853,697.32	\$121,148,794.65	\$1,704,902.67
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$1,310,553.33	\$2,784,072.00	(\$1,473,518.67)
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	(\$2,194,416.00)	(\$1,963,032.00)	(\$231,384.00)
Total:	\$121,969,834.65	\$121,969,834.65	

Total Payable: **\$0.00**

Rpt-ID: RCPEsprj

Georgia

Date: 11/06/2025

User: garay

Department of Transportation

Page 4 of 30

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0056

Pay Period: 10/01/2025
to 10/31/2025

Project Number 0012701

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100		ROADWAY					
0010	668-4400	STORM SEWER MANHOLE, TP 2	EA	2.000	2.000		
				3498.510	.000		
					2.000	\$.00	\$6,997.02
0030	621-6212	CONCRETE SIDE BARRIER, TP 6-SB	LF	64.000	64.000		
				717.620	.000		
					64.000	\$.00	\$45,927.68
0050	621-6013	CONCRETE SIDE BARRIER, TP 7-TS	LF	56.000	56.000		
				210.280	.000		
					56.000	\$.00	\$11,775.68
0055	668-2200	DROP INLET, GP 2	EA	2.000	2.000		
				6445.050	.000		
					2.000	\$.00	\$12,890.10
0120	621-6001	CONCRETE BARRIER, TP S-1	LF	50.000	50.000		
				163.900	.000		
					50.000	\$.00	\$8,195.00
0140	433-1200	REINF CONC APPROACH SLAB, INCL SLOPED E SY		931.000	937.000		
				229.250	.000		
					937.000	\$.00	\$214,807.25
0145	621-6202	CONCRETE SIDE BARRIER, TP 2-SB	LF	328.000	79.000		
				488.600	.000		
					79.000	\$.00	\$38,599.40
0150	621-6002	CONCRETE BARRIER, TP S-2	LF	3,262.000	736.000		
				196.980	.000		
					736.000	\$.00	\$144,977.28
0165	621-3125	CONCRETE BARRIER, TP 25S, MODIFIED	LF	140.000	140.000		
				161.970	.000		
					140.000	\$.00	\$22,675.80

Rpt-ID: RCPESPRJ

Georgia

Date: 11/06/2025

User: garay

Department of Transportation

Page 5 of 30

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0056

Pay Period: 10/01/2025
to 10/31/2025

Project Number 0012701

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0215	441-3999	CONCRETE V GUTTER	LF	3,081.000 28.000	1,035.000 .000 1,035.000	\$0.00	\$28,980.00
Category Amount:						\$0.00	\$535,825.21
Category Number: 0801 BRIDGES							
0225	500-3002	CLASS AA CONCRETE	CY	3,853.000 733.240	4,014.260 .000 4,014.260	\$0.00	\$2,943,416.00
Category Amount:						\$0.00	\$2,943,416.00
Category Number: 0100 ROADWAY							
0265	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		31,045.000 74.500	24,179.960 404.790 24,584.750	\$30,156.86	\$1,831,563.88
0275	433-1300	REINF CONC APPROACH SLAB, INCL BARRIER	SY	1,465.000 239.360	402.500 .000 402.500	\$0.00	\$96,342.40
0285	150-9011	TRAFFIC CONTROL - WORKZONE LAW ENFORC HR		10,000.000 34.000	4,170.310 157.500 4,327.810	\$5,355.00	\$147,145.54
0300	621-4086	CONCRETE SIDE BARRIER, TYPE 7WS	LF	1,478.000 110.010	1,480.000 .000 1,480.000	\$0.00	\$162,814.80
0315	621-6201	CONCRETE SIDE BARRIER, TP 2-SA	LF	1,533.000 369.880	896.000 .000 896.000	\$0.00	\$331,412.48
0320	441-0104	CONC SIDEWALK, 4 IN	SY	542.000 49.180	350.000 .000 350.000	\$0.00	\$17,213.00

Rpt-ID: RCPEsprj

Georgia

Date: 11/06/2025

User: garay

Department of Transportation

Page 6 of 30

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0056

Pay Period: 10/01/2025
to 10/31/2025

Project Number 0012701

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100 ROADWAY							
0325	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	764.000	.000		
				24.250	390.000		
					390.000	\$9,457.50	\$9,457.50
0330	430-0220	PLAIN PC CONC PVMT, CL 1 CONC, 12 INCH THK SY		126,107.000	118,530.410		
				57.930	.000		
					118,530.410	\$.00	\$6,866,466.65
0345	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		7,508.000	983.480		
		TL & H LIME		88.000	.000		
					983.480	\$.00	\$86,546.24
0350	621-6003	CONCRETE BARRIER, TP S-3	LF	2,684.000	2,339.000		
				348.290	.000		
					2,339.000	\$.00	\$814,650.31
0360	310-1101	GR AGGR BASE CRS, INCL MATL	TN	96,589.000	104,538.533		
				26.360	1,948.590		
					106,487.123	\$51,364.83	\$2,807,000.56
0370	441-0303	CONC SPILLWAY, TP 3	EA	1.000	3.000		
				3350.000	1.000		
					4.000	\$3,350.00	\$13,400.00
0390	668-4300	STORM SEWER MANHOLE, TP 1	EA	7.000	4.000		
				2406.000	.000		
					4.000	\$.00	\$9,624.00
0400	668-5000	JUNCTION BOX	EA	3.000	2.000		
				6674.430	.000		
					2.000	\$.00	\$13,348.86
0440	167-1500	WATER QUALITY INSPECTIONS	MO	48.000	54.000		
				1250.000	1.000		
					55.000	\$1,250.00	\$68,750.00

Rpt-ID: RCPESPRJ

Georgia

Date: 11/06/2025

User: garay

Department of Transportation

Page 7 of 30

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0056

Pay Period: 10/01/2025
to 10/31/2025

Project Number 0012701

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0685	639-5000	PRESTRESSED CONC STRAIN POLE, TP -	EA	5.000	4.000		
				8133.120	.000		
		IV			4.000	\$.00	\$32,532.48
Category Amount:						\$100,934.19	\$13,308,268.70
Category Number: 0901 MSE WALLS							
0860	621-6210	CONCRETE SIDE BARRIER, TP 6-S	LF	290.000	290.000		
				431.530	.000		
					290.000	\$.00	\$125,143.70
0865	627-1160	TRAFFIC BARRIER H, WALL NO -	LF	696.000	696.000		
				300.020	.000		
		21			696.000	\$.00	\$208,813.92
0875	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO -	SF	3,556.000	3,556.000		
				55.700	.000		
		21			3,556.000	\$.00	\$198,069.20
0880	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	5,025.000	5,025.000		
				55.700	.000		
		21			5,025.000	\$.00	\$279,892.50
0885	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	7.000	7.000		
				55.700	.000		
		21			7.000	\$.00	\$389.90
0895	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	3,626.000	3,626.000		
				59.500	.000		
		30			3,626.000	\$.00	\$215,747.00
0900	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	4,459.000	4,459.000		
				58.790	.000		
		30			4,459.000	\$.00	\$262,144.61

Rpt-ID: RCPEsprj

Georgia

Date: 11/06/2025

User: garay

Department of Transportation

Page 8 of 30

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0056

Pay Period: 10/01/2025
to 10/31/2025

Project Number 0012701

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0901		MSE WALLS					
0910	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	4,194.000	4,194.000		
				55.700	.000		
					4,194.000	\$.00	\$233,605.80
	32						
0915	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	694.000	694.000		
				55.700	.000		
					694.000	\$.00	\$38,655.80
	32						
0935	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO -	SF	13,039.000	11,282.000		
				55.700	.000		
					11,282.000	\$.00	\$628,407.40
	39						
0940	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	10,801.000	12,107.000		
				55.700	.000		
					12,107.000	\$.00	\$674,359.90
	39						
0945	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	2,806.000	2,755.000		
				55.700	.000		
					2,755.000	\$.00	\$153,453.50
	39						
0950	627-1160	TRAFFIC BARRIER H, WALL NO -	LF	1,379.000	1,334.000		
				300.020	.000		
					1,334.000	\$.00	\$400,226.68
	39						
0970	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	7,704.000	7,704.000		
				55.700	.000		
					7,704.000	\$.00	\$429,112.80
	40						
0975	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	598.000	598.000		
				55.700	.000		
					598.000	\$.00	\$33,308.60
	40						
Category Amount:						\$0.00	\$3,881,331.31

Rpt-ID: RCPEsprj

Georgia

Date: 11/06/2025

User: garay

Department of Transportation

Page 9 of 30

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0056

Pay Period: 10/01/2025
to 10/31/2025

Project Number 0012701

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2		Unit Price			
	Category Number:	0801 BRIDGES					
1020	507-9030	PSC BEAMS, AASHTO, BULB TEE, 54 IN, BR NO - LF		2,569.000	2,569.010		
				252.790	.000		
					2,569.010	\$.00	\$649,420.04
		1					
1025	507-9002	PSC BEAMS, AASHTO TYPE II, BR NO - LF	LF	1,155.000	1,157.290		
				163.420	.000		
					1,157.290	\$.00	\$189,124.33
		1					
1035	500-2100	CONCRETE BARRIER	LF	7,166.000	6,648.490		
				55.520	.000		
					6,648.490	\$.00	\$369,124.16
1055	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000	1.000		
				800000.000	.000		
					1.000	\$.00	\$800,000.00
		1					
1090	507-9002	PSC BEAMS, AASHTO TYPE II, BR NO -	LF	1,577.000	1,577.410		
				163.420	.000		
					1,577.410	\$.00	\$257,780.34
		2B					
1120	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000	1.000		
				300000.000	.000		
					1.000	\$.00	\$300,000.00
		2B					
1160	507-9033	PSC BEAMS, AASHTO, BULB TEE, 74 IN, BR NO - LF		1,616.000	1,615.620		
				264.300	.000		
					1,615.620	\$.00	\$427,008.37
		7					
1175	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000	1.000		
				500000.000	.000		
					1.000	\$.00	\$500,000.00
		7					

Rpt-ID: RCPESPRJ

Georgia

Date: 11/06/2025

User: garay

Department of Transportation

Page 10 of 30

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0056

Pay Period: 10/01/2025
to 10/31/2025

Project Number 0012701

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0801 BRIDGES							
1210	511-3000	SUPERSTR REINF STEEL, BR NO -	LS	1.000	.550		
				103307.010	.099		
					.649	\$10,227.39	\$67,046.25
		8B					
Category Amount:						\$10,227.39	\$3,559,503.49
Category Number: 0100 ROADWAY							
1220	441-0004	CONC SLOPE PAV, 4 IN	SY	659.000	901.190		
				178.540	.000		
					901.190	\$0.00	\$160,898.46
Category Amount:						\$0.00	\$160,898.46
Category Number: 0801 BRIDGES							
1230	507-9003	PSC BEAMS, AASHTO TYPE III, BR NO -	LF	1,568.000	1,567.850		
				194.200	.000		
					1,567.850	\$0.00	\$304,476.47
		8B					
1235	507-9002	PSC BEAMS, AASHTO TYPE II, BR NO -	LF	352.000	351.570		
				163.420	.000		
					351.570	\$0.00	\$57,453.57
		8B					
1250	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000	.550		
				550000.000	.099		
					.649	\$54,450.00	\$356,950.00
		8B					
1270	449-1350	PREFORMED SILICONE JOINT SEAL, BR NO. -	LF	154.000	.000		
				63.840	363.700		
					363.700	\$23,218.61	\$23,218.61
		14					
1290	507-9033	PSC BEAMS, AASHTO, BULB TEE, 74 IN, BR NO -	LF	6,360.000	6,359.870		
				264.300	.000		
					6,359.870	\$0.00	\$1,680,913.64
		14					
1295	507-9003	PSC BEAMS, AASHTO TYPE III, BR NO -	LF	1,170.000	1,169.540		
				194.200	.000		
					1,169.540	\$0.00	\$227,124.67
		14					

Rpt-ID: RCPESPRJ

Georgia

Date: 11/06/2025

User: garay

Department of Transportation

Page 11 of 30

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0056

Pay Period: 10/01/2025
to 10/31/2025

Project Number 0012701

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0801 BRIDGES							
1330	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000	1.000		
				1900000.000	.000		
		14			1.000	\$.00	\$1,900,000.00
1360	449-1350	PREFORMED SILICONE JOINT SEAL, BR NO. -	LF	222.000	.000		
				63.840	209.500		
		15			209.500	\$13,374.48	\$13,374.48
1375	507-9033	PSC BEAMS, AASHTO, BULB TEE, 74 IN, BR NO ·	LF	6,567.000	6,568.620		
				264.300	.000		
		15			6,568.620	\$.00	\$1,736,086.27
1430	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000	1.000		
				1700000.000	.000		
		15			1.000	\$.00	\$1,700,000.00
Category Amount:						\$91,043.09	\$7,999,597.71
Category Number: 0100 ROADWAY							
1460	441-0004	CONC SLOPE PAV, 4 IN	SY	1,118.000	821.810		
				178.540	.000		
					821.810	\$.00	\$146,725.96
Category Amount:						\$0.00	\$146,725.96
Category Number: 0801 BRIDGES							
1465	507-9030	PSC BEAMS, AASHTO, BULB TEE, 54 IN, BR NO ·	LF	2,811.000	2,814.740		
				252.790	.000		
		21			2,814.740	\$.00	\$711,538.12
1495	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000	1.000		
				800000.000	.000		
		21			1.000	\$.00	\$800,000.00
1510	520-2220	PILING, PSC, 20 IN SQ	LF	1,760.000	1,280.050		
				154.470	.000		
					1,280.050	\$.00	\$197,729.32

Rpt-ID: RCPESPRJ

Georgia

Date: 11/06/2025

User: garay

Department of Transportation

Page 12 of 30

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0056

Pay Period: 10/01/2025
to 10/31/2025

Project Number 0012701

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0801 BRIDGES					
1515	520-2216	PILING, PSC, 16 IN SQ	LF	1,920.000	1,313.720		
				62.970	.000		
					1,313.720	\$0.00	\$82,724.95
Category Amount:						\$0.00	\$1,791,992.39
Category Number:		0100 ROADWAY					
1665	621-6210	CONCRETE SIDE BARRIER, TP 6-S	LF	290.000	225.000		
				485.960	.000		
					225.000	\$0.00	\$109,341.00
1670	441-0108	CONC SIDEWALK, 8 IN	SY	290.000	6.450		
				72.760	.000		
					6.450	\$0.00	\$469.30
1675	430-0210	PLAIN PC CONC PVMT, CL 1 CONC, 11 INCH THK	SY	31,673.000	16,787.137		
				56.090	4,399.997		
					21,187.134	\$246,795.83	\$1,188,386.35
1725	441-0050	CONC SLOPE DRAIN	SY	7.000	34.111		
				165.660	21.306		
					55.417	\$3,529.55	\$9,180.38
1755	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	6.000	5.630		
				1200.000	.000		
					5.630	\$0.00	\$6,756.00
1790	441-0204	PLAIN CONC DITCH PAVING, 4 IN	SY	1,850.000	334.069		
				102.240	351.827		
					685.896	\$35,970.79	\$70,126.01
Category Amount:						\$286,296.17	\$1,384,259.04

Estimate Summary By Project

Pay Period: 10/01/2025
to 10/31/2025

Project Number 0012701

		Item Description 1			Prev Qty		Amount	
LIN	Item Code	Item Description 2		Auth Qty	Qty This Period		This	Cumulative
		Supplemental Description 1	Units	Unit Price	Qty To Date		Period	Amount
		Supplemental Description 2						
Category Number:		0901 MSE WALLS						
1840	627-1030	MSE WALL FACE, GTR THAN 30 FT HT, WALL NC SF		9,099.000	9,099.000			
				55.700	.000			
					9,099.000		\$.00	\$506,814.30
	21							
Category Amount:							\$0.00	\$506,814.30
Category Number:		0801 BRIDGES						
1860	441-0004	CONC SLOPE PAV, 4 IN	SY	1,118.000	1,215.780			
				180.930	.000			
					1,215.780		\$.00	\$219,971.08
1865	441-0004	CONC SLOPE PAV, 4 IN	SY	649.000	477.330			
				180.930	.000			
					477.330		\$.00	\$86,363.32
1870	441-0004	CONC SLOPE PAV, 4 IN	SY	661.000	300.670			
				180.930	.000			
					300.670		\$.00	\$54,400.22
Category Amount:							\$0.00	\$360,734.62
Category Number:		0100 ROADWAY						
1935	668-2100	DROP INLET, GP 1	EA	100.000	88.000			
				4036.080	.000			
					88.000		\$.00	\$355,175.04
Category Amount:							\$0.00	\$355,175.04
Category Number:		0901 MSE WALLS						
1940	627-1030	MSE WALL FACE, GTR THAN 30 FT HT, WALL NC SF		98.000	101.000			
				55.700	.000			
					101.000		\$.00	\$5,625.70
	39							
Category Amount:							\$0.00	\$5,625.70

Rpt-ID: RCPEsprj

Georgia

Date: 11/06/2025

User: garay

Department of Transportation

Page 14 of 30

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0056

Pay Period: 10/01/2025
to 10/31/2025

Project Number 0012701

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date		
		Supplemental Description 2					
Category Number: 0801 BRIDGES							
1950	507-9003	PSC BEAMS, AASHTO TYPE III, BR NO -	LF	649.000	647.860		
				194.200	.000		
					647.860	\$0.00	\$125,814.41
	15						
Category Amount:						\$0.00	\$125,814.41
Category Number: 0100 ROADWAY							
1955	500-3002	CLASS AA CONCRETE	CY	321.000	321.000		
				946.050	.000		
					321.000	\$0.00	\$303,682.05
9115	621-6200	CONCRETE SIDE BARRIER, TP 2-S	LF	.000	5,577.000		
				481.380	.000		
					5,577.000	\$0.00	\$2,684,656.26
		MODIFIED TP 2-S CONCRETE SIDE BARRIER					
Category Amount:						\$0.00	\$2,988,338.31
Category Number: 0901 MSE WALLS							
9125	627-1160	TRAFFIC BARRIER H, WALL NO -	LF	.000	831.000		
				454.370	.000		
					831.000	\$0.00	\$377,581.47
		TRAFFIC BARRIER H, WALL NO 30					
		ITEM ADDED BY SA					
9130	627-1160	TRAFFIC BARRIER H, WALL NO -	LF	.000	449.000		
				458.830	.000		
					449.000	\$0.00	\$206,014.67
		TRAFFIC BARRIER H, WALL NO 32					
		ITEM ADDED BY SA					
Category Amount:						\$0.00	\$583,596.14
Project Total Amount:						\$488,500.84	\$81,474,868.90

Rpt-ID: RCPEsprj

Georgia

Date: 11/06/2025

User: garay

Department of Transportation

Page 15 of 30

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0056

Pay Period: 10/01/2025
to 10/31/2025

Project Number 311005-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100		ROADWAY					
0010	649-0018	CONCRETE GLARE SCREEN, 18 INCH	LF	7,741.000	4,121.000		
				25.000	.000		
					4,121.000	\$.00	\$103,025.00
0045	621-3125	CONCRETE BARRIER, TP 25S, MODIFIED	LF	749.000	937.000		
				161.970	.000		
					937.000	\$.00	\$151,765.89
0080	621-6001	CONCRETE BARRIER, TP S-1	LF	1,550.000	1,411.000		
				163.900	.000		
					1,411.000	\$.00	\$231,262.90
0085	668-4400	STORM SEWER MANHOLE, TP 2	EA	1.000	1.000		
				3498.510	.000		
					1.000	\$.00	\$3,498.51
0090	668-2200	DROP INLET, GP 2	EA	4.000	3.000		
				6445.050	.000		
					3.000	\$.00	\$19,335.15
0100	621-6210	CONCRETE SIDE BARRIER, TP 6-S	LF	63.000	63.000		
				485.960	.000		
					63.000	\$.00	\$30,615.48
0105	621-6002	CONCRETE BARRIER, TP S-2	LF	7,381.000	3,265.000		
				196.980	464.000		
					3,729.000	\$91,398.72	\$734,538.42
0150	668-1200	CATCH BASIN, GP 2	EA	1.000	1.000		
				5840.690	.000		
					1.000	\$.00	\$5,840.69
0155	621-6003	CONCRETE BARRIER, TP S-3	LF	1,930.000	1,208.000		
				348.290	.000		
					1,208.000	\$.00	\$420,734.32

Rpt-ID: RCPEsprj

Georgia

Date: 11/06/2025

User: garay

Department of Transportation

Page 16 of 30

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0056

Pay Period: 10/01/2025

to 10/31/2025

Project Number 311005-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
	Category Number:	0100 ROADWAY					
0160	621-6013	CONCRETE SIDE BARRIER, TP 7-TS	LF	14.000	56.000		
				210.280	.000		
					56.000	\$.00	\$11,775.68
0185	550-1181	STORM DRAIN PIPE, 18 IN, H 10-15	LF	604.000	97.000		
				46.620	375.000		
					472.000	\$17,482.50	\$22,004.64
0200	641-1100	GUARDRAIL, TP T	LF	363.000	273.000		
				70.220	30.000		
					303.000	\$2,106.60	\$21,276.66
0205	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		5,332.000	359.010		
		TL & H LIME		88.000	.000		
					359.010	\$.00	\$31,592.88
0207	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		.000	6,713.390		
		TL & H LIME		87.250	.000		
					6,713.390	\$.00	\$585,743.28
		REVISED TEMPORARY PAVEMENT					
0210	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		26,148.000	11,144.910		
		L & H LIME		74.500	304.850		
					11,449.760	\$22,711.33	\$853,007.12
0212	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		.000	9,284.420		
		L & H LIME		73.750	.000		
					9,284.420	\$.00	\$684,725.98
		REVISED TEMPORARY PAVEMENT					
0215	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	11.000	11.000		
				1200.000	.000		
					11.000	\$.00	\$13,200.00
0225	310-1101	GR AGGR BASE CRS, INCL MATL	TN	85,037.000	56,924.330		
				26.360	524.980		
					57,449.310	\$13,838.47	\$1,514,363.81

Rpt-ID: RCPESPRJ

Georgia

Date: 11/06/2025

User: garay

Department of Transportation

Page 17 of 30

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0056

Pay Period: 10/01/2025
to 10/31/2025

Project Number 311005-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0230	621-4086	CONCRETE SIDE BARRIER, TYPE 7WS	LF	1,374.000 110.010	1,111.000 98.000 1,209.000	\$10,780.98	\$133,002.09
0250	433-1100	REINF CONC APPROACH SLAB, INCL CURB	SY	382.000 163.390	351.670 .000 351.670	\$0.00	\$57,459.36
0255	430-0220	PLAIN PC CONC PVMT, CL 1 CONC, 12 INCH THK	SY	108,833.000 57.930	57,026.841 3,856.000 60,882.841	\$223,378.08	\$3,526,942.98
0265	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	4,410.000 24.250	3,374.740 .000 3,374.740	\$0.00	\$81,837.45
0270	433-1300	REINF CONC APPROACH SLAB, INCL BARRIER	SY	2,813.000 239.360	1,889.720 .000 1,889.720	\$0.00	\$452,323.38
0295	433-1200	REINF CONC APPROACH SLAB, INCL SLOPED E	SY	575.000 229.250	571.000 .000 571.000	\$0.00	\$130,901.75
0300	441-3999	CONCRETE V GUTTER	LF	2,196.000 28.000	2,797.500 703.000 3,500.500	\$19,684.00	\$98,014.00
0312	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN REVISED TEMPORARY PAVEMENT		.000 108.250	148.940 .000 148.940	\$0.00	\$16,122.76
0320	621-3126	CONCRETE BARRIER, TYPE 26S	LF	435.000 309.880	295.000 .000 295.000	\$0.00	\$91,414.60

Rpt-ID: RCPEsprj

Georgia

Date: 11/06/2025

User: garay

Department of Transportation

Page 18 of 30

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0056

Pay Period: 10/01/2025
to 10/31/2025

Project Number 311005-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100 ROADWAY							
0340	150-9011	TRAFFIC CONTROL - WORKZONE LAW ENFORC HR		10,000.000	4,032.000		
				34.000	268.000		
					4,300.000	\$9,112.00	\$146,200.00
0345	641-1200	GUARDRAIL, TP W	LF	8,974.000	8,938.000		
				23.560	325.000		
					9,263.000	\$7,657.00	\$218,236.28
0355	441-0104	CONC SIDEWALK, 4 IN	SY	2,910.000	2,362.560		
				49.180	.000		
					2,362.560	\$.00	\$116,190.70
0365	668-1100	CATCH BASIN, GP 1	EA	14.000	14.000		
				5841.110	.000		
					14.000	\$.00	\$81,775.54
0370	668-2100	DROP INLET, GP 1	EA	99.000	82.000		
				4036.080	6.000		
					88.000	\$24,216.48	\$355,175.04
0380	668-4300	STORM SEWER MANHOLE, TP 1	EA	7.000	7.000		
				2406.000	.000		
					7.000	\$.00	\$16,842.00
0395	668-5000	JUNCTION BOX	EA	1.000	1.000		
				6674.430	.000		
					1.000	\$.00	\$6,674.43
0400	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	9,049.000	9,128.750		
				36.410	-170.000		
					8,958.750	\$-6,189.70	\$326,188.09
0480	163-0240	MULCH	TN	849.000	564.890		
				230.000	13.162		
					578.052	\$3,027.26	\$132,951.96

Rpt-ID: RCPESPRJ

Georgia

Date: 11/06/2025

User: garay

Department of Transportation

Page 19 of 30

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0056

Pay Period: 10/01/2025
to 10/31/2025

Project Number 311005-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0510	167-1500	WATER QUALITY INSPECTIONS	MO	48.000 1250.000	54.000 1.000 55.000	\$1,250.00	\$68,750.00
Category Amount:						\$440,453.72	\$11,495,308.82
Category Number: 0901 MSE WALLS							
0915	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO - 28	SF	2,560.000 55.700	2,554.000 .000 2,554.000	\$0.00	\$142,257.80
0920	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO - 28	SF	7,288.000 55.700	7,281.000 .000 7,281.000	\$0.00	\$405,551.70
Category Amount:						\$0.00	\$547,809.50
Category Number: 0100 ROADWAY							
0930	621-6201	CONCRETE SIDE BARRIER, TP 2-SA	LF	2,623.000 369.880	2,123.000 .000 2,123.000	\$0.00	\$785,255.24
Category Amount:						\$0.00	\$785,255.24
Category Number: 0901 MSE WALLS							
0940	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO - 28	SF	400.000 55.700	400.000 .000 400.000	\$0.00	\$22,280.00
0955	627-1160	TRAFFIC BARRIER H, WALL NO - 29	LF	583.000 300.020	583.000 .000 583.000	\$0.00	\$174,911.66
0965	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO - 29	SF	8,400.000 55.700	8,400.000 .000 8,400.000	\$0.00	\$467,880.00

Rpt-ID: RCPEsprj

Georgia

Date: 11/06/2025

User: garay

Department of Transportation

Page 20 of 30

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0056

Pay Period: 10/01/2025
to 10/31/2025

Project Number 311005-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
	Category Number:	0901	MSE WALLS				
0970	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	1,127.000	1,127.000		
				55.700	.000		
		29			1,127.000	\$.00	\$62,773.90
0975	627-1160	TRAFFIC BARRIER H, WALL NO -	LF	141.000	139.000		
				300.020	.000		
		32A			139.000	\$.00	\$41,702.78
1005	627-1100	COPING A, WALL NO -	LF	56.000	.000		
				98.950	56.000		
		37			56.000	\$5,541.20	\$5,541.20
1010	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO -	SF	1,650.000	603.000		
				55.700	.000		
		37			603.000	\$.00	\$33,587.10
1015	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	1,766.000	1,766.000		
				74.730	.000		
		37			1,766.000	\$.00	\$131,973.18
1020	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	1,396.000	1,396.000		
				55.700	.000		
		37			1,396.000	\$.00	\$77,757.20
1035	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	14,995.000	14,995.000		
				57.500	.000		
		38			14,995.000	\$.00	\$862,212.50
1045	627-1160	TRAFFIC BARRIER H, WALL NO -	LF	2,198.000	2,198.000		
				300.020	.000		
		38			2,198.000	\$.00	\$659,443.96
1050	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO -	SF	6,683.000	6,445.000		
				55.700	.000		
		38			6,445.000	\$.00	\$358,986.50

Rpt-ID: RCPEsprj

Georgia

Date: 11/06/2025

User: garay

Department of Transportation

Page 21 of 30

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0056

Pay Period: 10/01/2025
to 10/31/2025

Project Number 311005-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
	Category Number:	0901	MSE WALLS				
1055	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	22.000	22.000		
				55.700	.000		
					22.000	\$.00	\$1,225.40
	38						
1060	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO -	SF	19,687.000	19,687.000		
				55.700	.000		
					19,687.000	\$.00	\$1,096,565.90
	41						
1065	627-1160	TRAFFIC BARRIER H, WALL NO -	LF	1,142.000	206.000		
				300.020	.000		
					206.000	\$.00	\$61,804.12
	41						
1075	627-1030	MSE WALL FACE, GTR THAN 30 FT HT, WALL NC SF	SF	4,349.000	4,349.000		
				55.700	.000		
					4,349.000	\$.00	\$242,239.30
	41						
1080	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	4,241.000	4,241.000		
				55.700	.000		
					4,241.000	\$.00	\$236,223.70
	41						
1085	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	878.000	878.000		
				55.700	.000		
					878.000	\$.00	\$48,904.60
	41						
1095	627-1160	TRAFFIC BARRIER H, WALL NO -	LF	722.000	722.000		
				300.020	.000		
					722.000	\$.00	\$216,614.44
	42						
1105	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO -	SF	496.000	496.000		
				55.700	.000		
					496.000	\$.00	\$27,627.20
	42						
1110	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	10,183.000	10,183.000		
				55.700	.000		
					10,183.000	\$.00	\$567,193.10
	42						

Rpt-ID: RCPEsprj

Georgia

Date: 11/06/2025

User: garay

Department of Transportation

Page 22 of 30

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0056

Pay Period: 10/01/2025
to 10/31/2025

Project Number 311005-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2		Unit Price			
	Category Number:	0901 MSE WALLS					
1115	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	1,827.000	1,827.000		
				55.700	.000		
	42				1,827.000	\$.00	\$101,763.90
1120	617-0510	PERMANENTLY ANCHORED WALL, NO -	LS	1.000	.900		
				430956.950	.100		
	44				1.000	\$43,095.70	\$430,956.95
1125	627-1160	TRAFFIC BARRIER H, WALL NO -	LF	892.000	892.000		
				300.020	.000		
	46				892.000	\$.00	\$267,617.84
1130	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	12,582.000	12,494.000		
				55.700	.000		
	46				12,494.000	\$.00	\$695,915.80
1135	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	439.000	452.000		
				55.700	.000		
	46				452.000	\$.00	\$25,176.40
1145	627-1120	COPING B, WALL NO -	LF	363.000	363.000		
				280.000	.000		
	47				363.000	\$.00	\$101,640.00
1155	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO -	SF	1,023.000	1,023.000		
				55.700	.000		
	47				1,023.000	\$.00	\$56,981.10
1160	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	3,996.000	3,996.000		
				55.700	.000		
	47				3,996.000	\$.00	\$222,577.20
1165	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	1,424.000	1,424.000		
				55.700	.000		
	47				1,424.000	\$.00	\$79,316.80

Rpt-ID: RCPESPRJ

Georgia

Date: 11/06/2025

User: garay

Department of Transportation

Page 23 of 30

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0056

Pay Period: 10/01/2025
to 10/31/2025

Project Number 311005-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0901 MSE WALLS							
1180	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO -	SF	922.000 55.700	931.000 .000 931.000	\$0.00	\$51,856.70
	54						
1185	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	4,127.000 55.700	4,130.000 .000 4,130.000	\$0.00	\$230,041.00
	54						
1190	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	215.000 55.700	219.000 .000 219.000	\$0.00	\$12,198.30
	54						
Category Amount:						\$48,636.90	\$7,673,489.73
Category Number: 0100 ROADWAY							
1285	682-9023	ELECTRICAL JUNCTION BOX, GALVANIZED, SIZE 4 IN X 4 IN X 4 IN		220.000 114.390	9.000 57.000 66.000	\$6,520.23	\$7,549.74
1310	682-6110	CONDUIT, RIGID, 1 IN	LF	8,380.000 14.420	1,690.000 670.000 2,360.000	\$9,661.40	\$34,031.20
1335	681-6600	LUMINAIRE, TPA, LED	EA	246.000 3066.990	17.000 37.000 54.000	\$113,478.63	\$165,617.46
1365	681-4300	LIGHTING STD, 30 FT MH, 6 FT ARM	EA	130.000 4643.600	113.500 5.000 118.500	\$23,218.00	\$550,266.60
1370	682-9023	ELECTRICAL JUNCTION BOX, GALVANIZED, SIZE 6 IN X 6 IN X 6 IN		48.000 180.260	60.000 1.000 61.000	\$180.26	\$10,995.86

Rpt-ID: RCPEsprj

Georgia

Date: 11/06/2025

User: garay

Department of Transportation

Page 24 of 30

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0056

Pay Period: 10/01/2025
to 10/31/2025

Project Number 311005-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
	Category Number:	0100 ROADWAY					
1375	682-6222	CONDUIT, NONMETL, TP 2, 2 IN	LF	62,665.000	46,315.000		
				7.610	2,510.000		
					48,825.000	\$19,101.10	\$371,558.25
1390	610-6605	REM LIGHTING STANDARD	EA	94.000	89.000		
				1003.570	3.000		
					92.000	\$3,010.71	\$92,328.44
					Category Amount:	\$175,170.33	\$1,232,347.55
	Category Number:	0801 BRIDGES					
1415	507-9002	PSC BEAMS, AASHTO TYPE II, BR NO -	LF	2,867.000	2,867.800		
				163.420	.000		
		2A			2,867.800	\$.00	\$468,655.88
1425	500-3002	CLASS AA CONCRETE	CY	7,138.000	6,490.080		
				733.240	167.600		
					6,657.680	\$122,891.02	\$4,881,677.28
1435	500-2100	CONCRETE BARRIER	LF	12,297.000	8,487.900		
				55.520	.000		
					8,487.900	\$.00	\$471,248.21
1450	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000	1.000		
				500000.000	.000		
		2A			1.000	\$.00	\$500,000.00
1470	511-1000	BAR REINF STEEL	LB	1,829,040.000	1,728,734.529		
				0.900	29,807.010		
					1,758,541.539	\$26,826.31	\$1,582,687.39
1485	500-3650	CLASS AA-1 CONCRETE	CY	513.000	512.400		
				646.230	.000		
					512.400	\$.00	\$331,128.25

Rpt-ID: RCPESPRJ

Georgia

Date: 11/06/2025

User: garay

Department of Transportation

Page 25 of 30

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0056

Pay Period: 10/01/2025
to 10/31/2025

Project Number 311005-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0801 BRIDGES							
1525	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000 850000.000	.766 .090 .856	\$76,500.00	\$727,600.00
	4						
1530	511-3000	SUPERSTR REINF STEEL, BR NO -	LS	1.000 181979.700	.766 .090 .856	\$16,378.17	\$155,774.62
	4						
1535	507-9002	PSC BEAMS, AASHTO TYPE II, BR NO -	LF	325.000 163.420	324.460 .000 324.460	\$0.00	\$53,023.25
	5						
1560	211-0300	BRIDGE EXCAVATION, STREAM CROSSING	CY	2,386.000 82.580	2,557.255 144.404 2,701.659	\$11,924.88	\$223,103.00
1565	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000 1300000.000	1.000 .000 1.000	\$0.00	\$1,300,000.00
	5						
1595	507-9030	PSC BEAMS, AASHTO, BULB TEE, 54 IN, BR NO -	LF	2,497.000 252.790	2,505.850 .000 2,505.850	\$0.00	\$633,453.82
	5						
1605	507-9003	PSC BEAMS, AASHTO TYPE III, BR NO -	LF	2,841.000 194.200	2,838.780 .000 2,838.780	\$0.00	\$551,291.08
	5						
1625	500-3650	CLASS AA-1 CONCRETE	CY	2,565.000 646.230	2,565.300 .000 2,565.300	\$0.00	\$1,657,773.82
1650	500-2110	CONCRETE PARAPET, SPCL DESIGN	LF	2,427.000 262.670	2,326.150 134.000 2,460.150	\$35,197.78	\$646,207.60

Rpt-ID: RCPESPRJ

Georgia

Date: 11/06/2025

User: garay

Department of Transportation

Page 26 of 30

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0056

Pay Period: 10/01/2025
to 10/31/2025

Project Number 311005-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0801 BRIDGES							
1665	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000 5500000.000	1.000 .000 1.000	\$.00	\$5,500,000.00
	6						
1710	507-9034	PSC BEAMS, AASHTO, BULB TEE, 65 IN, BR NO · LF		2,114.000 251.550	2,115.170 .000 2,115.170	\$.00	\$532,071.01
	6						
1715	507-9033	PSC BEAMS, AASHTO, BULB TEE, 74 IN, BR NO · LF		18,427.000 264.300	18,435.980 .000 18,435.980	\$.00	\$4,872,629.51
	6						
1730	507-9002	PSC BEAMS, AASHTO TYPE II, BR NO -	LF	402.000 163.420	401.790 .000 401.790	\$.00	\$65,660.52
	8A						
1740	441-0004	CONC SLOPE PAV, 4 IN	SY	791.000 180.930	434.000 .000 434.000	\$.00	\$78,523.62
1760	520-1147	PILING IN PLACE, STEEL H, HP 14 X 73	LF	1,020.000 87.650	1,206.420 698.000 1,904.420	\$61,179.70	\$166,922.41
1765	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000 600000.000	1.000 .000 1.000	\$.00	\$600,000.00
	8A						
1800	449-1350	PREFORMED SILICONE JOINT SEAL, BR NO. -	LF	81.000 63.840	.000 170.000 170.000	\$10,852.80	\$10,852.80
	8A						
1895	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000 2300000.000	1.000 .000 1.000	\$.00	\$2,300,000.00
	11C						

Rpt-ID: RCPEsprj

Georgia

Date: 11/06/2025

User: garay

Department of Transportation

Page 27 of 30

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0056

Pay Period: 10/01/2025
to 10/31/2025

Project Number 311005-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0801 BRIDGES							
1915	507-9034	PSC BEAMS, AASHTO, BULB TEE, 65 IN, BR NO - LF		8,235.000	8,235.090		
				251.550	.000		
		11C			8,235.090	\$.00	\$2,071,536.89
1935	507-9003	PSC BEAMS, AASHTO TYPE III, BR NO - LF		1,249.000	1,248.800		
				194.200	.000		
		11C			1,248.800	\$.00	\$242,516.96
1980	500-1006	SUPERSTR CONCRETE, CL AA, BR NO - LS		1.000	1.000		
				900000.000	.000		
		13			1.000	\$.00	\$900,000.00
2005	449-1350	PREFORMED SILICONE JOINT SEAL, BR NO. - LF		241.000	.000		
				63.840	343.000		
		13			343.000	\$21,897.12	\$21,897.12
2010	507-9033	PSC BEAMS, AASHTO, BULB TEE, 74 IN, BR NO - LF		6,586.000	6,583.600		
				264.300	.000		
		13			6,583.600	\$.00	\$1,740,045.48
2030	507-9003	PSC BEAMS, AASHTO TYPE III, BR NO - LF		1,067.000	1,066.400		
				194.200	.000		
		13			1,066.400	\$.00	\$207,094.88
2150	507-9030	PSC BEAMS, AASHTO, BULB TEE, 54 IN, BR NO - LF		709.000	.000		
				252.790	708.600		
		19			708.600	\$179,126.99	\$179,126.99
2195	500-1006	SUPERSTR CONCRETE, CL AA, BR NO - LS		1.000	1.000		
				850000.000	.000		
		20			1.000	\$.00	\$850,000.00
2220	507-9030	PSC BEAMS, AASHTO, BULB TEE, 54 IN, BR NO - LF		3,590.000	3,589.400		
				252.790	.000		
		20			3,589.400	\$.00	\$907,364.43

Rpt-ID: RCPESPRJ

Georgia

Date: 11/06/2025

User: garay

Department of Transportation

Page 28 of 30

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0056

Pay Period: 10/01/2025
to 10/31/2025

Project Number 311005-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0801 BRIDGES							
2245	507-9033	PSC BEAMS, AASHTO, BULB TEE, 74 IN, BR NO - LF		3,319.000 264.300	3,320.580 .000 3,320.580	\$0.00	\$877,629.29
	4						
2255	507-9031	PSC BEAMS, AASHTO, BULB TEE, 63 IN, BR NO - LF		558.000 261.700	557.690 .000 557.690	\$0.00	\$145,947.47
	4						
2260	507-9003	PSC BEAMS, AASHTO TYPE III, BR NO - LF	LF	237.000 194.200	236.520 .000 236.520	\$0.00	\$45,932.18
	4						
2275	500-1006	SUPERSTR CONCRETE, CL AA, BR NO - LS	LS	1.000 1600000.000	1.000 .000 1.000	\$0.00	\$1,600,000.00
	12						
2285	500-1006	SUPERSTR CONCRETE, CL AA, BR NO - LS	LS	1.000 900000.000	.970 .000 .970	\$0.00	\$873,000.00
	13						
Category Amount:						\$562,774.77	\$38,972,375.76
Category Number: 0100 ROADWAY							
2425	668-3300	SAN SEWER MANHOLE, TP 1 EA	EA	14.000 12077.940	14.000 .000 14.000	\$0.00	\$169,091.16
Category Amount:						\$0.00	\$169,091.16
Category Number: 0801 BRIDGES							
2565	507-9003	PSC BEAMS, AASHTO TYPE III, BR NO - LF	LF	1,905.000 194.200	1,905.100 .000 1,905.100	\$0.00	\$369,970.42
	8A						
2645	449-1350	PREFORMED SILICONE JOINT SEAL, BR NO. - LF	LF	194.000 63.840	.000 334.000 334.000	\$21,322.56	\$21,322.56
	12						

Rpt-ID: RCPEsprj

Georgia

Date: 11/06/2025

User: garay

Department of Transportation

Page 29 of 30

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0056

Pay Period: 10/01/2025
to 10/31/2025

Project Number 311005-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0801 BRIDGES							
2660	507-9003	PSC BEAMS, AASHTO TYPE III, BR NO -	LF	487.000 194.200	487.300 .000 487.300	\$0.00	\$94,633.66
		12					
2665	507-9031	PSC BEAMS, AASHTO, BULB TEE, 63 IN, BR NO · LF	LF	4,462.000 261.700	4,461.860 .000 4,461.860	\$0.00	\$1,167,668.76
		12					
2670	507-9033	PSC BEAMS, AASHTO, BULB TEE, 74 IN, BR NO · LF	LF	1,063.000 264.300	1,063.380 .000 1,063.380	\$0.00	\$281,051.33
		12					
Category Amount:						\$21,322.56	\$1,934,646.73
Category Number: 0100 ROADWAY							
2815	430-0210	PLAIN PC CONC PVMT, CL 1 CONC, 11 INCH THK SY		40,119.000 56.090	32,860.582 1,560.000 34,420.582	\$87,500.40	\$1,930,650.44
Category Amount:						\$87,500.40	\$1,930,650.44
Category Number: 0801 BRIDGES							
2960	441-0004	CONC SLOPE PAV, 4 IN	SY	490.000 180.930	1,005.330 .000 1,005.330	\$0.00	\$181,894.36
Category Amount:						\$0.00	\$181,894.36
Category Number: 0100 ROADWAY							
3115	639-5000	PRESTRESSED CONC STRAIN POLE, TP -	EA	4.000 8133.120	.000 4.000 4.000	\$32,532.48	\$32,532.48
		IV					
9080	621-6200	CONCRETE SIDE BARRIER, TP 2-S	LF	.000 481.380	3,253.000 1,063.000 4,316.000	\$511,706.94	\$2,077,636.08
		MODIFIED TP 2-S CONCRETE SIDE BARRIER					

Rpt-ID: RCPEsprj

Georgia

Date: 11/06/2025

User: garay

Department of Transportation

Page 30 of 30

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0056

Pay Period: 10/01/2025

to 10/31/2025

Project Number 311005-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0100 ROADWAY					
9090	004-0018	EXTRA WORK -	LF	.000	42,325.000		
				1.740	570.000		
					42,895.000	\$991.80	\$74,637.30
		CABLE, TP RHH/RHW/THWN, AWG NO 8					
9095	004-0018	EXTRA WORK -	LF	.000	30,383.000		
				1.830	4,311.000		
					34,694.000	\$7,889.13	\$63,490.02
		CABLE, TP RHH/RHW/THWN, AWG NO 6					
9100	004-0018	EXTRA WORK -	LF	.000	60,782.000		
				3.310	7,893.000		
					68,675.000	\$26,125.83	\$227,314.25
		CABLE, TP RHH/RHW/THWN, AWG NO 4					
Category Amount:						\$579,246.18	\$2,475,610.13
Project Total Amount:						\$1,915,104.86	\$121,532,806.38