

Rpt-ID: RCPESPRJ

Georgia

Date: 01/06/2026

User: garay

Department of Transportation

Page 1 of 30

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0058

Pay Period: 12/01/2025
to 12/31/2025

Contract Location:

I-16/SR 404 EAST AND WEST BOUND BEGINNING AT I-75/SR
WEST BOUND BEGINNING AT I-75/SR 401 AND EXTENDING

Time Allowed: 1311 Days

Elapsed Calender Days: 1655 Days

Percent Time: 126.24

District: 3

Area: 04

Contractor:

WEBBER, LLC./UNITED INFRASTRUCTURE GROUP
1725 HUGHES LANDING BLVD
SUITE 1200

THE WOODLANDS TX 77380

Phone: (281)907-8600

Date Let: 02/12/2021

Date Awarded: 03/05/2021

Date Contract Executed: 04/13/2021

Date Notice to Proceed: 06/21/2021

Date Work Began: 06/21/2021

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 01/10/2025

Escrow Agent:

Surety Co: THE CONTINENTAL INSURANCE COMPANY

Current Contract Amount \$240,545,926.77

Original Contract Amount \$228,945,834.92

Funds Available \$35,471,900.01

Percent Complete 85.94%

Counties:

Bibb

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0012701	\$91,964,561.86	\$85,134,955.33	\$8,896,296.63	90.33%	\$189,242.08
311005-	\$148,581,364.91	\$143,810,879.59	\$26,575,603.42	82.11%	\$35,926.84

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 01/06/2026

User: garay

Department of Transportation

Page 2 of 30

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0058

Pay Period: 12/01/2025
to 12/31/2025

Project Number: 0012701 I-16/SR 404 - INTERCHG IMPROV

Federal State Project Number: 0012701

	Total to Date	Prev to Date	This Estimate
Participating	\$66,333,241.99	\$66,181,848.33	\$151,393.66
Non-Participating	\$16,583,310.49	\$16,545,462.07	\$37,848.42
Total Earnings	\$82,916,552.48	\$82,727,310.40	\$189,242.08
Stockpiled Materials	\$151,712.75	\$151,712.75	\$0.00
Gross Earnings	\$83,068,265.23	\$82,879,023.15	\$189,242.08
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$83,068,265.23	\$82,879,023.15	

Total Payable: **\$189,242.08**

Rpt-ID: RCPESPRJ

Georgia

Date: 01/06/2026

User: garay

Department of Transportation

Page 3 of 30

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0058

Pay Period: 12/01/2025
to 12/31/2025

Project Number: 311005- I-16/I-75 - INTERCHG IMPROV

Federal State Project Number: 311005-

	Total to Date	Prev to Date	This Estimate
Participating	\$99,049,370.42	\$97,996,992.33	\$1,052,378.09
Non-Participating	\$24,762,342.72	\$24,499,248.22	\$263,094.50
Total Earnings	\$123,811,713.14	\$122,496,240.55	\$1,315,472.59
Stockpiled Materials	\$843,768.35	\$1,186,973.63	(\$343,205.28)
Gross Earnings	\$124,655,481.49	\$123,683,214.18	\$972,267.31
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$704,956.47	(\$704,956.47)
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	(\$2,649,720.00)	(\$2,418,336.00)	(\$231,384.00)
Total:	\$122,005,761.49	\$121,969,834.65	

Total Payable: **\$35,926.84**

Rpt-ID: RCPEsprj

Georgia

Date: 01/06/2026

User: garay

Department of Transportation

Page 4 of 30

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0058

Pay Period: 12/01/2025
to 12/31/2025

Project Number 0012701

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100		ROADWAY					
0010	668-4400	STORM SEWER MANHOLE, TP 2	EA	2.000	2.000		
				3498.510	.000		
					2.000	\$.00	\$6,997.02
0030	621-6212	CONCRETE SIDE BARRIER, TP 6-SB	LF	64.000	64.000		
				717.620	.000		
					64.000	\$.00	\$45,927.68
0050	621-6013	CONCRETE SIDE BARRIER, TP 7-TS	LF	56.000	56.000		
				210.280	.000		
					56.000	\$.00	\$11,775.68
0055	668-2200	DROP INLET, GP 2	EA	2.000	2.000		
				6445.050	.000		
					2.000	\$.00	\$12,890.10
0120	621-6001	CONCRETE BARRIER, TP S-1	LF	50.000	50.000		
				163.900	.000		
					50.000	\$.00	\$8,195.00
0140	433-1200	REINF CONC APPROACH SLAB, INCL SLOPED E SY		931.000	937.000		
				229.250	.000		
					937.000	\$.00	\$214,807.25
0145	621-6202	CONCRETE SIDE BARRIER, TP 2-SB	LF	328.000	79.000		
				488.600	.000		
					79.000	\$.00	\$38,599.40
0150	621-6002	CONCRETE BARRIER, TP S-2	LF	3,262.000	736.000		
				196.980	.000		
					736.000	\$.00	\$144,977.28
0165	621-3125	CONCRETE BARRIER, TP 25S, MODIFIED	LF	140.000	140.000		
				161.970	.000		
					140.000	\$.00	\$22,675.80

Rpt-ID: RCPESPRJ

Georgia

Date: 01/06/2026

User: garay

Department of Transportation

Page 5 of 30

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0058

Pay Period: 12/01/2025
to 12/31/2025

Project Number 0012701

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0215	441-3999	CONCRETE V GUTTER	LF	3,081.000 28.000	1,035.000 .000 1,035.000	\$0.00	\$28,980.00
Category Amount:						\$0.00	\$535,825.21
Category Number: 0801 BRIDGES							
0225	500-3002	CLASS AA CONCRETE	CY	3,853.000 733.240	4,014.260 .000 4,014.260	\$0.00	\$2,943,416.00
Category Amount:						\$0.00	\$2,943,416.00
Category Number: 0100 ROADWAY							
0230	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		500.000 109.000	58.670 .000 58.670	\$0.00	\$6,395.03
0265	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		31,045.000 74.500	25,657.290 596.750 26,254.040	\$44,457.88	\$1,955,925.98
0275	433-1300	REINF CONC APPROACH SLAB, INCL BARRIER	SY	1,465.000 239.360	402.499 390.557 793.056	\$93,483.72	\$189,825.88
0300	621-4086	CONCRETE SIDE BARRIER, TYPE 7WS	LF	1,478.000 110.010	1,480.000 .000 1,480.000	\$0.00	\$162,814.80
0315	621-6201	CONCRETE SIDE BARRIER, TP 2-SA	LF	1,533.000 369.880	896.000 .000 896.000	\$0.00	\$331,412.48
0320	441-0104	CONC SIDEWALK, 4 IN	SY	542.000 49.180	418.890 .000 418.890	\$0.00	\$20,601.01

Rpt-ID: RCPEsprj

Georgia

Date: 01/06/2026

User: garay

Department of Transportation

Page 6 of 30

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0058

Pay Period: 12/01/2025
to 12/31/2025

Project Number 0012701

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0325	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	764.000 24.250	548.000 .000 548.000	\$0.00	\$13,289.00
0330	430-0220	PLAIN PC CONC PVMT, CL 1 CONC, 12 INCH THK SY		126,107.000 57.930	118,530.410 .000 118,530.410	\$0.00	\$6,866,466.65
0345	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		7,508.000 88.000	1,304.160 .000 1,304.160	\$0.00	\$114,766.08
0350	621-6003	CONCRETE BARRIER, TP S-3	LF	2,684.000 348.290	2,339.000 .000 2,339.000	\$0.00	\$814,650.31
0360	310-1101	GR AGGR BASE CRS, INCL MATL	TN	96,589.000 26.360	106,487.123 1,685.990 108,173.113	\$44,442.70	\$2,851,443.26
0370	441-0303	CONC SPILLWAY, TP 3	EA	1.000 3350.000	4.000 .000 4.000	\$0.00	\$13,400.00
0390	668-4300	STORM SEWER MANHOLE, TP 1	EA	7.000 2406.000	4.000 .000 4.000	\$0.00	\$9,624.00
0400	668-5000	JUNCTION BOX	EA	3.000 6674.430	2.000 .000 2.000	\$0.00	\$13,348.86
0440	167-1500	WATER QUALITY INSPECTIONS	MO	48.000 1250.000	56.000 1.000 57.000	\$1,250.00	\$71,250.00

Rpt-ID: RCPESPRJ

Georgia

Date: 01/06/2026

User: garay

Department of Transportation

Page 7 of 30

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0058

Pay Period: 12/01/2025
to 12/31/2025

Project Number 0012701

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0505	163-0240	MULCH	TN	686.000 230.000	570.254 7.600 577.854	\$1,748.00	\$132,906.42
0685	639-5000	PRESTRESSED CONC STRAIN POLE, TP - IV	EA	5.000 8133.120	5.000 .000 5.000	\$0.00	\$40,665.60
Category Amount:						\$185,382.30	\$13,608,785.36
Category Number: 0901 MSE WALLS							
0860	621-6210	CONCRETE SIDE BARRIER, TP 6-S	LF	290.000 431.530	290.000 .000 290.000	\$0.00	\$125,143.70
0865	627-1160	TRAFFIC BARRIER H, WALL NO - 21	LF	696.000 300.020	696.000 .000 696.000	\$0.00	\$208,813.92
0875	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO - 21	SF	3,556.000 55.700	3,556.000 .000 3,556.000	\$0.00	\$198,069.20
0880	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO - 21	SF	5,025.000 55.700	5,025.000 .000 5,025.000	\$0.00	\$279,892.50
0885	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO - 21	SF	7.000 55.700	7.000 .000 7.000	\$0.00	\$389.90
0895	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO - 30	SF	3,626.000 59.500	3,626.000 .000 3,626.000	\$0.00	\$215,747.00

Rpt-ID: RCPEsprj

Georgia

Date: 01/06/2026

User: garay

Department of Transportation

Page 8 of 30

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0058

Pay Period: 12/01/2025
to 12/31/2025

Project Number 0012701

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0901 MSE WALLS							
0900	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	4,459.000	4,459.000		
				58.790	.000		
		30			4,459.000	\$.00	\$262,144.61
0910	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	4,194.000	4,194.000		
				55.700	.000		
		32			4,194.000	\$.00	\$233,605.80
0915	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	694.000	694.000		
				55.700	.000		
		32			694.000	\$.00	\$38,655.80
0935	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO -	SF	13,039.000	11,282.000		
				55.700	.000		
		39			11,282.000	\$.00	\$628,407.40
0940	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	10,801.000	12,107.000		
				55.700	.000		
		39			12,107.000	\$.00	\$674,359.90
0945	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	2,806.000	2,755.000		
				55.700	.000		
		39			2,755.000	\$.00	\$153,453.50
0950	627-1160	TRAFFIC BARRIER H, WALL NO -	LF	1,379.000	1,334.000		
				300.020	.000		
		39			1,334.000	\$.00	\$400,226.68
0970	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	7,704.000	7,704.000		
				55.700	.000		
		40			7,704.000	\$.00	\$429,112.80

Rpt-ID: RCPESPRJ

Georgia

Date: 01/06/2026

User: garay

Department of Transportation

Page 9 of 30

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0058

Pay Period: 12/01/2025
to 12/31/2025

Project Number 0012701

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0901 MSE WALLS							
0975	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	598.000 55.700	598.000 .000 598.000	\$0.00	\$33,308.60
	40						
Category Amount:						\$0.00	\$3,881,331.31
Category Number: 0801 BRIDGES							
1020	507-9030	PSC BEAMS, AASHTO, BULB TEE, 54 IN, BR NO -	LF	2,569.000 252.790	2,569.010 .000 2,569.010	\$0.00	\$649,420.04
	1						
1025	507-9002	PSC BEAMS, AASHTO TYPE II, BR NO -	LF	1,155.000 163.420	1,157.290 .000 1,157.290	\$0.00	\$189,124.33
	1						
1035	500-2100	CONCRETE BARRIER	LF	7,166.000 55.520	6,648.490 .000 6,648.490	\$0.00	\$369,124.16
1055	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000 800000.000	1.000 .000 1.000	\$0.00	\$800,000.00
	1						
1090	507-9002	PSC BEAMS, AASHTO TYPE II, BR NO -	LF	1,577.000 163.420	1,577.410 .000 1,577.410	\$0.00	\$257,780.34
	2B						
1120	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000 300000.000	1.000 .000 1.000	\$0.00	\$300,000.00
	2B						
1160	507-9033	PSC BEAMS, AASHTO, BULB TEE, 74 IN, BR NO -	LF	1,616.000 264.300	1,615.620 .000 1,615.620	\$0.00	\$427,008.37
	7						

Rpt-ID: RCPESPRJ

Georgia

Date: 01/06/2026

User: garay

Department of Transportation

Page 10 of 30

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0058

Pay Period: 12/01/2025
to 12/31/2025

Project Number 0012701

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0801 BRIDGES							
1175	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000 500000.000	1.000 .000 1.000	\$0.00	\$500,000.00
	7						
Category Amount:						\$0.00	\$3,492,457.24
Category Number: 0100 ROADWAY							
1220	441-0004	CONC SLOPE PAV, 4 IN	SY	659.000 178.540	901.190 .000 901.190	\$0.00	\$160,898.46
Category Amount:						\$0.00	\$160,898.46
Category Number: 0801 BRIDGES							
1230	507-9003	PSC BEAMS, AASHTO TYPE III, BR NO -	LF	1,568.000 194.200	1,567.850 .000 1,567.850	\$0.00	\$304,476.47
	8B						
1235	507-9002	PSC BEAMS, AASHTO TYPE II, BR NO -	LF	352.000 163.420	351.570 .000 351.570	\$0.00	\$57,453.57
	8B						
1250	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000 550000.000	1.000 .000 1.000	\$0.00	\$550,000.00
	8B						
1290	507-9033	PSC BEAMS, AASHTO, BULB TEE, 74 IN, BR NO -	LF	6,360.000 264.300	6,359.870 .000 6,359.870	\$0.00	\$1,680,913.64
	14						
1295	507-9003	PSC BEAMS, AASHTO TYPE III, BR NO -	LF	1,170.000 194.200	1,169.540 .000 1,169.540	\$0.00	\$227,124.67
	14						
1330	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000 1900000.000	1.000 .000 1.000	\$0.00	\$1,900,000.00
	14						

Rpt-ID: RCPEsprj

Georgia

Date: 01/06/2026

User: garay

Department of Transportation

Page 11 of 30

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0058

Pay Period: 12/01/2025
to 12/31/2025

Project Number 0012701

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
	Category Number:	0801 BRIDGES					
1375	507-9033	PSC BEAMS, AASHTO, BULB TEE, 74 IN, BR NO - LF		6,567.000	6,568.620		
				264.300	.000		
					6,568.620	\$.00	\$1,736,086.27
		15					
1430	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000	1.000		
				1700000.000	.000		
					1.000	\$.00	\$1,700,000.00
		15					
Category Amount:						\$0.00	\$8,156,054.62
	Category Number:	0100 ROADWAY					
1460	441-0004	CONC SLOPE PAV, 4 IN	SY	1,118.000	821.810		
				178.540	.000		
					821.810	\$.00	\$146,725.96
Category Amount:						\$0.00	\$146,725.96
	Category Number:	0801 BRIDGES					
1465	507-9030	PSC BEAMS, AASHTO, BULB TEE, 54 IN, BR NO - LF		2,811.000	2,814.740		
				252.790	.000		
					2,814.740	\$.00	\$711,538.12
		21					
1495	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000	1.000		
				800000.000	.000		
					1.000	\$.00	\$800,000.00
		21					
1510	520-2220	PILING, PSC, 20 IN SQ	LF	1,760.000	1,280.050		
				154.470	.000		
					1,280.050	\$.00	\$197,729.32
1515	520-2216	PILING, PSC, 16 IN SQ	LF	1,920.000	1,313.720		
				62.970	.000		
					1,313.720	\$.00	\$82,724.95
Category Amount:						\$0.00	\$1,791,992.39

Rpt-ID: RCPESPRJ

Georgia

Date: 01/06/2026

User: garay

Department of Transportation

Page 12 of 30

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0058

Pay Period: 12/01/2025
to 12/31/2025

Project Number 0012701

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
1665	621-6210	CONCRETE SIDE BARRIER, TP 6-S	LF	290.000 485.960	225.000 .000 225.000	\$0.00	\$109,341.00
1670	441-0108	CONC SIDEWALK, 8 IN	SY	290.000 72.760	6.450 .000 6.450	\$0.00	\$469.30
1675	430-0210	PLAIN PC CONC PVMT, CL 1 CONC, 11 INCH THK SY	SY	31,673.000 56.090	21,187.130 .000 21,187.130	\$0.00	\$1,188,386.12
1725	441-0050	CONC SLOPE DRAIN	SY	7.000 165.660	55.420 .000 55.420	\$0.00	\$9,180.88
1755	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	6.000 1200.000	5.630 .000 5.630	\$0.00	\$6,756.00
1790	441-0204	PLAIN CONC DITCH PAVING, 4 IN	SY	1,850.000 102.240	768.340 .000 768.340	\$0.00	\$78,555.08
Category Amount:						\$0.00	\$1,392,688.38
Category Number: 0901 MSE WALLS							
1840	627-1030	MSE WALL FACE, GTR THAN 30 FT HT, WALL NC SF		9,099.000 55.700	9,099.000 .000 9,099.000	\$0.00	\$506,814.30
21							
Category Amount:						\$0.00	\$506,814.30
Category Number: 0801 BRIDGES							
1860	441-0004	CONC SLOPE PAV, 4 IN	SY	1,118.000 180.930	1,215.780 .000 1,215.780	\$0.00	\$219,971.08

Rpt-ID: RCPEsprj

Georgia

Date: 01/06/2026

User: garay

Department of Transportation

Page 13 of 30

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0058

Pay Period: 12/01/2025
to 12/31/2025

Project Number 0012701

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0801 BRIDGES					
1865	441-0004	CONC SLOPE PAV, 4 IN	SY	649.000	477.330		
				180.930	.000		
					477.330	\$.00	\$86,363.32
1870	441-0004	CONC SLOPE PAV, 4 IN	SY	661.000	300.670		
				180.930	.000		
					300.670	\$.00	\$54,400.22
Category Amount:						\$0.00	\$360,734.62
Category Number:		0100 ROADWAY					
1935	668-2100	DROP INLET, GP 1	EA	100.000	88.000		
				4036.080	.000		
					88.000	\$.00	\$355,175.04
Category Amount:						\$0.00	\$355,175.04
Category Number:		0901 MSE WALLS					
1940	627-1030	MSE WALL FACE, GTR THAN 30 FT HT, WALL NC SF		98.000	101.000		
				55.700	.000		
					101.000	\$.00	\$5,625.70
		39					
Category Amount:						\$0.00	\$5,625.70
Category Number:		0801 BRIDGES					
1950	507-9003	PSC BEAMS, AASHTO TYPE III, BR NO -	LF	649.000	647.860		
				194.200	.000		
					647.860	\$.00	\$125,814.41
		15					
Category Amount:						\$0.00	\$125,814.41
Category Number:		0100 ROADWAY					
1955	500-3002	CLASS AA CONCRETE	CY	321.000	321.000		
				946.050	.000		
					321.000	\$.00	\$303,682.05

Rpt-ID: RCPEsprj

Georgia

Date: 01/06/2026

User: garay

Department of Transportation

Page 14 of 30

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0058

Pay Period: 12/01/2025
to 12/31/2025

Project Number 0012701

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0100 ROADWAY					
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000	227,506.340		
				1.000	3,859.780		
					231,366.120	\$3,859.78	\$231,366.12
		(IN#9)					
9115	621-6200	CONCRETE SIDE BARRIER, TP 2-S	LF	.000	5,912.000		
				481.380	.000		
					5,912.000	\$.00	\$2,845,918.56
		MODIFIED TP 2-S CONCRETE SIDE BARRIER					
Category Amount:						\$3,859.78	\$3,380,966.73
Category Number:		0901 MSE WALLS					
9125	627-1160	TRAFFIC BARRIER H, WALL NO -	LF	.000	831.000		
				454.370	.000		
					831.000	\$.00	\$377,581.47
		TRAFFIC BARRIER H, WALL NO 30					
		ITEM ADDED BY SA					
9130	627-1160	TRAFFIC BARRIER H, WALL NO -	LF	.000	449.000		
				458.830	.000		
					449.000	\$.00	\$206,014.67
		TRAFFIC BARRIER H, WALL NO 32					
		ITEM ADDED BY SA					
Category Amount:						\$0.00	\$583,596.14
Project Total Amount:						\$189,242.08	\$82,916,552.48

Rpt-ID: RCPEsprj

Georgia

Date: 01/06/2026

User: garay

Department of Transportation

Page 15 of 30

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0058

Pay Period: 12/01/2025
to 12/31/2025

Project Number 311005-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100 ROADWAY							
0010	649-0018	CONCRETE GLARE SCREEN, 18 INCH	LF	7,741.000 25.000	4,121.000 .000 4,121.000	\$0.00	\$103,025.00
0045	621-3125	CONCRETE BARRIER, TP 25S, MODIFIED	LF	749.000 161.970	937.000 .000 937.000	\$0.00	\$151,765.89
0080	621-6001	CONCRETE BARRIER, TP S-1	LF	1,550.000 163.900	1,411.000 .000 1,411.000	\$0.00	\$231,262.90
0085	668-4400	STORM SEWER MANHOLE, TP 2	EA	1.000 3498.510	1.000 .000 1.000	\$0.00	\$3,498.51
0090	668-2200	DROP INLET, GP 2	EA	4.000 6445.050	3.000 .000 3.000	\$0.00	\$19,335.15
0100	621-6210	CONCRETE SIDE BARRIER, TP 6-S	LF	63.000 485.960	63.000 .000 63.000	\$0.00	\$30,615.48
0105	621-6002	CONCRETE BARRIER, TP S-2	LF	7,381.000 196.980	3,924.000 .000 3,924.000	\$0.00	\$772,949.52
0150	668-1200	CATCH BASIN, GP 2	EA	1.000 5840.690	1.000 .000 1.000	\$0.00	\$5,840.69
0155	621-6003	CONCRETE BARRIER, TP S-3	LF	1,930.000 348.290	1,253.000 .000 1,253.000	\$0.00	\$436,407.37

Rpt-ID: RCPEsprj

Georgia

Date: 01/06/2026

User: garay

Department of Transportation

Page 16 of 30

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0058

Pay Period: 12/01/2025
to 12/31/2025

Project Number 311005-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0160	621-6013	CONCRETE SIDE BARRIER, TP 7-TS	LF	14.000 210.280	56.000 .000 56.000	\$0.00	\$11,775.68
0205	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		5,332.000 88.000	359.010 .000 359.010	\$0.00	\$31,592.88
0207	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME REVISED TEMPORARY PAVEMENT		.000 87.250	6,713.390 .000 6,713.390	\$0.00	\$585,743.28
0210	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		26,148.000 74.500	11,449.760 .000 11,449.760	\$0.00	\$853,007.12
0212	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME REVISED TEMPORARY PAVEMENT		.000 73.750	9,284.420 .000 9,284.420	\$0.00	\$684,725.98
0215	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	11.000 1200.000	11.000 .000 11.000	\$0.00	\$13,200.00
0230	621-4086	CONCRETE SIDE BARRIER, TYPE 7WS	LF	1,374.000 110.010	1,209.000 .000 1,209.000	\$0.00	\$133,002.09
0240	413-0750	TACK COAT	GL	6,189.000 3.250	3,656.000 23.000 3,679.000	\$74.75	\$11,956.75
0250	433-1100	REINF CONC APPROACH SLAB, INCL CURB	SY	382.000 163.390	351.666 206.667 558.333	\$33,767.32	\$91,226.03

Rpt-ID: RCPEsprj

Georgia

Date: 01/06/2026

User: garay

Department of Transportation

Page 17 of 30

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0058

Pay Period: 12/01/2025
to 12/31/2025

Project Number 311005-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0255	430-0220	PLAIN PC CONC PVMT, CL 1 CONC, 12 INCH THK SY		108,833.000 57.930	60,882.840 .000 60,882.840	\$0.00	\$3,526,942.92
0265	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	4,410.000 24.250	3,374.740 .000 3,374.740	\$0.00	\$81,837.45
0270	433-1300	REINF CONC APPROACH SLAB, INCL BARRIER SY		2,813.000 239.360	1,889.720 .000 1,889.720	\$0.00	\$452,323.38
0295	433-1200	REINF CONC APPROACH SLAB, INCL SLOPED E SY		575.000 229.250	571.000 .000 571.000	\$0.00	\$130,901.75
0300	441-3999	CONCRETE V GUTTER	LF	2,196.000 28.000	3,500.500 .000 3,500.500	\$0.00	\$98,014.00
0312	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		.000 108.250	148.940 .000 148.940	\$0.00	\$16,122.76
		REVISED TEMPORARY PAVEMENT					
0320	621-3126	CONCRETE BARRIER, TYPE 26S	LF	435.000 309.880	295.000 .000 295.000	\$0.00	\$91,414.60
0340	150-9011	TRAFFIC CONTROL - WORKZONE LAW ENFORC HR		10,000.000 34.000	4,300.000 125.000 4,425.000	\$4,250.00	\$150,450.00
0355	441-0104	CONC SIDEWALK, 4 IN	SY	2,910.000 49.180	2,362.560 .000 2,362.560	\$0.00	\$116,190.70

Estimate Summary By Project

Pay Period: 12/01/2025
to 12/31/2025

Project Number 311005-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0365	668-1100	CATCH BASIN, GP 1	EA	14.000 5841.110	14.000 .000 14.000	\$0.00	\$81,775.54
0370	668-2100	DROP INLET, GP 1	EA	99.000 4036.080	88.000 .000 88.000	\$0.00	\$355,175.04
0380	668-4300	STORM SEWER MANHOLE, TP 1	EA	7.000 2406.000	7.000 .000 7.000	\$0.00	\$16,842.00
0395	668-5000	JUNCTION BOX	EA	1.000 6674.430	1.000 .000 1.000	\$0.00	\$6,674.43
0510	167-1500	WATER QUALITY INSPECTIONS	MO	48.000 1250.000	56.000 1.000 57.000	\$1,250.00	\$71,250.00
Category Amount:						\$39,342.07	\$9,366,844.89
Category Number: 0901 MSE WALLS							
0915	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO - 28	SF	2,560.000 55.700	2,554.000 .000 2,554.000	\$0.00	\$142,257.80
0920	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO - 28	SF	7,288.000 55.700	7,281.000 .000 7,281.000	\$0.00	\$405,551.70
Category Amount:						\$0.00	\$547,809.50

Rpt-ID: RCPESPRJ

Georgia

Date: 01/06/2026

User: garay

Department of Transportation

Page 19 of 30

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0058

Pay Period: 12/01/2025
to 12/31/2025

Project Number 311005-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0930	621-6201	CONCRETE SIDE BARRIER, TP 2-SA	LF	2,623.000 369.880	2,123.000 .000 2,123.000	\$0.00	\$785,255.24
Category Amount:						\$0.00	\$785,255.24
Category Number: 0901 MSE WALLS							
0940	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO - 28	SF	400.000 55.700	400.000 .000 400.000	\$0.00	\$22,280.00
0955	627-1160	TRAFFIC BARRIER H, WALL NO - 29	LF	583.000 300.020	583.000 .000 583.000	\$0.00	\$174,911.66
0965	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO - 29	SF	8,400.000 55.700	8,400.000 .000 8,400.000	\$0.00	\$467,880.00
0970	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO - 29	SF	1,127.000 55.700	1,127.000 .000 1,127.000	\$0.00	\$62,773.90
0975	627-1160	TRAFFIC BARRIER H, WALL NO - 32A	LF	141.000 300.020	139.000 .000 139.000	\$0.00	\$41,702.78
1010	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO - 37	SF	1,650.000 55.700	603.000 .000 603.000	\$0.00	\$33,587.10
1015	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO - 37	SF	1,766.000 74.730	1,766.000 .000 1,766.000	\$0.00	\$131,973.18

Rpt-ID: RCPESPRJ

Georgia

Date: 01/06/2026

User: garay

Department of Transportation

Page 20 of 30

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0058

Pay Period: 12/01/2025
to 12/31/2025

Project Number 311005-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0901 MSE WALLS							
1020	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	1,396.000 55.700	1,396.000 .000 1,396.000	\$0.00	\$77,757.20
		37					
1035	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	14,995.000 57.500	14,995.000 .000 14,995.000	\$0.00	\$862,212.50
		38					
1045	627-1160	TRAFFIC BARRIER H, WALL NO -	LF	2,198.000 300.020	2,198.000 .000 2,198.000	\$0.00	\$659,443.96
		38					
1050	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO -	SF	6,683.000 55.700	6,445.000 .000 6,445.000	\$0.00	\$358,986.50
		38					
1055	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	22.000 55.700	22.000 .000 22.000	\$0.00	\$1,225.40
		38					
1060	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO -	SF	19,687.000 55.700	19,687.000 .000 19,687.000	\$0.00	\$1,096,565.90
		41					
1065	627-1160	TRAFFIC BARRIER H, WALL NO -	LF	1,142.000 300.020	206.000 .000 206.000	\$0.00	\$61,804.12
		41					
1075	627-1030	MSE WALL FACE, GTR THAN 30 FT HT, WALL NC SF		4,349.000 55.700	4,349.000 .000 4,349.000	\$0.00	\$242,239.30
		41					
1080	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	4,241.000 55.700	4,241.000 .000 4,241.000	\$0.00	\$236,223.70
		41					

Rpt-ID: RCPESPRJ

Georgia

Date: 01/06/2026

User: garay

Department of Transportation

Page 21 of 30

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0058

Pay Period: 12/01/2025
to 12/31/2025

Project Number 311005-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
	Category Number: 0901	MSE WALLS					
1085	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	878.000	878.000		
				55.700	.000		
	41				878.000	\$.00	\$48,904.60
1095	627-1160	TRAFFIC BARRIER H, WALL NO -	LF	722.000	722.000		
				300.020	.000		
	42				722.000	\$.00	\$216,614.44
1105	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO -	SF	496.000	496.000		
				55.700	.000		
	42				496.000	\$.00	\$27,627.20
1110	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	10,183.000	10,183.000		
				55.700	.000		
	42				10,183.000	\$.00	\$567,193.10
1115	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	1,827.000	1,827.000		
				55.700	.000		
	42				1,827.000	\$.00	\$101,763.90
1125	627-1160	TRAFFIC BARRIER H, WALL NO -	LF	892.000	892.000		
				300.020	.000		
	46				892.000	\$.00	\$267,617.84
1130	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	12,582.000	12,494.000		
				55.700	.000		
	46				12,494.000	\$.00	\$695,915.80
1135	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	439.000	452.000		
				55.700	.000		
	46				452.000	\$.00	\$25,176.40
1145	627-1120	COPING B, WALL NO -	LF	363.000	363.000		
				280.000	.000		
	47				363.000	\$.00	\$101,640.00

Rpt-ID: RCPESPRJ

Georgia

Date: 01/06/2026

User: garay

Department of Transportation

Page 22 of 30

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0058

Pay Period: 12/01/2025
to 12/31/2025

Project Number 311005-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0901 MSE WALLS							
1155	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO - 47	SF	1,023.000 55.700	1,023.000 .000 1,023.000	\$0.00	\$56,981.10
1160	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO - 47	SF	3,996.000 55.700	3,996.000 .000 3,996.000	\$0.00	\$222,577.20
1165	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO - 47	SF	1,424.000 55.700	1,424.000 .000 1,424.000	\$0.00	\$79,316.80
1180	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO - 54	SF	922.000 55.700	931.000 .000 931.000	\$0.00	\$51,856.70
1185	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO - 54	SF	4,127.000 55.700	4,130.000 .000 4,130.000	\$0.00	\$230,041.00
1190	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO - 54	SF	215.000 55.700	219.000 .000 219.000	\$0.00	\$12,198.30
Category Amount:						\$0.00	\$7,236,991.58
Category Number: 0100 ROADWAY							
1280	682-9023	ELECTRICAL JUNCTION BOX, GALVANIZED, SIZI EA 12 IN X 12 IN X 12 IN		68.000 321.630	57.500 13.000 70.500	\$4,181.19	\$22,674.92
1285	682-9023	ELECTRICAL JUNCTION BOX, GALVANIZED, SIZI EA 4 IN X 4 IN X 4 IN		220.000 114.390	78.000 3.000 81.000	\$343.17	\$9,265.59

Rpt-ID: RCPEsprj

Georgia

Date: 01/06/2026

User: garay

Department of Transportation

Page 23 of 30

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0058

Pay Period: 12/01/2025

to 12/31/2025

Project Number 311005-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100		ROADWAY					
1310	682-6110	CONDUIT, RIGID, 1 IN	LF	8,380.000	2,620.000		
				14.420	120.000		
					2,740.000	\$1,730.40	\$39,510.80
1335	681-6600	LUMINAIRE, TP A, LED	EA	246.000	74.000		
				3066.990	8.000		
					82.000	\$24,535.92	\$251,493.18
1365	681-4300	LIGHTING STD, 30 FT MH, 6 FT ARM	EA	130.000	121.000		
				4643.600	20.500		
					141.500	\$95,193.80	\$657,069.40
1370	682-9023	ELECTRICAL JUNCTION BOX, GALVANIZED, SIZE 6 IN X 6 IN X 6 IN	EA	48.000	61.000		
				180.260	1.000		
					62.000	\$180.26	\$11,176.12
1375	682-6222	CONDUIT, NONMETL, TP 2, 2 IN	LF	62,665.000	49,395.000		
				7.610	1,470.000		
					50,865.000	\$11,186.70	\$387,082.65
1380	681-6200	LUMINAIRE, TYPE 2, LED	EA	374.000	221.000		
				1326.780	22.000		
					243.000	\$29,189.16	\$322,407.54
Category Amount:						\$166,540.60	\$1,700,680.20
Category Number: 0801		BRIDGES					
1415	507-9002	PSC BEAMS, AASHTO TYPE II, BR NO - 2A	LF	2,867.000	2,867.800		
				163.420	.000		
					2,867.800	\$.00	\$468,655.88
1425	500-3002	CLASS AA CONCRETE	CY	7,138.000	6,796.280		
				733.240	49.800		
					6,846.080	\$36,515.35	\$5,019,819.70

Rpt-ID: RCPEsprj

Georgia

Date: 01/06/2026

User: garay

Department of Transportation

Page 24 of 30

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0058

Pay Period: 12/01/2025
to 12/31/2025

Project Number 311005-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2		Unit Price			
	Category Number:	0801 BRIDGES					
1435	500-2100	CONCRETE BARRIER	LF	12,297.000	8,487.900		
				55.520	.000		
					8,487.900	\$.00	\$471,248.21
1450	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000	1.000		
				500000.000	.000		
					1.000	\$.00	\$500,000.00
		2A					
1470	511-1000	BAR REINF STEEL	LB	1,829,040.000	1,784,013.289		
				0.900	6,352.240		
					1,790,365.529	\$5,717.02	\$1,611,328.98
1485	500-3650	CLASS AA-1 CONCRETE	CY	513.000	512.400		
				646.230	.000		
					512.400	\$.00	\$331,128.25
1490	544-1000	DECK DRAIN SYSTEM, BR NO -	LS	1.000	.489		
				96643.310	.011		
					.500	\$1,063.08	\$48,321.66
		4					
1525	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000	.940		
				850000.000	.060		
					1.000	\$51,000.00	\$850,000.00
		4					
1530	511-3000	SUPERSTR REINF STEEL, BR NO -	LS	1.000	.940		
				181979.700	.060		
					1.000	\$10,918.78	\$181,979.70
		4					
1535	507-9002	PSC BEAMS, AASHTO TYPE II, BR NO -	LF	325.000	324.460		
				163.420	.000		
					324.460	\$.00	\$53,023.25
		5					
1565	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000	1.000		
				1300000.000	.000		
					1.000	\$.00	\$1,300,000.00
		5					

Rpt-ID: RCPEsprj

Georgia

Date: 01/06/2026

User: garay

Department of Transportation

Page 25 of 30

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0058

Pay Period: 12/01/2025
to 12/31/2025

Project Number 311005-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
	Category Number:	0801 BRIDGES					
1570	520-1125	PILING IN PLACE, STEEL H, HP 12 X 53	LF	920.000	1,032.250		
				84.170	378.500		
					1,410.750	\$31,858.35	\$118,742.83
1595	507-9030	PSC BEAMS, AASHTO, BULB TEE, 54 IN, BR NO -	LF	2,497.000	2,505.850		
				252.790	.000		
					2,505.850	\$.00	\$633,453.82
	5						
1605	507-9003	PSC BEAMS, AASHTO TYPE III, BR NO -	LF	2,841.000	2,838.780		
				194.200	.000		
					2,838.780	\$.00	\$551,291.08
	5						
1625	500-3650	CLASS AA-1 CONCRETE	CY	2,565.000	2,565.300		
				646.230	.000		
					2,565.300	\$.00	\$1,657,773.82
1650	500-2110	CONCRETE PARAPET, SPCL DESIGN	LF	2,427.000	2,460.150		
				262.670	.000		
					2,460.150	\$.00	\$646,207.60
1665	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000	1.000		
				5500000.000	.000		
					1.000	\$.00	\$5,500,000.00
	6						
1710	507-9034	PSC BEAMS, AASHTO, BULB TEE, 65 IN, BR NO -	LF	2,114.000	2,115.170		
				251.550	.000		
					2,115.170	\$.00	\$532,071.01
	6						
1715	507-9033	PSC BEAMS, AASHTO, BULB TEE, 74 IN, BR NO -	LF	18,427.000	18,435.980		
				264.300	.000		
					18,435.980	\$.00	\$4,872,629.51
	6						
1730	507-9002	PSC BEAMS, AASHTO TYPE II, BR NO -	LF	402.000	401.790		
				163.420	.000		
					401.790	\$.00	\$65,660.52
	8A						

Rpt-ID: RCPESPRJ

Georgia

Date: 01/06/2026

User: garay

Department of Transportation

Page 26 of 30

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0058

Pay Period: 12/01/2025
to 12/31/2025

Project Number 311005-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0801 BRIDGES							
1740	441-0004	CONC SLOPE PAV, 4 IN	SY	791.000 180.930	434.000 .000 434.000	\$0.00	\$78,523.62
1765	500-1006	SUPERSTR CONCRETE, CL AA, BR NO - 8A	LS	1.000 600000.000	1.000 .000 1.000	\$0.00	\$600,000.00
1830	507-9003	PSC BEAMS, AASHTO TYPE III, BR NO - 11A	LF	415.000 194.200	.000 414.195 414.195	\$80,436.67	\$80,436.67
1895	500-1006	SUPERSTR CONCRETE, CL AA, BR NO - 11C	LS	1.000 2300000.000	1.000 .000 1.000	\$0.00	\$2,300,000.00
1915	507-9034	PSC BEAMS, AASHTO, BULB TEE, 65 IN, BR NO - 11C	LF	8,235.000 251.550	8,235.090 .000 8,235.090	\$0.00	\$2,071,536.89
1935	507-9003	PSC BEAMS, AASHTO TYPE III, BR NO - 11C	LF	1,249.000 194.200	1,248.800 .000 1,248.800	\$0.00	\$242,516.96
1980	500-1006	SUPERSTR CONCRETE, CL AA, BR NO - 13	LS	1.000 900000.000	1.000 .000 1.000	\$0.00	\$900,000.00
2010	507-9033	PSC BEAMS, AASHTO, BULB TEE, 74 IN, BR NO - 13	LF	6,586.000 264.300	6,583.600 .000 6,583.600	\$0.00	\$1,740,045.48
2030	507-9003	PSC BEAMS, AASHTO TYPE III, BR NO - 13	LF	1,067.000 194.200	1,066.400 .000 1,066.400	\$0.00	\$207,094.88

Rpt-ID: RCPESPRJ

Georgia

Date: 01/06/2026

User: garay

Department of Transportation

Page 27 of 30

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0058

Pay Period: 12/01/2025
to 12/31/2025

Project Number 311005-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0801 BRIDGES							
2075	507-9002	PSC BEAMS, AASHTO TYPE II, BR NO -	LF	372.000 163.420	.000 372.479 372.479	\$60,870.52	\$60,870.52
		19					
2120	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000 500000.000	.070 .000 .070	\$0.00	\$35,000.00
		19					
2150	507-9030	PSC BEAMS, AASHTO, BULB TEE, 54 IN, BR NO -	LF	709.000 252.790	708.600 .000 708.600	\$0.00	\$179,126.99
		19					
2155	507-9003	PSC BEAMS, AASHTO TYPE III, BR NO -	LF	610.000 194.200	610.480 .000 610.480	\$0.00	\$118,555.22
		19					
2195	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000 850000.000	1.000 .000 1.000	\$0.00	\$850,000.00
		20					
2220	507-9030	PSC BEAMS, AASHTO, BULB TEE, 54 IN, BR NO -	LF	3,590.000 252.790	3,589.400 .000 3,589.400	\$0.00	\$907,364.43
		20					
2245	507-9033	PSC BEAMS, AASHTO, BULB TEE, 74 IN, BR NO -	LF	3,319.000 264.300	3,320.580 .000 3,320.580	\$0.00	\$877,629.29
		4					
2255	507-9031	PSC BEAMS, AASHTO, BULB TEE, 63 IN, BR NO -	LF	558.000 261.700	557.690 .000 557.690	\$0.00	\$145,947.47
		4					
2260	507-9003	PSC BEAMS, AASHTO TYPE III, BR NO -	LF	237.000 194.200	236.520 .000 236.520	\$0.00	\$45,932.18
		4					

Rpt-ID: RCPESPRJ

Georgia

Date: 01/06/2026

User: garay

Department of Transportation

Page 28 of 30

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0058

Pay Period: 12/01/2025
to 12/31/2025

Project Number 311005-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0801 BRIDGES							
2265	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000 900000.000	.000 .040 .040	\$36,000.00	\$36,000.00
		11A					
2270	511-3000	SUPERSTR REINF STEEL, BR NO -	LS	1.000 159437.350	.000 .040 .040	\$6,377.49	\$6,377.49
		11A					
2275	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000 1600000.000	1.000 .000 1.000	\$0.00	\$1,600,000.00
		12					
2285	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000 900000.000	.970 .000 .970	\$0.00	\$873,000.00
		13					
Category Amount:						\$320,757.26	\$39,369,293.91
Category Number: 0100 ROADWAY							
2425	668-3300	SAN SEWER MANHOLE, TP 1	EA	14.000 12077.940	14.000 .000 14.000	\$0.00	\$169,091.16
Category Amount:						\$0.00	\$169,091.16
Category Number: 0801 BRIDGES							
2565	507-9003	PSC BEAMS, AASHTO TYPE III, BR NO -	LF	1,905.000 194.200	1,905.100 .000 1,905.100	\$0.00	\$369,970.42
		8A					
2605	507-9034	PSC BEAMS, AASHTO, BULB TEE, 65 IN, BR NO -	LF	3,654.000 251.550	.000 2,782.103 2,782.103	\$699,838.01	\$699,838.01
		11A					
2660	507-9003	PSC BEAMS, AASHTO TYPE III, BR NO -	LF	487.000 194.200	487.300 .000 487.300	\$0.00	\$94,633.66
		12					

Rpt-ID: RCPESPRJ

Georgia

Date: 01/06/2026

User: garay

Department of Transportation

Page 29 of 30

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0058

Pay Period: 12/01/2025
to 12/31/2025

Project Number 311005-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0801 BRIDGES							
2665	507-9031	PSC BEAMS, AASHTO, BULB TEE, 63 IN, BR NO · LF		4,462.000	4,461.860		
				261.700	.000		
					4,461.860	\$.00	\$1,167,668.76
		12					
2670	507-9033	PSC BEAMS, AASHTO, BULB TEE, 74 IN, BR NO · LF		1,063.000	1,063.380		
				264.300	.000		
					1,063.380	\$.00	\$281,051.33
		12					
Category Amount:						\$699,838.01	\$2,613,162.18
Category Number: 0100 ROADWAY							
2815	430-0210	PLAIN PC CONC PVMT, CL 1 CONC, 11 INCH THK SY		40,119.000	34,420.580		
				56.090	.000		
					34,420.580	\$.00	\$1,930,650.33
2955	638-1001	STR SUPPORT FOR OVERHEAD SIGN, TP I , ST/LS		1.000	.000		
				176255.000	.500		
					.500	\$88,127.50	\$88,127.50
		642+50					
Category Amount:						\$88,127.50	\$2,018,777.83
Category Number: 0801 BRIDGES							
2960	441-0004	CONC SLOPE PAV, 4 IN	SY	490.000	1,005.330		
				180.930	.000		
					1,005.330	\$.00	\$181,894.36
Category Amount:						\$0.00	\$181,894.36
Category Number: 0100 ROADWAY							
3115	639-5000	PRESTRESSED CONC STRAIN POLE, TP -	EA	4.000	4.000		
				8133.120	.000		
					4.000	\$.00	\$32,532.48
		IV					
9080	621-6200	CONCRETE SIDE BARRIER, TP 2-S	LF	.000	4,653.000		
				481.380	.000		
					4,653.000	\$.00	\$2,239,861.14
		MODIFIED TP 2-S CONCRETE SIDE BARRIER					

Rpt-ID: RCPEsprj

Georgia

Date: 01/06/2026

User: garay

Department of Transportation

Page 30 of 30

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0058

Pay Period: 12/01/2025
to 12/31/2025

Project Number 311005-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Qty This Period			
		Supplemental Description 1		Qty To Date			
		Supplemental Description 2					
	Category Number:	0100 ROADWAY					
9090	004-0018	EXTRA WORK -	LF	.000	43,765.000		
				1.740	125.000		
					43,890.000	\$217.50	\$76,368.60
		CABLE, TP RHH/RHW/THWN, AWG NO 8					
9095	004-0018	EXTRA WORK -	LF	.000	37,124.000		
				1.830	355.000		
					37,479.000	\$649.65	\$68,586.57
		CABLE, TP RHH/RHW/THWN, AWG NO 6					
Category Amount:						\$867.15	\$2,417,348.79
Project Total Amount:						\$1,315,472.59	\$123,811,713.14