

Rpt-ID: RCPESPRJ

Georgia

Date: 08/16/2024

User: C0006465

Department of Transportation

Page 1 of 4

Estimate Summary By Project

Contract ID: B1CBA2100889-0

Estimate Number: 0037

Pay Period: 08/01/2024
to 08/15/2024

Contract Location:

SR 59 OVER STEPHENS CREEK. (E)

Time Allowed: 1476 Days

Elapsed Calender Days: 1218 Days

Percent Time: 82.52

District: 1

Area: 03

Contractor:

E. R. SNELL CONTRACTOR, INC.
1785 OAK RD.

Date Let: 01/22/2021

Date Awarded: 01/22/2021

Date Contract Executed: 03/05/2021

Date Notice to Proceed: 04/16/2021

Date Work Began: 04/30/2021

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 04/30/2025

SNELLVILLE GA 30078-2233

Phone: (770)985-0600

Escrow Agent:

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$4,026,940.15

Original Contract Amount \$2,780,364.10

Funds Available \$2,198,367.31

Percent Complete 42.79%

Counties:

Franklin

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0013939	\$4,026,940.15	\$2,780,364.10	\$2,198,367.31	45.41%	\$110,508.91

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 08/16/2024

User: C0006465

Department of Transportation

Page 2 of 4

Estimate Summary By Project

Contract ID: B1CBA2100889-0

Estimate Number: 0037

Pay Period: 08/01/2024
to 08/15/2024

Project Number: 0013939 SR 59 - BRDG REPL

Federal State Project Number: 0013939

	Total to Date	Prev to Date	This Estimate
Participating	\$1,378,380.06	\$1,168,860.46	\$209,519.60
Non-Participating	\$344,595.04	\$292,215.14	\$52,379.90
Total Earnings	\$1,722,975.10	\$1,461,075.60	\$261,899.50
Stockpiled Materials	\$105,597.74	\$256,988.33	(\$151,390.59)
Gross Earnings	\$1,828,572.84	\$1,718,063.93	\$110,508.91
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$1,828,572.84	\$1,718,063.93	

Total Payable: **\$110,508.91**

Estimate Summary By Project

Pay Period: 08/01/2024

to 08/15/2024

Project Number 0013939

		Item Description 1			Prev Qty		
LIN	Item Code	Item Description 2		Auth Qty	Qty This Period	Amount	Cumulative
		Supplemental Description 1	Units	Unit Price	Qty To Date	This Period	Amount
		Supplemental Description 2					
Category Number:		0100 ROADWAY					
0097	668-1100	CATCH BASIN, GP 1	EA	.000	5.500		
				7200.000	.000		
					5.500	\$.00	\$39,600.00
		SA#5 FOR PRICE ESCALATION					
0167	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		.000	832.000		
				0.130	485.000		
					1,317.000	\$63.05	\$171.21
		SA#5 FOR PRICE ESCALATION					
0197	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	.000	1,308.750		
				5.300	102.000		
					1,410.750	\$540.60	\$7,476.98
		SA#5 FOR PRICE ESCALATION					
Category Amount:						\$603.65	\$47,248.19
Category Number:		0801 BRIDGE NO 1 - OVER STEPHENS CREEK					
0325	500-3101	CLASS A CONCRETE	CY	49.000	48.700		
				1180.000	-48.700		
					.000	\$-57,466.00	\$0.00
Category Amount:						\$-57,466.00	\$0.00
Category Number:		0100 ROADWAY					
0327	500-3101	CLASS A CONCRETE	CY	.000	.000		
				1680.000	48.700		
					48.700	\$81,816.00	\$81,816.00
		SA#5 FOR PRICE ESCALATION					
Category Amount:						\$81,816.00	\$81,816.00
Category Number:		0801 BRIDGE NO 1 - OVER STEPHENS CREEK					
0335	507-9032	PSC BEAMS, AASHTO, BULB TEE, 72 IN, BR NO 1 LF		642.000	.000		
				342.000	.000		
					.000	\$.00	\$0.00
	1						
Category Amount:						\$0.00	\$0.00

Rpt-ID: RCPESPRJ

Georgia

Date: 08/16/2024

User: C0006465

Department of Transportation

Page 4 of 4

Estimate Summary By Project

Contract ID: B1CBA2100889-0

Estimate Number: 0037

Pay Period: 08/01/2024
to 08/15/2024

Project Number 0013939

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0337	507-9032	PSC BEAMS, AASHTO, BULB TEE, 72 IN, BR NO · LF		.000	.000		
				355.000	641.650		
					641.650	\$227,785.75	\$227,785.75
		SA#5 FOR PRICE ESCALATION					
Category Amount:						\$227,785.75	\$227,785.75
Category Number: 0801 BRIDGE NO 1 - OVER STEPHENS CREEK							
0340	511-1000	BAR REINF STEEL	LB	5,778.000	5,778.000		
				1.100	-5,778.000		
					.000	\$-6,355.80	\$0.00
Category Amount:						\$-6,355.80	\$0.00
Category Number: 0100 ROADWAY							
0342	511-1000	BAR REINF STEEL	LB	.000	.000		
				2.550	5,778.000		
					5,778.000	\$14,733.90	\$14,733.90
		SA#5 FOR PRICE ESCALATION					
0572	668-3300	SAN SEWER MANHOLE, TP 1	EA	.000	4.000		
				6000.000	.000		
					4.000	\$.00	\$24,000.00
		SA#5 FOR PRICE ESCALATION					
0622	165-0110	MAINTENANCE OF ROCK FILTER DAM	EA	.000	.000		
				782.000	1.000		
					1.000	\$782.00	\$782.00
		SA#5 FOR PRICE ESCALATION					
Category Amount:						\$15,515.90	\$39,515.90
Project Total Amount:						\$261,899.50	\$1,722,975.10