

Rpt-ID: RCPESPRJ

Georgia

Date: 09/04/2024

User: C0006465

Department of Transportation

Page 1 of 4

Estimate Summary By Project

Contract ID: B1CBA2100889-0

Estimate Number: 0038

Pay Period: 08/16/2024
to 08/31/2024

Contract Location:

SR 59 OVER STEPHENS CREEK. (E)

Time Allowed: 1476 Days

Elapsed Calender Days: 1234 Days

Percent Time: 83.60

District: 1

Area: 03

Contractor:

E. R. SNELL CONTRACTOR, INC.
1785 OAK RD.

Date Let: 01/22/2021

Date Awarded: 01/22/2021

Date Contract Executed: 03/05/2021

Date Notice to Proceed: 04/16/2021

Date Work Began: 04/30/2021

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 04/30/2025

SNELLVILLE

GA 30078-2233

Phone: (770)985-0600

Escrow Agent:

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$4,026,940.15

Original Contract Amount \$2,780,364.10

Funds Available \$1,962,432.86

Percent Complete 48.65%

Counties:

Franklin

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0013939	\$4,026,940.15	\$2,780,364.10	\$1,962,432.86	51.27%	\$235,934.45

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 09/04/2024

User: C0006465

Department of Transportation

Page 2 of 4

Estimate Summary By Project

Contract ID: B1CBA2100889-0

Estimate Number: 0038

Pay Period: 08/16/2024
to 08/31/2024

Project Number: 0013939 SR 59 - BRDG REPL

Federal State Project Number: 0013939

	Total to Date	Prev to Date	This Estimate
Participating	\$1,567,127.62	\$1,378,380.06	\$188,747.56
Non-Participating	\$391,781.93	\$344,595.04	\$47,186.89
Total Earnings	\$1,958,909.55	\$1,722,975.10	\$235,934.45
Stockpiled Materials	\$105,597.74	\$105,597.74	\$0.00
Gross Earnings	\$2,064,507.29	\$1,828,572.84	\$235,934.45
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$2,064,507.29	\$1,828,572.84	

Total Payable: **\$235,934.45**

Rpt-ID: RCPESPRJ

Georgia

Date: 09/04/2024

User: C0006465

Department of Transportation

Page 3 of 4

Estimate Summary By Project

Contract ID: B1CBA2100889-0

Estimate Number: 0038

Pay Period: 08/16/2024
to 08/31/2024

Project Number 0013939

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
	Category Number:	0100 ROADWAY					
0097	668-1100	CATCH BASIN, GP 1	EA	.000	5.500		
				7200.000	.000		
					5.500	\$.00	\$39,600.00
		SA#5 FOR PRICE ESCALATION					
0142	163-0240	MULCH	TN	.000	7.894		
				655.000	2.982		
					10.876	\$1,953.21	\$7,123.78
		SA#5 FOR PRICE ESCALATION					
0152	163-0520	CONSTRUCT AND REMOVE TEMPORARY PIPE & LF		.000	295.000		
				17.250	18.750		
					313.750	\$323.44	\$5,412.19
		SA#5 FOR PRICE ESCALATION					
0322	500-1011	SUPERSTR CONCRETE, CL D, BR NO -	LS	.000	.000		
				445900.000	.400		
					.400	\$178,360.00	\$178,360.00
		SA#5 FOR PRICE ESCALATION					
0327	500-3101	CLASS A CONCRETE	CY	.000	48.700		
				1680.000	.000		
					48.700	\$.00	\$81,816.00
		SA#5 FOR PRICE ESCALATION					
0337	507-9032	PSC BEAMS, AASHTO, BULB TEE, 72 IN, BR NO - LF		.000	641.650		
				355.000	.000		
					641.650	\$.00	\$227,785.75
		SA#5 FOR PRICE ESCALATION					
0347	511-3000	SUPERSTR REINF STEEL, BR NO -	LS	.000	.000		
				121900.000	.400		
					.400	\$48,760.00	\$48,760.00
		SA#5 FOR PRICE ESCALATION					
0387	150-1000	TRAFFIC CONTROL -	LS	.000	.607		
				67400.000	.097		
					.704	\$6,537.80	\$47,449.60
		SA#5 FOR PRICE ESCALATION					

Rpt-ID: RCPESPRJ

Georgia

Date: 09/04/2024

User: C0006465

Department of Transportation

Page 4 of 4

Estimate Summary By Project

Contract ID: B1CBA2100889-0

Estimate Number: 0038

Pay Period: 08/16/2024
to 08/31/2024

Project Number 0013939

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2		Unit Price			
	Category Number:	0100 ROADWAY					
0572	668-3300	SAN SEWER MANHOLE, TP 1	EA	.000	4.000		
				6000.000	.000		
					4.000	\$.00	\$24,000.00
		SA#5 FOR PRICE ESCALATION					
Category Amount:						\$235,934.45	\$660,307.32
Project Total Amount:						\$235,934.45	\$1,958,909.55