

Rpt-ID: RCPESPRJ

Georgia

Date: 10/03/2024

User: C0006465

Department of Transportation

Page 1 of 5

Estimate Summary By Project

Contract ID: B1CBA2100889-0

Estimate Number: 0039

Pay Period: 09/01/2024
to 10/01/2024

Contract Location:

SR 59 OVER STEPHENS CREEK. (E)

Time Allowed: 1476 Days

Elapsed Calender Days: 1265 Days

Percent Time: 85.70

District: 1

Area: 03

Contractor:

E. R. SNELL CONTRACTOR, INC.
1785 OAK RD.

Date Let: 01/22/2021

Date Awarded: 01/22/2021

Date Contract Executed: 03/05/2021

Date Notice to Proceed: 04/16/2021

Date Work Began: 04/30/2021

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 04/30/2025

SNELLVILLE GA 30078-2233

Phone: (770)985-0600

Escrow Agent:

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$4,026,940.15

Original Contract Amount \$2,780,364.10

Funds Available \$1,549,909.38

Percent Complete 59.52%

Counties:

Franklin

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0013939	\$4,026,940.15	\$2,780,364.10	\$1,549,909.38	61.51%	\$412,523.48

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 10/03/2024

User: C0006465

Department of Transportation

Page 2 of 5

Estimate Summary By Project

Contract ID: B1CBA2100889-0

Estimate Number: 0039

Pay Period: 09/01/2024
to 10/01/2024

Project Number: 0013939 SR 59 - BRDG REPL

Federal State Project Number: 0013939

	Total to Date	Prev to Date	This Estimate
Participating	\$1,917,424.48	\$1,567,127.62	\$350,296.86
Non-Participating	\$479,356.15	\$391,781.93	\$87,574.22
Total Earnings	\$2,396,780.63	\$1,958,909.55	\$437,871.08
Stockpiled Materials	\$80,250.14	\$105,597.74	(\$25,347.60)
Gross Earnings	\$2,477,030.77	\$2,064,507.29	\$412,523.48
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$2,477,030.77	\$2,064,507.29	

Total Payable: **\$412,523.48**

Rpt-ID: RCPESPRJ

Georgia

Date: 10/03/2024

User: C0006465

Department of Transportation

Page 3 of 5

Estimate Summary By Project

Contract ID: B1CBA2100889-0

Estimate Number: 0039

Pay Period: 09/01/2024

to 10/01/2024

Project Number 0013939

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100 ROADWAY							
0097	668-1100	CATCH BASIN, GP 1	EA	.000	5.500		
				7200.000	.000		
					5.500	\$.00	\$39,600.00
		SA#5 FOR PRICE ESCALATION					
0142	163-0240	MULCH	TN	.000	10.876		
				655.000	.347		
					11.223	\$227.29	\$7,351.07
		SA#5 FOR PRICE ESCALATION					
0167	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		.000	1,317.000		
				0.130	163.000		
					1,480.000	\$21.19	\$192.40
		SA#5 FOR PRICE ESCALATION					
0192	167-1500	WATER QUALITY INSPECTIONS	MO	.000	15.000		
				2920.000	2.000		
					17.000	\$5,840.00	\$49,640.00
		SA#5 FOR PRICE ESCALATION					
0322	500-1011	SUPERSTR CONCRETE, CL D, BR NO -	LS	.000	.400		
				445900.000	.520		
					.920	\$231,868.00	\$410,228.00
		SA#5 FOR PRICE ESCALATION					
0327	500-3101	CLASS A CONCRETE	CY	.000	48.700		
				1680.000	.000		
					48.700	\$.00	\$81,816.00
		SA#5 FOR PRICE ESCALATION					
0337	507-9032	PSC BEAMS, AASHTO, BULB TEE, 72 IN, BR NO - LF		.000	641.650		
				355.000	.000		
					641.650	\$.00	\$227,785.75
		SA#5 FOR PRICE ESCALATION					
0347	511-3000	SUPERSTR REINF STEEL, BR NO -	LS	.000	.400		
				121900.000	.520		
					.920	\$63,388.00	\$112,148.00
		SA#5 FOR PRICE ESCALATION					
0387	150-1000	TRAFFIC CONTROL -	LS	.000	.704		
				67400.000	.059		
					.763	\$3,976.60	\$51,426.20
		SA#5 FOR PRICE ESCALATION					

Rpt-ID: RCPESPRJ

Georgia

Date: 10/03/2024

User: C0006465

Department of Transportation

Page 4 of 5

Estimate Summary By Project

Contract ID: B1CBA2100889-0

Estimate Number: 0039

Pay Period: 09/01/2024
to 10/01/2024

Project Number 0013939

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0100 ROADWAY					
0472	670-1120	WATER MAIN, 12 IN	LF	.000	.000		
				125.000	582.000		
					582.000	\$72,750.00	\$72,750.00
		SA#5 FOR PRICE ESCALATION					
0487	670-2080	GATE VALVE, 8 IN	EA	.000	.000		
				5680.000	1.000		
					1.000	\$5,680.00	\$5,680.00
		SA#5 FOR PRICE ESCALATION					
0492	670-2120	GATE VALVE, 12 IN	EA	.000	.000		
				16400.000	1.000		
					1.000	\$16,400.00	\$16,400.00
		SA#5 FOR PRICE ESCALATION					
0523	670-9265	STEEL CASING, 20 IN	LF	.000	.000		
				136.000	170.000		
					170.000	\$23,120.00	\$23,120.00
		SA#5 FOR PRICE ESCALATION					
Category Amount:						\$423,271.08	\$1,098,137.42
Category Number:		1100 ROADWAY					
0525	670-9275	STEEL CASING, 24 IN	LF	110.000	130.000		
				136.000	-100.000		
					30.000	\$-13,600.00	\$4,080.00
Category Amount:						\$-13,600.00	\$4,080.00
Category Number:		0100 ROADWAY					
0572	668-3300	SAN SEWER MANHOLE, TP 1	EA	.000	4.000		
				6000.000	.000		
					4.000	\$0.00	\$24,000.00
		SA#5 FOR PRICE ESCALATION					
0579	501-2000	STR STEEL, BR NO -	LS	.000	.000		
				28200.000	1.000		
					1.000	\$28,200.00	\$28,200.00
		STR STEEL BRIDGE (WATER LINE HANGERS) - SA#5 FOR PRICE ESCAL					
Category Amount:						\$28,200.00	\$52,200.00

Rpt-ID: RCPEsprj

Georgia

Date: 10/03/2024

User: C0006465

Department of Transportation

Page 5 of 5

Estimate Summary By Project

Contract ID: B1CBA2100889-0

Estimate Number: 0039

Pay Period: 09/01/2024
to 10/01/2024

Project Number 0013939

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 1100 ROADWAY							
0581	501-2000	STR STEEL, BR NO -	LS	.000	.000		
				16861.000	.000		
					.000	\$0.00	\$0.00
		Pay Item added due to No Cost SA					
Category Amount:						\$0.00	\$0.00
Project Total Amount:						\$437,871.08	\$2,396,780.63