

Rpt-ID: RCPESPRJ

Georgia

Date: 02/03/2025

User: C0006465

Department of Transportation

Page 1 of 4

Estimate Summary By Project

Contract ID: B1CBA2100889-0

Estimate Number: 0043

Pay Period: 01/01/2025
to 01/31/2025

Contract Location:

SR 59 OVER STEPHENS CREEK. (E)

Time Allowed: 1476 Days

Elapsed Calender Days: 1387 Days

Percent Time: 93.97

District: 1

Area: 03

Contractor:

E. R. SNELL CONTRACTOR, INC.
1785 OAK RD.

Date Let: 01/22/2021

Date Awarded: 01/22/2021

Date Contract Executed: 03/05/2021

Date Notice to Proceed: 04/16/2021

Date Work Began: 04/30/2021

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 04/30/2025

SNELLVILLE GA 30078-2233

Phone: (770)985-0600

Escrow Agent:

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$4,026,940.15

Original Contract Amount \$2,780,364.10

Funds Available \$1,013,043.74

Percent Complete 74.84%

Counties:

Franklin

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0013939	\$4,026,940.15	\$2,780,364.10	\$1,013,043.74	74.84%	\$77,885.31

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 02/03/2025

User: C0006465

Department of Transportation

Page 2 of 4

Estimate Summary By Project

Contract ID: B1CBA2100889-0

Estimate Number: 0043

Pay Period: 01/01/2025
to 01/31/2025

Project Number: 0013939 SR 59 - BRDG REPL

Federal State Project Number: 0013939

	Total to Date	Prev to Date	This Estimate
Participating	\$2,411,117.10	\$2,348,808.85	\$62,308.25
Non-Participating	\$602,779.31	\$587,202.25	\$15,577.06
Total Earnings	\$3,013,896.41	\$2,936,011.10	\$77,885.31
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$3,013,896.41	\$2,936,011.10	\$77,885.31
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$3,013,896.41	\$2,936,011.10	

Total Payable: **\$77,885.31**

Rpt-ID: RCPEsprj

Georgia

Date: 02/03/2025

User: C0006465

Department of Transportation

Page 3 of 4

Estimate Summary By Project

Contract ID: B1CBA2100889-0

Estimate Number: 0043

Pay Period: 01/01/2025
to 01/31/2025

Project Number 0013939

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0017	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	.000 30.500	516.000 521.000 1,037.000	\$15,890.50	\$31,628.50
		SA#5 FOR PRICE ESCALATION					
0097	668-1100	CATCH BASIN, GP 1	EA	.000 7200.000	5.500 1.000 6.500	\$7,200.00	\$46,800.00
		SA#5 FOR PRICE ESCALATION					
0107	668-6000	SPRING BOX	EA	.000 6110.000	1.000 .000 1.000	\$0.00	\$6,110.00
		SA#5 FOR PRICE ESCALATION					
0117	210-0100	GRADING COMPLETE -	LS	.000 485800.000	.800 .020 .820	\$9,716.00	\$398,356.00
		SA#5 FOR PRICE ESCALATION					
0142	163-0240	MULCH	TN	.000 655.000	15.432 2.659 18.091	\$1,741.65	\$11,849.61
		SA#5 FOR PRICE ESCALATION					
0172	310-1101	GR AGGR BASE CRS, INCL MATL	TN	.000 41.250	1,283.010 797.410 2,080.420	\$32,893.16	\$85,817.33
		SA#5 FOR PRICE ESCALATION					
0192	167-1500	WATER QUALITY INSPECTIONS	MO	.000 2920.000	20.000 1.000 21.000	\$2,920.00	\$61,320.00
		SA#5 FOR PRICE ESCALATION					
0322	500-1011	SUPERSTR CONCRETE, CL D, BR NO -	LS	.000 445900.000	1.000 .000 1.000	\$0.00	\$445,900.00
		SA#5 FOR PRICE ESCALATION					
0327	500-3101	CLASS A CONCRETE	CY	.000 1680.000	48.700 .000 48.700	\$0.00	\$81,816.00
		SA#5 FOR PRICE ESCALATION					

Rpt-ID: RCPEsprj

Georgia

Date: 02/03/2025

User: C0006465

Department of Transportation

Page 4 of 4

Estimate Summary By Project

Contract ID: B1CBA2100889-0

Estimate Number: 0043

Pay Period: 01/01/2025
to 01/31/2025

Project Number 0013939

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
	Category Number:	0100 ROADWAY					
0337	507-9032	PSC BEAMS, AASHTO, BULB TEE, 72 IN, BR NO · LF		.000	641.650		
				355.000	.000		
					641.650	\$.00	\$227,785.75
		SA#5 FOR PRICE ESCALATION					
0387	150-1000	TRAFFIC CONTROL -	LS	.000	.947		
				67400.000	.000		
					.947	\$.00	\$63,827.80
		SA#5 FOR PRICE ESCALATION					
0409	433-1000	REINF CONC APPROACH SLAB	SY	.000	260.000		
				359.000	.000		
					260.000	\$.00	\$93,340.00
		SA#5 FOR PRICE ESCALATION					
0422	441-0050	CONC SLOPE DRAIN	SY	.000	.000		
				141.000	34.000		
					34.000	\$4,794.00	\$4,794.00
		SA#5 FOR PRICE ESCALATION					
0437	441-0303	CONC SPILLWAY, TP 3	EA	.000	.000		
				2730.000	1.000		
					1.000	\$2,730.00	\$2,730.00
		SA#5 FOR PRICE ESCALATION					
0572	668-3300	SAN SEWER MANHOLE, TP 1	EA	.000	4.000		
				6000.000	.000		
					4.000	\$.00	\$24,000.00
		SA#5 FOR PRICE ESCALATION					
Category Amount:						\$77,885.31	\$1,586,074.99
Project Total Amount:						\$77,885.31	\$3,013,896.41