

Rpt-ID: RCPESPRJ

Georgia

Date: 04/03/2025

User: C0006465

Department of Transportation

Page 1 of 6

Estimate Summary By Project

Contract ID: B1CBA2100889-0

Estimate Number: 0045

Pay Period: 03/01/2025
to 03/31/2025

Contract Location:

SR 59 OVER STEPHENS CREEK. (E)

Time Allowed: 1476 Days

Elapsed Calender Days: 1446 Days

Percent Time: 97.97

District: 1

Area: 03

Contractor:

E. R. SNELL CONTRACTOR, INC.
1785 OAK RD.

Date Let: 01/22/2021

Date Awarded: 01/22/2021

Date Contract Executed: 03/05/2021

Date Notice to Proceed: 04/16/2021

Date Work Began: 04/30/2021

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 04/30/2025

SNELLVILLE GA 30078-2233

Phone: (770)985-0600

Escrow Agent:

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$4,026,940.15

Original Contract Amount \$2,780,364.10

Funds Available \$349,543.06

Percent Complete 91.32%

Counties:

Franklin

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0013939	\$4,026,940.15	\$2,780,364.10	\$349,543.06	91.32%	\$200,130.20

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 04/03/2025

User: C0006465

Department of Transportation

Page 2 of 6

Estimate Summary By Project

Contract ID: B1CBA2100889-0

Estimate Number: 0045

Pay Period: 03/01/2025
to 03/31/2025

Project Number: 0013939 SR 59 - BRDG REPL

Federal State Project Number: 0013939

	Total to Date	Prev to Date	This Estimate
Participating	\$2,941,917.63	\$2,781,813.47	\$160,104.16
Non-Participating	\$735,479.46	\$695,453.42	\$40,026.04
Total Earnings	\$3,677,397.09	\$3,477,266.89	\$200,130.20
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$3,677,397.09	\$3,477,266.89	\$200,130.20
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$3,677,397.09	\$3,477,266.89	

Total Payable: **\$200,130.20**

Rpt-ID: RCPEsprj

Georgia

Date: 04/03/2025

User: C0006465

Department of Transportation

Page 3 of 6

Estimate Summary By Project

Contract ID: B1CBA2100889-0

Estimate Number: 0045

Pay Period: 03/01/2025

to 03/31/2025

Project Number 0013939

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0017	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	.000 30.500	1,037.000 1,061.000 2,098.000	\$32,360.50	\$63,989.00
		SA#5 FOR PRICE ESCALATION					
0022	446-2118	HIGH STRENGTH PVMT REINF FABRIC, 18 IN WI LF		.000 14.750	.000 448.000 448.000	\$6,608.00	\$6,608.00
		SA#5 FOR PRICE ESCALATION					
0027	500-9999	CLASS B CONC, BASE OR PVMT WIDENING	CY	.000 389.000	.000 5.000 5.000	\$1,945.00	\$1,945.00
		SA#5 FOR PRICE ESCALATION					
0097	668-1100	CATCH BASIN, GP 1	EA	.000 7200.000	6.500 4.500 11.000	\$32,400.00	\$79,200.00
		SA#5 FOR PRICE ESCALATION					
0107	668-6000	SPRING BOX	EA	.000 6110.000	1.000 .000 1.000	\$.00	\$6,110.00
		SA#5 FOR PRICE ESCALATION					
0112	603-2036	STN DUMPED RIP RAP, TP 1, 36 IN	SY	.000 94.750	.000 110.670 110.670	\$10,485.98	\$10,485.98
		SA#5 FOR PRICE ESCALATION					
0117	210-0100	GRADING COMPLETE -	LS	.000 485800.000	.900 .070 .970	\$34,006.00	\$471,226.00
		SA#5 FOR PRICE ESCALATION					
0127	603-7000	PLASTIC FILTER FABRIC	SY	.000 5.500	222.073 427.340 649.413	\$2,350.37	\$3,571.77
		SA#5 FOR PRICE ESCALATION					
0142	163-0240	MULCH	TN	.000 655.000	18.091 2.460 20.551	\$1,611.30	\$13,460.91
		SA#5 FOR PRICE ESCALATION					

Rpt-ID: RCPESPRJ

Georgia

Date: 04/03/2025

User: C0006465

Department of Transportation

Page 4 of 6

Estimate Summary By Project

Contract ID: B1CBA2100889-0

Estimate Number: 0045

Pay Period: 03/01/2025
to 03/31/2025

Project Number 0013939

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0172	310-1101	GR AGGR BASE CRS, INCL MATL	TN	.000 41.250	2,186.360 351.950 2,538.310	\$14,517.94	\$104,705.29
		SA#5 FOR PRICE ESCALATION					
0192	167-1500	WATER QUALITY INSPECTIONS	MO	.000 2920.000	22.000 1.000 23.000	\$2,920.00	\$67,160.00
		SA#5 FOR PRICE ESCALATION					
0207	700-6910	PERMANENT GRASSING	AC	.000 2180.000	.849 .182 1.031	\$396.76	\$2,247.58
		SA#5 FOR PRICE ESCALATION					
0232	716-2000	EROSION CONTROL MATS, SLOPES	SY	.000 1.200	1,674.444 276.000 1,950.444	\$331.20	\$2,340.53
		SA#5 FOR PRICE ESCALATION					
0322	500-1011	SUPERSTR CONCRETE, CL D, BR NO -	LS	.000 445900.000	1.000 .000 1.000	\$0.00	\$445,900.00
		SA#5 FOR PRICE ESCALATION					
0327	500-3101	CLASS A CONCRETE	CY	.000 1680.000	48.700 .000 48.700	\$0.00	\$81,816.00
		SA#5 FOR PRICE ESCALATION					
0337	507-9032	PSC BEAMS, AASHTO, BULB TEE, 72 IN, BR NO - LF		.000 355.000	641.650 .000 641.650	\$0.00	\$227,785.75
		SA#5 FOR PRICE ESCALATION					
0372	603-2024	STN DUMPED RIP RAP, TP 1, 24 IN	SY	.000 70.250	856.920 316.670 1,173.590	\$22,246.07	\$82,444.70
		SA#5 FOR PRICE ESCALATION					
0382	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		.000 122.000	293.540 .000 293.540	\$0.00	\$35,811.88
		SA#5 FOR PRICE ESCALATION					

Rpt-ID: RCPESPRJ

Georgia

Date: 04/03/2025

User: C0006465

Department of Transportation

Page 5 of 6

Estimate Summary By Project

Contract ID: B1CBA2100889-0

Estimate Number: 0045

Pay Period: 03/01/2025
to 03/31/2025

Project Number 0013939

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0392	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		.000 118.000	410.440 .000 410.440	\$0.00	\$48,431.92
		SA#5 FOR PRICE ESCALATION					
0397	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		.000 133.000	168.510 .000 168.510	\$0.00	\$22,411.83
		SA#5 FOR PRICE ESCALATION					
0402	413-0750	TACK COAT	GL	.000 2.800	338.000 .000 338.000	\$0.00	\$946.40
		SA#5 FOR PRICE ESCALATION					
0409	433-1000	REINF CONC APPROACH SLAB	SY	.000 359.000	260.000 .000 260.000	\$0.00	\$93,340.00
		SA#5 FOR PRICE ESCALATION					
0418	441-0018	DRIVEWAY CONCRETE, 8 IN TK	SY	.000 86.250	123.310 .000 123.310	\$0.00	\$10,635.49
		SA#5 FOR PRICE ESCALATION					
0422	441-0050	CONC SLOPE DRAIN	SY	.000 141.000	34.000 .000 34.000	\$0.00	\$4,794.00
		SA#5 FOR PRICE ESCALATION					
0427	441-0104	CONC SIDEWALK, 4 IN	SY	.000 62.250	476.111 423.330 899.441	\$26,352.29	\$55,990.20
		SA#5 FOR PRICE ESCALATION					
0432	441-0108	CONC SIDEWALK, 8 IN	SY	.000 103.000	28.480 44.000 72.480	\$4,532.00	\$7,465.44
		SA#5 FOR PRICE ESCALATION					
0437	441-0303	CONC SPILLWAY, TP 3	EA	.000 2730.000	1.000 .000 1.000	\$0.00	\$2,730.00
		SA#5 FOR PRICE ESCALATION					

Rpt-ID: RCPESPRJ

Georgia

Date: 04/03/2025

User: C0006465

Department of Transportation

Page 6 of 6

Estimate Summary By Project

Contract ID: B1CBA2100889-0

Estimate Number: 0045

Pay Period: 03/01/2025
to 03/31/2025

Project Number 0013939

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Qty This Period			
		Supplemental Description 1		Qty To Date			
		Supplemental Description 2		Unit Price			
	Category Number:	0100 ROADWAY					
0572	668-3300	SAN SEWER MANHOLE, TP 1	EA	.000	4.000		
				6000.000	.000		
					4.000	\$.00	\$24,000.00
		SA#5 FOR PRICE ESCALATION					
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000	.000		
				1.000	7,066.790		
					7,066.790	\$7,066.79	\$7,066.79
		(IN#9)					
Category Amount:						\$200,130.20	\$1,984,620.46
Project Total Amount:						\$200,130.20	\$3,677,397.09