

Rpt-ID: RCPESPRJ

Georgia

Date: 07/01/2022

User: cbrannen

Department of Transportation

Page 1 of 5

Estimate Summary By Project

Contract ID: B1CBA2100895-0

Estimate Number: 0012

Pay Period: 06/01/2022
to 06/30/2022

Contract Location:

SR 40 BEGINNING WEST OF GROVE BLVD (CS 481) AND EX
EAST TO TRUSS PLANT RD (PR 718)

Time Allowed: 594 Days

Elapsed Calender Days: 441 Days

Percent Time: 74.24

District: 5

Area: 03

Contractor:

PLANT IMPROVEMENT CO., INC.
1800 BRIARCLIFF ROAD, NE

Date Let: 01/22/2021

Date Awarded: 01/22/2021

Date Contract Executed: 02/25/2021

Date Notice to Proceed: 04/16/2021

Date Work Began: 07/12/2021

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 11/30/2022

ATLANTA

GA 30329

Phone: (404)633-3600

Escrow Agent:

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$10,042,787.78

Original Contract Amount \$9,656,393.83

Funds Available \$7,470,603.10

Percent Complete 25.61%

Counties:

Camden

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0002861	\$10,042,787.79	\$9,656,393.84	\$7,470,603.11	25.61%	\$264,135.28

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 07/01/2022

User: cbrannen

Department of Transportation

Page 2 of 5

Estimate Summary By Project

Contract ID: B1CBA2100895-0

Estimate Number: 0012

Pay Period: 06/01/2022
to 06/30/2022

Project Number: 0002861 SR 40 - WIDENING AND RESURF

Federal State Project Number: 0002861

	Total to Date	Prev to Date	This Estimate
Participating	\$2,057,747.77	\$1,846,439.55	\$211,308.22
Non-Participating	\$514,436.91	\$461,609.85	\$52,827.06
Total Earnings	\$2,572,184.68	\$2,308,049.40	\$264,135.28
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$2,572,184.68	\$2,308,049.40	\$264,135.28
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$2,572,184.68	\$2,308,049.40	

Total Payable: **\$264,135.28**

Rpt-ID: RCPESPRJ

Georgia

Date: 07/01/2022

User: cbrannen

Department of Transportation

Page 3 of 5

Estimate Summary By Project

Contract ID: B1CBA2100895-0

Estimate Number: 0012

Pay Period: 06/01/2022
to 06/30/2022

Project Number 0002861

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.461		
				305608.880	.019		
					.480	\$5,806.57	\$146,692.26
		0002861					
0015	210-0100	GRADING COMPLETE -	LS	1.000	.474		
				2312898.410	.047		
					.521	\$108,706.23	\$1,205,020.07
		0002861					
0080	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	14,761.000	2,684.000		
				19.240	.000		
					2,684.000	\$0.00	\$51,640.16
Category Amount:						\$114,512.80	\$1,403,352.49
Category Number: 0110 ROADWAY							
0125	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		8,109.000	3,395.290		
				94.820	.000		
					3,395.290	\$0.00	\$321,941.40
Category Amount:						\$0.00	\$321,941.40
Category Number: 0200 ROADWAY							
0150	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	6,384.000	1,616.000		
				31.810	328.000		
					1,944.000	\$10,433.68	\$61,838.64
0155	550-1240	STORM DRAIN PIPE, 24 IN, H 1-10	LF	1,088.000	96.000		
				42.490	360.000		
					456.000	\$15,296.40	\$19,375.44
0170	668-7018	DRAIN INLET, 18 IN	EA	7.000	3.000		
				1403.420	.000		
					3.000	\$0.00	\$4,210.26
0175	668-2100	DROP INLET, GP 1	EA	22.000	4.000		
				1987.090	.000		
					4.000	\$0.00	\$7,948.36

Rpt-ID: RCPESPRJ

Georgia

Date: 07/01/2022

User: cbrannen

Department of Transportation

Page 4 of 5

Estimate Summary By Project

Contract ID: B1CBA2100895-0

Estimate Number: 0012

Pay Period: 06/01/2022
to 06/30/2022

Project Number 0002861

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0200 ROADWAY							
0180	668-1100	CATCH BASIN, GP 1	EA	57.000 2834.480	21.000 5.000 26.000	\$14,172.40	\$73,696.48
		1033D					
0185	668-2110	DROP INLET, GP 1, ADDL DEPTH	LF	.170 329.710	.000 .170 .170	\$56.05	\$56.05
0190	668-1110	CATCH BASIN, GP 1, ADDL DEPTH	LF	1.550 201.600	.000 .610 .610	\$122.98	\$122.98
0205	550-4224	FLARED END SECTION 24 IN, STORM DRAIN	EA	8.000 891.820	2.000 6.000 8.000	\$5,350.92	\$7,134.56
0215	207-0203	FOUND BKFILL MATL, TP II	CY	1,125.000 57.440	266.002 99.996 365.998	\$5,743.77	\$21,022.93
Category Amount:						\$51,176.20	\$195,405.70
Category Number: 0300 ROADWAY							
0350	167-1500	WATER QUALITY INSPECTIONS	MO	20.000 101.520	10.000 1.000 11.000	\$101.52	\$1,116.72
Category Amount:						\$101.52	\$1,116.72
Category Number: 1100 ROADWAY							
0610	615-1000	JACK OR BORE PIPE -	LF	280.000 182.740	60.000 207.000 267.000	\$37,827.18	\$48,791.58
		STEEL CASING, 12 IN DIA, 0.250 IN THK					
0615	615-1000	JACK OR BORE PIPE -	LF	118.000 253.810	60.000 58.000 118.000	\$14,720.98	\$29,949.58
		STEEL CASING, 16 IN DIA, 0.250 IN THK					

Rpt-ID: RCPESPRJ

Georgia

Date: 07/01/2022

User: cbrannen

Department of Transportation

Page 5 of 5

Estimate Summary By Project

Contract ID: B1CBA2100895-0

Estimate Number: 0012

Pay Period: 06/01/2022
to 06/30/2022

Project Number 0002861

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
	Category Number:	1100 ROADWAY					
0620	615-1000	JACK OR BORE PIPE -	LF	523.000	395.000		
				316.990	58.000		
					453.000	\$18,385.42	\$143,596.47
		STEEL CASING, 24 IN DIA, 0.312 IN THK					
					Category Amount:	\$70,933.58	\$222,337.63
	Category Number:	0700 ROADWAY					
0660	639-5000	PRESTRESSED CONC STRAIN POLE, TP -	EA	3.000	.000		
				9137.060	3.000		
					3.000	\$27,411.18	\$27,411.18
		4					
					Category Amount:	\$27,411.18	\$27,411.18
					Project Total Amount:	\$264,135.28	\$2,572,184.68