

Rpt-ID: RCPESPRJ

Georgia

Date: 08/03/2023

User: cbrannen

Department of Transportation

Page 1 of 5

Estimate Summary By Project

Contract ID: B1CBA2100895-0

Estimate Number: 0024

Pay Period: 07/01/2023
to 07/31/2023

Contract Location:

SR 40 BEGINNING WEST OF GROVE BLVD (CS 481) AND EX
EAST TO TRUSS PLANT RD (PR 718)

Time Allowed: 707 Days

Elapsed Calender Days: 837 Days

Percent Time: 118.39

District: 5

Area: 03

Contractor:

PLANT IMPROVEMENT CO., INC.
1800 BRIARCLIFF ROAD, NE

Date Let: 01/22/2021

Date Awarded: 01/22/2021

Date Contract Executed: 02/25/2021

Date Notice to Proceed: 04/16/2021

Date Work Began: 07/12/2021

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 03/23/2023

ATLANTA

GA 30329

Phone: (404)633-3600

Escrow Agent:

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$10,074,475.73

Original Contract Amount \$9,656,393.83

Funds Available \$4,370,537.94

Percent Complete 57.54%

Counties:

Camden

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0002861	\$10,074,475.74	\$9,656,393.84	\$4,370,537.95	56.62%	\$319,376.08

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 08/03/2023

User: cbrannen

Department of Transportation

Page 2 of 5

Estimate Summary By Project

Contract ID: B1CBA2100895-0

Estimate Number: 0024

Pay Period: 07/01/2023
to 07/31/2023

Project Number: 0002861 SR 40 - WIDENING AND RESURF

Federal State Project Number: 0002861

	Total to Date	Prev to Date	This Estimate
Participating	\$4,637,302.26	\$4,364,119.00	\$273,183.26
Non-Participating	\$1,159,325.53	\$1,091,029.71	\$68,295.82
Total Earnings	\$5,796,627.79	\$5,455,148.71	\$341,479.08
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$5,796,627.79	\$5,455,148.71	\$341,479.08
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	(\$92,690.00)	(\$70,587.00)	(\$22,103.00)
Total:	\$5,703,937.79	\$5,384,561.71	
		Total Payable:	\$319,376.08

Rpt-ID: RCPEsprj

Georgia

Date: 08/03/2023

User: cbrannen

Department of Transportation

Page 3 of 5

Estimate Summary By Project

Contract ID: B1CBA2100895-0

Estimate Number: 0024

Pay Period: 07/01/2023

to 07/31/2023

Project Number 0002861

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.743		
				305608.880	.042		
					.785	\$12,835.57	\$239,902.97
		0002861					
0030	310-5100	GR AGGR BASE CRS, 10 INCH, INCL MATL	SY	17,500.000	5,308.732		
				16.060	6,959.071		
					12,267.803	\$111,762.68	\$197,020.92
0045	441-0104	CONC SIDEWALK, 4 IN	SY	11,600.000	3,859.440		
				33.450	.000		
					3,859.440	\$0.00	\$129,098.27
0055	441-0304	CONC SPILLWAY, TP 4	EA	3.000	3.000		
				2734.180	.000		
					3.000	\$0.00	\$8,202.54
0060	441-0050	CONC SLOPE DRAIN	SY	35.000	28.750		
				99.240	.000		
					28.750	\$0.00	\$2,853.15
0080	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	14,761.000	9,261.000		
				19.240	.000		
					9,261.000	\$0.00	\$178,181.64
0095	500-9999	CLASS B CONC, BASE OR PVMT WIDENING	CY	564.000	155.940		
				196.260	20.000		
					175.940	\$3,925.20	\$34,529.98
Category Amount:						\$128,523.45	\$789,789.47
Category Number: 0110 ROADWAY							
0125	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		8,109.000	7,092.160		
				94.820	1,360.530		
					8,452.690	\$129,005.45	\$801,484.07

Rpt-ID: RCPEsprj

Georgia

Date: 08/03/2023

User: cbrannen

Department of Transportation

Page 4 of 5

Estimate Summary By Project

Contract ID: B1CBA2100895-0

Estimate Number: 0024

Pay Period: 07/01/2023
to 07/31/2023

Project Number 0002861

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount	Cumulative
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date	This Period	Amount
		Supplemental Description 2					
Category Number:		0110 ROADWAY					
0130	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		3,850.000	967.390		
		TL & H LIME		89.680	660.850		
					1,628.240	\$59,265.03	\$146,020.56
0145	413-0750	TACK COAT	GL	11,700.000	5,171.000		
				2.840	651.000		
					5,822.000	\$1,848.84	\$16,534.48
Category Amount:						\$190,119.32	\$964,039.11
Category Number:		0200 ROADWAY					
0150	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	6,384.000	6,106.000		
				31.810	384.000		
					6,490.000	\$12,215.04	\$206,446.90
0165	668-5000	JUNCTION BOX	EA	5.000	3.000		
				2010.980	.000		
					3.000	\$.00	\$6,032.94
0170	668-7018	DRAIN INLET, 18 IN	EA	7.000	7.000		
				1403.420	.000		
					7.000	\$.00	\$9,823.94
0175	668-2100	DROP INLET, GP 1	EA	22.000	16.000		
				1987.090	1.000		
					17.000	\$1,987.09	\$33,780.53
0180	668-1100	CATCH BASIN, GP 1	EA	57.000	54.000		
				2834.480	.000		
					54.000	\$.00	\$153,061.92
		1033D					
0200	550-4218	FLARED END SECTION 18 IN, STORM DRAIN	EA	28.000	19.000		
				767.830	4.000		
					23.000	\$3,071.32	\$17,660.09

Rpt-ID: RCPESPRJ

Georgia

Date: 08/03/2023

User: cbrannen

Department of Transportation

Page 5 of 5

Estimate Summary By Project

Contract ID: B1CBA2100895-0

Estimate Number: 0024

Pay Period: 07/01/2023
to 07/31/2023

Project Number 0002861

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date		
		Supplemental Description 2					
Category Number: 0200 ROADWAY							
0215	207-0203	FOUND BKFILL MATL, TP II	CY	1,125.000	1,081.006		
				57.440	51.008		
					1,132.014	\$2,929.90	\$65,022.88
Category Amount:						\$20,203.35	\$491,829.20
Category Number: 1100 ROADWAY							
0535	668-3300	SAN SEWER MANHOLE, TP 1	EA	19.000	19.000		
				2657.180	.000		
					19.000	\$0.00	\$50,486.42
0625	600-0001	FLOWABLE FILL	CY	237.000	32.000		
				164.560	16.000		
					48.000	\$2,632.96	\$7,898.88
Category Amount:						\$2,632.96	\$58,385.30
Category Number: 0700 ROADWAY							
0660	639-5000	PRESTRESSED CONC STRAIN POLE, TP -	EA	3.000	3.000		
				9137.060	.000		
					3.000	\$0.00	\$27,411.18
Category Amount:						\$0.00	\$27,411.18
Project Total Amount:						\$341,479.08	\$5,796,627.79