

Contract ID: B1CBA2100895-0

Estimate Number: 0036

Pay Period: 07/01/2024
to 07/31/2024

Contract Location:

SR 40 BEGINNING WEST OF GROVE BLVD (CS 481) AND EX
EAST TO TRUSS PLANT RD (PR 718)

Time Allowed:

707 Days

Elapsed Calender Days:

1203 Days

Percent Time:

170.16

District: 5

Area: 03

Contractor:

PLANT IMPROVEMENT CO., INC.
912-265-6439

Date Let:

01/22/2021

Date Awarded:

01/22/2021

Date Contract Executed:

02/25/2021

Date Notice to Proceed:

04/16/2021

Date Work Began:

07/12/2021

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Adjusted Completion Date:

03/23/2023

BRUNSWICK

GA 31525-8752

Phone: (912)265-6439

Escrow Agent:

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount

\$10,085,475.73

Counties:

Original Contract Amount

\$9,656,393.83

Camden

Funds Available

\$1,976,175.67

Percent Complete

83.91%

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0002861	\$10,085,475.74	\$9,656,393.84	\$1,976,175.68	80.41%	\$43,218.45

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 08/13/2024

User: cbrannen

Department of Transportation

Page 2 of 7

Estimate Summary By Project

Contract ID: B1CBA2100895-0

Estimate Number: 0036

Pay Period: 07/01/2024
to 07/31/2024

Project Number: 0002861 SR 40 - WIDENING AND RESURF

Federal State Project Number: 0002861

	Total to Date	Prev to Date	This Estimate
Participating	\$6,770,358.46	\$6,718,101.29	\$52,257.17
Non-Participating	\$1,692,589.60	\$1,679,525.32	\$13,064.28
Total Earnings	\$8,462,948.06	\$8,397,626.61	\$65,321.45
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$8,462,948.06	\$8,397,626.61	\$65,321.45
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	(\$353,648.00)	(\$331,545.00)	(\$22,103.00)
Total:	\$8,109,300.06	\$8,066,081.61	

Total Payable: **\$43,218.45**

Rpt-ID: RCPESPRJ

Georgia

Date: 08/13/2024

User: cbrannen

Department of Transportation

Page 3 of 7

Estimate Summary By Project

Contract ID: B1CBA2100895-0

Estimate Number: 0036

Pay Period: 07/01/2024
to 07/31/2024

Project Number 0002861

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100		ROADWAY					
0040	441-0018	DRIVEWAY CONCRETE, 8 IN TK	SY	257.000	908.460		
				66.840	.000		
					908.460	\$.00	\$60,721.47
0045	441-0104	CONC SIDEWALK, 4 IN	SY	11,600.000	9,571.570		
				33.450	.000		
					9,571.570	\$.00	\$320,169.02
0050	441-0108	CONC SIDEWALK, 8 IN	SY	375.800	170.000		
				65.730	.000		
					170.000	\$.00	\$11,174.10
0055	441-0304	CONC SPILLWAY, TP 4	EA	3.000	3.000		
				2734.180	.000		
					3.000	\$.00	\$8,202.54
0060	441-0050	CONC SLOPE DRAIN	SY	35.000	28.750		
				99.240	.000		
					28.750	\$.00	\$2,853.15
0065	441-0748	CONCRETE MEDIAN, 6 IN	SY	355.000	120.333		
				86.080	166.840		
					287.173	\$14,361.59	\$24,719.85
0070	441-4020	CONC VALLEY GUTTER, 6 IN	SY	270.000	230.716		
				66.840	12.222		
					242.938	\$816.92	\$16,237.98
0080	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	14,761.000	13,537.250		
				19.240	.000		
					13,537.250	\$.00	\$260,456.69

Rpt-ID: RCPESPRJ

Georgia

Date: 08/13/2024

User: cbrannen

Department of Transportation

Page 4 of 7

Estimate Summary By Project

Contract ID: B1CBA2100895-0

Estimate Number: 0036

Pay Period: 07/01/2024
to 07/31/2024

Project Number 0002861

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0100 ROADWAY					
0095	500-9999	CLASS B CONC, BASE OR PVMT WIDENING	CY	564.000	302.440		
				196.260	.000		
					302.440	\$.00	\$59,356.87
Category Amount:						\$15,178.51	\$763,891.67
Category Number:		0110 ROADWAY					
0125	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		8,109.000	10,056.480		
				94.820	.000		
					10,056.480	\$.00	\$953,555.43
0130	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		3,850.000	3,147.690		
		TL & H LIME		89.680	.000		
					3,147.690	\$.00	\$282,284.84
0135	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		11,283.000	7,926.530		
		L & H LIME		92.250	.000		
					7,926.530	\$.00	\$731,222.39
Category Amount:						\$0.00	\$1,967,062.66
Category Number:		0200 ROADWAY					
0165	668-5000	JUNCTION BOX	EA	5.000	3.000		
				2010.980	.000		
					3.000	\$.00	\$6,032.94
0170	668-7018	DRAIN INLET, 18 IN	EA	7.000	7.000		
				1403.420	.000		
					7.000	\$.00	\$9,823.94
0175	668-2100	DROP INLET, GP 1	EA	22.000	17.000		
				1987.090	.000		
					17.000	\$.00	\$33,780.53

Rpt-ID: RCPESPRJ

Georgia

Date: 08/13/2024

User: cbrannen

Department of Transportation

Page 5 of 7

Estimate Summary By Project

Contract ID: B1CBA2100895-0

Estimate Number: 0036

Pay Period: 07/01/2024
to 07/31/2024

Project Number 0002861

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date		
		Supplemental Description 2					
Category Number: 0200 ROADWAY							
0180	668-1100	CATCH BASIN, GP 1	EA	57.000	55.000		
				2834.480	.000		
					55.000	\$0.00	\$155,896.40
		1033D					
Category Amount:						\$0.00	\$205,533.81
Category Number: 0300 ROADWAY							
0265	171-0010	TEMPORARY SILT FENCE, TYPE A	LF	15,264.000	7,101.750		
				2.740	2,367.250		
					9,469.000	\$6,486.27	\$25,945.06
0270	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	10,369.000	6,406.500		
				3.710	2,135.500		
					8,542.000	\$7,922.71	\$31,690.82
0280	163-0550	CONSTRUCT AND REMOVE INLET SEDIMENT TF EA		94.000	18.000		
				203.050	1.750		
					19.750	\$355.34	\$4,010.24
Category Amount:						\$14,764.32	\$61,646.12
Category Number: 0400 ROADWAY							
0370	700-6910	PERMANENT GRASSING	AC	19.000	4.800		
				1573.600	6.983		
					11.783	\$10,988.45	\$18,541.73
0380	700-8000	FERTILIZER MIXED GRADE	TN	18.000	5.520		
				690.360	4.200		
					9.720	\$2,899.51	\$6,710.30
Category Amount:						\$13,887.96	\$25,252.03
Category Number: 0610 ROADWAY							
0475	659-5013	HOT APPLIED PREFORMED PLASTIC PVMT MKC EA		10.000	.000		
		, WHITE, TP P		150.470	10.000		
					10.000	\$1,504.70	\$1,504.70
		ARROW, TP 1					

Estimate Summary By Project

Pay Period: 07/01/2024
to 07/31/2024

Project Number 0002861

		Item Description 1			Prev Qty		Amount	
LIN	Item Code	Item Description 2		Auth Qty	Qty This Period		This	Cumulative
		Supplemental Description 1	Units	Unit Price	Qty To Date		Period	Amount
		Supplemental Description 2						
Category Number:		0610 ROADWAY						
0480	659-5013	HOT APPLIED PREFORMED PLASTIC PVMT MKC EA		10.000	.000			
		, WHITE, TP P		250.790	10.000			
					10.000		\$2,507.90	\$2,507.90
		SYMBOL, TP 4						
0485	653-0120	THERMOPLASTIC PVMT MARKING, ARROW, TP : EA		55.000	.000			
				100.320	53.000			
					53.000		\$5,316.96	\$5,316.96
Category Amount:							\$9,329.56	\$9,329.56
Category Number:		0600 ROADWAY						
0490	654-1001	RAISED PVMT MARKERS TP 1	EA	407.000	.000			
				5.020	510.000			
					510.000		\$2,560.20	\$2,560.20
Category Amount:							\$2,560.20	\$2,560.20
Category Number:		0610 ROADWAY						
0495	653-0210	THERMOPLASTIC PVMT MARKING, WORD, TP 1 EA		3.000	.000			
				200.630	3.000			
					3.000		\$601.89	\$601.89
0500	654-1003	RAISED PVMT MARKERS TP 3	EA	398.000	.000			
				5.020	515.000			
					515.000		\$2,585.30	\$2,585.30
Category Amount:							\$3,187.19	\$3,187.19
Category Number:		1100 ROADWAY						
0535	668-3300	SAN SEWER MANHOLE, TP 1	EA	19.000	19.000			
				2657.180	.000			
					19.000		\$0.00	\$50,486.42
Category Amount:							\$0.00	\$50,486.42

Contract ID: B1CBA2100895-0

Estimate Number: 0036

Pay Period: 07/01/2024
to 07/31/2024

Project Number 0002861

LIN	Item Code	Item Description 1	Units	Auth Qty	Unit Price	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2				Qty This Period		
		Supplemental Description 1				Qty To Date		
		Supplemental Description 2						
Category Number: 0700 ROADWAY								
0655	647-2150	PULL BOX, PB-5	EA	1.000		.000		
				913.710		1.000		
						1.000	\$913.71	\$913.71
0660	639-5000	PRESTRESSED CONC STRAIN POLE, TP -	EA	3.000		3.000		
				9137.060		.000		
						3.000	\$0.00	\$27,411.18
		4						
Category Amount:							\$913.71	\$28,324.89
Category Number: 0100 ROADWAY								
0952	441-0300	CONC SPILLWAY, SPCL DES	EA	.000		1.000		
				5500.000		1.000		
						2.000	\$5,500.00	\$11,000.00
		Special Design Spillway						
Category Amount:							\$5,500.00	\$11,000.00
Project Total Amount:							\$65,321.45	\$8,462,948.06