

Rpt-ID: RCPESPRJ

Georgia

Date: 02/17/2025

User: tiwillia

Department of Transportation

Page 1 of 5

Estimate Summary By Project

Contract ID: B1CBA2100895-0

Estimate Number: 0039

Pay Period: 01/08/2025
to 02/17/2025

Contract Location:

SR 40 BEGINNING WEST OF GROVE BLVD (CS 481) AND EX
EAST TO TRUSS PLANT RD (PR 718)

Time Allowed: 933 Days

Elapsed Calender Days: 1358 Days

Percent Time: 145.55

District: 5

Area: 03

Contractor:

PLANT IMPROVEMENT CO., INC.
912-265-6439

Date Let: 01/22/2021

Date Awarded: 01/22/2021

Date Contract Executed: 02/25/2021

Date Notice to Proceed: 04/16/2021

BRUNSWICK GA 31525-8752

Date Work Began: 07/12/2021

Phone: (912)265-6439

Date Time Stopped: 01/02/2025

Date Accepted: 00/00/0000

Escrow Agent:

Adjusted Completion Date: 11/04/2023

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$10,085,475.73

Original Contract Amount \$9,656,393.83

Funds Available \$1,136,756.72

Percent Complete 88.73%

Counties:

Camden

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0002861	\$10,085,475.74	\$9,656,393.84	\$1,136,756.74	88.73%	\$303,025.00

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 02/17/2025

User: tiwillia

Department of Transportation

Page 2 of 5

Estimate Summary By Project

Contract ID: B1CBA2100895-0

Estimate Number: 0039

Pay Period: 01/08/2025
to 02/17/2025

Project Number: 0002861 SR 40 - WIDENING AND RESURF

Federal State Project Number: 0002861

	Total to Date	Prev to Date	This Estimate
Participating	\$7,158,975.21	\$7,158,975.21	\$0.00
Non-Participating	\$1,789,743.79	\$1,789,743.79	\$0.00
Total Earnings	\$8,948,719.00	\$8,948,719.00	\$0.00
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$8,948,719.00	\$8,948,719.00	\$0.00
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$303,025.00	\$0.00	\$303,025.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	(\$303,025.00)	(\$303,025.00)	\$0.00
Total:	\$8,948,719.00	\$8,645,694.00	

Total Payable: **\$303,025.00**

Estimate Summary By Project

Pay Period: 01/08/2025
to 02/17/2025

Project Number 0002861

		Item Description 1			Prev Qty		
LIN	Item Code	Item Description 2		Auth Qty	Qty This Period	Amount	
		Supplemental Description 1	Units	Unit Price	Qty To Date	This Period	Cumulative Amount
		Supplemental Description 2					
Category Number:		0100 ROADWAY					
0040	441-0018	DRIVEWAY CONCRETE, 8 IN TK	SY	257.000	908.460		
				66.840	.000		
					908.460	\$.00	\$60,721.47
0045	441-0104	CONC SIDEWALK, 4 IN	SY	11,600.000	9,571.570		
				33.450	.000		
					9,571.570	\$.00	\$320,169.02
0050	441-0108	CONC SIDEWALK, 8 IN	SY	375.800	170.000		
				65.730	.000		
					170.000	\$.00	\$11,174.10
0055	441-0304	CONC SPILLWAY, TP 4	EA	3.000	3.000		
				2734.180	.000		
					3.000	\$.00	\$8,202.54
0060	441-0050	CONC SLOPE DRAIN	SY	35.000	28.750		
				99.240	.000		
					28.750	\$.00	\$2,853.15
0065	441-0748	CONCRETE MEDIAN, 6 IN	SY	355.000	287.170		
				86.080	.000		
					287.170	\$.00	\$24,719.59
0080	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	14,761.000	13,537.250		
				19.240	.000		
					13,537.250	\$.00	\$260,456.69
0095	500-9999	CLASS B CONC, BASE OR PVMT WIDENING	CY	564.000	302.440		
				196.260	.000		
					302.440	\$.00	\$59,356.87
Category Amount:						\$0.00	\$747,653.43

Date: 02/17/2025

Page 4 of 5

Pay Period: 01/08/2025
to 02/17/2025

			Prev Qty		
		Auth Qty	Qty This Period	Amount This Period	Cumulative Amount
ption 1	Units	Unit Price	Qty To Date		
ption 2					

0125 402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN	8,109.000	10,056.480		
		94.820	.000		
			10,056.480	\$.00	\$953,555.43

0130 402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN	3,850.000	3,147.690		
	TL & H LIME	89.680	.000		
			3,147.690	\$.00	\$282,284.84

0135 402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN	11,283.000	7,926.530		
	L & H LIME	92.250	.000		
			7,926.530	\$.00	\$731,222.39

0165 668-5000	JUNCTION BOX	EA	5.000	3.000		
			2010.980	.000		
				3.000	\$.00	\$6,032.94

0170 668-7018	DRAIN INLET, 18 IN	EA	7.000	7.000		
			1403.420	.000		
				7.000	\$.00	\$9,823.94

0175 668-2100	DROP INLET, GP 1	EA	22.000	17.000		
			1987.090	.000		
				17.000	\$.00	\$33,780.53

0180 668-1100	CATCH BASIN, GP 1	EA	57.000	55.000		
			2834.480	.000		
				55.000	\$.00	\$155,896.40
	1033D					

Category Amount:	\$0.00	\$205,533.81
-------------------------	--------	--------------

Rpt-ID: RCPESPRJ

Georgia

Date: 02/17/2025

User: tiwillia

Department of Transportation

Page 5 of 5

Estimate Summary By Project

Contract ID: B1CBA2100895-0

Estimate Number: 0039

Pay Period: 01/08/2025
to 02/17/2025

Project Number 0002861

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		1100 ROADWAY					
0535	668-3300	SAN SEWER MANHOLE, TP 1	EA	19.000	19.000		
				2657.180	.000		
					19.000	\$.00	\$50,486.42
Category Amount:						\$0.00	\$50,486.42
Category Number:		0700 ROADWAY					
0660	639-5000	PRESTRESSED CONC STRAIN POLE, TP -	EA	3.000	3.000		
				9137.060	.000		
					3.000	\$.00	\$27,411.18
		4					
Category Amount:						\$0.00	\$27,411.18
Category Number:		0100 ROADWAY					
0952	441-0300	CONC SPILLWAY, SPCL DES	EA	.000	2.000		
				5500.000	.000		
					2.000	\$.00	\$11,000.00
		Special Design Spillway					
Category Amount:						\$0.00	\$11,000.00
Project Total Amount:						\$0.00	\$8,948,719.00