

Rpt-ID: RCPESPRJ

Georgia

Date: 04/04/2023

User: lyates

Department of Transportation

Page 1 of 9

Estimate Summary By Project

Contract ID: B1CBA2100972-0

Estimate Number: 0020

Pay Period: 03/03/2023
to 03/31/2023

Contract Location:

I-85/SR 403 AT SR 18 AND ON SR 18 AT SR 103;
SR 18 OVER LONG CANE CREEK

Time Allowed: 834 Days

Elapsed Calender Days: 610 Days

Percent Time: 73.14

District: 3

Area: 05

Contractor:

C. W. MATTHEWS CONTRACTING CO., INC.
P. O. DRAWER 970

Date Let: 02/19/2021

Date Awarded: 07/02/2021

Date Contract Executed: 03/26/2021

Date Notice to Proceed: 07/30/2021

Date Work Began: 08/09/2021

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 11/10/2023

MARIETTA GA 30061-0970

Phone: (770)422-7520

Escrow Agent:

Surety Co: FEDERAL INSURANCE COMPANY

Current Contract Amount \$16,351,423.81

Original Contract Amount \$15,928,271.11

Funds Available \$10,005,602.83

Percent Complete 37.52%

Counties:

Troup

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0009975	\$9,989,887.15	\$9,693,678.92	\$7,113,580.04	28.79%	\$115,722.97
0013999	\$6,361,536.66	\$6,234,592.19	\$2,892,022.79	54.54%	\$92,510.38

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 04/04/2023

User: lyates

Department of Transportation

Page 2 of 9

Estimate Summary By Project

Contract ID: B1CBA2100972-0

Estimate Number: 0020

Pay Period: 03/03/2023
to 03/31/2023

Project Number: 0009975 I-85/SR 403 - CONST OF AROUNDBOUTS

Federal State Project Number: 0009975

	Total to Date	Prev to Date	This Estimate
Participating	\$2,398,616.05	\$2,294,465.36	\$104,150.69
Non-Participating	\$266,512.88	\$254,940.60	\$11,572.28
Total Earnings	\$2,665,128.93	\$2,549,405.96	\$115,722.97
Stockpiled Materials	\$211,178.18	\$211,178.18	\$0.00
Gross Earnings	\$2,876,307.11	\$2,760,584.14	\$115,722.97
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$2,876,307.11	\$2,760,584.14	

Total Payable: \$115,722.97

Rpt-ID: RCPESPRJ

Georgia

Date: 04/04/2023

User: lyates

Department of Transportation

Page 3 of 9

Estimate Summary By Project

Contract ID: B1CBA2100972-0

Estimate Number: 0020

Pay Period: 03/03/2023
to 03/31/2023

Project Number: 0013999 SR 18/E 10TH ST - BRDG RPL

Federal State Project Number: 0013999

	Total to Date	Prev to Date	This Estimate
Participating	\$2,775,611.16	\$2,701,602.85	\$74,008.31
Non-Participating	\$693,902.71	\$675,400.64	\$18,502.07
Total Earnings	\$3,469,513.87	\$3,377,003.49	\$92,510.38
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$3,469,513.87	\$3,377,003.49	\$92,510.38
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$3,469,513.87	\$3,377,003.49	

Total Payable: **\$92,510.38**

Rpt-ID: RCPEsprj

Georgia

Date: 04/04/2023

User: lyates

Department of Transportation

Page 4 of 9

Estimate Summary By Project

Contract ID: B1CBA2100972-0

Estimate Number: 0020

Pay Period: 03/03/2023
to 03/31/2023

Project Number 0009975

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount	Cumulative
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2		Unit Price			
	Category Number:	0300 ROADWAY					
0055	163-0503	CONSTRUCT AND REMOVE SILT CONTROL GAT	EA	7.000	2.250		
				500.000	.750		
					3.000	\$375.00	\$1,500.00
0065	163-0550	CONSTRUCT AND REMOVE INLET SEDIMENT TF	EA	67.000	17.250		
				200.000	1.500		
					18.750	\$300.00	\$3,750.00
0070	165-0010	MAINTENANCE OF TEMPORARY SILT FENCE, TF	LF	6,145.000	597.000		
				0.250	6.000		
					603.000	\$1.50	\$150.75
0075	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF	LF	1,190.000	1,388.500		
				0.500	70.000		
					1,458.500	\$35.00	\$729.25
0080	165-0041	MAINTENANCE OF CHECK DAMS - ALL TYPES	LF	1,750.000	140.000		
				3.500	80.000		
					220.000	\$280.00	\$770.00
0095	165-0105	MAINTENANCE OF INLET SEDIMENT TRAP	EA	67.000	2.000		
				75.000	4.000		
					6.000	\$300.00	\$450.00
0105	167-1500	WATER QUALITY INSPECTIONS	MO	12.000	15.000		
				300.000	1.000		
					16.000	\$300.00	\$4,800.00
0115	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	2,380.000	2,031.000		
				3.500	57.000		
					2,088.000	\$199.50	\$7,308.00
Category Amount:						\$1,791.00	\$19,458.00

Estimate Summary By Project

Pay Period: 03/03/2023
to 03/31/2023

Project Number 0009975

		Item Description 1			Prev Qty			
LIN	Item Code	Item Description 2		Auth Qty	Qty This Period	Amount		Cumulative
		Supplemental Description 1	Units	Unit Price	Qty To Date	This Period		Amount
		Supplemental Description 2						
Category Number:		0100 ROADWAY						
0305	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		5,656.000	128.270			
		L & H LIME		76.380	.000			
					128.270	\$.00		\$9,797.26
0310	402-3143	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		12,651.000	211.310			
		TL		68.850	.000			
					211.310	\$.00		\$14,548.69
Category Amount:						\$0.00		\$24,345.95
Category Number:		0200 ROADWAY						
0360	668-1100	CATCH BASIN, GP 1	EA	28.000	8.000			
				4051.390	.000			
					8.000	\$.00		\$32,411.12
0370	668-2100	DROP INLET, GP 1	EA	43.000	6.500			
				2581.710	.000			
					6.500	\$.00		\$16,781.12
0415	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	2,520.000	866.400			
				59.180	32.300			
					898.700	\$1,911.51		\$53,185.07
0420	550-1240	STORM DRAIN PIPE, 24 IN, H 1-10	LF	801.000	42.200			
				69.300	33.400			
					75.600	\$2,314.62		\$5,239.08
Category Amount:						\$4,226.13		\$107,616.39
Category Number:		0100 ROADWAY						
0640	210-0100	GRADING COMPLETE -	LS	1.000	.475			
				2254892.100	.032			
					.507	\$72,156.55		\$1,143,230.29
		0009975						
0645	150-1000	TRAFFIC CONTROL -	LS	1.000	.488			
				171498.480	.038			
					.526	\$6,516.94		\$90,208.20
		0009975						

Rpt-ID: RCPEsprj

Georgia

Date: 04/04/2023

User: lyates

Department of Transportation

Page 6 of 9

Estimate Summary By Project

Contract ID: B1CBA2100972-0

Estimate Number: 0020

Pay Period: 03/03/2023

to 03/31/2023

Project Number 0009975

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date		
		Supplemental Description 2					
Category Number: 0100 ROADWAY							
0875	500-3002	CLASS AA CONCRETE	CY	24.500	31.140		
				1466.500	.000		
					31.140	\$.00	\$45,666.81
0910	310-1101	GR AGGR BASE CRS, INCL MATL	TN	22,293.000	7,146.660		
				35.230	880.850		
					8,027.510	\$31,032.35	\$282,809.18
		- PI 0009975					
Category Amount:						\$109,705.84	\$1,561,914.48
Project Total Amount:						\$115,722.97	\$2,665,128.93

Rpt-ID: RCPESPRJ

Georgia

Date: 04/04/2023

User: lyates

Department of Transportation

Page 7 of 9

Estimate Summary By Project

Contract ID: B1CBA2100972-0

Estimate Number: 0020

Pay Period: 03/03/2023

to 03/31/2023

Project Number 0013999

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.764		
				42874.610	.017		
					.781	\$728.87	\$33,485.07
		0013999					
Category Amount:						\$728.87	\$33,485.07
Category Number: 0300 ROADWAY							
0085	167-1500	WATER QUALITY INSPECTIONS	MO	12.000	16.000		
				300.000	1.000		
					17.000	\$300.00	\$5,100.00
Category Amount:						\$300.00	\$5,100.00
Category Number: 0100 ROADWAY							
0100	210-0100	GRADING COMPLETE -	LS	1.000	.468		
				1049413.450	.033		
					.501	\$34,630.64	\$525,756.14
		0013999					
Category Amount:						\$34,630.64	\$525,756.14
Category Number: 0110 ROADWAY							
0120	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		760.000	210.130		
		TL & H LIME		81.530	.000		
					210.130	\$0.00	\$17,131.90
0130	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		210.000	111.670		
		L & H LIME		76.380	.000		
					111.670	\$0.00	\$8,529.35
Category Amount:						\$0.00	\$25,661.25
Category Number: 0100 ROADWAY							
0150	433-1000	REINF CONC APPROACH SLAB	SY	490.000	.000		
				207.480	266.667		
					266.667	\$55,328.07	\$55,328.07
Category Amount:						\$55,328.07	\$55,328.07

Rpt-ID: RCPEsprj

Georgia

Date: 04/04/2023

User: lyates

Department of Transportation

Page 8 of 9

Estimate Summary By Project

Contract ID: B1CBA2100972-0

Estimate Number: 0020

Pay Period: 03/03/2023
to 03/31/2023

Project Number 0013999

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0801 BRIDGE NO. 1 - OVER LONG CANE CREEK					
0220	500-3002	CLASS AA CONCRETE	CY	476.000	45.460		
				828.040	.000		
					45.460	\$.00	\$37,642.70
0320	547-2014	PILE ENCASEMENT, 14 IN PILE	LF	56.000	24.000		
				487.190	.000		
					24.000	\$.00	\$11,692.56
Category Amount:						\$0.00	\$49,335.26
Category Number:		0100 ROADWAY					
0610	154-1000	CONSTRUCTION VIBRATION MONITORING	LS	1.000	.855		
				33840.000	.045		
					.900	\$1,522.80	\$30,456.00
Category Amount:						\$1,522.80	\$30,456.00
Category Number:		0801 BRIDGE NO. 1 - OVER LONG CANE CREEK					
9010	500-1011	SUPERSTR CONCRETE, CL D, BR NO -	LS	.000	.600		
				924974.070	.000		
					.600	\$.00	\$554,984.44
		SUPERSTR CONCRETE, CL D, BR NO					
		BR NO 1					
9015	500-3002	CLASS AA CONCRETE	CY	.000	181.300		
				828.040	.000		
					181.300	\$.00	\$150,123.65
9020	507-9030	PSC BEAMS, AASHTO, BULB TEE, 54 IN, BR NO -	LF	.000	548.450		
				275.730	.000		
					548.450	\$.00	\$151,224.12
		BR 1					
9025	507-9002	PSC BEAMS, AASHTO TYPE II, BR NO -	LF	.000	536.650		
				186.720	.000		
					536.650	\$.00	\$100,203.29
		BR NO 1					
9030	507-9034	PSC BEAMS, AASHTO, BULB TEE, 65 IN, BR NO -	LF	.000	742.080		
				314.340	.000		
					742.080	\$.00	\$233,265.43
		BR 1					

Estimate Summary By Project

Contract ID: B1CBA2100972-0

Estimate Number: 0020

Pay Period: 03/03/2023
to 03/31/2023

Project Number 0013999

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
	Category Number:	0801	BRIDGE NO. 1 - OVER LONG CANE CREEK				
9080	547-2014	PILE ENCASEMENT, 14 IN PILE	LF	.000	10.500		
				487.190	.000		
					10.500	\$.00	\$5,115.50
Category Amount:						\$0.00	\$1,194,916.43
Project Total Amount:						\$92,510.38	\$3,469,513.87