

Rpt-ID: RCPESPRJ

Georgia

Date: 08/07/2024

User: C0005548

Department of Transportation

Page 1 of 12

Estimate Summary By Project

Contract ID: B1CBA2100972-0

Estimate Number: 0036

Pay Period: 07/01/2024
to 07/31/2024

Contract Location:

I-85/SR 403 AT SR 18 AND ON SR 18 AT SR 103;
SR 18 OVER LONG CANE CREEK

Time Allowed: 1067 Days

Elapsed Calender Days: 1098 Days

Percent Time: 102.91

District: 3

Area: 05

Contractor:

C. W. MATTHEWS CONTRACTING CO., INC.
P. O. DRAWER 970

Date Let: 02/19/2021

Date Awarded: 07/02/2021

Date Contract Executed: 03/26/2021

Date Notice to Proceed: 07/30/2021

MARIETTA GA 30061-0970

Date Work Began: 08/09/2021

Phone: (770)422-7520

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Escrow Agent:

Adjusted Completion Date: 06/30/2024

Surety Co: FEDERAL INSURANCE COMPANY

Current Contract Amount \$20,177,893.53

Original Contract Amount \$15,928,271.11

Funds Available \$1,676,104.92

Percent Complete 90.94%

Counties:

Troup

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0009975	\$13,816,356.87	\$9,693,678.92	\$1,383,990.46	89.98%	\$131,732.75
0013999	\$6,361,536.66	\$6,234,592.19	\$292,114.46	95.41%	\$70,795.01

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 08/07/2024

User: C0005548

Department of Transportation

Page 2 of 12

Estimate Summary By Project

Contract ID: B1CBA2100972-0

Estimate Number: 0036

Pay Period: 07/01/2024
to 07/31/2024

Project Number: 0009975 I-85/SR 403 - CONST OF AROUNDBOUTS

Federal State Project Number: 0009975

	Total to Date	Prev to Date	This Estimate
Participating	\$11,051,605.22	\$10,933,045.73	\$118,559.49
Non-Participating	\$1,227,955.96	\$1,214,782.70	\$13,173.26
Total Earnings	\$12,279,561.18	\$12,147,828.43	\$131,732.75
Stockpiled Materials	\$152,805.23	\$152,805.23	\$0.00
Gross Earnings	\$12,432,366.41	\$12,300,633.66	\$131,732.75
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$12,432,366.41	\$12,300,633.66	

Total Payable: **\$131,732.75**

Rpt-ID: RCPESPRJ

Georgia

Date: 08/07/2024

User: C0005548

Department of Transportation

Page 3 of 12

Estimate Summary By Project

Contract ID: B1CBA2100972-0

Estimate Number: 0036

Pay Period: 07/01/2024
to 07/31/2024

Project Number: 0013999 SR 18/E 10TH ST - BRDG RPL

Federal State Project Number: 0013999

	Total to Date	Prev to Date	This Estimate
Participating	\$4,855,537.84	\$4,798,901.83	\$56,636.01
Non-Participating	\$1,213,884.36	\$1,199,725.36	\$14,159.00
Total Earnings	\$6,069,422.20	\$5,998,627.19	\$70,795.01
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$6,069,422.20	\$5,998,627.19	\$70,795.01
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$36,921.00	\$0.00	\$36,921.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	(\$36,921.00)	\$0.00	(\$36,921.00)
Total:	\$6,069,422.20	\$5,998,627.19	

Total Payable: **\$70,795.01**

Rpt-ID: RCPESPRJ

Georgia

Date: 08/07/2024

User: C0005548

Department of Transportation

Page 4 of 12

Estimate Summary By Project

Contract ID: B1CBA2100972-0

Estimate Number: 0036

Pay Period: 07/01/2024

to 07/31/2024

Project Number 0009975

		Item Description 1			Prev Qty		
		Item Description 2		Auth Qty	Qty This Period	Amount	
LIN	Item Code	Supplemental Description 1	Units	Unit Price	Qty To Date	This Period	Cumulative Amount
		Supplemental Description 2					
Category Number:		0300 ROADWAY					
0045	163-0240	MULCH	TN	86.000	254.419		
				175.000	5.363		
					259.782	\$938.53	\$45,461.85
0060	163-0528	CONSTRUCT AND REMOVE FABRIC CHECK DAM LF		87.000	689.326		
				8.000	39.750		
					729.076	\$318.00	\$5,832.61
0070	165-0010	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		6,145.000	2,206.500		
				0.250	82.000		
					2,288.500	\$20.50	\$572.13
0075	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		1,190.000	5,172.300		
				0.500	424.000		
					5,596.300	\$212.00	\$2,798.15
0080	165-0041	MAINTENANCE OF CHECK DAMS - ALL TYPES LF		1,750.000	1,711.500		
				3.500	207.000		
					1,918.500	\$724.50	\$6,714.75
0095	165-0105	MAINTENANCE OF INLET SEDIMENT TRAP	EA	67.000	47.000		
				75.000	6.000		
					53.000	\$450.00	\$3,975.00
0110	171-0010	TEMPORARY SILT FENCE, TYPE A	LF	12,290.000	7,216.500		
				2.250	30.500		
					7,247.000	\$68.63	\$16,305.75
Category Amount:						\$2,732.16	\$81,660.24
Category Number:		1000 ROADWAY					
0165	682-6222	CONDUIT, NONMETL, TP 2, 2 IN	LF	13,385.000	7,590.000		
				6.000	3,858.000		
					11,448.000	\$23,148.00	\$68,688.00

Rpt-ID: RCPESPRJ

Georgia

Date: 08/07/2024

User: C0005548

Department of Transportation

Page 5 of 12

Estimate Summary By Project

Contract ID: B1CBA2100972-0

Estimate Number: 0036

Pay Period: 07/01/2024
to 07/31/2024

Project Number 0009975

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 1000		ROADWAY					
0180	682-9950	DIRECTIONAL BORE -	LF	1,560.000	2,026.000		
				15.000	171.000		
					2,197.000	\$2,565.00	\$32,955.00
		2 IN					
Category Amount:						\$25,713.00	\$101,643.00
Category Number: 0100		ROADWAY					
0190	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	5,030.000	4,105.750		
				17.100	132.250		
					4,238.000	\$2,261.48	\$72,469.80
0195	441-6740	CONC CURB & GUTTER, 8 IN X 30 IN, TP 7	LF	4,470.000	1,715.583		
				18.380	156.750		
					1,872.333	\$2,881.07	\$34,413.48
0200	441-6743	CONC CURB & GUTTER, 8 IN X 30 IN, TP 9	LF	1,825.000	645.500		
				34.700	204.750		
					850.250	\$7,104.83	\$29,503.68
0205	441-0108	CONC SIDEWALK, 8 IN	SY	2,450.000	1,801.925		
				46.940	9.778		
					1,811.703	\$458.98	\$85,041.34
0210	439-0022	PLAIN PC CONC PVMT, CL 3 CONC, 10 INCH THK SY		2,597.000	316.400		
				126.470	.000		
					316.400	\$.00	\$40,015.11
0215	439-0024	PLAIN PC CONC PVMT, CL 3 CONC, 11 INCH THK SY		7,083.000	6,199.102		
				90.830	480.369		
					6,679.471	\$43,631.92	\$606,696.35
0220	441-5008	CONCRETE HEADER CURB, 6 IN, TP 7	LF	1,500.000	204.250		
				28.510	121.500		
					325.750	\$3,463.97	\$9,287.13

Rpt-ID: RCPESPRJ

Georgia

Date: 08/07/2024

User: C0005548

Department of Transportation

Page 6 of 12

Estimate Summary By Project

Contract ID: B1CBA2100972-0

Estimate Number: 0036

Pay Period: 07/01/2024
to 07/31/2024

Project Number 0009975

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100		ROADWAY					
0225	441-0754	CONCRETE MEDIAN, 7 1/2 IN	SY	2,930.000	1,148.555		
				65.660	152.481		
					1,301.036	\$10,011.90	\$85,426.02
0270	441-0016	DRIVEWAY CONCRETE, 6 IN TK	SY	130.000	.000		
				50.660	128.333		
					128.333	\$6,501.35	\$6,501.35
0275	441-0018	DRIVEWAY CONCRETE, 8 IN TK	SY	569.000	514.640		
				66.110	.000		
					514.640	\$0.00	\$34,022.85
0305	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		5,656.000	4,482.780		
				76.380	.000		
					4,482.780	\$0.00	\$342,394.74
0310	402-3143	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL		12,651.000	10,662.060		
				68.850	.000		
					10,662.060	\$0.00	\$734,082.83
0345	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		330.000	5,452.870		
				116.370	.000		
					5,452.870	\$0.00	\$634,550.48
Category Amount:						\$76,315.50	\$2,714,405.16
Category Number: 0200		ROADWAY					
0360	668-1100	CATCH BASIN, GP 1	EA	28.000	28.000		
				4051.390	.000		
					28.000	\$0.00	\$113,438.92
0370	668-2100	DROP INLET, GP 1	EA	43.000	38.750		
				2581.710	.000		
					38.750	\$0.00	\$100,041.26

Rpt-ID: RCPESPRJ

Georgia

Date: 08/07/2024

User: C0005548

Department of Transportation

Page 7 of 12

Estimate Summary By Project

Contract ID: B1CBA2100972-0

Estimate Number: 0036

Pay Period: 07/01/2024
to 07/31/2024

Project Number 0009975

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0200 ROADWAY					
0380	668-4300	STORM SEWER MANHOLE, TP 1	EA	1.000	2.000		
				2600.000	.000		
					2.000	\$.00	\$5,200.00
0390	550-4218	FLARED END SECTION 18 IN, STORM DRAIN	EA	13.000	11.000		
				613.970	2.000		
					13.000	\$1,227.94	\$7,981.61
0415	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	2,520.000	2,404.750		
				59.180	142.700		
					2,547.450	\$8,444.99	\$150,758.09
0440	610-0959	REMOVE PIPE -	LF	492.000	334.200		
				25.880	141.000		
					475.200	\$3,649.08	\$12,298.18
		18 IN					
Category Amount:						\$13,322.01	\$389,718.06
Category Number:		0600 ROADWAY					
0745	647-2120	PULL BOX, PB-2	EA	15.000	5.000		
				365.000	8.000		
					13.000	\$2,920.00	\$4,745.00
Category Amount:						\$2,920.00	\$4,745.00
Category Number:		0100 ROADWAY					
0780	500-3115	CLASS A CONCRETE, TYPE P2, RETAINING WAL LF		64.170	64.000		
				677.970	.000		
					64.000	\$.00	\$43,390.08
0875	500-3002	CLASS AA CONCRETE	CY	24.500	31.140		
				1466.500	.000		
					31.140	\$.00	\$45,666.81
0910	310-1101	GR AGGR BASE CRS, INCL MATL	TN	22,293.000	31,136.060		
				35.230	194.770		
					31,330.830	\$6,861.75	\$1,103,785.14
		- PI 0009975					

Rpt-ID: RCPESPRJ

Georgia

Date: 08/07/2024

User: C0005548

Department of Transportation

Page 8 of 12

Estimate Summary By Project

Contract ID: B1CBA2100972-0

Estimate Number: 0036

Pay Period: 07/01/2024
to 07/31/2024

Project Number 0009975

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Qty This Period			
		Supplemental Description 1		Qty To Date			
		Supplemental Description 2					
Category Number: 0100 ROADWAY							
9055	402-3143	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		.000	697.850		
		TL		68.100	.000		
					697.850	\$.00	\$47,523.59
		Temporary Asphalt					
9060	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		.000	587.960		
		L & H LIME		75.630	.000		
					587.960	\$.00	\$44,467.41
		Temporary					
9625	210-0250	UNDERCUT EXCAVATION	CY	.000	2,187.775		
				61.330	63.074		
					2,250.849	\$3,868.33	\$138,044.57
		Extra Work					
Category Amount:						\$10,730.08	\$1,422,877.60
Project Total Amount:						\$131,732.75	\$12,279,561.18

Rpt-ID: RCPESPRJ

Georgia

Date: 08/07/2024

User: C0005548

Department of Transportation

Page 9 of 12

Estimate Summary By Project

Contract ID: B1CBA2100972-0

Estimate Number: 0036

Pay Period: 07/01/2024
to 07/31/2024

Project Number 0013999

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0300 ROADWAY					
0050	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		1,600.000	4,328.000		
				0.500	500.000		
					4,828.000	\$250.00	\$2,414.00
0065	165-0105	MAINTENANCE OF INLET SEDIMENT TRAP	EA	11.000	.000		
				75.000	3.000		
					3.000	\$225.00	\$225.00
0090	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	3,200.000	4,513.575		
				3.500	56.500		
					4,570.075	\$197.75	\$15,995.26
Category Amount:						\$672.75	\$18,634.26
Category Number:		0110 ROADWAY					
0110	310-1101	GR AGGR BASE CRS, INCL MATL	TN	1,600.000	2,382.290		
				35.290	158.330		
					2,540.620	\$5,587.47	\$89,658.48
		- PI 0013999					
0120	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		760.000	614.740		
		TL & H LIME		81.530	.000		
					614.740	\$.00	\$50,119.75
0130	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		210.000	209.730		
		L & H LIME		76.380	.000		
					209.730	\$.00	\$16,019.18
Category Amount:						\$5,587.47	\$155,797.41
Category Number:		0100 ROADWAY					
0150	433-1000	REINF CONC APPROACH SLAB	SY	490.000	521.670		
				207.480	.000		
					521.670	\$.00	\$108,236.09
0165	441-0106	CONC SIDEWALK, 6 IN	SY	480.000	762.500		
				48.050	212.971		
					975.471	\$10,233.26	\$46,871.38

Rpt-ID: RCPEsprj

Georgia

Date: 08/07/2024

User: C0005548

Department of Transportation

Page 10 of 12

Estimate Summary By Project

Contract ID: B1CBA2100972-0

Estimate Number: 0036

Pay Period: 07/01/2024
to 07/31/2024

Project Number 0013999

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date		
		Supplemental Description 2					
Category Number: 0100 ROADWAY							
0185	441-5002	CONCRETE HEADER CURB, 6 IN, TP 2	LF	160.000	37.000		
				19.740	.000		
					37.000	\$.00	\$730.38
Category Number: 0110 ROADWAY							
0190	441-6022	CONC CURB & GUTTER, 6 IN X 30 IN, TP 2	LF	820.000	96.000		
				22.850	171.500		
					267.500	\$3,918.78	\$6,112.38
Category Amount:						\$14,152.04	\$161,950.23
Category Number: 0801 BRIDGE NO. 1 - OVER LONG CANE CREEK							
0320	547-2014	PILE ENCASEMENT, 14 IN PILE	LF	56.000	24.000		
				487.190	.000		
					24.000	\$.00	\$11,692.56
Category Amount:						\$0.00	\$357.30
Category Number: 0200 ROADWAY							
0325	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	324.000	237.800		
				59.180	8.000		
					245.800	\$473.44	\$14,546.44
Category Number: 0220 ROADWAY							
0340	550-4424	FLARED END SECTION, 24 IN, SLOPE DRAIN	EA	1.000	.000		
				480.650	1.000		
					1.000	\$480.65	\$480.65
Category Number: 0250 ROADWAY							
0350	576-1018	SLOPE DRAIN PIPE, 18 IN	LF	141.000	156.200		
				62.440	9.840		
					166.040	\$614.41	\$10,367.54

Rpt-ID: RCPESPRJ

Georgia

Date: 08/07/2024

User: C0005548

Department of Transportation

Page 11 of 12

Estimate Summary By Project

Contract ID: B1CBA2100972-0

Estimate Number: 0036

Pay Period: 07/01/2024
to 07/31/2024

Project Number 0013999

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0200 ROADWAY							
0355	576-1024	SLOPE DRAIN PIPE, 24 IN	LF	38.000 106.520	36.000 14.100 50.100	\$1,501.93	\$5,336.65
Category Amount:						\$3,070.43	\$30,731.28
Category Number: 0801 BRIDGE NO. 1 - OVER LONG CANE CREEK							
0365	603-2024	STN DUMPED RIP RAP, TP 1, 24 IN	SY	1,248.000 48.950	1,908.023 840.361 2,748.384	\$41,135.67	\$134,533.40
Category Amount:						\$41,135.67	\$134,533.40
Category Number: 0200 ROADWAY							
0525	668-1100	CATCH BASIN, GP 1	EA	11.000 4051.390	7.250 .000 7.250	\$0.00	\$29,372.58
Category Amount:						\$0.00	\$29,372.58
Category Number: 0801 BRIDGE NO. 1 - OVER LONG CANE CREEK							
0580	603-7000	PLASTIC FILTER FABRIC	SY	1,248.000 7.350	1,901.801 840.361 2,742.162	\$6,176.65	\$20,154.89
9010	500-1011	SUPERSTR CONCRETE, CL D, BR NO -	LS	.000 924974.070	.980 .000 .980	\$0.00	\$906,474.59
9015	500-3002	SUPERSTR CONCRETE, CL D, BR NO BR NO 1 CLASS AA CONCRETE	CY	.000 828.040	445.400 .000 445.400	\$0.00	\$368,809.02
9020	507-9030	PSC BEAMS, AASHTO, BULB TEE, 54 IN, BR NO - LF BR 1		.000 275.730	913.880 .000 913.880	\$0.00	\$251,984.13

Rpt-ID: RCPESPRJ

Georgia

Date: 08/07/2024

User: C0005548

Department of Transportation

Page 12 of 12

Estimate Summary By Project

Contract ID: B1CBA2100972-0

Estimate Number: 0036

Pay Period: 07/01/2024
to 07/31/2024

Project Number 0013999

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0801 BRIDGE NO. 1 - OVER LONG CANE CREEK							
9025	507-9002	PSC BEAMS, AASHTO TYPE II, BR NO -	LF	.000	894.670		
				186.720	.000		
					894.670	\$.00	\$167,052.78
		BR NO 1					
9030	507-9034	PSC BEAMS, AASHTO, BULB TEE, 65 IN, BR NO -	LF	.000	1,236.800		
				314.340	.000		
					1,236.800	\$.00	\$388,775.71
		BR 1					
9080	547-2014	PILE ENCASEMENT, 14 IN PILE	LF	.000	34.500		
				487.190	.000		
					34.500	\$.00	\$16,808.06
Category Amount:						\$6,176.65	\$2,120,059.18
Project Total Amount:						\$70,795.01	\$6,069,422.20