

Rpt-ID: RCPESPRJ

Georgia

Date: 10/03/2024

User: C0005548

Department of Transportation

Page 1 of 11

Estimate Summary By Project

Contract ID: B1CBA2100972-0

Estimate Number: 0038

Pay Period: 09/01/2024
to 09/30/2024

Contract Location:

I-85/SR 403 AT SR 18 AND ON SR 18 AT SR 103;
SR 18 OVER LONG CANE CREEK

Time Allowed: 1087 Days

Elapsed Calender Days: 1159 Days

Percent Time: 106.62

District: 3

Area: 05

Contractor:

C. W. MATTHEWS CONTRACTING CO., INC.
P. O. DRAWER 970

Date Let: 02/19/2021

Date Awarded: 07/02/2021

Date Contract Executed: 03/26/2021

Date Notice to Proceed: 07/30/2021

Date Work Began: 08/09/2021

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 07/20/2024

MARIETTA GA 30061-0970

Phone: (770)422-7520

Escrow Agent:

Surety Co: FEDERAL INSURANCE COMPANY

Current Contract Amount \$20,272,242.18

Original Contract Amount \$15,928,271.11

Funds Available \$1,163,299.79

Percent Complete 93.51%

Counties:

Troup

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0009975	\$13,910,705.52	\$9,693,678.92	\$965,455.40	93.06%	\$104,389.75
0013999	\$6,361,536.66	\$6,234,592.19	\$197,844.39	96.89%	\$-11,484.99

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 10/03/2024

User: C0005548

Department of Transportation

Page 2 of 11

Estimate Summary By Project

Contract ID: B1CBA2100972-0

Estimate Number: 0038

Pay Period: 09/01/2024
to 09/30/2024

Project Number: 0009975 I-85/SR 403 - CONST OF AROUNDBOUTS

Federal State Project Number: 0009975

	Total to Date	Prev to Date	This Estimate
Participating	\$11,513,200.56	\$11,419,249.78	\$93,950.78
Non-Participating	\$1,279,244.33	\$1,268,805.36	\$10,438.97
Total Earnings	\$12,792,444.89	\$12,688,055.14	\$104,389.75
Stockpiled Materials	\$152,805.23	\$152,805.23	\$0.00
Gross Earnings	\$12,945,250.12	\$12,840,860.37	\$104,389.75
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$12,945,250.12	\$12,840,860.37	

Total Payable: **\$104,389.75**

Rpt-ID: RCPESPRJ

Georgia

Date: 10/03/2024

User: C0005548

Department of Transportation

Page 3 of 11

Estimate Summary By Project

Contract ID: B1CBA2100972-0

Estimate Number: 0038

Pay Period: 09/01/2024
to 09/30/2024

Project Number: 0013999 SR 18/E 10TH ST - BRDG RPL

Federal State Project Number: 0013999

	Total to Date	Prev to Date	This Estimate
Participating	\$4,930,953.89	\$4,940,141.88	(\$9,187.99)
Non-Participating	\$1,232,738.38	\$1,235,035.38	(\$2,297.00)
Total Earnings	\$6,163,692.27	\$6,175,177.26	(\$11,484.99)
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$6,163,692.27	\$6,175,177.26	(\$11,484.99)
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$109,572.00	\$73,842.00	\$35,730.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	(\$109,572.00)	(\$73,842.00)	(\$35,730.00)
Total:	\$6,163,692.27	\$6,175,177.26	
		Total Payable:	(\$11,484.99)

Rpt-ID: RCPESPRJ

Georgia

Date: 10/03/2024

User: C0005548

Department of Transportation

Page 4 of 11

Estimate Summary By Project

Contract ID: B1CBA2100972-0

Estimate Number: 0038

Pay Period: 09/01/2024
to 09/30/2024

Project Number 0009975

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0400 ROADWAY					
0005	700-6910	PERMANENT GRASSING	AC	10.000	5.810		
				1600.000	.535		
					6.345	\$856.00	\$10,152.00
0010	700-7000	AGRICULTURAL LIME	TN	6.000	22.659		
				135.000	2.006		
					24.665	\$270.81	\$3,329.78
0015	700-8000	FERTILIZER MIXED GRADE	TN	6.000	1.974		
				850.000	.321		
					2.295	\$272.85	\$1,950.75
0035	716-2000	EROSION CONTROL MATS, SLOPES	SY	17,527.000	20,629.889		
				1.500	1,928.998		
					22,558.887	\$2,893.50	\$33,838.33
Category Amount:						\$4,293.16	\$49,270.86
Category Number:		1000 ROADWAY					
0165	682-6222	CONDUIT, NONMETL, TP 2, 2 IN	LF	13,385.000	11,448.000		
				6.000	171.000		
					11,619.000	\$1,026.00	\$69,714.00
Category Amount:						\$1,026.00	\$69,714.00
Category Number:		0100 ROADWAY					
0190	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	5,030.000	4,529.500		
				17.100	.000		
					4,529.500	\$.00	\$77,454.45
0205	441-0108	CONC SIDEWALK, 8 IN	SY	2,450.000	1,988.939		
				46.940	379.272		
					2,368.211	\$17,803.03	\$111,163.82
0210	439-0022	PLAIN PC CONC PVMT, CL 3 CONC, 10 INCH THK	SY	2,597.000	448.278		
				126.470	233.159		
					681.437	\$29,487.62	\$86,181.34

Rpt-ID: RCPESPRJ

Georgia

Date: 10/03/2024

User: C0005548

Department of Transportation

Page 5 of 11

Estimate Summary By Project

Contract ID: B1CBA2100972-0

Estimate Number: 0038

Pay Period: 09/01/2024
to 09/30/2024

Project Number 0009975

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100 ROADWAY							
0215	439-0024	PLAIN PC CONC PVMT, CL 3 CONC, 11 INCH THK SY		7,083.000	6,679.470		
				90.830	.000		
					6,679.470	\$.00	\$606,696.26
0220	441-5008	CONCRETE HEADER CURB, 6 IN, TP 7	LF	1,500.000	571.750		
				28.510	58.000		
					629.750	\$1,653.58	\$17,954.17
0230	641-5001	GUARDRAIL ANCHORAGE, TP 1	EA	6.000	2.000		
				1190.000	2.000		
					4.000	\$2,380.00	\$4,760.00
0240	641-1200	GUARDRAIL, TP W	LF	4,376.000	2,833.000		
				21.950	500.000		
					3,333.000	\$10,975.00	\$73,159.35
0275	441-0018	DRIVEWAY CONCRETE, 8 IN TK	SY	569.000	514.640		
				66.110	.000		
					514.640	\$.00	\$34,022.85
0280	441-4020	CONC VALLEY GUTTER, 6 IN	SY	36.000	82.359		
				70.190	-66.027		
					16.332	\$-4,634.44	\$1,146.34
0305	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		5,656.000	4,897.400		
				76.380	416.970		
					5,314.370	\$31,848.17	\$405,911.58
0310	402-3143	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL		12,651.000	12,259.640		
				68.850	38.250		
					12,297.890	\$2,633.51	\$846,709.73
0335	413-0750	TACK COAT	GL	4,661.000	6,089.000		
				1.980	225.000		
					6,314.000	\$445.50	\$12,501.72

Estimate Summary By Project

Pay Period: 09/01/2024
to 09/30/2024

Project Number 0009975

		Item Description 1			Prev Qty		
LIN	Item Code	Item Description 2		Auth Qty	Qty This Period	Amount	
		Supplemental Description 1	Units	Unit Price	Qty To Date	This Period	Cumulative Amount
		Supplemental Description 2					
Category Number:		0100 ROADWAY					
0345	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		330.000	5,452.870		
				116.370	.000		
					5,452.870	\$.00	\$634,550.48
Category Amount:						\$92,591.97	\$2,912,212.09
Category Number:		0200 ROADWAY					
0360	668-1100	CATCH BASIN, GP 1	EA	28.000	28.000		
				4051.390	.000		
					28.000	\$.00	\$113,438.92
0370	668-2100	DROP INLET, GP 1	EA	43.000	38.750		
				2581.710	.000		
					38.750	\$.00	\$100,041.26
0380	668-4300	STORM SEWER MANHOLE, TP 1	EA	1.000	2.000		
				2600.000	.000		
					2.000	\$.00	\$5,200.00
0415	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	2,520.000	2,547.450		
				59.180	31.300		
					2,578.750	\$1,852.33	\$152,610.43
Category Amount:						\$1,852.33	\$371,290.61
Category Number:		0100 ROADWAY					
0780	500-3115	CLASS A CONCRETE, TYPE P2, RETAINING WALL F		64.170	64.000		
				677.970	.000		
					64.000	\$.00	\$43,390.08
0875	500-3002	CLASS AA CONCRETE	CY	24.500	31.140		
				1466.500	.000		
					31.140	\$.00	\$45,666.81
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000	270,917.360		
				1.000	3,634.290		
					274,551.650	\$3,634.29	\$274,551.65
		(IN#9)					

Rpt-ID: RCPESPRJ

Georgia

Date: 10/03/2024

User: C0005548

Department of Transportation

Page 7 of 11

Estimate Summary By Project

Contract ID: B1CBA2100972-0

Estimate Number: 0038

Pay Period: 09/01/2024
to 09/30/2024

Project Number 0009975

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Qty This Period			
		Supplemental Description 1		Qty To Date			
		Supplemental Description 2					
Category Number: 0100 ROADWAY							
9055	402-3143	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		.000	697.850		
		TL		68.100	.000		
		Temporary Asphalt			697.850	\$.00	\$47,523.59
9060	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		.000	587.960		
		L & H LIME		75.630	.000		
		Temporary			587.960	\$.00	\$44,467.41
9510	158-1000	TRAINING HOURS	HR	.000	.000		
				0.800	1,240.000		
					1,240.000	\$992.00	\$992.00
		SA TO CORRECT OJT SET UP ON CONTRACT					
Category Amount:						\$4,626.29	\$456,591.54
Project Total Amount:						\$104,389.75	\$12,792,444.89

Rpt-ID: RCPEsprj

Georgia

Date: 10/03/2024

User: C0005548

Department of Transportation

Page 8 of 11

Estimate Summary By Project

Contract ID: B1CBA2100972-0

Estimate Number: 0038

Pay Period: 09/01/2024
to 09/30/2024

Project Number 0013999

		Item Description 1			Prev Qty		
		Item Description 2		Auth Qty	Qty This Period	Amount	
LIN	Item Code	Supplemental Description 1	Units	Unit Price	Qty To Date	This Period	Cumulative Amount
		Supplemental Description 2					
Category Number:		0110 ROADWAY					
0120	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		760.000	987.920		
		TL & H LIME		81.530	.000		
					987.920	\$.00	\$80,545.12
0130	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		210.000	399.580		
		L & H LIME		76.380	.000		
					399.580	\$.00	\$30,519.92
Category Amount:						\$0.00	\$111,065.04
Category Number:		0100 ROADWAY					
0150	433-1000	REINF CONC APPROACH SLAB	SY	490.000	521.670		
				207.480	.000		
					521.670	\$.00	\$108,236.09
0160	441-0104	CONC SIDEWALK, 4 IN	SY	290.000	1,325.999		
				38.590	-1,009.390		
					316.609	\$-38,952.36	\$12,217.94
0165	441-0106	CONC SIDEWALK, 6 IN	SY	480.000	556.190		
				48.050	.000		
					556.190	\$.00	\$26,724.93
0180	441-4020	CONC VALLEY GUTTER, 6 IN	SY	22.000	41.109		
				70.190	17.111		
					58.220	\$1,201.02	\$4,086.46
0185	441-5002	CONCRETE HEADER CURB, 6 IN, TP 2	LF	160.000	37.000		
				19.740	.000		
					37.000	\$.00	\$730.38
0190	441-6022	CONC CURB & GUTTER, 6 IN X 30 IN, TP 2	LF	820.000	689.750		
				22.850	.000		
					689.750	\$.00	\$15,760.79

Rpt-ID: RCPESPRJ

Georgia

Date: 10/03/2024

User: C0005548

Department of Transportation

Page 9 of 11

Estimate Summary By Project

Contract ID: B1CBA2100972-0

Estimate Number: 0038

Pay Period: 09/01/2024
to 09/30/2024

Project Number 0013999

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0195	441-6720	CONC CURB & GUTTER, 6 IN X 30 IN, TP 7	LF	880.000 21.910	355.000 30.000 385.000	\$657.30	\$8,435.35
Category Amount:						\$-37,094.04	\$176,191.94
Category Number: 0110 ROADWAY							
0225	500-9999	CLASS B CONC, BASE OR PVMT WIDENING	CY	3.000 264.670	14.190 .000 14.190	\$0.00	\$3,755.67
Category Amount:						\$0.00	\$3,755.67
Category Number: 0801 BRIDGE NO. 1 - OVER LONG CANE CREEK							
0320	547-2014	PILE ENCASUREMENT, 14 IN PILE	LF	56.000 487.190	24.000 .000 24.000	\$0.00	\$11,692.56
Category Amount:						\$0.00	\$11,692.56
Category Number: 0100 ROADWAY							
0415	641-1100	GUARDRAIL, TP T	LF	327.000 55.000	142.000 248.500 390.500	\$13,667.50	\$21,477.50
0420	641-1200	GUARDRAIL, TP W	LF	654.000 21.950	226.000 340.000 566.000	\$7,463.00	\$12,423.70
0425	641-5001	GUARDRAIL ANCHORAGE, TP 1	EA	2.000 1190.000	1.000 1.000 2.000	\$1,190.00	\$2,380.00
0430	641-5015	GUARDRAIL TERMINAL, TP 12A, 31 IN, TANGENT	EA	1.000 2610.000	.000 1.000 1.000	\$2,610.00	\$2,610.00
Category Amount:						\$24,930.50	\$38,891.20

Rpt-ID: RCPESPRJ

Georgia

Date: 10/03/2024

User: C0005548

Department of Transportation

Page 10 of 11

Estimate Summary By Project

Contract ID: B1CBA2100972-0

Estimate Number: 0038

Pay Period: 09/01/2024
to 09/30/2024

Project Number 0013999

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0200 ROADWAY							
0525	668-1100	CATCH BASIN, GP 1	EA	11.000 4051.390	7.250 .000 7.250	\$0.00	\$29,372.58
Category Amount:						\$0.00	\$29,372.58
Category Number: 0400 ROADWAY							
0535	700-6910	PERMANENT GRASSING	AC	1.000 1600.000	.590 .069 .659	\$110.40	\$1,054.40
0540	700-7000	AGRICULTURAL LIME	TN	3.000 135.000	2.211 .259 2.470	\$34.97	\$333.45
0545	700-8000	FERTILIZER MIXED GRADE	TN	1.000 850.000	.251 .041 .292	\$34.85	\$248.20
0560	716-2000	EROSION CONTROL MATS, SLOPES	SY	2,100.000 1.500	2,049.778 332.220 2,381.998	\$498.33	\$3,573.00
Category Amount:						\$678.55	\$5,209.05
Category Number: 0801 BRIDGE NO. 1 - OVER LONG CANE CREEK							
9010	500-1011	SUPERSTR CONCRETE, CL D, BR NO -	LS	.000 924974.070	.980 .000 .980	\$0.00	\$906,474.59
9015	500-3002	SUPERSTR CONCRETE, CL D, BR NO BR NO 1 CLASS AA CONCRETE	CY	.000 828.040	445.400 .000 445.400	\$0.00	\$368,809.02
9020	507-9030	PSC BEAMS, AASHTO, BULB TEE, 54 IN, BR NO - LF BR 1		.000 275.730	913.880 .000 913.880	\$0.00	\$251,984.13

Rpt-ID: RCPESPRJ

Georgia

Date: 10/03/2024

User: C0005548

Department of Transportation

Page 11 of 11

Estimate Summary By Project

Contract ID: B1CBA2100972-0

Estimate Number: 0038

Pay Period: 09/01/2024
to 09/30/2024

Project Number 0013999

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Qty This Period			
		Supplemental Description 1		Qty To Date			
		Supplemental Description 2					
Category Number: 0801 BRIDGE NO. 1 - OVER LONG CANE CREEK							
9025	507-9002	PSC BEAMS, AASHTO TYPE II, BR NO -	LF	.000	894.670		
				186.720	.000		
					894.670	\$0.00	\$167,052.78
		BR NO 1					
9030	507-9034	PSC BEAMS, AASHTO, BULB TEE, 65 IN, BR NO -	LF	.000	1,236.800		
				314.340	.000		
					1,236.800	\$0.00	\$388,775.71
		BR 1					
9080	547-2014	PILE ENCASEMENT, 14 IN PILE	LF	.000	34.500		
				487.190	.000		
					34.500	\$0.00	\$16,808.06
Category Amount:						\$0.00	\$2,099,904.29
Project Total Amount:						(\$11,484.99)	\$6,163,692.27