

Rpt-ID: RCPESPRJ

Georgia

Date: 02/03/2025

User: C0005548

Department of Transportation

Page 1 of 14

Estimate Summary By Project

Contract ID: B1CBA2100972-0

Estimate Number: 0039

Pay Period: 10/01/2024
to 01/31/2025

Contract Location:

I-85/SR 403 AT SR 18 AND ON SR 18 AT SR 103;
SR 18 OVER LONG CANE CREEK

Time Allowed: 1087 Days

Elapsed Calender Days: 1282 Days

Percent Time: 117.94

District: 3

Area: 05

Contractor:

C. W. MATTHEWS CONTRACTING CO., INC.
1600 KENVIEW DR., N.W.

Date Let: 02/19/2021

Date Awarded: 07/02/2021

Date Contract Executed: 03/26/2021

Date Notice to Proceed: 07/30/2021

Date Work Began: 08/09/2021

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 07/20/2024

MARIETTA GA 30060-1086

Phone: (770)422-7520

Escrow Agent:

Surety Co: FEDERAL INSURANCE COMPANY

Current Contract Amount \$20,272,242.18

Original Contract Amount \$15,928,271.11

Funds Available \$628,420.25

Percent Complete 96.54%

Counties:

Troup

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0009975	\$13,910,705.52	\$9,693,678.92	\$433,320.73	96.88%	\$532,134.67
0013999	\$6,361,536.66	\$6,234,592.19	\$195,099.52	96.93%	\$2,744.87

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 02/03/2025

User: C0005548

Department of Transportation

Page 2 of 14

Estimate Summary By Project

Contract ID: B1CBA2100972-0

Estimate Number: 0039

Pay Period: 10/01/2024
to 01/31/2025

Project Number: 0009975 I-85/SR 403 - CONST OF AROUNDBOUTS

Federal State Project Number: 0009975

	Total to Date	Prev to Date	This Estimate
Participating	\$12,030,242.00	\$11,513,200.56	\$517,041.44
Non-Participating	\$1,336,693.36	\$1,279,244.33	\$57,449.03
Total Earnings	\$13,366,935.36	\$12,792,444.89	\$574,490.47
Stockpiled Materials	\$110,449.43	\$152,805.23	(\$42,355.80)
Gross Earnings	\$13,477,384.79	\$12,945,250.12	\$532,134.67
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$13,477,384.79	\$12,945,250.12	

Total Payable: **\$532,134.67**

Rpt-ID: RCPESPRJ

Georgia

Date: 02/03/2025

User: C0005548

Department of Transportation

Page 3 of 14

Estimate Summary By Project

Contract ID: B1CBA2100972-0

Estimate Number: 0039

Pay Period: 10/01/2024
to 01/31/2025

Project Number: 0013999 SR 18/E 10TH ST - BRDG RPL

Federal State Project Number: 0013999

	Total to Date	Prev to Date	This Estimate
Participating	\$4,962,686.59	\$4,930,953.89	\$31,732.70
Non-Participating	\$1,240,671.55	\$1,232,738.38	\$7,933.17
Total Earnings	\$6,203,358.14	\$6,163,692.27	\$39,665.87
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$6,203,358.14	\$6,163,692.27	\$39,665.87
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$219,144.00	\$109,572.00	\$109,572.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	(\$256,065.00)	(\$109,572.00)	(\$146,493.00)
Total:	\$6,166,437.14	\$6,163,692.27	

Total Payable: **\$2,744.87**

Rpt-ID: RCPESPRJ

Georgia

Date: 02/03/2025

User: C0005548

Department of Transportation

Page 4 of 14

Estimate Summary By Project

Contract ID: B1CBA2100972-0

Estimate Number: 0039

Pay Period: 10/01/2024
to 01/31/2025

Project Number 0009975

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0400		ROADWAY					
0005	700-6910	PERMANENT GRASSING	AC	10.000	6.345		
				1600.000	1.229		
				7.574	\$1,966.40	\$12,118.40	
0010	700-7000	AGRICULTURAL LIME	TN	6.000	24.665		
				135.000	4.613		
				29.278	\$622.76	\$3,952.53	
0015	700-8000	FERTILIZER MIXED GRADE	TN	6.000	2.295		
				850.000	.736		
				3.031	\$625.60	\$2,576.35	
0030	711-0100	TURF REINFORCING MATTING, TP 1	SY	6,715.000	759.111		
				4.000	950.722		
				1,709.833	\$3,802.89	\$6,839.33	
0035	716-2000	EROSION CONTROL MATS, SLOPES	SY	17,527.000	22,558.887		
				1.500	2,248.496		
				24,807.383	\$3,372.74	\$37,211.07	
Category Amount:						\$10,390.39	\$62,697.68
Category Number: 0300		ROADWAY					
0040	163-0232	TEMPORARY GRASSING	AC	18.000	9.529		
				500.000	.842		
				10.371	\$421.00	\$5,185.50	
0045	163-0240	MULCH	TN	86.000	275.905		
				175.000	29.240		
				305.145	\$5,117.00	\$53,400.38	
0060	163-0528	CONSTRUCT AND REMOVE FABRIC CHECK DAM LF		87.000	729.076		
				8.000	87.000		
				816.076	\$696.00	\$6,528.61	

Rpt-ID: RCPESPRJ

Georgia

Date: 02/03/2025

User: C0005548

Department of Transportation

Page 5 of 14

Estimate Summary By Project

Contract ID: B1CBA2100972-0

Estimate Number: 0039

Pay Period: 10/01/2024
to 01/31/2025

Project Number 0009975

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0300 ROADWAY							
0065	163-0550	CONSTRUCT AND REMOVE INLET SEDIMENT TF EA		67.000	47.250		
				200.000	14.750		
					62.000	\$2,950.00	\$12,400.00
0070	165-0010	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		6,145.000	2,308.500		
				0.250	80.000		
					2,388.500	\$20.00	\$597.13
0075	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		1,190.000	5,714.300		
				0.500	1,566.000		
					7,280.300	\$783.00	\$3,640.15
0080	165-0041	MAINTENANCE OF CHECK DAMS - ALL TYPES LF		1,750.000	1,918.500		
				3.500	227.000		
					2,145.500	\$794.50	\$7,509.25
0110	171-0010	TEMPORARY SILT FENCE, TYPE A LF		12,290.000	7,628.000		
				2.250	2,033.250		
					9,661.250	\$4,574.81	\$21,737.81
0115	171-0030	TEMPORARY SILT FENCE, TYPE C LF		2,380.000	3,061.500		
				3.500	530.000		
					3,591.500	\$1,855.00	\$12,570.25
Category Amount:						\$17,211.31	\$123,569.08
Category Number: 1000 ROADWAY							
0130	681-4354	LIGHTING STD, 35 FT MH, 12 FT ARM EA		31.000	1.500		
				3465.000	21.000		
					22.500	\$72,765.00	\$77,962.50
0180	682-9950	DIRECTIONAL BORE - LF		1,560.000	2,197.000		
				15.000	74.000		
					2,271.000	\$1,110.00	\$34,065.00
		2 IN					
Category Amount:						\$73,875.00	\$112,027.50

Rpt-ID: RCPESPRJ

Georgia

Date: 02/03/2025

User: C0005548

Department of Transportation

Page 6 of 14

Estimate Summary By Project

Contract ID: B1CBA2100972-0

Estimate Number: 0039

Pay Period: 10/01/2024
to 01/31/2025

Project Number 0009975

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100 ROADWAY							
0190	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	5,030.000	4,529.500		
				17.100	138.000		
					4,667.500	\$2,359.80	\$79,814.25
0195	441-6740	CONC CURB & GUTTER, 8 IN X 30 IN, TP 7	LF	4,470.000	1,898.333		
				18.380	1,847.000		
					3,745.333	\$33,947.86	\$68,839.22
0200	441-6743	CONC CURB & GUTTER, 8 IN X 30 IN, TP 9	LF	1,825.000	850.250		
				34.700	90.000		
					940.250	\$3,123.00	\$32,626.68
0205	441-0108	CONC SIDEWALK, 8 IN	SY	2,450.000	2,368.211		
				46.940	175.556		
					2,543.767	\$8,240.60	\$119,404.42
0210	439-0022	PLAIN PC CONC PVMT, CL 3 CONC, 10 INCH THK SY		2,597.000	681.437		
				126.470	1,562.709		
					2,244.146	\$197,635.81	\$283,817.14
0215	439-0024	PLAIN PC CONC PVMT, CL 3 CONC, 11 INCH THK SY		7,083.000	6,679.470		
				90.830	.000		
					6,679.470	\$.00	\$606,696.26
0220	441-5008	CONCRETE HEADER CURB, 6 IN, TP 7	LF	1,500.000	629.750		
				28.510	697.750		
					1,327.500	\$19,892.85	\$37,847.03
0225	441-0754	CONCRETE MEDIAN, 7 1/2 IN	SY	2,930.000	1,544.000		
				65.660	955.548		
					2,499.548	\$62,741.28	\$164,120.32
0230	641-5001	GUARDRAIL ANCHORAGE, TP 1	EA	6.000	4.000		
				1190.000	3.000		
					7.000	\$3,570.00	\$8,330.00

Rpt-ID: RCPESPRJ

Georgia

Date: 02/03/2025

User: C0005548

Department of Transportation

Page 7 of 14

Estimate Summary By Project

Contract ID: B1CBA2100972-0

Estimate Number: 0039

Pay Period: 10/01/2024
to 01/31/2025

Project Number 0009975

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
	Category Number:	0100 ROADWAY					
0235	641-5015	GUARDRAIL TERMINAL, TP 12A, 31 IN, TANGENT EA		6.000	1.000		
				2610.000	4.000		
					5.000	\$10,440.00	\$13,050.00
0240	641-1200	GUARDRAIL, TP W	LF	4,376.000	3,333.000		
				21.950	1,337.500		
					4,670.500	\$29,358.13	\$102,517.48
0250	634-1200	RIGHT OF WAY MARKERS	EA	58.000	.000		
				117.540	50.000		
					50.000	\$5,877.00	\$5,877.00
0260	620-0100	TEMPORARY BARRIER, METHOD NO. 1	LF	4,500.000	2,011.875		
				46.760	278.125		
					2,290.000	\$13,005.13	\$107,080.40
0275	441-0018	DRIVEWAY CONCRETE, 8 IN TK	SY	569.000	514.640		
				66.110	.000		
					514.640	\$.00	\$34,022.85
0305	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		5,656.000	5,314.370		
				76.380	.000		
					5,314.370	\$.00	\$405,911.58
0310	402-3143	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL		12,651.000	12,297.890		
				68.850	.000		
					12,297.890	\$.00	\$846,709.73
0345	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		330.000	5,452.870		
				116.370	.000		
					5,452.870	\$.00	\$634,550.48

Category Amount:

\$390,191.46

\$3,551,214.84

Rpt-ID: RCPESPRJ

Georgia

Date: 02/03/2025

User: C0005548

Department of Transportation

Page 8 of 14

Estimate Summary By Project

Contract ID: B1CBA2100972-0

Estimate Number: 0039

Pay Period: 10/01/2024
to 01/31/2025

Project Number 0009975

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0200		ROADWAY					
0360	668-1100	CATCH BASIN, GP 1	EA	28.000	28.000		
				4051.390	.000		
					28.000	\$.00	\$113,438.92
0370	668-2100	DROP INLET, GP 1	EA	43.000	38.750		
				2581.710	3.500		
					42.250	\$9,035.99	\$109,077.25
0380	668-4300	STORM SEWER MANHOLE, TP 1	EA	1.000	2.000		
				2600.000	.000		
					2.000	\$.00	\$5,200.00
0415	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	2,520.000	2,578.750		
				59.180	72.400		
					2,651.150	\$4,284.63	\$156,895.06
0455	603-2181	STN DUMPED RIP RAP, TP 3, 18 IN	SY	161.000	129.290		
				43.700	31.056		
					160.346	\$1,357.15	\$7,007.12
0495	163-0520	CONSTRUCT AND REMOVE TEMPORARY PIPE 5 LF		150.000	223.500		
				21.940	74.500		
					298.000	\$1,634.53	\$6,538.12
Category Amount:						\$16,312.30	\$398,156.47
Category Number: 0600		ROADWAY					
0690	647-1000	TRAFFIC SIGNAL INSTALLATION NO -	LS	1.000	.900		
				40000.000	.100		
					1.000	\$4,000.00	\$40,000.00
	1						
0695	647-1000	TRAFFIC SIGNAL INSTALLATION NO -	LS	1.000	.900		
				40000.000	.100		
					1.000	\$4,000.00	\$40,000.00
	1						

Rpt-ID: RCPESPRJ

Georgia

Date: 02/03/2025

User: C0005548

Department of Transportation

Page 9 of 14

Estimate Summary By Project

Contract ID: B1CBA2100972-0

Estimate Number: 0039

Pay Period: 10/01/2024
to 01/31/2025

Project Number 0009975

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0600 ROADWAY					
0720	937-8030	TESTING - INTERSECTION VIDEO DETECTION	LS	1.000	.000		
				250.000	1.000		
					1.000	\$250.00	\$250.00
0745	647-2120	PULL BOX, PB-2	EA	15.000	13.000		
				365.000	2.000		
					15.000	\$730.00	\$5,475.00
Category Amount:						\$8,980.00	\$85,725.00
Category Number:		0100 ROADWAY					
0780	500-3115	CLASS A CONCRETE, TYPE P2, RETAINING WAL LF		64.170	64.000		
				677.970	.000		
					64.000	\$.00	\$43,390.08
0875	500-3002	CLASS AA CONCRETE	CY	24.500	31.140		
				1466.500	.000		
					31.140	\$.00	\$45,666.81
0910	310-1101	GR AGGR BASE CRS, INCL MATL	TN	22,293.000	32,916.960		
				35.230	1,179.560		
					34,096.520	\$41,555.90	\$1,201,220.40
		- PI 0009975					
9055	402-3143	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		.000	697.850		
		TL		68.100	.000		
					697.850	\$.00	\$47,523.59
		Temporary Asphalt					
9060	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		.000	587.960		
		L & H LIME		75.630	.000		
					587.960	\$.00	\$44,467.41
		Temporary					
9875	441-0303	CONC SPILLWAY, TP 3	EA	.000	.000		
				7218.940	2.000		
					2.000	\$14,437.88	\$14,437.88
		Concrete Spillway, TP 3					

Rpt-ID: RCPESPRJ

Georgia

Date: 02/03/2025

User: C0005548

Department of Transportation

Page 10 of 14

Estimate Summary By Project

Contract ID: B1CBA2100972-0

Estimate Number: 0039

Pay Period: 10/01/2024
to 01/31/2025

Project Number 0009975

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100 ROADWAY							
9896	441-0050	CONC SLOPE DRAIN	SY	.000	.000		
				553.000	2.778		
					2.778	\$1,536.23	\$1,536.23
		Concrete Slope Drain					
Category Amount:						\$57,530.01	\$1,398,242.40
Project Total Amount:						\$574,490.47	\$13,366,935.36

Rpt-ID: RCPESPRJ

Georgia

Date: 02/03/2025

User: C0005548

Department of Transportation

Page 11 of 14

Estimate Summary By Project

Contract ID: B1CBA2100972-0

Estimate Number: 0039

Pay Period: 10/01/2024
to 01/31/2025

Project Number 0013999

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0300 ROADWAY							
0035	163-0527	CONSTRUCT AND REMOVE RIP RAP CHECK DA EA /SAND BAGS		13.000 578.680	.000 7.500 7.500	\$4,340.10	\$4,340.10
0040	163-0541	CONSTRUCT AND REMOVE ROCK FILTER DAMS EA		1.000 1088.440	.750 .750 1.500	\$816.33	\$1,632.66
0045	163-0550	CONSTRUCT AND REMOVE INLET SEDIMENT TF EA		11.000 200.000	5.250 1.750 7.000	\$350.00	\$1,400.00
0050	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		1,600.000 0.500	4,848.000 455.000 5,303.000	\$227.50	\$2,651.50
Category Amount:						\$5,733.93	\$10,024.26
Category Number: 0110 ROADWAY							
0115	318-3000	AGGR SURF CRS	TN	100.000 38.280	297.140 57.490 354.630	\$2,200.72	\$13,575.24
0120	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		760.000 81.530	987.920 .000 987.920	\$0.00	\$80,545.12
0130	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		210.000 76.380	399.580 .000 399.580	\$0.00	\$30,519.92
Category Amount:						\$2,200.72	\$124,640.28
Category Number: 0100 ROADWAY							
0150	433-1000	REINF CONC APPROACH SLAB	SY	490.000 207.480	521.670 .000 521.670	\$0.00	\$108,236.09

Rpt-ID: RCPESPRJ

Georgia

Date: 02/03/2025

User: C0005548

Department of Transportation

Page 12 of 14

Estimate Summary By Project

Contract ID: B1CBA2100972-0

Estimate Number: 0039

Pay Period: 10/01/2024
to 01/31/2025

Project Number 0013999

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100		ROADWAY					
0160	441-0104	CONC SIDEWALK, 4 IN	SY	290.000	316.610		
				38.590	.000		
					316.610	\$.00	\$12,217.98
0165	441-0106	CONC SIDEWALK, 6 IN	SY	480.000	556.190		
				48.050	.000		
					556.190	\$.00	\$26,724.93
0175	441-0740	CONCRETE MEDIAN, 4 IN	SY	340.000	.000		
				40.320	112.658		
					112.658	\$4,542.37	\$4,542.37
0185	441-5002	CONCRETE HEADER CURB, 6 IN, TP 2	LF	160.000	37.000		
				19.740	.000		
					37.000	\$.00	\$730.38
0190	441-6022	CONC CURB & GUTTER, 6 IN X 30 IN, TP 2	LF	820.000	689.750		
				22.850	.000		
					689.750	\$.00	\$15,760.79
0195	441-6720	CONC CURB & GUTTER, 6 IN X 30 IN, TP 7	LF	880.000	385.000		
				21.910	256.000		
					641.000	\$5,608.96	\$14,044.31
Category Amount:						\$10,151.33	\$182,256.85
Category Number: 0110		ROADWAY					
0225	500-9999	CLASS B CONC, BASE OR PVMT WIDENING	CY	3.000	14.187		
				264.670	23.472		
					37.659	\$6,212.33	\$9,967.21
Category Amount:						\$6,212.33	\$9,967.21

Rpt-ID: RCPESPRJ

Georgia

Date: 02/03/2025

User: C0005548

Department of Transportation

Page 13 of 14

Estimate Summary By Project

Contract ID: B1CBA2100972-0

Estimate Number: 0039

Pay Period: 10/01/2024
to 01/31/2025

Project Number 0013999

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date		
		Supplemental Description 2					
Category Number: 0801 BRIDGE NO. 1 - OVER LONG CANE CREEK							
0320	547-2014	PILE ENCASEMENT, 14 IN PILE	LF	56.000	24.000		
				487.190	.000		
					24.000	\$0.00	\$11,692.56
Category Amount:						\$0.00	\$11,692.56
Category Number: 0100 ROADWAY							
0360	603-7000	PLASTIC FILTER FABRIC	SY	470.000	199.956		
				5.630	31.056		
					231.012	\$174.85	\$1,300.60
Category Amount:						\$174.85	\$1,300.60
Category Number: 0200 ROADWAY							
0525	668-1100	CATCH BASIN, GP 1	EA	11.000	7.250		
				4051.390	3.750		
					11.000	\$15,192.71	\$44,565.29
Category Amount:						\$15,192.71	\$44,565.29
Category Number: 0801 BRIDGE NO. 1 - OVER LONG CANE CREEK							
9010	500-1011	SUPERSTR CONCRETE, CL D, BR NO -	LS	.000	.980		
				924974.070	.000		
					.980	\$0.00	\$906,474.59
		SUPERSTR CONCRETE, CL D, BR NO					
		BR NO 1					
9015	500-3002	CLASS AA CONCRETE	CY	.000	445.400		
				828.040	.000		
					445.400	\$0.00	\$368,809.02
9020	507-9030	PSC BEAMS, AASHTO, BULB TEE, 54 IN, BR NO - LF		.000	913.880		
				275.730	.000		
					913.880	\$0.00	\$251,984.13
		BR 1					
9025	507-9002	PSC BEAMS, AASHTO TYPE II, BR NO -	LF	.000	894.670		
				186.720	.000		
					894.670	\$0.00	\$167,052.78
		BR NO 1					

Estimate Summary By Project

Contract ID: B1CBA2100972-0

Estimate Number: 0039

Pay Period: 10/01/2024
to 01/31/2025

Project Number 0013999

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2			Unit Price		
	Category Number:	0801	BRIDGE NO. 1 - OVER LONG CANE CREEK				
9030	507-9034	PSC BEAMS, AASHTO, BULB TEE, 65 IN, BR NO · LF		.000	1,236.800		
				314.340	.000		
					1,236.800	\$.00	\$388,775.71
		BR 1					
9080	547-2014	PILE ENCASEMENT, 14 IN PILE	LF	.000	34.500		
				487.190	.000		
					34.500	\$.00	\$16,808.06
Category Amount:						\$0.00	\$2,099,904.29
Project Total Amount:						\$39,665.87	\$6,203,358.14