

Rpt-ID: RCPESPRJ

Georgia

Date: 03/04/2025

User: C0005548

Department of Transportation

Page 1 of 10

Estimate Summary By Project

Contract ID: B1CBA2100972-0

Estimate Number: 0040

Pay Period: 02/01/2025
to 02/28/2025

Contract Location:

I-85/SR 403 AT SR 18 AND ON SR 18 AT SR 103;
SR 18 OVER LONG CANE CREEK

Time Allowed: 1087 Days

Elapsed Calender Days: 1310 Days

Percent Time: 120.52

District: 3

Area: 05

Contractor:

C. W. MATTHEWS CONTRACTING CO., INC.
1600 KENVIEW DR., N.W.

Date Let: 02/19/2021

Date Awarded: 07/02/2021

Date Contract Executed: 03/26/2021

Date Notice to Proceed: 07/30/2021

Date Work Began: 08/09/2021

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 07/20/2024

MARIETTA

GA 30060-1086

Phone: (770)422-7520

Escrow Agent:

Surety Co: FEDERAL INSURANCE COMPANY

Current Contract Amount \$20,272,242.18

Original Contract Amount \$15,928,271.11

Funds Available \$394,300.76

Percent Complete 97.96%

Counties:

Troup

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0009975	\$13,910,705.52	\$9,693,678.92	\$207,383.71	98.51%	\$225,937.02
0013999	\$6,361,536.66	\$6,234,592.19	\$186,917.05	97.06%	\$8,182.47

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 03/04/2025

User: C0005548

Department of Transportation

Page 2 of 10

Estimate Summary By Project

Contract ID: B1CBA2100972-0

Estimate Number: 0040

Pay Period: 02/01/2025
to 02/28/2025

Project Number: 0009975 I-85/SR 403 - CONST OF AROUNDBOUTS

Federal State Project Number: 0009975

	Total to Date	Prev to Date	This Estimate
Participating	\$12,281,766.32	\$12,030,242.00	\$251,524.32
Non-Participating	\$1,364,640.50	\$1,336,693.36	\$27,947.14
Total Earnings	\$13,646,406.82	\$13,366,935.36	\$279,471.46
Stockpiled Materials	\$56,914.99	\$110,449.43	(\$53,534.44)
Gross Earnings	\$13,703,321.81	\$13,477,384.79	\$225,937.02
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$13,703,321.81	\$13,477,384.79	

Total Payable: **\$225,937.02**

Rpt-ID: RCPESPRJ

Georgia

Date: 03/04/2025

User: C0005548

Department of Transportation

Page 3 of 10

Estimate Summary By Project

Contract ID: B1CBA2100972-0

Estimate Number: 0040

Pay Period: 02/01/2025
to 02/28/2025

Project Number: 0013999 SR 18/E 10TH ST - BRDG RPL

Federal State Project Number: 0013999

	Total to Date	Prev to Date	This Estimate
Participating	\$4,969,203.77	\$4,962,686.59	\$6,517.18
Non-Participating	\$1,242,300.84	\$1,240,671.55	\$1,629.29
Total Earnings	\$6,211,504.61	\$6,203,358.14	\$8,146.47
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$6,211,504.61	\$6,203,358.14	\$8,146.47
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$252,528.00	\$219,144.00	\$33,384.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	(\$289,413.00)	(\$256,065.00)	(\$33,348.00)
Total:	\$6,174,619.61	\$6,166,437.14	
		Total Payable:	\$8,182.47

Rpt-ID: RCPESPRJ

Georgia

Date: 03/04/2025

User: C0005548

Department of Transportation

Page 4 of 10

Estimate Summary By Project

Contract ID: B1CBA2100972-0

Estimate Number: 0040

Pay Period: 02/01/2025
to 02/28/2025

Project Number 0009975

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0300		ROADWAY					
0045	163-0240	MULCH	TN	86.000	305.145		
				175.000	8.036		
					313.181	\$1,406.30	\$54,806.68
0075	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		1,190.000	7,280.300		
				0.500	200.170		
					7,480.470	\$100.09	\$3,740.24
0080	165-0041	MAINTENANCE OF CHECK DAMS - ALL TYPES LF	LF	1,750.000	2,145.500		
				3.500	120.000		
					2,265.500	\$420.00	\$7,929.25
0115	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	2,380.000	3,591.500		
				3.500	355.500		
					3,947.000	\$1,244.25	\$13,814.50
Category Amount:						\$3,170.64	\$80,290.67
Category Number: 1000		ROADWAY					
0130	681-4354	LIGHTING STD, 35 FT MH, 12 FT ARM	EA	31.000	22.500		
				3465.000	8.000		
					30.500	\$27,720.00	\$105,682.50
0135	681-6200	LUMINAIRE, TYPE 2, LED	EA	31.000	.000		
				605.000	30.000		
					30.000	\$18,150.00	\$18,150.00
0145	682-1505	CABLE, TP RHH/RHW, AWG NO 8	LF	25,210.000	.000		
				1.200	14,730.000		
					14,730.000	\$17,676.00	\$17,676.00
0185	683-6675	HIGH LEVEL LUMINAIRE, TP 5, LED	EA	20.000	.000		
				1595.000	20.000		
					20.000	\$31,900.00	\$31,900.00
Category Amount:						\$95,446.00	\$173,408.50

Rpt-ID: RCPESPRJ

Georgia

Date: 03/04/2025

User: C0005548

Department of Transportation

Page 5 of 10

Estimate Summary By Project

Contract ID: B1CBA2100972-0

Estimate Number: 0040

Pay Period: 02/01/2025

to 02/28/2025

Project Number 0009975

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0190	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	5,030.000 17.100	4,667.500 16.000 4,683.500	\$273.60	\$80,087.85
0195	441-6740	CONC CURB & GUTTER, 8 IN X 30 IN, TP 7	LF	4,470.000 18.380	3,745.333 315.000 4,060.333	\$5,789.70	\$74,628.92
0200	441-6743	CONC CURB & GUTTER, 8 IN X 30 IN, TP 9	LF	1,825.000 34.700	940.250 585.000 1,525.250	\$20,299.50	\$52,926.18
0205	441-0108	CONC SIDEWALK, 8 IN	SY	2,450.000 46.940	2,543.770 .000 2,543.770	\$.00	\$119,404.56
0210	439-0022	PLAIN PC CONC PVMT, CL 3 CONC, 10 INCH THK SY	SY	2,597.000 126.470	2,244.146 258.111 2,502.257	\$32,643.30	\$316,460.44
0215	439-0024	PLAIN PC CONC PVMT, CL 3 CONC, 11 INCH THK SY	SY	7,083.000 90.830	6,679.470 .000 6,679.470	\$.00	\$606,696.26
0220	441-5008	CONCRETE HEADER CURB, 6 IN, TP 7	LF	1,500.000 28.510	1,327.500 .000 1,327.500	\$.00	\$37,847.03
0225	441-0754	CONCRETE MEDIAN, 7 1/2 IN	SY	2,930.000 65.660	2,499.548 201.942 2,701.490	\$13,259.51	\$177,379.83
0275	441-0018	DRIVEWAY CONCRETE, 8 IN TK	SY	569.000 66.110	514.640 .000 514.640	\$.00	\$34,022.85

Rpt-ID: RCPESPRJ

Georgia

Date: 03/04/2025

User: C0005548

Department of Transportation

Page 6 of 10

Estimate Summary By Project

Contract ID: B1CBA2100972-0

Estimate Number: 0040

Pay Period: 02/01/2025
to 02/28/2025

Project Number 0009975

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0305	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		5,656.000 76.380	5,314.370 .000 5,314.370	\$0.00	\$405,911.58
0310	402-3143	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL		12,651.000 68.850	12,297.890 .000 12,297.890	\$0.00	\$846,709.73
0330	444-1000	SAWED JOINTS IN EXIST PAVEMENTS - PCC	LF	325.000 5.000	7,986.000 942.000 8,928.000	\$4,710.00	\$44,640.00
0345	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		330.000 116.370	5,452.870 .000 5,452.870	\$0.00	\$634,550.48
Category Amount:						\$76,975.61	\$3,431,265.71
Category Number: 0200 ROADWAY							
0360	668-1100	CATCH BASIN, GP 1	EA	28.000 4051.390	28.000 .000 28.000	\$0.00	\$113,438.92
0370	668-2100	DROP INLET, GP 1	EA	43.000 2581.710	42.250 .750 43.000	\$1,936.28	\$111,013.53
0380	668-4300	STORM SEWER MANHOLE, TP 1	EA	1.000 2600.000	2.000 .000 2.000	\$0.00	\$5,200.00
Category Amount:						\$1,936.28	\$229,652.45
Category Number: 0100 ROADWAY							
0780	500-3115	CLASS A CONCRETE, TYPE P2, RETAINING WAL LF		64.170 677.970	64.000 .000 64.000	\$0.00	\$43,390.08

Rpt-ID: RCPEsprj

Georgia

Date: 03/04/2025

User: C0005548

Department of Transportation

Page 7 of 10

Estimate Summary By Project

Contract ID: B1CBA2100972-0

Estimate Number: 0040

Pay Period: 02/01/2025

to 02/28/2025

Project Number 0009975

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0100 ROADWAY					
0860	682-8995	POWER SERVICE CABINET	EA	1.000	.000		
				50000.000	2.000		
					2.000	\$100,000.00	\$100,000.00
0875	500-3002	CLASS AA CONCRETE	CY	24.500	31.140		
				1466.500	.000		
					31.140	\$.00	\$45,666.81
0910	310-1101	GR AGGR BASE CRS, INCL MATL	TN	22,293.000	34,096.520		
				35.230	55.150		
					34,151.670	\$1,942.93	\$1,203,163.33
		- PI 0009975					
9055	402-3143	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		.000	697.850		
		TL		68.100	.000		
					697.850	\$.00	\$47,523.59
		Temporary Asphalt					
9060	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		.000	587.960		
		L & H LIME		75.630	.000		
					587.960	\$.00	\$44,467.41
		Temporary					
9875	441-0303	CONC SPILLWAY, TP 3	EA	.000	2.000		
				7218.940	.000		
					2.000	\$.00	\$14,437.88
		Concrete Spillway, TP 3					
9896	441-0050	CONC SLOPE DRAIN	SY	.000	2.780		
				553.000	.000		
					2.780	\$.00	\$1,537.34
		Concrete Slope Drain					
Category Amount:						\$101,942.93	\$1,500,186.44
Project Total Amount:						\$279,471.46	\$13,646,406.82

Rpt-ID: RCPESPRJ

Georgia

Date: 03/04/2025

User: C0005548

Department of Transportation

Page 8 of 10

Estimate Summary By Project

Contract ID: B1CBA2100972-0

Estimate Number: 0040

Pay Period: 02/01/2025
to 02/28/2025

Project Number 0013999

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0300 ROADWAY							
0050	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		1,600.000	5,303.000		
				0.500	300.000		
					5,603.000	\$150.00	\$2,801.50
Category Amount:						\$150.00	\$2,801.50
Category Number: 0110 ROADWAY							
0120	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		760.000	987.920		
				81.530	.000		
					987.920	\$0.00	\$80,545.12
0130	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		210.000	399.580		
				76.380	.000		
					399.580	\$0.00	\$30,519.92
Category Amount:						\$0.00	\$111,065.04
Category Number: 0100 ROADWAY							
0150	433-1000	REINF CONC APPROACH SLAB	SY	490.000	521.670		
				207.480	.000		
					521.670	\$0.00	\$108,236.09
0160	441-0104	CONC SIDEWALK, 4 IN	SY	290.000	316.610		
				38.590	.000		
					316.610	\$0.00	\$12,217.98
0165	441-0106	CONC SIDEWALK, 6 IN	SY	480.000	556.190		
				48.050	.000		
					556.190	\$0.00	\$26,724.93
0185	441-5002	CONCRETE HEADER CURB, 6 IN, TP 2	LF	160.000	37.000		
				19.740	.000		
					37.000	\$0.00	\$730.38
0190	441-6022	CONC CURB & GUTTER, 6 IN X 30 IN, TP 2	LF	820.000	689.750		
				22.850	.000		
					689.750	\$0.00	\$15,760.79

Rpt-ID: RCPESPRJ

Georgia

Date: 03/04/2025

User: C0005548

Department of Transportation

Page 9 of 10

Estimate Summary By Project

Contract ID: B1CBA2100972-0

Estimate Number: 0040

Pay Period: 02/01/2025
to 02/28/2025

Project Number 0013999

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0195	441-6720	CONC CURB & GUTTER, 6 IN X 30 IN, TP 7	LF	880.000 21.910	641.000 .000 641.000	\$0.00	\$14,044.31
Category Amount:						\$0.00	\$177,714.48
Category Number: 0110 ROADWAY							
0225	500-9999	CLASS B CONC, BASE OR PVMT WIDENING	CY	3.000 264.670	37.659 30.213 67.872	\$7,996.47	\$17,963.68
Category Amount:						\$7,996.47	\$17,963.68
Category Number: 0801 BRIDGE NO. 1 - OVER LONG CANE CREEK							
0320	547-2014	PILE ENCASMENT, 14 IN PILE	LF	56.000 487.190	24.000 .000 24.000	\$0.00	\$11,692.56
Category Amount:						\$0.00	\$11,692.56
Category Number: 0200 ROADWAY							
0525	668-1100	CATCH BASIN, GP 1	EA	11.000 4051.390	11.000 .000 11.000	\$0.00	\$44,565.29
Category Amount:						\$0.00	\$44,565.29
Category Number: 0801 BRIDGE NO. 1 - OVER LONG CANE CREEK							
9010	500-1011	SUPERSTR CONCRETE, CL D, BR NO -	LS	.000 924974.070	.980 .000 .980	\$0.00	\$906,474.59
Category Number: 0801 BRIDGE NO. 1 - OVER LONG CANE CREEK							
9015	500-3002	CLASS AA CONCRETE	CY	.000 828.040	445.400 .000 445.400	\$0.00	\$368,809.02

Rpt-ID: RCPEsprj

Georgia

Date: 03/04/2025

User: C0005548

Department of Transportation

Page 10 of 10

Estimate Summary By Project

Contract ID: B1CBA2100972-0

Estimate Number: 0040

Pay Period: 02/01/2025
to 02/28/2025

Project Number 0013999

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Qty	Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date		
		Supplemental Description 2					
Category Number: 0801 BRIDGE NO. 1 - OVER LONG CANE CREEK							
9020	507-9030	PSC BEAMS, AASHTO, BULB TEE, 54 IN, BR NO - LF		.000	913.880		
				275.730	.000		
					913.880	\$.00	\$251,984.13
		BR 1					
9025	507-9002	PSC BEAMS, AASHTO TYPE II, BR NO - LF		.000	894.670		
				186.720	.000		
					894.670	\$.00	\$167,052.78
		BR NO 1					
9030	507-9034	PSC BEAMS, AASHTO, BULB TEE, 65 IN, BR NO - LF		.000	1,236.800		
				314.340	.000		
					1,236.800	\$.00	\$388,775.71
		BR 1					
9080	547-2014	PILE ENCASEMENT, 14 IN PILE	LF	.000	34.500		
				487.190	.000		
					34.500	\$.00	\$16,808.06
Category Amount:						\$0.00	\$2,099,904.29
Project Total Amount:						\$8,146.47	\$6,211,504.61