

Rpt-ID: RCPESPRJ

Georgia

Date: 05/05/2025

User: C0005548

Department of Transportation

Page 1 of 10

Estimate Summary By Project

Contract ID: B1CBA2100972-0

Estimate Number: 0042

Pay Period: 04/01/2025
to 04/30/2025

Contract Location:

I-85/SR 403 AT SR 18 AND ON SR 18 AT SR 103;
SR 18 OVER LONG CANE CREEK

Time Allowed: 1087 Days

Elapsed Calender Days: 1371 Days

Percent Time: 126.13

District: 3

Area: 05

Contractor:

C. W. MATTHEWS CONTRACTING CO., INC.
1600 KENVIEW DR., N.W.

Date Let: 02/19/2021

Date Awarded: 07/02/2021

Date Contract Executed: 03/26/2021

Date Notice to Proceed: 07/30/2021

Date Work Began: 08/09/2021

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 07/20/2024

MARIETTA GA 30060-1086

Phone: (770)422-7520

Escrow Agent:

Surety Co: FEDERAL INSURANCE COMPANY

Current Contract Amount \$20,272,242.18

Original Contract Amount \$15,928,271.11

Funds Available \$41,823.79

Percent Complete 99.90%

Counties:

Troup

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0009975	\$13,910,705.52	\$9,693,678.92	\$21,930.03	99.84%	\$134,343.51
0013999	\$6,361,536.66	\$6,234,592.19	\$19,893.76	99.69%	\$166,099.29

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 05/05/2025

User: C0005548

Department of Transportation

Page 2 of 10

Estimate Summary By Project

Contract ID: B1CBA2100972-0

Estimate Number: 0042

Pay Period: 04/01/2025
to 04/30/2025

Project Number: 0009975 I-85/SR 403 - CONST OF ARBOUNDBOUTS

Federal State Project Number: 0009975

	Total to Date	Prev to Date	This Estimate
Participating	\$12,486,838.07	\$12,356,774.73	\$130,063.34
Non-Participating	\$1,387,426.23	\$1,372,974.76	\$14,451.47
Total Earnings	\$13,874,264.30	\$13,729,749.49	\$144,514.81
Stockpiled Materials	\$14,511.19	\$24,682.49	(\$10,171.30)
Gross Earnings	\$13,888,775.49	\$13,754,431.98	\$134,343.51
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$13,888,775.49	\$13,754,431.98	

Total Payable: **\$134,343.51**

Rpt-ID: RCPESPRJ

Georgia

Date: 05/05/2025

User: C0005548

Department of Transportation

Page 3 of 10

Estimate Summary By Project

Contract ID: B1CBA2100972-0

Estimate Number: 0042

Pay Period: 04/01/2025
to 04/30/2025

Project Number: 0013999 SR 18/E 10TH ST - BRDG RPL

Federal State Project Number: 0013999

	Total to Date	Prev to Date	This Estimate
Participating	\$5,102,822.40	\$4,969,942.97	\$132,879.43
Non-Participating	\$1,275,705.50	\$1,242,485.64	\$33,219.86
Total Earnings	\$6,378,527.90	\$6,212,428.61	\$166,099.29
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$6,378,527.90	\$6,212,428.61	\$166,099.29
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$325,179.00	\$289,449.00	\$35,730.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	(\$362,064.00)	(\$326,334.00)	(\$35,730.00)
Total:	\$6,341,642.90	\$6,175,543.61	
		Total Payable:	\$166,099.29

Rpt-ID: RCPESPRJ

Georgia

Date: 05/05/2025

User: C0005548

Department of Transportation

Page 4 of 10

Estimate Summary By Project

Contract ID: B1CBA2100972-0

Estimate Number: 0042

Pay Period: 04/01/2025

to 04/30/2025

Project Number 0009975

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0300 ROADWAY							
0060	163-0528	CONSTRUCT AND REMOVE FABRIC CHECK DAM LF		87.000 8.000	816.076 27.750 843.826	\$222.00	\$6,750.61
0080	165-0041	MAINTENANCE OF CHECK DAMS - ALL TYPES LF		1,750.000 3.500	2,391.500 428.000 2,819.500	\$1,498.00	\$9,868.25
Category Amount:						\$1,720.00	\$16,618.86
Category Number: 1000 ROADWAY							
0120	610-6610	REM LUMINARE	EA	24.000 205.000	24.000 .000 24.000	\$0.00	\$4,920.00
0145	682-1505	CABLE, TP RHH/RHW, AWG NO 8	LF	25,210.000 1.200	18,448.000 2,160.000 20,608.000	\$2,592.00	\$24,729.60
0155	682-1509	CABLE, TP RHH/RHW, AWG NO 2	LF	17,960.000 2.950	5,910.000 12,417.000 18,327.000	\$36,630.15	\$54,064.65
0165	682-6222	CONDUIT, NONMETL, TP 2, 2 IN	LF	13,385.000 6.000	11,619.000 220.000 11,839.000	\$1,320.00	\$71,034.00
Category Amount:						\$40,542.15	\$154,748.25
Category Number: 0100 ROADWAY							
0190	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	5,030.000 17.100	4,683.500 .000 4,683.500	\$0.00	\$80,087.85
0205	441-0108	CONC SIDEWALK, 8 IN	SY	2,450.000 46.940	2,634.770 .000 2,634.770	\$0.00	\$123,676.10

Rpt-ID: RCPESPRJ

Georgia

Date: 05/05/2025

User: C0005548

Department of Transportation

Page 5 of 10

Estimate Summary By Project

Contract ID: B1CBA2100972-0

Estimate Number: 0042

Pay Period: 04/01/2025
to 04/30/2025

Project Number 0009975

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0210	439-0022	PLAIN PC CONC PVMT, CL 3 CONC, 10 INCH THK SY	SY	2,597.000 126.470	2,502.260 .000 2,502.260	\$0.00	\$316,460.82
0215	439-0024	PLAIN PC CONC PVMT, CL 3 CONC, 11 INCH THK SY	SY	7,083.000 90.830	6,679.470 .000 6,679.470	\$0.00	\$606,696.26
0220	441-5008	CONCRETE HEADER CURB, 6 IN, TP 7	LF	1,500.000 28.510	1,327.500 .000 1,327.500	\$0.00	\$37,847.03
0225	441-0754	CONCRETE MEDIAN, 7 1/2 IN	SY	2,930.000 65.660	3,074.276 220.970 3,295.246	\$14,508.89	\$216,365.85
0275	441-0018	DRIVEWAY CONCRETE, 8 IN TK	SY	569.000 66.110	514.640 .000 514.640	\$0.00	\$34,022.85
0300	402-4510	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN R-MODIFIED BITUM MATL & H LIME		2,745.000 95.570	.000 516.040 516.040	\$49,317.94	\$49,317.94
0305	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		5,656.000 76.380	5,314.370 28.080 5,342.450	\$2,144.75	\$408,056.33
0310	402-3143	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL		12,651.000 68.850	12,297.890 94.180 12,392.070	\$6,484.29	\$853,194.02
0335	413-0750	TACK COAT	GL	4,661.000 1.980	6,314.000 766.000 7,080.000	\$1,516.68	\$14,018.40

Estimate Summary By Project

Pay Period: 04/01/2025

to 04/30/2025

Project Number 0009975

		Item Description 1			Prev Qty		
LIN	Item Code	Item Description 2		Auth Qty	Qty This Period	Amount This Period	Cumulative Amount
		Supplemental Description 1	Units	Unit Price	Qty To Date		
		Supplemental Description 2					
Category Number:		0100 ROADWAY					
0345	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		330.000	5,452.870		
				116.370	68.450		
					5,521.320	\$7,965.53	\$642,516.01
Category Amount:						\$81,938.08	\$3,382,259.46
Category Number:		0200 ROADWAY					
0360	668-1100	CATCH BASIN, GP 1	EA	28.000	28.000		
				4051.390	.000		
					28.000	\$.00	\$113,438.92
0370	668-2100	DROP INLET, GP 1	EA	43.000	43.000		
				2581.710	.000		
					43.000	\$.00	\$111,013.53
0380	668-4300	STORM SEWER MANHOLE, TP 1	EA	1.000	2.000		
				2600.000	.000		
					2.000	\$.00	\$5,200.00
Category Amount:						\$0.00	\$229,652.45
Category Number:		0100 ROADWAY					
0650	153-1300	FIELD ENGINEERS OFFICE TP 3	EA	1.000	.650		
				107881.750	.000		
					.650	\$.00	\$70,123.14
0780	500-3115	CLASS A CONCRETE, TYPE P2, RETAINING WAL LF		64.170	64.000		
				677.970	.000		
					64.000	\$.00	\$43,390.08
0875	500-3002	CLASS AA CONCRETE	CY	24.500	31.140		
				1466.500	.000		
					31.140	\$.00	\$45,666.81
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000	274,551.650		
				1.000	20,314.580		
					294,866.230	\$20,314.58	\$294,866.23
		(IN#9)					

Rpt-ID: RCPESPRJ

Georgia

Date: 05/05/2025

User: C0005548

Department of Transportation

Page 7 of 10

Estimate Summary By Project

Contract ID: B1CBA2100972-0

Estimate Number: 0042

Pay Period: 04/01/2025
to 04/30/2025

Project Number 0009975

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100 ROADWAY							
9055	402-3143	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		.000	697.850		
		TL		68.100	.000		
		Temporary Asphalt			697.850	\$.00	\$47,523.59
9060	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		.000	587.960		
		L & H LIME		75.630	.000		
		Temporary			587.960	\$.00	\$44,467.41
9875	441-0303	CONC SPILLWAY, TP 3	EA	.000	2.000		
				7218.940	.000		
		Concrete Spillway, TP 3			2.000	\$.00	\$14,437.88
9896	441-0050	CONC SLOPE DRAIN	SY	.000	2.780		
				553.000	.000		
		Concrete Slope Drain			2.780	\$.00	\$1,537.34
Category Amount:						\$20,314.58	\$562,012.48
Project Total Amount:						\$144,514.81	\$13,874,264.30

Rpt-ID: RCPESPRJ

Georgia

Date: 05/05/2025

User: C0005548

Department of Transportation

Page 8 of 10

Estimate Summary By Project

Contract ID: B1CBA2100972-0

Estimate Number: 0042

Pay Period: 04/01/2025
to 04/30/2025

Project Number 0013999

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0110 ROADWAY							
0120	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		760.000 81.530	987.920 .000 987.920	\$0.00	\$80,545.12
0130	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		210.000 76.380	399.580 .000 399.580	\$0.00	\$30,519.92
0135	402-4510	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN R-MODIFIED BITUM MATL & H LIME		740.000 95.570	.000 1,437.970 1,437.970	\$137,426.79	\$137,426.79
Category Amount:						\$137,426.79	\$248,491.83
Category Number: 0100 ROADWAY							
0150	433-1000	REINF CONC APPROACH SLAB	SY	490.000 207.480	521.670 .000 521.670	\$0.00	\$108,236.09
0160	441-0104	CONC SIDEWALK, 4 IN	SY	290.000 38.590	316.610 .000 316.610	\$0.00	\$12,217.98
0165	441-0106	CONC SIDEWALK, 6 IN	SY	480.000 48.050	556.190 .000 556.190	\$0.00	\$26,724.93
0185	441-5002	CONCRETE HEADER CURB, 6 IN, TP 2	LF	160.000 19.740	37.000 .000 37.000	\$0.00	\$730.38
0190	441-6022	CONC CURB & GUTTER, 6 IN X 30 IN, TP 2	LF	820.000 22.850	689.750 .000 689.750	\$0.00	\$15,760.79

Rpt-ID: RCPESPRJ

Georgia

Date: 05/05/2025

User: C0005548

Department of Transportation

Page 9 of 10

Estimate Summary By Project

Contract ID: B1CBA2100972-0

Estimate Number: 0042

Pay Period: 04/01/2025
to 04/30/2025

Project Number 0013999

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0195	441-6720	CONC CURB & GUTTER, 6 IN X 30 IN, TP 7	LF	880.000 21.910	641.000 .000 641.000	\$0.00	\$14,044.31
Category Amount:						\$0.00	\$177,714.48
Category Number: 0110 ROADWAY							
0225	500-9999	CLASS B CONC, BASE OR PVMT WIDENING	CY	3.000 264.670	67.872 108.333 176.205	\$28,672.50	\$46,636.18
Category Amount:						\$28,672.50	\$46,636.18
Category Number: 0801 BRIDGE NO. 1 - OVER LONG CANE CREEK							
0320	547-2014	PILE ENCASMENT, 14 IN PILE	LF	56.000 487.190	24.000 .000 24.000	\$0.00	\$11,692.56
Category Amount:						\$0.00	\$11,692.56
Category Number: 0200 ROADWAY							
0525	668-1100	CATCH BASIN, GP 1	EA	11.000 4051.390	11.000 .000 11.000	\$0.00	\$44,565.29
Category Amount:						\$0.00	\$44,565.29
Category Number: 0801 BRIDGE NO. 1 - OVER LONG CANE CREEK							
9010	500-1011	SUPERSTR CONCRETE, CL D, BR NO -	LS	.000 924974.070	.980 .000 .980	\$0.00	\$906,474.59
Category Number: 0801 BRIDGE NO. 1 - OVER LONG CANE CREEK							
9015	500-3002	CLASS AA CONCRETE	CY	.000 828.040	445.400 .000 445.400	\$0.00	\$368,809.02

Rpt-ID: RCPEsprj

Georgia

Date: 05/05/2025

User: C0005548

Department of Transportation

Page 10 of 10

Estimate Summary By Project

Contract ID: B1CBA2100972-0

Estimate Number: 0042

Pay Period: 04/01/2025
to 04/30/2025

Project Number 0013999

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Qty	Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date		
		Supplemental Description 2					
Category Number: 0801 BRIDGE NO. 1 - OVER LONG CANE CREEK							
9020	507-9030	PSC BEAMS, AASHTO, BULB TEE, 54 IN, BR NO - LF		.000	913.880		
				275.730	.000		
					913.880	\$.00	\$251,984.13
		BR 1					
9025	507-9002	PSC BEAMS, AASHTO TYPE II, BR NO - LF		.000	894.670		
				186.720	.000		
					894.670	\$.00	\$167,052.78
		BR NO 1					
9030	507-9034	PSC BEAMS, AASHTO, BULB TEE, 65 IN, BR NO - LF		.000	1,236.800		
				314.340	.000		
					1,236.800	\$.00	\$388,775.71
		BR 1					
9080	547-2014	PILE ENCASEMENT, 14 IN PILE	LF	.000	34.500		
				487.190	.000		
					34.500	\$.00	\$16,808.06
Category Amount:						\$0.00	\$2,099,904.29
Project Total Amount:						\$166,099.29	\$6,378,527.90