

Rpt-ID: RCPESPRJ

Georgia

Date: 11/02/2021

User: 01067276

Department of Transportation

Page 1 of 4

Estimate Summary By Project

Contract ID: B1CBA2100973-0

Estimate Number: 0004

Pay Period: 10/01/2021
to 11/02/2021

Contract Location:

TRAF. SIGNAL UPGRDS@ VAR. LOC.IN CLAYTON CO.& INST

Time Allowed:

521 Days

Elapsed Calender Days:

219 Days

Percent Time:

42.03

District: 7

Area: 03

Contractor:

R. J. HAYNIE & ASSOCIATES, INC.
P. O. BOX 1767

Date Let:

02/19/2021

Date Awarded:

02/19/2021

Date Contract Executed:

03/26/2021

Date Notice to Proceed:

03/29/2021

Date Work Began:

07/21/2021

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Adjusted Completion Date:

08/31/2022

FOREST PARK

GA 30298-1767

Phone: (404)361-0672

Escrow Agent:

Surety Co: PHILADELPHIA INDEMNITY INSURANCE COMPANY

Current Contract Amount \$1,724,703.70

Original Contract Amount \$1,724,703.70

Funds Available \$1,056,121.26

Percent Complete 28.31%

Counties:

Clayton

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0013231	\$1,724,703.70	\$1,724,703.70	\$1,056,121.26	38.77%	\$270,551.94

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 11/02/2021

User: 01067276

Department of Transportation

Page 2 of 4

Estimate Summary By Project

Contract ID: B1CBA2100973-0

Estimate Number: 0004

Pay Period: 10/01/2021
to 11/02/2021

Project Number: 0013231 VARIOUS LOCS/TRAFFIC SIGNAL UPGS

Federal State Project Number: 0013231

	Total to Date	Prev to Date	This Estimate
Participating	\$390,562.40	\$318,424.40	\$72,138.00
Non-Participating	\$97,640.60	\$79,606.10	\$18,034.50
Total Earnings	\$488,203.00	\$398,030.50	\$90,172.50
Stockpiled Materials	\$180,379.44	\$0.00	\$180,379.44
Gross Earnings	\$668,582.44	\$398,030.50	\$270,551.94
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$668,582.44	\$398,030.50	

Total Payable: **\$270,551.94**

Rpt-ID: RCPEsprj

Georgia

Date: 11/02/2021

User: 01067276

Department of Transportation

Page 3 of 4

Estimate Summary By Project

Contract ID: B1CBA2100973-0

Estimate Number: 0004

Pay Period: 10/01/2021
to 11/02/2021

Project Number 0013231

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000 67000.000	.423 .100 .523	\$6,700.00	\$35,041.00
		0013231					
0025	210-0100	GRADING COMPLETE -	LS	1.000 45000.000	.000 .250 .250	\$11,250.00	\$11,250.00
		0013231					
0160	639-3004	STEEL STRAIN POLE, TP IV	EA	1.000 10420.000	.000 .500 .500	\$5,210.00	\$5,210.00
		(W/45 FT MAST ARM)					
0165	639-3004	STEEL STRAIN POLE, TP IV	EA	1.000 9995.000	.000 .500 .500	\$4,997.50	\$4,997.50
		(W/30 FT MAST ARM)					
0170	639-3004	STEEL STRAIN POLE, TP IV	EA	1.000 16780.000	.000 .500 .500	\$8,390.00	\$8,390.00
		(W/65 FT MAST ARM)					
0180	639-3004	STEEL STRAIN POLE, TP IV	EA	1.000 19650.000	.000 .500 .500	\$9,825.00	\$9,825.00
		(W/TANDEM 50 FT & 60 FT MAST ARMS)					
0195	647-1000	TRAFFIC SIGNAL INSTALLATION NO -	LS	1.000 55000.000	.200 .400 .600	\$22,000.00	\$33,000.00
		1					
0215	647-1000	TRAFFIC SIGNAL INSTALLATION NO -	LS	1.000 49000.000	.000 .200 .200	\$9,800.00	\$9,800.00
		5					
0220	647-1000	TRAFFIC SIGNAL INSTALLATION NO -	LS	1.000 40000.000	.300 .300 .600	\$12,000.00	\$24,000.00
		6					

Rpt-ID: RCPESPRJ

Georgia

Date: 11/02/2021

User: 01067276

Department of Transportation

Page 4 of 4

Estimate Summary By Project

Contract ID: B1CBA2100973-0

Estimate Number: 0004

Pay Period: 10/01/2021
to 11/02/2021

Project Number 0013231

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2		Unit Price			
	Category Number:	0100 ROADWAY					
0365	937-1000	VIDEO CAMERA SENSOR ASSEMBLY	EA	61.000	.000		
				5035.000	.000		
					.000	\$.00	\$0.00
Category Amount:						\$90,172.50	\$141,513.50
Project Total Amount:						\$90,172.50	\$488,203.00