

Rpt-ID: RCPESPRJ

Georgia

Date: 07/07/2025

User: C0010032

Department of Transportation

Page 1 of 4

Estimate Summary By Project

Contract ID: B1CBA2100973-0

Estimate Number: 0013

Pay Period: 06/01/2025
to 06/30/2025

Contract Location:

TRAF. SIGNAL UPGRDS@ VAR. LOC.IN CLAYTON CO.& INST

Time Allowed:

521 Days

Elapsed Calender Days:

521 Days

Percent Time:

100.00

District: 7

Area: 03

Contractor:

R. J. HAYNIE & ASSOCIATES, INC.
1551 FOREST PKWY.

Date Let:

02/19/2021

Date Awarded:

02/19/2021

Date Contract Executed:

03/26/2021

Date Notice to Proceed:

03/29/2021

Date Work Began:

07/21/2021

Date Time Stopped:

08/31/2022

Date Accepted:

00/00/0000

Adjusted Completion Date:

08/31/2022

LAKE CITY

GA 30260-3556

Phone: (404)361-0672

Escrow Agent:

Surety Co: PHILADELPHIA INDEMNITY INSURANCE COMPANY

Current Contract Amount \$1,732,452.30

Original Contract Amount \$1,724,703.70

Funds Available \$140,965.95

Percent Complete 76.03%

Counties:

Clayton

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0013231	\$1,732,452.30	\$1,724,703.70	\$140,965.95	91.86%	\$51,629.64

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 07/07/2025

User: C0010032

Department of Transportation

Page 2 of 4

Estimate Summary By Project

Contract ID: B1CBA2100973-0

Estimate Number: 0013

Pay Period: 06/01/2025
to 06/30/2025

Project Number: 0013231 VARIOUS LOCS/TRAFFIC SIGNAL UPGS

Federal State Project Number: 0013231

	Total to Date	Prev to Date	This Estimate
Participating	\$1,053,687.71	\$991,093.31	\$62,594.40
Non-Participating	\$263,421.93	\$247,773.33	\$15,648.60
Total Earnings	\$1,317,109.64	\$1,238,866.64	\$78,243.00
Stockpiled Materials	\$274,376.71	\$300,990.07	(\$26,613.36)
Gross Earnings	\$1,591,486.35	\$1,539,856.71	\$51,629.64
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$1,591,486.35	\$1,539,856.71	

Total Payable: **\$51,629.64**

Rpt-ID: RCPESPRJ

Georgia

Date: 07/07/2025

User: C0010032

Department of Transportation

Page 3 of 4

Estimate Summary By Project

Contract ID: B1CBA2100973-0

Estimate Number: 0013

Pay Period: 06/01/2025
to 06/30/2025

Project Number 0013231

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0030	441-0108	CONC SIDEWALK, 8 IN	SY	252.000 52.500	322.090 .000 322.090	\$0.00	\$16,909.73
0035	441-0748	CONCRETE MEDIAN, 6 IN	SY	60.000 40.000	84.960 .000 84.960	\$0.00	\$3,398.40
0040	441-5004	CONCRETE HEADER CURB, 10 IN, TP 4	LF	156.000 12.500	91.100 .000 91.100	\$0.00	\$1,138.75
0045	441-5057	CONC DOWELED INTEGRAL CURB, TP 7, INCL D LF		103.000 15.000	169.000 .000 169.000	\$0.00	\$2,535.00
0050	441-6216	CONC CURB & GUTTER, 8 IN X 24 IN, TP 2	LF	205.000 19.000	392.500 .000 392.500	\$0.00	\$7,457.50
0080	500-3200	CLASS B CONCRETE	CY	16.000 350.000	9.860 6.140 16.000	\$2,149.00	\$5,600.00
0085	515-1002	FERROUS METAL HANDRAIL, TWO PIPE	LF	35.000 50.000	.000 35.000 35.000	\$1,750.00	\$1,750.00
0335	935-1112	OUTSIDE PLANT FIBER OPTIC CABLE, LOOSE T LF FIBER		3,820.000 2.450	.000 3,820.000 3,820.000	\$9,359.00	\$9,359.00
0350	935-4205	FIBER OPTIC CLOSURE, AERIAL, 48 SPLICE	EA	10.000 1085.000	.000 10.000 10.000	\$10,850.00	\$10,850.00

Rpt-ID: RCPEsprj

Georgia

Date: 07/07/2025

User: C0010032

Department of Transportation

Page 4 of 4

Estimate Summary By Project

Contract ID: B1CBA2100973-0

Estimate Number: 0013

Pay Period: 06/01/2025
to 06/30/2025

Project Number 0013231

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
	Category Number:	0100 ROADWAY					
0355	935-4402	FIBER PATCH PANEL, RACK MOUNT, 12 PORT	EA	9.000	.000		
				980.000	9.000		
					9.000	\$8,820.00	\$8,820.00
0365	937-1000	VIDEO CAMERA SENSOR ASSEMBLY	EA	61.000	9.000		
				5035.000	9.000		
					18.000	\$45,315.00	\$90,630.00
Category Amount:						\$78,243.00	\$158,448.38
Project Total Amount:						\$78,243.00	\$1,317,109.64